



Daily Construction Report

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	10/25/2014
Weather Delays To Date:		Day:	Saturday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High

Sub		2nd		Work Accomplished	S	Q	Sch
Wrks	Hrs	Tier	Tier				
		Wrks	Hrs				

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	02/22/2015
Weather Delays To Date:		Day:	Sunday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effectuated?	N		

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	09/16/2014
Weather Delays To Date:		Day:	Tuesday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			77 91

Employee	Work Accomplished
Tanner Broughton	
Tanner Broughton	
Alisha White	

Remarks: SUBMITTED DAC SUBMITTAL TO City of NO.

Communication with Subcontractors: Met with Malone Electric.

Met with Discount Permits, set up SWPPP.

Visitors: Met with Entergy Onsite

Notes:

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	10/09/2014		
Weather Delays To Date:				Day:	Thursday		
Is Today Claimed as Weather Day?	N			Precipitation Amount:			
Critical Path Work Effected?	N			Temp:	Low	High	
					78	90	

Employee	Work Accomplished									
Tanner Broughton										
George Caillouet										
Chuck Hutchinson										
Tanner Broughton										
George Caillouet										
Chris Cole										
Chuck Hutchinson										
Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch	
Bayou Tree Service Inc.	1	4								
Dading, Marques & Associates LLC	2	6								
Phoenix Constructors LLC	3	8								
Phoenix Constructors LLC	3	8								
Ace Fence & Gate LLC	3	6								
	12	32								

Remarks:

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

Warm/Windy/Rain in the Evenir

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

10/13/2014

Day:

Monday

Temp:

Low

High

60

87

Employee		Work Accomplished											
Tanner Broughton													
Chuck Hutchinson													
Mark Murphy													
Chris Cole													
Tanner Broughton													
Mark Murphy													
George Caillouet													
Chuck Hutchinson													
Alisha White													
Chris Cole													
Subcontractor		Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished				S	Q	Sch
Phoenix Constructors LLC		4	8								E		OS
Phoenix Constructors LLC		5	8										
		9	16										

Remarks:

Notes:

5

Project:		Sherwood Forest Elementary School				Job:		14-02-002	
Location:		4801 Maid Marion Drive				Report #:		1	
Fair Working Days To Date:						Date:		10/20/2014	
Weather Delays To Date:		0		Weather Condition:		Clear		Day: Monday	
Is Today Claimed as Weather Day?		N		Precipitation Amount:				Temp: Low High	
Critical Path Work Effected?		N						61 79	

Employee	Work Accomplished
Tanner Broughton	
Chuck Hutchinson	
Mark Murphy	
Chuck Hutchinson	
Tanner Broughton	
Mark Murphy	
Alisha White	
Alisha White	
Chuck Hutchinson	
Mark Murphy	
Tanner Broughton	
Chuck Hutchinson	
Tanner Broughton	
Chuck Hutchinson	
Tanner Broughton	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Dading, Marques & Associates LLC	3	8				Laying out for test pile	F	F	OS
Phoenix Constructors LLC	1	8				Cut building pad	F		
Phoenix Constructors LLC	1	8				Clearing Building pad	E		
Phoenix Constructors LLC	3	8				Finishing Silt Fence	E		
Phoenix Constructors LLC	4	8				Building Haul Road at South Section of site.	F		OS
Phoenix Constructors LLC	2	8				Finishing Haul Rd	F		OS
Gulf South Engineering & Testing Inc	2	8				Preparing for testing piles.	E		OS
Gulf South Engineering & Testing Inc	2	8				Testing Piles as installed.	E		
Gulf South Engineering & Testing Inc	2	8				Monitoring Installaion of Test Pile	F		OS
Gulf South Engineering & Testing Inc	1	4				Finishing, cleaning up from testing work.	F		
Berkel & company Contractors Inc	6	8				Offloading, mobilizing Crane	F	E	OS
Berkel & company Contractors Inc	7	8				Mobilizing, setting up crane	F	E	OS
Berkel & company Contractors Inc	8	8				Installed 8 Test Pile.	E	E	OS
Berkel & company Contractors Inc	8	8				Completed Test Pile INstallation	E	E	OS
GWJ Construction and Industrial Supply LLC	5	8	CMC Delivered Strai			Off loading, stocking material	E		OS
GWJ Construction and Industrial Supply LLC	5	8	CMC Rebar Supplier			Finished Tying Rebar cages for piles	E	F	
GWJ Construction and Industrial Supply LLC	5	4				Finished tying test Pile cages.	E	F	OS
	65	128							

Remarks:

Material Delivered: Grout for Piles

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	10/27/2014
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			68 81

Employee	Work Accomplished											
Chuck Hutchinson												
Tanner Broughton												
Mark Murphy												
Mark Murphy												
Chuck Hutchinson												
Tanner Broughton												
Chuck Hutchinson												
Mark Murphy												
Tanner Broughton												
Chuck Hutchinson												
Mark Murphy												
Tanner Broughton												
Chuck Hutchinson												
Mark Murphy												
Tanner Broughton												
Chris Cole												
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished				S	Q	Sch
Bernhard Mechanical Contractors, L.L.C.	1	4				Hooked up water to trailers.				F		
Phoenix Constructors LLC	4	4				Cleaning up Silt Fence				F		
Gulf South Engineering & Testing Inc	2	8	GLR Testing			PIT Testing				F		
Gulf South Engineering & Testing Inc	2	8	GLR			PIT Testing				F		
	9	24										

Remarks:

Notes:

Project:	Sherwood Forest Elementary School				Job:	14-02-002	
Location:	4801 Maid Marion Drive				Report #:	1	
Fair Working Days To Date:					Date:	11/03/2014	
Weather Delays To Date:					Day:	Monday	
Is Today Claimed as Weather Day?		N	Weather Condition:		Clear		
Precipitation Amount:			Temp:		Low	High	
Critical Path Work Effected?		N			64	75	

Employee	Work Accomplished						
Tanner Broughton							
Chuck Hutchinson							
Mark Murphy							
Alisha White							
Chris Cole							
Chuck Hutchinson							
Mark Murphy							
Tanner Broughton							
Alisha White							
Cole Chris							
Alisha White							
Chuck Hutchinson							
Tanner Broughton							
Mark Murphy							
Mark Murphy							
Chuck Hutchinson							
Tanner Broughton							
Chris Cole							
</							

Remarks:

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Job:

14-02-002

Report #:

1

Fair Working Days To Date:

Date:

11/10/2014

Weather Delays To Date:

Weather Condition:

Clear/Cold

Day:

Monday

Is Today Claimed as Weather Day?

N

Precipitation Amount:

Temp:

Low

High

Critical Path Work Effected?

N

58

70

Employee			Work Accomplished									
Chuck Hutchinson												
Tanner Broughton												
Alisha White												
Chuck Hutchinson												
Chuck Hutchinson												
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch			
Phoenix Constructors LLC	3	24				Cut trees down	F	F	OS			
Berkel & company Contractors Inc	1	8				Set Up Instruments start loading pile	F	F				
Berkel & company Contractors Inc	2	16				Set Up and Layout	F	F	OS			
Berkel & company Contractors Inc	2	16	0			Test Piles Assembly	F	F	OS			
	8	64										

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	11/19/2014
Weather Delays To Date:		Day:	Wednesday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			31 58

Employee	Work Accomplished											
Gary McCaan												
Gary McCaan												
Gary McCaan	Excavated existing soil and install fabric and stone for apron.											
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch			
Phoenix Constructors LLC	1	8	0			Clean up site, dress up silt fence	F	F	OS			
GWJ Construction and Industrial Supply LLC	1					Visit						
	2	8										

Remarks:

Communication with Subcontractors: Discussed rebar delivery schedule for monday. Time of delivery, equipment and crew to unload.

Certified operator required for forklift

Material Delivered: None

Visitors: George White JR.

Notes: Phoenix cleans site, dresses up silt fence.

Phx scheduled for monday to complete cleaning site. Piles and spils from test pile operations. Will fill low spots in building footprint. Rain is forecasted this weekend.

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	11/24/2014
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effectuated?	N	Temp:	Low High
			60 68

Employee	Work Accomplished									
Gary McCaan										
Horace Morman										
Chris Cole	Half Day									
Gary McCaan										
Gary McCaan										
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch	
Phoenix Constructors LLC	2	2	0			Picked up skid steer and mini exc. Hauled to diff site due to rain	F	F	OS	
Phoenix Constructors LLC	1	8				Leveling building pad. Moving dirt to stockpile areas	F	F	OS	
LayDown										
GWJ Construction and Industrial Supply LLC	2	6	0			Unloaded rebar deliver and staged material	F	F	OS	
GWJ Construction and Industrial Supply LLC	8	64	8			Tying rebar cages for auger piles.	F	F	OS	
GWJ Construction and Industrial Supply LLC	5	40	5			Tie rebar cages for piles	F	F	OS	
	18	120								

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	12/01/2014
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effected?	N		65 72

Employee	Work Accomplished
Gary McCaan	Onsite Supervision
Horace Morman	
Chris Cole	
Tanner Broughton	
Gary McCaan	Onsite Supervision
Horace Morman	Rodman for Layout crew.
Chris Cole	
Tanner Broughton	
Gary McCaan	Onsite Supervision
Horace Morman	Rodman for Layout crew.
Chris Cole	
Alisha White	
Tanner Broughton	
Alisha White	
Mark Murphy	
Tanner Broughton	
Chris Cole	
Horace Morman	Establish top of pile elevations with Berkel.
Benny Boudreaux	Establish top of pile elevations with Berkel.
Gary McCaan	Jobsite Supervision
Eugene Naquin	Performed Orientation
Alisha White	
Mark Murphy	
Tanner Broughton	
Chris Cole	
Horace Morman	
Benny Boudreaux	
Gary McCaan	
Eugene Naquin	
Mark Murphy	
Tanner Broughton	
Chris Cole	
Horace Morman	
Benny Boudreaux	
Gary McCaan	
Area A	
Benny Boudreaux	
Benny Boudreaux	Laid out control points for Area A. Descrpency found at Property Corners. Resolved with Land Surveyor. No issue.
Benny Boudreaux	Laid out control points for Area A. Descrpency found at Property Corners. Resolved with Land Surveyor. No issue.

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	12/05/2014
Weather Delays To Date:		Day:	Friday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effected?	N		60 78
		Weather Condition:	Partly Cloudy Warm
		Precipitation Amount:	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Dading, Marques & Associates LLC	3	12				Layout Pile Locations	F	F	OS
Dading, Marques & Associates LLC	0					Layout Pile Locations	F	F	OS
Gulf South Engineering & Testing Inc	3	10				Grout Testing and observing Pile Installation.	F		
Berkel & company Contractors Inc	1	8				Setting up equipment, planning for install.			
Area A									
Dading, Marques & Associates LLC	3	8				Started Layout for Pile.		F	
Dading, Marques & Associates LLC	3	8				Laying out piles at A and B.		F	
Dading, Marques & Associates LLC	3	8				Laying out piles at A and B.		F	
Phoenix Constructors LLC	2	16				Grease Machines, move spoil material, clean machines	F	F	OS
Phoenix Constructors LLC	2	10				Removing Spoils for Pile Drilling operation.	F	F	OS
Phoenix Constructors LLC	1	10				Remove grout and spoil material from augered piles	F	F	OS
Phoenix Constructors LLC	2	16				Remove grout and spoil material from augered piles	F	F	OS
Gulf South Engineering & Testing Inc	3	30				Grout Testing and drilling observations	F	E	OS
Gulf South Engineering & Testing Inc	2	20				Testing grout material, observing rebar setting	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Testing grout material, observing rebar setting	F	F	OS
Berkel & company Contractors Inc	7	10	Carlo Ditta			1st Day of auger cast installation. Orientation. Started drilling at 10am.	F	F	OS
Berkel & company Contractors Inc	10	100				Drilled and Pump Augered Piles	F	F	OS
Berkel & company Contractors Inc	10	100				Drilled and Pump Augered Piles	F	F	OS
LayDown									
GWJ Construction and Industrial Supply LLC	8	8	CMC			Tying cages for Augercast Piles	F	F	OS
GWJ Construction and Industrial Supply LLC	7	8	CMC			Tying cages for Augercast Piles	F	F	OS
GWJ Construction and Industrial Supply LLC	7	8	CMC			Tying cages for Augercast Piles	F	F	OS
GWJ Construction and Industrial Supply LLC	12	8	CMC Rebar			Pretying Cages for Auger Piles	F	F	OS
GWJ Construction and Industrial Supply LLC	11	100				Tie Rebar Cages for Piles	F	F	OS
GWJ Construction and Industrial Supply LLC	0					Tie Rebar Cages for Piles	F	F	OS
	101	506							

Remarks:

Notes: Grout Material is only delivered until noon. Short day (not 10)

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	12/08/2014		
Weather Delays To Date:				Day:	Monday		
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Partly Cloudy Warm		
Critical Path Work Effected?	N			Temp:	Low	High	
					47	66	

Employee	Work Accomplished
Mark Murphy	
Tanner Broughton	
Chris Cole	
Gary McCaan	
Horace Morman	
Benny Boudreaux	
Mark Murphy	
Tanner Broughton	
Chris Cole	
Gary McCaan	
Horace Morman	
Benny Boudreaux	
Alisha White	Worked on Pay App #4
Tanner Broughton	Meetings with Subcontractors. Revised Pay Application #4
Mark Murphy	
Gary McCaan	Onsite Supervision.
Chris Cole	
Horace Morman	Layout at Piles.
Benny Boudreaux	Layout at Piles
Gary McCaan	Onsite Supervision
Horace Morman	Set Pile Elevations
Benny Boudreaux	Control Line Layout
Tanner Broughton	
Mark Murphy	
Alisha White	
Tanner Broughton	
Mark Murphy	
Chris Cole	
Horace Morman	Setting Pile Elevations.
Benny Boudreaux	Layout
Gary McCaan	Onsite Supervision
Benny Boudreaux	Layout, QC.
Horace Morman	Onsite Supervision. Setting elevations at pile.

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Dading, Marques & Associates LLC									
Dading, Marques & Associates LLC									
Phoenix Constructors LLC	1	10				Stockpiling spoils.		F	
Phoenix Constructors LLC						Removing Spoils			
Phoenix Constructors LLC	2					Removing Spoils			

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	12/13/2014		
Weather Delays To Date:				Day:	Saturday		
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Sunny		
Critical Path Work Effected?	N			Temp:	Low	High	
					55	75	

Phoenix Constructors LLC	1	10		Removing Spoils			
Gulf South Engineering & Testing Inc	1	8	Recording Pile Drivii			F	
Gulf South Engineering & Testing Inc	3	10	GRL	Recording Drilling and Pumping. Setting thermal rods for testing. Collecting data from piles.			
Gulf South Engineering & Testing Inc	3		GRL	Recording Pile Data, Recording Drilling Data			
Gulf South Engineering & Testing Inc	2			Monitoring Pile installation.			
Berkel & company Contractors Inc	8	10	Carlo Ditta	Installing Auger Cast piles. 25 today.		F	
Berkel & company Contractors Inc	8	10	Carlo Ditta	Installing Auger Cast Pile. 22 Pile today.			
Area A							
Gulf South Engineering & Testing Inc	2	20		Test and record grout data and observe rebar setting		F	E OS
Gulf South Engineering & Testing Inc	2	24	1	Test and record grout data and observe rebar setting		F	E OS
Berkel & company Contractors Inc	11	110		Drove 31 augered piles Areas A and B		F	F OS
Berkel & company Contractors Inc	7	70		Drove 27 augered piles Areas A and B		F	F OS
Area B							
Phoenix Constructors LLC	1	10		Remove spoils from augered piles for operation		F	F OS
Phoenix Constructors LLC	1	10		Remove spoils from augered piles for operation		F	F OS
Gulf South Engineering & Testing Inc	2	8	GRL	Installed Thermal Test Probes. 6 locations today.		F	F
Area C							
Berkel & company Contractors Inc	7	10	Carlo Ditta	Installing Auger cast Pile. 19 today.		F	F
Berkel & company Contractors Inc	8	10	Carlo Ditta	Installing Auger Cast Piles. 23 in Area C		F	F OS
LayDown							
GWJ Construction and Industrial Supply LLC	11	110		Tie rebar cages for piles		F	F OS
GWJ Construction and Industrial Supply LLC	11	110		Tie rebar cages for piles		F	F OS
GWJ Construction and Industrial Supply LLC	8	8		Tied renar cages for Auger cast piles.		F	F AS
	100	558					

Remarks:

Communication with Subcontractors: Met with Quality Iron regarding scope.

Met with Cordiero Concrete regarding contract.

Material Delivered: Grout for Auger cast piles.

Equipment Rented by CORE: 1-Bobcat - Phoenix

1 Crane - Berkel

1 Forklift - Berkel

Visitors: Bright Moments came by at 12noon.

Notes: Cordiero Meeting Reviewed Scope. Quality Steel Meeting Reviewed scope

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	12/15/2014		
Weather Delays To Date:				Day:	Monday		
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Overcast		
Critical Path Work Effected?	N			Temp:	Low	High	
					57	73	

Employee	Work Accomplished
Alisha White	
Horace Morman	Setting elevations at piles.
Gary McCaan	Field Supervision
Benny Boudreaux	Layout.
Tanner Broughton	
Chris Cole	
Alisha White	
Tanner Broughton	
Mark Murphy	
Benny Boudreaux	
Horace Morman	
Gary McCaan	
Alisha White	
Gary McCaan	
Chris Cole	
Mark Murphy	
Tanner Broughton	
Benny Boudreaux	
Horace Morman	
Alisha White	Office Administration
Tanner Broughton	
Mark Murphy	
Benny Boudreaux	Field Engineering
Gary McCaan	Field Supervision
Horace Morman	Setting Pile Elevations
Alisha White	Office Administration
Mark Murphy	
Tanner Broughton	
Benny Boudreaux	Layout/QC Fied Engineering
Gary McCaan	Field Supervision
Horace Morman	Dewatering

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Phoenix Constructors LLC	1	10				Hauling Spoils	F	F	
Gulf South Engineering & Testing Inc	2					Monitoring Pile Installation			
Gulf South Engineering & Testing Inc						Monitoring Pile Installation			
Gulf South Engineering & Testing Inc	2	10				Monitoring Pile INstallation			
Berkel & company Contractors Inc	8	10	Carlo Ditta			Installing Auger cast pile. 30 Pile installed today.	F		
Area C									
Phoenix Constructors LLC	1	10				Stockpiling Spoils	F	F	OS

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

12/17/2014

Day:

Wednesday

Temp:

Low

High

Phoenix Constructors LLC	1	10		Hauling Spoils	F	F	OS
Phoenix Constructors LLC	1	10		Hauling Spoils	F	F	OS
Phoenix Constructors LLC	1	10		Hauling SPoils	F	F	OS
Gulf South Engineering & Testing Inc	2	10		Monitoring Pile Installation	F	F	OS
Gulf South Engineering & Testing Inc	2	10		Monitoring Pile Installation	F	F	OS
Berkel & company Contractors Inc	8	10	Carlo Ditta	Installed 13 Pile in Area C	F	F	OS
Berkel & company Contractors Inc	6	10	Carlo Ditta	Installing Auger Piles	F	F	OS
Berkel & company Contractors Inc	6	10	Carlo Ditta	Installing Auger Cast Pile	F	F	OS
Berkel & company Contractors Inc	7	10	Carlo Ditta	Installed 21 Auger Cast Piles	F	F	OS
		48	130				

Remarks:

Notes:

17

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Y

Critical Path Work Effectuated?

Y

Weather Condition:

Rain/Lightning

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

12/22/2014

Day:

Monday

Temp:

Low

High

55

70

Employee	Work Accomplished
Alisha White	
Tanner Broughton	
Benny Boudreaux	Dewatering
Horace Morman	Dewatering
Gary McCaan	Dewatering

Remarks:

Notes:

18

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	12/29/2014		
Weather Delays To Date:				Day:	Monday		
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Overcast		
Critical Path Work Effected?	N			Temp:	Low	High	
					52	63	

Employee	Work Accomplished
Mark Murphy	
Alisha White	Office Administration
Tanner Broughton	Scheduling/Reviewing Contracts
Horace Morman	Dewatering
Benny Boudreaux	Layout/Engineering
Gary McCaan	Field Supervision
Mark Murphy	
Alisha White	Office Administration
Tanner Broughton	Scheduling/Reviewing Contracts
Horace Morman	Dewatering
Benny Boudreaux	Layout/Engineering
Gary McCaan	Field Supervision
Mark Murphy	
Tanner Broughton	
Chris Cole	
Benny Boudreaux	Layout
Horace Morman	Setting Elevations at Piles
Gary McCaan	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Gulf South Engineering & Testing Inc						Monitoring Pile Driving			
Berkel & company Contractors Inc			Carlo Ditta			Installing Auger Cast Pile			
Berkel & company Contractors Inc			Carlo Ditta			Installing Auger Cast Pile			
GWJ Construction and Industrial Supply LLC									
GWJ Construction and Industrial Supply LLC									

Area D									
Phoenix Constructors LLC	1	4				Stock piling auger cast pile	F	F	OS
Berkel & company Contractors Inc	6	4	Carlo Ditta			Installed 14 auger cast pile	F	F	OS
	7	8							

Remarks: Rained out at Noon.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	01/05/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	Y	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			48 52

Employee				Work Accomplished					
Alisha White				Office Administration					
Tanner Broughton				Jobsite Administration					
Mark Murphy									
Benny Boudreaux				Field Engineer/Layout					
Horace Morman				Dewatering					
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	7	10				Complete PIT Pile layout in AM. Maintained PIT Pile excavation & cleaned & preped pile tops. Cleaning PIT pile tops (preparing for tests)	F	F	OS
CORE Construction Services, LLC	2	10				Jobsite supervision and Auger pile elevations and monitoring, also dewatered site where ponding.	F	F	OS
Phoenix Constructors LLC	1	10				Stock piled augur pile spoils.	F	F	OS
Phoenix Constructors LLC	1	10				Stock piled Auger pile spoils	F	F	
Gulf South Engineering & Testing Inc	2	10				Auger pile inspections and thermal testing	F	F	
Gulf South Engineering & Testing Inc	2	10				Auger pile grout and reinforcing inspections. Thermal testing devices setting and recording.	F	F	
Gulf South Engineering & Testing Inc	2	2				No testing done			
Berkel & company Contractors Inc	6	6				To cold to drill Auger Piles, Crew Stayed on site till 1:00pm waiting for temperature to get above freezing to no avail. Knocked off @ 1:00pm	F	F	OS
Area C									
Phoenix Constructors LLC	3	10				1) Load and haul pile spoils of the job site 2) Excavated PIT piles area C and D 3) Sweep the streets surrounding the job site.	F	F	OS
Phoenix Constructors LLC	3	8				1) Stock pile auger pile spoils load and haul off spoils, excavate and back fill PIT piles 2nd round area C and D	F	F	OS
Gulf South Engineering & Testing Inc	3	8				1) Auger pile drill and flow tests 2)thermal testing 3) 30 PIT tests 2nd round area C and D	F	F	
Area D									
CORE Construction Services, LLC	2	8				dewartered site	F	F	OS
CORE Construction Services, LLC	6	10				Dewatered site from weekend rains, also demucking the sight for the pile driving rig due to equipment running thru area.	F	F	OS
CORE Construction Services, LLC	6	10				Auger pile elevations and monitoring, Laid out P I T piles approximately 30 in area C/D for excavation on 1/8/2015	F	F	OS
CORE Construction Services, LLC	5	8				Site supervision, Auger pile elevation's. Prep PIT piles @nd round areas C and D.	F	F	OS
Phoenix Constructors LLC	1	8				Removed slopy mud from pile driving area to improve condition's.	F	F	
Berkel & company Contractors Inc	6	2				No work this day due to weekend rain, site conditions to sloppy to work. 2 hour show up time.	F	F	OS
Berkel & company Contractors Inc	4	10				Drilled 17 auger piles in area D started late due to supplier not serving concrete till 10:00 am.	F	F	OS
Berkel & company Contractors Inc	5	10				Drilled 23 Auger piles today area D	F	F	OS
Berkel & company Contractors Inc	6	8				Drilled auger piles area D and E.	F	F	OS
Area E									

Project: Sherwood Forest Elementary School			Job: 14-02-002		
Location: 4801 Maid Marion Drive			Report #: 1		
Fair Working Days To Date:			Date: 01/10/2015		
Weather Delays To Date:			Day: Saturday		
Is Today Claimed as Weather Day? N			Weather Condition: Partly Cloudy/Cold		
Critical Path Work Effectuated? N			Precipitation Amount:		
			Temp: Low High		
			38 50		
Phoenix Constructors LLC	1	10	Stockpiled auger pile spoils.		
Berkel & company Contractors Inc	6	10	Drilled auger cast piles area E		
	80	188			

Remarks: 1st load of grout for piles rejected and sent back to Carlo Ditta (by Berkel) for having rocks in the mix, this delayed progress by 1 hr. While reviewing the next truck looking for aggregate,it was noticed that the mix has large quantity of small pea gravel Ditta's Q.C. rep was called out and problem found Ditta's sand supplier had gravel and sand at the plant Q.C. corrected this issue.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	01/12/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effected?	N		55 65

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	4	6				Office work this day due to rain.	F	P	
Phoenix Constructors LLC	2	8				Skid steer stock piling auger spoils, excavator assisting moving matt's	F	F	OS
Cordeiro LLC	0								
Gulf South Engineering & Testing Inc	2	8				Auger pile testing and recording			
Gulf South Engineering & Testing Inc	2	10				auger pile testing and recording	F	F	
Gulf South Engineering & Testing Inc	2	1							
Gulf South Engineering & Testing Inc						Auger piles inspecting grout & rebar. Install and test thermal.			
Area A									
CORE Construction Services, LLC	3	8				Top pile elevations, dewatered site & chipped piles poured approximately 8" to high in pile cap area A	F	F	OS
Cordeiro LLC	4	8				Mobilize form materials and start excavating pile caps Area A	F	F	OS
Cordeiro LLC	6	10				Area A, pile cap Excavation & forming.	F	F	OS
Cordeiro LLC	6	8				Forming pile caps area A / excavate pile caps area A.	F	F	OS
Area D									
CORE Construction Services, LLC	5	10				Safety, Top pile elevation and de watering the site.	F	F	OS
Phoenix Constructors LLC	2	10				Skid steer- stock piled spoils / Excavator-assisted Berkel moving crane mats around the site.	F	F	OS
Phoenix Constructors LLC	2	8				Skid Steer- stock piling spoils Excavator- assisting Berkel moving crane matt's.	F	F	
Area E									
CORE Construction Services, LLC	6	8				Top pile elevations, pile layout and PIT layout and dewatering site.	F	F	OS
CORE Construction Services, LLC	6	10				Safety, top pile elevation & de watering site.	F	F	OS
CORE Construction Services, LLC	6	8				Top of pile elevation, working with Berkel layout of piles destroyed during pile activities.	P	F	OS
Phoenix Constructors LLC	2	8				Stock pile, pile spoil materials moved crane matt's with excavator.	P	F	OS
Phoenix Constructors LLC	2	8				Skid steer- stock plied pile spoils / Excavator- assisted moving matts for the crane.	F	F	
Gulf South Engineering & Testing Inc	2	8				Auger pile testing & reporting.	F	F	
Berkel & company Contractors Inc	6	8				Received 2-loads of matt's set up and drilled 4 pile area E	F	F	OS
Berkel & company Contractors Inc	6	10				Drilled 17 auger piles arae D/E	F	F	OS
Berkel & company Contractors Inc	6	10				Drilled 21 auger piles area D&E	F	F	OS
Berkel & company Contractors Inc	6	7				Drilled 12 piles area E	P	P	OS
Berkel & company Contractors Inc	6	8				Drilled auger piles area E	F	F	OS
	94	188							

Remarks:

Visitors: 3 Guys laying out piles from David Marques due to the crans matts moving

Notes:

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	01/18/2015	
Weather Delays To Date:			Day:	Sunday	
Is Today Claimed as Weather Day?	N		Weather Condition:	Cold\Overcast	
Critical Path Work Effected?	N		Precipitation Amount:		
			Temp:	Low	High
				48	63

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	1	8				Mucked out area E for the pile crew.	P	F	
CORE Construction Services, LLC	4	8				dewater the site.	P	F	
CORE Construction Services, LLC	2	8				De watered site.	F	F	OS
Phoenix Constructors LLC	1					Mucked out area E for the pile crew.	P	F	
Phoenix Constructors LLC	2	10				Skid steer-stock pile spoils Excavator- moved crane matt's	F	F	OS
Phoenix Constructors LLC	2	8				Skid steer- stock piled pile spoils. Excavator- moved crane matt's.		F	OS
Phoenix Constructors LLC	2	8				unloading their drain pipe.			
Recovery School District	1	8				Stock piled pile spoils.	F	F	
Gulf South Engineering & Testing Inc	2	10				Auger pile monitring & testing	F	F	
Gulf South Engineering & Testing Inc	2	8				Auger pile monitoring & testing.	F	F	
Gulf South Engineering & Testing Inc	1	8				pile testing	F		
Area A									
Cordeiro LLC	8	10				Excavated and formed pile cap's area A	F	F	OS
Cordeiro LLC	9	8				Excavating & forming pile caps in area A.	F	F	OS
Cordeiro LLC	10	8				Excavated and formed pile caps for area A, Hauled off pile spoils.	F	F	OS
Cordeiro LLC	10	8				Excavating & forming pile caps area A & area C.	F	F	OS
Area C									
CORE Construction Services, LLC	5	8				Auger pile elevations.	F	F	OS
Phoenix Constructors LLC	2	8				Skid steer- stock piled pile spoils. Excavator-moved the matt's for the crane.	F	F	
Gulf South Engineering & Testing Inc	2	8				auger pile monitoring and testing.	F		
Berkel & company Contractors Inc	9	8				Drilled 13 auger piles area c	F	F	OS
Area E									
CORE Construction Services, LLC	6	10				Est. Top of pile elevations.	F	F	OS
CORE Construction Services, LLC	6	8				Auger pile elevations	F	F	OS
CORE Construction Services, LLC	6	8				Est. top pile elevations, laid out last 7 slab piles destroyed by Berkel.	F	F	OS
Phoenix Constructors LLC	2	8				Skid steer- stock piled pile spoils. Excavator- Moving the crane matt's.	F		
Gulf South Engineering & Testing Inc	2	8				Auger pile monitoring and testing.	F		
Berkel & company Contractors Inc	7	10				Drilled 20 auger piles area E	F	F	OS
Berkel & company Contractors Inc	8	8				Drilled 15 auger piles area E	F	F	OS
Berkel & company Contractors Inc	8	8				Drilled 10 auger piles, completed ACC building piles, moving to light poles	F	F	OS
Office									
Berkel & company Contractors Inc	8	8				Drove 7 light pole base piles.	F	F	OS
	128	226							

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	01/25/2015
Weather Delays To Date:		Day:	Sunday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effected?	N		45 67

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	1	8				De waterd sight	F	F	
CORE Construction Services, LLC	6					Jobsite safety, De watered site, pile cap layout.			
CORE Construction Services, LLC	6	8				Job site safety, Dewatered site, pile cap layout.	F	F	OS
CORE Construction Services, LLC	6	8				Safety and Jobsite supervision, Excavate and clean PIT piles. Dewater site.	F	F	OS
CORE Construction Services, LLC	6	8				Safety & job site supervision. Excavate & clean PIT piles for testing column lines & inspecting pile caps Area A	F	F	OS
CORE Construction Services, LLC	6	8				Jobsite supervision and safety.	E	F	
Phoenix Constructors LLC	1	8				Stock piled wet pile spoils	F	F	
Phoenix Constructors LLC	2	8				Sweep street's around the job site.	F	F	
Phoenix Constructors LLC	5	8				Stock piling materials & laying out storm drains.	F	F	OS
Phoenix Constructors LLC	6	8				Started storm drain manhole East side	F	F	OS
Phoenix Constructors LLC	6	8				Excavating remaining 3 PIT piles & back filling, Installing manholes for storm drains east side	F	F	OS
Phoenix Constructors LLC	7	8				Laid 8, 8" storm drains (east side0 dozered the site to dress it up, also hauled of spoils left from pile's.	F	F	
Gulf South Engineering & Testing Inc	1	4				finished testing the finale piles.	F		
Gulf South Engineering & Testing Inc	1	8				PIT testing on the last 30 piles	F		
Gulf South Engineering & Testing Inc	1	8				Concrete cylinders pile cap mix test on pile bedding under and above storm drain pipes between manholes.	F	F	OS
Berkel & company Contractors Inc	6	8				Drilled remaining last 3 light pole base's, Started breaking down the crane.	F	F	OS
Berkel & company Contractors Inc	5	8				Breaking down crane and removing drilling equiptment off site.	F		
Berkel & company Contractors Inc	6	8				Demobing the crane	F		
Area A									
CORE Construction Services, LLC	7	8				Pile cap column lines & concrete monitoring. Chipping high piles clean PIT piles for testing.	F	F	OS
Cordeiro LLC	10	8				Forming Area A	F	F	OS
Cordeiro LLC	10	8				Pile caps area A rebar form work.	F	F	OS
Cordeiro LLC	10	8				Forem pile caps area A, excavate area C	F	F	OS
Cordeiro LLC	10	8				Poured P4 pile caps area A, forming & installing rebar in pile caps.	F	F	OS
Cordeiro LLC	11	8				Excavate form & install rebar pile caps in area A. Poured 5 pile caps.	F	F	OS
	136	180							

Remarks: Amanda with Home Land Secutiy Inspector, site visiting for photos of site to show previous building was demolished.

Visitors: Clyde with MME inspected pile caps E-4 14.8 D-5 -14, 13.8 E-4, 12- D.5, 12_E6

Notes:

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition: Rain

Precipitation Amount:

Job: 14-02-002

Report #: 1

Date: 02/04/2015

Day: Wednesday

Temp: Low 49 High 69

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	4	8				Office Work	F	F	OS
CORE Construction Services, LLC	4	10				Job site safety and supervision.	F	F	OS
CORE Construction Services, LLC	4	8				Jobsite supervision & safety	F	F	OS
Phoenix Constructors LLC	6	8				Installed storm drain inlets & pipe on the south side of site.	F	F	OS
Phoenix Constructors LLC	6	8				Installed storm drain inlets & pipe on the west side of the job site.	F	F	OS
Phoenix Constructors LLC	10	8				Back fill the trenches where the pipe was laid. Laid storm drain pipe 135' & set inlet box #33.	F	F	OS
Phoenix Constructors LLC	8	8				Installed 40' of 18" A-2000, Hauled of spoil dirt, back filled excavations.	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Density test for the storm drain back fill.	F	F	
Gulf South Engineering & Testing Inc	1	8				Density Tests on the storm drain back fill.			
Gulf South Engineering & Testing Inc	1	8				Density testing the back fill installed in the area's they laid pipe	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Density testing.	F	F	OS
Malone All Star JV, LLC	1					Reviewing drawings.			
Area A									
CORE Construction Services, LLC	5	10				Established Column lines, Pile caps area A,B & C	E	F	OS
Area B									
CORE Construction Services, LLC	5	10				Jobsite Safety & Supervision Column centerlines & Pre Concrete pour inspections & Pour monitoring.	F	F	OS
Area C									
Cordeiro LLC	10	8				Back filling the pile caps in Area A, Form & Rebar pile caps area C & B.	F	F	OS
Cordeiro LLC	10	10				Poured 8 pile caps in areas A,B & C.	F	F	OS
Cordeiro LLC	12	8				Poured 12 pile cap base's incase of rain area C. "30yds"			
						Excavate pile caps area C.	F	F	OS
						Form and Tie rebar area C.			
Cordeiro LLC	12	8				Excavate, Form and tie Rebar for pile Cap C.	F	F	OS
	101	144							

Remarks: Gary McCain had to go to CMC rebars yard to pick up 45 #5 grade beam dowels.

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Job:

14-02-002

Report #:

1

Fair Working Days To Date:

Weather Delays To Date:

Weather Condition:

No Work

Is Today Claimed as Weather Day?

N

Precipitation Amount:

Date:

02/14/2015

Day:

Saturday

Critical Path Work Effected?

N

Temp:

Low

High

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	4	10				Jobsite supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	8				Jobsite supervision,Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	8				Jobsite safety, supervision & Layout.	F	F	OS
CORE Construction Services, LLC	5	10				Jobsite supervision, Safety & Layout	F	F	OS
CORE Construction Services, LLC	6	8				Jobsite supervision, safety & layout.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	3	5				Mobilize tool trailer & bringing to tools to the site.	F	F	
Bernhard Mechanical Contractors, L.L.C.	1	6				Unloading under ground PVC materials for the job site.	F		
Phoenix Constructors LLC	7	8				Back filled pipe trenches on the south side.	F	F	OS
Phoenix Constructors LLC	8	8				Hauled off the spoil material from storm drains.			
Phoenix Constructors LLC	7	8				Installing storm drain inlets 6 & 7 and piping, and hauling out spoiled materials	F	F	OS
Phoenix Constructors LLC	7	8				Storm drain inlets & pipeing, sand fill. Haul out spoil materials.	F	F	OS
Phoenix Constructors LLC	7	8				Storm drain boxes & pipe @ North side, and back filled with sand.	F	F	OS
Phoenix Constructors LLC	7	8				Haul off spoil materials.			
Phoenix Constructors LLC	7	8				Installed storm drain boxes & inlets on the north side of the job site.	F	F	OS
Cordeiro LLC	12	8				Pile Caps Area B& C, Forming & installing rebar. Excavate caps Area B, Back filling area A.	F	F	OS
Cordeiro LLC	13	8				Poured 12 pile caps Area B & C.	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Concrete and density tests.	F	F	
Gulf South Engineering & Testing Inc	1	8				Density testing back fill around drain pipes	F	F	
Gulf South Engineering & Testing Inc	1	8				Density testing around storm drain pipe.	F	F	
Gulf South Engineering & Testing Inc	1	8				Density testing.	F	F	
Gulf South Engineering & Testing Inc	1	8				Density tests on storm drain fill, also testing the concrete for Cordeiro.	F		
Malone All Star JV, LLC	1	6				Temporary power to subs job trailers	F	F	
Malone All Star JV, LLC	1	6				1 guy hooking up job site trailer	F	F	
Area B									
Cordeiro LLC	16	8				Form, Install Rebar& Anchor bolts, 12 caps Area B & C, Back filled with sand around caps A & B	F	F	OS
Area C									
Cordeiro LLC	12	10				Poured 44 yds 12 pile caps area C, excavated remaining in area B.	F	F	OS
Cordeiro LLC	11	8				Wreck forms & Reset up Area B & C, Excavating Area c & elevator Cap "D", Forming grade beams Area "A".	F	F	OS
	136	189							

Remarks:

Notes:

26

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Weather Condition: Overcast

Precipitation Amount:

Job: 14-02-002

Report #: 1

Date: 02/21/2015

Day: Saturday

Temp: Low High

60 75

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	3	8				Jobsite supervision, Safety & Layout	F	F	OS
CORE Construction Services, LLC	4	10				Jobsite supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite superviosn, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	8				Jobsite supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	3	8				Jobsite safety & Supervision.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	2	6				Unload cast Iron pipe & fittings from Southern Supply.	F	F	OS
Phoenix Constructors LLC	5	8				installed storm drain from manhole #34 to existing drain on Robin Hood street.	F	F	OS
Phoenix Constructors LLC	7	9				Installed Inlet #19 and pipe from #26 to #19 & back filled	F	F	OS
Phoenix Constructors LLC	7	11				Storm Drain line tie in, from inlet #19 to existing manhole on Rogin Hood st.	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Density test on storm drain pipe bedding & fill materials.	F	F	
Gulf South Engineering & Testing Inc	1	9				Storm Drain Density testing.	F	F	
Gulf South Engineering & Testing Inc	1	9				Density testing, storm drain fill materials.	E	E	OS
Gulf South Engineering & Testing Inc	1	8				Storm Drain density tests.	F	F	
Malone All Star JV, LLC	3	8				Pulled wire for temp services to job trailers.	F	F	
Malone All Star JV, LLC	1	6				Reviewing Drawings	F	F	OS
Area A									
Cordeiro LLC	12	8				Form perimeter Grade beams Area "A", wrecked forms around pile cap forms from Fridays pour, Installed and tied rebar perimeter beams Area "A"	F	F	OS
Cordeiro LLC	17	8				Grade Beams area "A" const. forming & Rebar Pile caps Area "D" const. Excavating perimeter Caps	F	F	OS
Cordeiro LLC	20	8				Area A Grade beams forming & resteel. Area C grade beams, layout and Excavation. Area D pile caps Excavation.	F	F	OS
Cordeiro LLC	20	8				Grade beams "A" Forming & Tying rebar Pile caps B & C, Excavating & Rebar	F	F	OS
Cordeiro LLC	5	6				Button up Inside Grade beam forms Area A for (Tuesdays Pour)	F	F	OS
Area E									
Phoenix Constructors LLC	5	8				Haul off spoil materials from the storm drains. Dress up area's worked , Installing Boxes & pipe spreading existing dirt in Area E in lower area's.	F	F	OS
<div><div>127</div><div>173</div></div>									

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition: Overcast/Rain

Precipitation Amount:

Job: 14-02-002

Report #: 1

Date: 02/23/2015

Day: Monday

Temp: Low High

41 52

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	10				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	9				Jobsite supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	7				Submeetings & office work	F	F	
CORE Construction Services, LLC	4	9				Jobsite Safety and Supervision.	F	F	OS
CORE Construction Services, LLC	4	9				Jobsite Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	3	8				Jobsite supervision & safety	F	F	OS
Phoenix Constructors LLC	2	8				Move materials to staging area & dressing up the site	F	F	
Phoenix Constructors LLC	6	8				Fix silt fencing around perimeter of the job site & clean up, also sweeping the street.	F	F	OS
Phoenix Constructors LLC	1	8				Keeping the street cleaning from track out.	F	F	
Phoenix Constructors LLC	1	8				Sweeping the track out , out of the street.	F	F	
Cordeiro LLC	26	8				Pilecaps Area D excavated, Form and install Rebar. Poured 4 Pedestals Area A & C and 1 pile cap in Area B	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Testing concrete and making cylinders.	F	F	
Area A									
Cordeiro LLC	19	8				Excavate pile caps Area D. Continued butting up Grade beam forms Area A. Install rebar & pre tie pile caps.	F	F	OS
Cordeiro LLC	20	9				Poured perimeter Grade beams Area A. 40yds - see pour notice for location.	F	F	OS
Area C									
Cordeiro LLC	14	7				Area A back fill & prep for grade beams. Area B excavate Grade beam & set perimeter forms. Area C excavate grade beams Area D Form pile caps, Install rebar& Bolts for Mondays pour.	F	F	OS
Area D									
Cordeiro LLC	16	8				Digging pile caps Area D, Grade beam wrecked in Area A, Tied rebar pedestals & Excavate caps Area D.	F	F	OS
	134	132							

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	03/02/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effectuated?	N		60 68

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	4	9				Job site supervision & Safety Dewater pile caps & set up matts.	F	F	OS
CORE Construction Services, LLC	7	9				Jobsite safety, supervision & layout. Chip down high piles.	F	F	OS
CORE Construction Services, LLC	3	9				Jobsite Safety & Supervision.	F	F	OS
Phoenix Constructors LLC	2	8				SWEP- correct some area's of the fabric from erosion.	F	F	OS
Phoenix Constructors LLC	10	9				Sand fill the Slab on Grade in area "A". Building the man hole on Robin Hood st, storm drain tie in.	F	F	OS
Phoenix Constructors LLC	4	8				Area "A" Hauling in Sand for slab on grade 2/3 complete. Back filling around man hole on Robin Hood.	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Testing the concrete for Lower grade beams in Area "C".	F		
Area A									
Phoenix Constructors LLC	4	8				Back fill the slab on Grade Area "A" , hauling in sand for area "B". Sweeping the street after the sand trucks leave.	F	F	OS
Phoenix Constructors LLC	9	8				Building Manhole on Robin Hood st. ,Storm Drain tie in. Placing sand in area "A" Slab on Grade.	F	F	OS
Area B									
Cordeiro LLC	24	8				Area "B" forming and installing rebar in the perimeter grade beams. Area "C" Low Grade beams forming and installing rebar.	F	F	OS
Cordeiro LLC	25	8				Area "D" excavating the pile caps. Area "A & B" Forming and installing rebar in perimeter grade beam steel. Area "C" Forming and installing rebar in lower grade beam. Area "D" Pile cap excavation and forming.	F	F	OS
Area C									
Cordeiro LLC	27	8				Area B & C form and install rebar. Grade beams area "D". Wreck pile cap forms and back fill area "C".	F	F	OS
Cordeiro LLC	23	8				Poured 37yds (Low) grade beams Area "C". Forming perimeter grade beams in Area "B". Excavating Pile Caps Area "E".	F	F	OS
Malone All Star JV, LLC	2	8				Start excavation's for the Transformer pad under ground conduits.	F	F	OS
Malone All Star JV, LLC	2	8				Prefabing under ground conduits for under the slab area "C"	F	F	OS
Area D									
CORE Construction Services, LLC	7	9				Jobsite Supervision, Safety & Layout. Chipping the high piles in area "D".	F	F	OS
CORE Construction Services, LLC	7	9				Jobsite supervision, Safety & Layout. Chipping high piles in Area "D".	F	F	OS
Cordeiro LLC	23	8	CMC Rebar			Pile Caps area D - pour 16 Pile caps. Unload rebar truck (Grade beams B&C) Dewater pile caps.	F	F	OS
Gulf South Engineering & Testing Inc	1	8				Concrete testing the concrete for the pile caps Area D	F	F	
	185	158							

Remarks:

Inspections: Clyde Tice inspected the pile caps for area D.
Johnathan Cook for Jacobs here for the concrete pour.

Material Delivered: Rebar For Area B&C grade beams

Notes:

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition: Rain/Cloudy

Precipitation Amount:

Job: 14-02-002

Report #: 1

Date: 03/09/2015

Day: Monday

Temp: Low 61 High 72

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	9				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	8				Jobsite safety, Supervision & Layout	F	F	OS
CORE Construction Services, LLC	4	8				Jobsite Supervision & Safety.	F	F	OS
CORE Construction Services, LLC	4	8				Jobsite Supervision, Safety & layout.	F		
CORE Construction Services, LLC	5	8				Rain Out, Worked in Job Trailer.			
CORE Construction Services, LLC	4	8				Dewatered the site, multiple pumps running.	F	F	
Bernhard Mechanical Contractors, L.L.C.	2	4				1st day on the site had some control lines done by CORE. Area "C & 15"	F		
Bernhard Mechanical Contractors, L.L.C.	2	8				Making up pipe hanger's for their under ground.	F	F	
Bernhard Mechanical Contractors, L.L.C.	2	8				Continuing to make under ground Pipe Hangers.	F		
Bernhard Mechanical Contractors, L.L.C.	2	4				Prefab hanger rods & saddles for under ground piping at Area "A" Kitchen.	F		
Phoenix Constructors LLC	5	4				Completed bricking manhole on Robin Hood and backfilled with sand and stone.	F	F	
Phoenix Constructors LLC	4	4				Repairing the storm drains that where having Erosion problems.	F	F	
Phoenix Constructors LLC	6	3				Sand filling Slab on Grade Area "B". Dresses up the Man Hole on Robin Hood due to Erosion from the Rain.	F		
Phoenix Constructors LLC	1	4				1/2 of day running sand in Area "B" Slab on Grade.	F		
Malone All Star JV, LLC	2	4				Prefab & Reviewed underground for Area "C". Rain out 10:00 am	F		
Area C									
Cordeiro LLC	23	8				Wrecked Grade beams in Area "C" from Fridays concrete pour.	F	F	OS
Cordeiro LLC	4	8				Continued checking Anchor Bolts & Control lines, The rest of the crew was rained out.	F	F	
Cordeiro LLC	17	4				Forming and installing Anchor Bolts at Perimeter grade beams Area "B&C". 10:00am Rain Out.	F		OS
Area D									
Cordeiro LLC	14	8				Checked Anchor Bolts & Control Lines Grade Beams form & Rebar.	F	F	OS
	111	120							

Remarks: 11:30 rain started off and on till the end of the day.
Concrete pour Canceled.

Visitors: Johnathan Cook from Jacobs.

Notes:

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

Sunny

Precipitation Amount:

Date: 03/16/2015

Day: Monday

Temp: Low High

64 77

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	6	9				Jobsite Supervision, Safety & Layout.	F		
CORE Construction Services, LLC	6	9				Jobsite Supervision, Safety & Layout. Control lines for Anchor bolts Area "D".	F	F	OS
CORE Construction Services, LLC	5	9				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	9				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	9				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	2	8				Jobsite Supervision.	F	F	OS
Phoenix Constructors LLC	4	8				Sand Filled Area "B" Slab on Grade 1/2 the day, Repaired stone on Robin Hood from storm Drain tie in that Eroded from trucks rolling threw it.	F		
Gulf South Engineering & Testing Inc	1	8				Inspecting Concrete for Pile cap pour Area "D".	F		
Gulf South Engineering & Testing Inc	1	8				Inspecting Concrete for the Grade beams Area "C".	F		
Area A									
Bernhard Mechanical Contractors, L.L.C.	2	8				Prefab piping for the Kitchen Area "A" under ground.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	2	8				Prefab Cafeteria underground Area "A".	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	4	8				Prefab under ground for Area "A" Cafeteria.	F	F	OS
Area B									
Phoenix Constructors LLC	2	8				Sand Filled Slab On Grade Area "B" approximately 2/3 Complete.	F		BS
Phoenix Constructors LLC	1	8				Sand filling Area "A&B" Slab on Grade.	F	F	BS
Phoenix Constructors LLC	1	8				Sand Fill Slab On Grade Area "B"	F	F	BS
Phoenix Constructors LLC	1	8				Sand Filled Slab on Grade Area "B".	F	F	BS
Cordeiro LLC	22	8				Area "D" Rebar and Anchor bolts on the 16 Pile caps scheduled for Tomorrows pour, also Perimeter Grade Beams "A & B" pouring Tomorrow.	F	F	OS
Cordeiro LLC	7	8				Area "B" wrecked Grade beam forms that where poured the day before, Installed and Tied Rebar Area "C".	F	F	OS
Malone All Star JV, LLC	2	8				Prefab piping and installing Ground Rod Sleeves at Grade beam Perimeter's in the forms.	F	F	OS
Area C									
Cordeiro LLC	23	8				Grade Beams Area "B&C". Pile Caps Area "E"	F	F	OS
Cordeiro LLC	22	8				Grade beam Area "B & C" Pile Cap Excavation Area "E"	F	F	OS
Cordeiro LLC	22	8				Poured Grade Beams Area "C" @ Line 7 34yds. Poured Elevator walls.	F	F	OS
Malone All Star JV, LLC	2	8				Layout Underground @ Generator pad.	F	F	OS
Malone All Star JV, LLC	2	8				Prefab Chase with 4" conduits in the under ground Area "C"	F	F	OS
Malone All Star JV, LLC	1	8				Prefab 4" Conduits for underground in Area "C"	F	F	OS
Malone All Star JV, LLC	4	8				Installing under ground Conduits to Chase from Transformer pad Area "C".	F	E	OS
Area D									
Cordeiro LLC	23	9				Poured 16 pile caps Area "D" Approximately COL "1to4" "B&E" 7 Grade Beams on Perimeter @ Line B & E.6 line.	F		OS
178		222							

Remarks: Clyde Tice with MMI, could not make it to the site today to inspect Pile Caps and Grade beams, Pour inspection was for 10:00am

Asked that we take pictures of Rebar and Anchor Bolts installed.

Site Drying out due to dewatering over the weekend , Poured 108yds in Pile caps Area "D" & Grade Beams Area "B".

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	03/17/2015	
Weather Delays To Date:			Day:	Tuesday	
Is Today Claimed as Weather Day?	N		Precipitation Amount:		
Critical Path Work Effectuated?	N		Temp:	Low	High
				62	86

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	03/25/2015
Weather Delays To Date:		Day:	Wednesday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effected?	N		57 77

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	10				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	2	3				Job shut down at 10:00 am because of the Rain.	F	F	
CORE Construction Services, LLC	5	10				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	2	8				Job site Supervision.	F	F	OS
Area A									
Bernhard Mechanical Contractors, L.L.C.	4	8				Started layout and digging inside the Fire pump Room grade beams to install the under ground piping.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	5	8				Installing the under ground sewer pipes in the fire pump room grade beams.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	8				Installing under Ground piping in Area "A" Kitchen.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	3				Continuing to install under Ground piping in Area "A" Klitchen.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	5	10				Area "A" underground rough in.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	5	8				Area "A" underground rough in.	F	F	OS
Malone All Star JV, LLC	5	8				Installing under ground conduits for the Data to out side the Grade beams Area "A".	F	F	OS
Area B									
Phoenix Constructors LLC	1	8				Back Filling Area "A & B" Slab on Grade.	F	F	BS
Phoenix Constructors LLC	1	8				Installing Sand for Slab On Grade Area's "A & B", Back filled around Catch Basin's that Eroded away from past rains.	F	F	BS
Phoenix Constructors LLC	4	8				Area "A & B" sand fill for Slab on Grade "A" is filled but not to grade & "B" is in progress of "filling".	F	F	BS
Phoenix Constructors LLC	2	6					F	F	OS
Malone All Star JV, LLC	5	8				Installing under ground conduits in Area "B". Inspection on the temporary pole and the underground.	F	F	OS
Malone All Star JV, LLC	5	3				Installed under Ground conduits, Back filled ditch Area "B"	F		OS
Malone All Star JV, LLC	5	5				Area "B & C" underground telephone conduits.	F	F	OS
Area C									
Cordeiro LLC	21	9				Area "E" Pile cap Reinforcement & Anchor Bolts. Area "C" Grade beam forming @ Column line 8. to J1 and E.6.	F	F	OS
Malone All Star JV, LLC	4	8				Installing Underground Conduits in Area "C"	F	F	OS
Area D									
Cordeiro LLC	19	8				Area "D" pile caps ,pedestals excavations & forming. Area "C & B" Set and tie Rebar & Set Anchor Bolts.	F	F	OS
Cordeiro LLC	21	10				Area "D & E" pile caps & pedestals , excavations & forming. Area "C & B" forming the Grade beams, Set and Tie the rebar. "B & C" Setting Anchor Bolts.	F	F	OS
Area E									
CORE Construction Services, LLC	5	9				Jobsite Supervision, Safety & Layout. Chipping high Piles in Area "E"	F	F	OS
CORE Construction Services, LLC	4	10				Jobsite Supervision Safety & Layout. Chipping High Pile in Area "E"	F	F	OS
Cordeiro LLC	21	10				Area "D & E" pile caps excavating and forming pile caps. Area "C & B" forming grade beams, installing and tying rebar. Area "B & C" Setting anchor bolt's.	F	F	OS
Cordeiro LLC	21	3				Worked on wrecking forms in Area "C" . Forming and Installing rebar in Area "E".	F	F	OS
	189	197							

Remarks:

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 03/26/2015	
Weather Delays To Date:		Day: Thursday	
Is Today Claimed as Weather Day?	N	Weather Condition:	Rain Out
Critical Path Work Effectuated?	N	Precipitation Amount:	
		Temp:	Low High
			61 70

Notes:

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Weather Condition: Sunny

Precipitation Amount:

Job: 14-02-002

Report #: 1

Date: 03/30/2015

Day: Monday

Temp: Low High

60 80

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	10				Jobsite, Supervision & layout.	E	F	OS
CORE Construction Services, LLC	4	9				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	8				Jobsite supervision & Safety	F	F	
CORE Construction Services, LLC	5	10				Jobsite Safety & Supervision	F	F	OS
CORE Construction Services, LLC	4	10				Jobsite Supervision & Safety.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6								
Cordeiro LLC	24								
Gulf South Engineering & Testing Inc	1	8				Testing Concrete for today's pour.	F	F	
Malone All Star JV, LLC	5								
Area A									
Bernhard Mechanical Contractors, L.L.C.	5	8				Area "A" under ground piping.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	5	8				Under ground plumbing Area "A" in Cafeteria.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground & Cafeteria Area "A"	F	F	BS
Area B									
Phoenix Constructors LLC	1	8				No sand to work with Today (Lost Day) to S.O.G Area "A,B&C".	F	F	BS
Area C									
Phoenix Constructors LLC	2	8				sand fill completing at Area "B"(rough grade) and Partial Area "C" rough grade.	F	F	BS
Phoenix Constructors LLC	2	8				Sand fill, Slab on Grade Area "B & C". (Partial)	F	F	BS
Phoenix Constructors LLC	2	8				Back filling Area "C"	F	P	BS
Cordeiro LLC	24	8				Poured 25 yards grade beams & walls southwest corner of Area "C" perimeter.	F	F	OS
Malone All Star JV, LLC	4	8				Area "B & C" under ground conduits.	F	F	OS
Malone All Star JV, LLC	4	8				Under ground Electrical conduits Area "C" to Transformer Pad.	F	F	OS
Malone All Star JV, LLC	5	8				Underground at the Transformer pad.	F	F	OS
Malone All Star JV, LLC	3	8				Underground Area "C" outside building lines Conduits	F	F	OS
Area D									
Cordeiro LLC	24	8				Grade beams Area "D" forms & pile caps Area "E" & Rebar	F	F	OS
Area E									
Cordeiro LLC	23	9				Poured 11 pile caps Area "E" forming and prep grade beams & walls Area "C" for tomorrow's pour.	F	F	OS
	168	168							

Remarks: Poured 45 yards,pile caps area "E".

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	04/07/2015
Weather Delays To Date:		Day:	Tuesday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effected?	N		71 84
Weather Condition:		Sunny	
Precipitation Amount:			

Employee			Work Accomplished						
				2nd Tier Wrkrs	2nd Tier Hrs				
Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier			Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	4	10				Jobsite Safety, Supervision & Layout.	E	F	OS
CORE Construction Services, LLC	5	10				Jobsite supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	10				Jobsite Supervision, Safety & Layout	F	F	OS
CORE Construction Services, LLC	6	10				Jobsite Supervision, Safety & Layout	F	F	OS
CORE Construction Services, LLC	1	7				Jobsite Supervision.	F	F	OS
Gulf South Engineering & Testing Inc						Testing concrete for the Grade Beams.			
Gulf South Engineering & Testing Inc	1	8				Testing Concrete			
Gulf South Engineering & Testing Inc	1	8				Concrete testing for concrete pour pile caps Area "E"	F	F	
Area A									
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "A"	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground plumbing in Area "A"	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	8				Area "A" underground rough in	F	F	BS
Bernhard Mechanical Contractors, L.L.C.	6	8				Rough in underground Area "A"	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	8				Continuing underground rough in Area "A"	F	F	BS
Area B									
Phoenix Constructors LLC	1	7				Behind schedule with S.O.G back fill - Presently working Area "B" 1 man no crew today.	F	P	BS
Malone All Star JV, LLC	2	8				Underground Conduits to courtyard Area "B"	F	F	OS
Area C									
Phoenix Constructors LLC	2	8				Sand fill S.O.G Area B&C	F	F	BS
Phoenix Constructors LLC	3	8				Fill S.O.G. Area "C" (SAND)	F	F	BS
Phoenix Constructors LLC	6	8				Back fill S.O.G. Area "C"	F	P	BS
Malone All Star JV, LLC	5	8				Underground Area "C"	F	E	OS
Malone All Star JV, LLC	2	8				Underground rough in Area "C".	F	F	OS
Malone All Star JV, LLC	1	8				Underground @ Courtyard.	F	E	OS
Area D									
CORE Construction Services, LLC	5	10				Jobsite supervision , Safety & Layout Sweep the street's & cut the grass around the job site.	F	F	OS
Cordeiro LLC	24	8				Poured 35yds- Grade beams Area "D" Col.7 & B to E. also forming Pile caps Area "E"	F	F	OS
Cordeiro LLC	19	8				Pile caps Area "E" & Grade beams Area "D"	F	F	OS
Cordeiro LLC	8	7				Layout grade beams Area "D&E" wrecked PILE CAP FORM Area "E"	F	F	OS
Area E									
Cordeiro LLC	20	9				Poured 3 pile caps 30yds pump truck broke down.	F	F	OS
Cordeiro LLC	22	8				Poured 50yds Pile caps Area "E" (Appx 9 Pile Caps poured.	F	F	OS
Cordeiro LLC	19	8				Wreck & Backfill pile caps Area "E" & Grade beams Area "D" Rebar & Formwork	F	F	OS
<div>193224</div>									

Remarks: Held Prepatoy Meeting for the slab on grade.

Inspections: S&WB still waiting for the underground inspection Area "A" delaying backfill & S.O.G. "A" progress.

Notes: Pushed structural steel start date back 1 week till 4-23-15 due to S.O.G. Area "A" delays.

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	04/13/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			70 73

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	4	8				Jobsite Supervision, Safety & Layout	F	F	OS
CORE Construction Services, LLC	4	8				Jobsite supervision & safety.	F	E	OS
CORE Construction Services, LLC	7	10				Jobsite Supervision & Safety De watering site	F	F	
CORE Construction Services, LLC	5	10				Jobsite Supervision & Safety	F	F	OS
CORE Construction Services, LLC	7	10				Jobsite Safety & Supervision Repair Anchor Bolts in Area "A"	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	4				11:00 am rain out	F	F	
Phoenix Constructors LLC	4	4				11:00 am rain out	F	F	
Phoenix Constructors LLC	3	8				No sand available sand pit and site to wet erosion control @ drains.	F	F	
Cordeiro LLC	18	2				9:00 am rain out	F	F	OS
Malone All Star JV, LLC	1	2				Rain out	F	F	OS
Malone All Star JV, LLC	1	4				11:00 am rain out	F	F	
Area A									
CORE Construction Services, LLC	3	8				Rain out 9:00 am -continued repairing the anchor bolts damaged by Phoenix in Area "A".	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	5	4				Rough in underground Area "C" rain out at 10:30am	F	F	BS
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "A"	F	F	BS
Bernhard Mechanical Contractors, L.L.C.	6	8				underground Area "A"	F	F	OS
Phoenix Constructors LLC	4	8				Sand fill Area "C"	F	F	
Cordeiro LLC	19	8				Final Grade Area "A"	F	F	OS
Malone All Star JV, LLC	1	8				Lightning protection	F	F	OS
Malone All Star JV, LLC	1	8				Lightning protection conduits.	F	F	
Area B									
Cordeiro LLC	9	2				Fine Grade Area "B" rain out @ 9:00 am	F	F	
Malone All Star JV, LLC	1	8				Lightning protection	F	F	OS
Area C									
Phoenix Constructors LLC	6	4				Rough grade Area "C" & sand fill 10:30am rain out.	F	F	BS
Phoenix Constructors LLC	3	8				Sand fill Area "C"	F	F	BS
Area D									
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "D"	F	F	OS
Cordeiro LLC	12	8				Poured grade beams in Area "D"	F	F	OS
Cordeiro LLC	4	8				Dewater Area "D&E" clean bolts in Area "A"	F	F	
	146	175							

Remarks: Discovered damaged anchor bolts , repairing the anchor bolts damaged by Phoenix.
Site conditions bad from this weeks rain also because of the eqiupmtment traveling threw the mud.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	04/20/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High 66 80

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	7	10				Jobsite safety & Supervision De watering	F	F	OS
CORE Construction Services, LLC	5	10				Jobsite Supervision & Safety	F	F	OS
CORE Construction Services, LLC	7	10				Jobsite Supervision & Safety. De watering.	F	F	OS
CORE Construction Services, LLC	7	10				Jobsite supervision, Safety & layout. De watering the site.	F	F	OS
CORE Construction Services, LLC	4	10				Jobsite supervision, Safety & Layout	F	F	OS
CORE Construction Services, LLC	2	6				Jobsite supervision & Safety.	F	F	OS
Malone All Star JV, LLC	1	8				Temporary Power	F	F	
Malone All Star JV, LLC	1	8				Temporary Power.	F	F	
Malone All Star JV, LLC	1	8				Temporary Poles.			
Area A									
CORE Construction Services, LLC	3	6				Repairing damaged anchor bolts Area "A" by Phoenix APPX. 20 total- 7 remaining today 6hrs each person.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	8				Area "A" Underground	F	F	
Cordeiro LLC	21	8				Area "A" fine grade slab area. Area "D&E" grade beams.	F	F	
Cordeiro LLC	21	8				Area "A" fine grade slab Area "A" . Area "E" grade beam perimeter. Poured 30yds Grade Beam "D"	F	F	
Cordeiro LLC	22	8				Area "A" Fine grade. Area "E" grade beam @ perimeter & ramps form work.	F	F	
Cordeiro LLC	13	6				Vapor barrier Area "A" fabricate angel iron slab supports per SKS-8 extra work.	F	F	
Malone All Star JV, LLC	1	8				Underground Area "A"	F	F	
Area B									
Bernhard Mechanical Contractors, L.L.C.	5	8				Area "B&C" underground plumbing.			
Bernhard Mechanical Contractors, L.L.C.	5	8				Underground plumbing Area "B"	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	6				Plumbing underground Area "B"	F	F	
Area C									
Bernhard Mechanical Contractors, L.L.C.	5	8				Area "C" under ground plumbing.	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8				Area "C" underground.	F	F	
Phoenix Constructors LLC	5	8				Area "C" Sandfill	F	F	
Cordeiro LLC	19	8				Area "C" fine grade Area "D&E" grade beams.	F	F	
Area D									
Phoenix Constructors LLC	5	8				Sand fill Area "D"	F	F	
Phoenix Constructors LLC	5	8				Area "D" sand fill.			
Phoenix Constructors LLC	5	8				Putting sand in Area "D"	F	F	
Phoenix Constructors LLC	5	8				Area "D" Sand fill to rough grade (On going).	F	F	
Phoenix Constructors LLC	5	6				S.O.G fill area "D". Install sand and rocks for trucks to be able to get to the courtyard.	F	F	
Cordeiro LLC	21	8				Area "D&E"- Grade beams Area "A" fine grade.			
Malone All Star JV, LLC	1	6				Conduits @ grade beams area "D"	F	F	
Area E									

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/23/2015	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Cloudy/Rain	
Critical Path Work Effectuated?	N			Temp:	Low	High
					69	84

Gulf South Engineering & Testing Inc	1	8	Testing grade beam pour.		
Malone All Star JV, LLC	1	8	Grounding conduits Area "E" grade beams.	F	F
	220	254			

Remarks: Orderd angel iron for SKS-8.

Canceled concrete due to site conditions & afternoon rain fore cast. Reset up for Monday 4-27-15.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	05/02/2015
Weather Delays To Date:		Day:	Saturday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			64 82

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	7	9				Jobsite supervision & Safety. De watering the site.	F	F	OS
CORE Construction Services, LLC	6	12				Jobsite Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	6	12				Jobsite supervision & Safety.	F	F	OS
CORE Construction Services, LLC	4	12				Jobsite supervision & Safety.	F	F	OS
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	2	10				Jobsite Supervision, Safety & Layout.	F	F	OS
Phoenix Constructors LLC						Not on site			
Malone All Star JV, LLC									
Area A									
Bernhard Mechanical Contractors, L.L.C.	6	8				Setting Drains in Area A.	F	F	
Cordeiro LLC	19	4				Sand Grade and vapor barrier, Fabricating angels for SKS-8.	F	F	
Cordeiro LLC	19	8				Area "A" slab prep. Vapor barrier installed. Angel supports for the pedestals. Starting the slab matts.	F	F	
Cordeiro LLC	23	10				Slab Rebar Area "A". Pour grade beams Area "E".	F	F	
Cordeiro LLC	23	11				Rebar slab Area A. Pile cap grade beams Area D	F	F	
Cordeiro LLC	21	10				Slab "A" Rebar.	F	F	
Cordeiro LLC	16	10				Set & Tie Rebar in Area "A".	F	F	
Malone All Star JV, LLC	1	4				lighning protection in Area "A"	F	F	
Malone All Star JV, LLC	6	8				Lightning Protection.	F	F	
Malone All Star JV, LLC	2	8				Lightning Protection.	F	F	
Malone All Star JV, LLC	2	8				Slab "A" Rough In.	F	F	
Area B									
Bernhard Mechanical Contractors, L.L.C.	6	4				Underground Area "B"	F	F	
Bernhard Mechanical Contractors, L.L.C.	1	8				Underground Area"B".	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "B"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Rough In for Slab "B"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Finishing The Under Ground Roughin In Area "A" Started to Backfill, Also Continuing Under Ground in Area "C".	F	F	
Area C									
Phoenix Constructors LLC	4	8				Sandfilling For Slab "C" rough Grade.	F	P	
Area D									
Phoenix Constructors LLC	4	4				Sand fill in Area "D".	F	P	
Phoenix Constructors LLC	5	8				Site work & back fill Area "D".	F	F	
Phoenix Constructors LLC	5	8				Site work and back fill Area D.	F	F	
Area E									
Gulf South Engineering & Testing Inc	1	8				testing concrete for the grade beam pours Area E			
	207	216							

Remarks:

Notes:

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Weather Condition: No Work

Precipitation Amount:

Job: 14-02-002

Report #: 1

Date: 05/03/2015

Day: Sunday

Temp: Low High

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	14				Job Site Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	12				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	14				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Cordeiro LLC									
Cordeiro LLC									
Malone All Star JV, LLC									
Malone All Star JV, LLC									
Area A									
Cordeiro LLC	26	14				Pour Area "A" S.O.G. vapor Barrier ARea "B".	F	F	
Area B									
Cordeiro LLC	22	10				Vapor Barrier & Rebar For Slab on Grade Area "B"	F	F	
Cordeiro LLC	24	11				Area "B" place and tie rebar	F	F	
Cordeiro LLC	26	14				Poured the Slab in Area "B"	F	F	
Malone All Star JV, LLC	5	8				Lightning Protection Area "A,B & C"	F	F	
Malone All Star JV, LLC	2	8				Rough in conduits in Area "B"	F	F	
Malone All Star JV, LLC	2	8				Area "B" -Slab floor boxes.	F	F	
Area C									
Bernhard Mechanical Contractors, L.L.C.	6	8				Plumbing Underground Area "C"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "C"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground in Area "C"	F	F	
Malone All Star JV, LLC	2	8				Underground Area "C & D"	F	F	
Malone All Star JV, LLC	2	8				Underground in Area "C"	F	F	
Area D									
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "D", and slab drains Area "B"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "D"	F	F	
Phoenix Constructors LLC	2	8				Sand Fill to Grade Area "D"	F	P	
Phoenix Constructors LLC	5	8				Sand fill Area "D"	F	F	
Phoenix Constructors LLC	4	8				Sand Filling to Rough Grade Area "D"	F	P	
Area E									
Phoenix Constructors LLC	4	8					F	P	
Phoenix Constructors LLC	4	8				Rough grade sand fill Area "E"	F	P	
Cordeiro LLC	23	10				Pump & Place Concrete Area "E" grade beams.	F	F	
	204	241				Set and Tie rebar in Area "B"			

Remarks:

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 05/06/2015	
Weather Delays To Date:		Day: Wednesday	
Is Today Claimed as Weather Day?	N	Weather Condition:	Partly/ Cloudy
Critical Path Work Effectuated?	N	Precipitation Amount:	
		Temp:	Low High
			68 84

Inspections: GSE testing the concrete for grade beams in Area "E"

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	05/10/2015
Weather Delays To Date:		Day:	Sunday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Weather Condition:	No Work		
Precipitation Amount:			
Critical Path Work Effected?	N		

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	10				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	12				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	15				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	1	6				Jobsite Supervision.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Phoenix Constructors LLC									
Cordeiro LLC									
Malone All Star JV, LLC									
Malone All Star JV, LLC	2	8				Site rough in.	F	F	
Malone All Star JV, LLC									
Area A									
Quality Iron Fabricators Inc.	6	10				Set up Crane and unloaded steel for Area "A"	F	F	
Quality Iron Fabricators Inc.	6	10				Hanging Iron Area "A"	F	F	
Quality Iron Fabricators Inc.	6	8				Hanging Iron Area "A&B"	F	F	
Area B									
Quality Iron Fabricators Inc.	6	8				Hanging Iron in Area "B"	F	F	
Quality Iron Fabricators Inc.	10	10				Hanging Iron Area "A&B"	F	F	
Malone All Star JV, LLC	2	8				Rough in Site.	F	F	
Area C									
Cordeiro LLC	23	9				Vapor Barrier Area "C" / Rebar placement in Area "C"	F	F	
Cordeiro LLC	23	11				Placing and tying Steel Area "C"	F	F	
Cordeiro LLC	22	14				Poured Gym slab Area "C" 1st floor 360yds.	F	F	
Cordeiro LLC	18	11				Slab "C" wreck forms (Slab)	F	F	
						Area "E" wrecked forms (Grade beams)			
Malone All Star JV, LLC	3	8				Slab rough in Area "C"	F	F	
Area D									
Bernhard Mechanical Contractors, L.L.C.	6	8				Area "D" plumbing underground rough in.	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "D"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "D"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "D"	F	F	
Cordeiro LLC	5	6				Started fine Grading Area "D"	F	F	
Malone All Star JV, LLC	2	8				Underground rough in Area "D"	F	F	
Malone All Star JV, LLC	2	8				Site Underground	F	F	
Area E									
Bernhard Mechanical Contractors, L.L.C.	6	8				Underground Area "E"	F	F	
Phoenix Constructors LLC	4	8				Back filling Area "E"	F	F	
Phoenix Constructors LLC	4	8				Sand Fill Area "E"	F	F	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/12/2015	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:		
Critical Path Work Effectuated?	N			Temp:	Low	High
					75	87
Cordeiro LLC	20	9		Poured perimeter Grade Beams Area "E"	F	F
	215	266				

Remarks: G B White Rebar delivery Area "D"

Inspections: GSE testing concrete for grade beam pour Area "E"

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Job:

14-02-002

Report #:

1

Fair Working Days To Date:

Weather Delays To Date:

Weather Condition:

No Work

Is Today Claimed as Weather Day?

N

Precipitation Amount:

Date:

05/17/2015

Day:

Sunday

Critical Path Work Effected?

N

Temp:

Low

High

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	5	8				Cleaned up lay down yard , preparing for next phase of the project.	F	F	
Bernhard Mechanical Contractors, L.L.C.						Over seeing the pour.			
Cordeiro LLC									
Cordeiro LLC						Pouring Area D and putting down the vapor barrier in Area E			
Quality Iron Fabricators Inc.									
Malone All Star JV, LLC									
Malone All Star JV, LLC									
Area A									
Quality Iron Fabricators Inc.	10	10				Hanging Iron Area "A&B"	F	F	
Quality Iron Fabricators Inc.	9	10				Hanging Iron in Area "A&B"	F	F	
Quality Iron Fabricators Inc.	9	10				Hanging Iron Area A&B	F	F	
Area B									
Quality Iron Fabricators Inc.	9	10				Hanging Iron Area "A&B"	F	F	
Quality Iron Fabricators Inc.	9	10				Hanging Iron in Area "A&B"	F	F	
Area D									
Cordeiro LLC	24	10				Final grade, installing vapor barrier and starting to install rebar.	F	F	
Cordeiro LLC	22	10				Finsihing Vapor Barrier and Rebar	F	F	
Cordeiro LLC	24	10				Placing and tying rebar area "D"	F	F	
Cordeiro LLC	24	10				Finishing up Area D for Pour.	F	F	
						Grading Area E			
Malone All Star JV, LLC	5	8				Underground Area "D"	F	F	
Malone All Star JV, LLC	5	8				Finishing up underground in Area "D"	F	F	
Area E									
Bernhard Mechanical Contractors, L.L.C.	5	8				Finish plumbing rough in Area "E"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Plumbing underground Area "E"	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Finishing underground & backfill in Area "E"	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8				Finishing back fill in Area E & Cleaning up work Area.	F	F	
Cordeiro LLC	19	8				Remove forms from Grade beams Area "E"	F	F	
						Fine grading Area "D"			
Malone All Star JV, LLC	5	8				Underground in Area "E"	F	F	
Malone All Star JV, LLC	5	8				Underground in Area "E"	F	F	
Malone All Star JV, LLC	5	8				Finishing up underground in Area E	F	F	
	241	231							

45

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	05/22/2015
Weather Delays To Date:		Day:	Friday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Critical Path Work Effectuated?	N		68 82

Remarks:

Inspections: GSE testing the flatness of the slab.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	05/24/2015
Weather Delays To Date:		Day:	Sunday
Is Today Claimed as Weather Day?	N	Temp:	Low High
Weather Condition:	No Work		
Precipitation Amount:			
Critical Path Work Effected?	N		

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	1	8				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	6	10				Jobsite Supervision, Safety & Layout & de watering site.	F	F	OS
CORE Construction Services, LLC	4	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	4					Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC						Jobsite Supervision, Safety & Layout.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	5	8				Preparing for above ground Plumbing.	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				preparing for the above ground plumbing.	F	F	
Bernhard Mechanical Contractors, L.L.C.									
Cordeiro LLC									
Cordeiro LLC									
Cordeiro LLC						Rain out			
Cordeiro LLC									
Quality Iron Fabricators Inc.									
Quality Iron Fabricators Inc.									
Malone All Star JV, LLC									
Malone All Star JV, LLC						Rain out			
Malone All Star JV, LLC									
Area A									
Bernhard Mechanical Contractors, L.L.C.	3					Installing sink stands in Area A	F	F	
Quality Iron Fabricators Inc.	10					Hanging Steel Area C, also Detailing Area A&B	F	F	
Area C									
Quality Iron Fabricators Inc.	8	7				Installing Iron in Area C	F	F	
Quality Iron Fabricators Inc.	9	10				Hanging Iron in Area A,B&C	F	F	
Quality Iron Fabricators Inc.	9	10				Hanging steel in Area C, welding in Area A&B	F	F	
Quality Iron Fabricators Inc.	10	10				Hanging Iron in Area C	F	F	
						Detailing in Area A&B			
Area D									
Bernhard Mechanical Contractors, L.L.C.	4	8				Installing Clean outs in Area D	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8				Installing Clean Outs	F	F	
Malone All Star JV, LLC	4	8				Temporary panel in Area D/ Entergy hooked up temporary power poles	F	F	
Area E									
Cordeiro LLC	23	10				Placing and tying rebar in area E, Also fixing vapor Barrier in Area E.	F	F	
Cordeiro LLC	22	10				Area E place and tie rebar.	F	F	
Cordeiro LLC	22					Placing and tying rebar in Area E, also working on exterior pile caps.	F	F	
Malone All Star JV, LLC	5	8				Pre fabbing conduit for next slab pour.	F	F	
Malone All Star JV, LLC	2	8				Area E rough in.	F	F	
Malone All Star JV, LLC	4					Rough in Area E.	F	F	
	171	152							

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	05/29/2015
Weather Delays To Date:		Day:	Friday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effectuated?	N	Temp:	Low High
			73 81

Remarks:

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

Overcast

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

06/01/2015

Day:

Monday

Temp:

Low

High

71

88

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
---------------	-------------	------------	-------------	---------------------	--------------------	-------------------	---	---	-----

CORE Construction Services, LLC	4	12				Jobsite Supervision, Safety & Layout.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Safety & de watering.	F	F	OS
CORE Construction Services, LLC	5	15				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite, Safety & Supervision. Cleaning up the site.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite, Safety & Supervision. handrails & Clean up.	F	F	OS
CORE Construction Services, LLC	5	9				Jobsite, Safety & Supervision.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Cordeiro LLC									
Quality Iron Fabricators Inc.									
Quality Iron Fabricators Inc.									
Allied Construction, LLC									
Allied Construction, LLC									
Allied Construction, LLC									
Allied Construction, LLC									
Allied Construction, LLC									
Gulf South Engineering & Testing Inc									

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/02/2015	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				72	89

Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Malone All Star JV, LLC						
Area A						
Bernhard Mechanical Contractors, L.L.C.	6	8	Preparing for above ground plumbing Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8	Preparing for the above ground plumbing in Area A.	F	F	
Bernhard Mechanical Contractors, L.L.C.	4	8	Laying out materials in Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	16	8	Putting the chair carriers together for Area A.	F	F	
Area B						
Cordeiro LLC	15	9	Installing forms for the mock up.	F	F	
			Forming the pile caps in Area B & wrecking forms in Area E.			
Cordeiro LLC	14	9	Installing Rebar in the pile cap's in Area B & pouring the concrete in the pile caps in Area B.	F	F	
Cordeiro LLC	4	8	Removing forms from the pile caps in Area B	F	F	
Gulf South Engineering & Testing Inc	1	8	Testing the concrete in Area B's pile cap pour.	F	F	
Area C						
Quality Iron Fabricators Inc.	9	10	Hanging Structural Steel in Area C.	F	F	
			Detailing in Area A&B.			
Quality Iron Fabricators Inc.	9	10	Racking the steel structure in Area C.	F	F	
			Decking the roof in Area B.			
Quality Iron Fabricators Inc.	9	10	Plumbing the Structural steel in Area C and detailing in Area's A&B.	F	F	
Malone All Star JV, LLC	4	8	Installing temporary power in Area C.	F	F	
Area D						
Malone All Star JV, LLC	4	8	Repaired Temporary Electrical entering the building in Area D	F	F	
Malone All Star JV, LLC	4	8	Repairing and pulling new wire fir the temporary in Area D.	F	F	
Area E						
Bernhard Mechanical Contractors, L.L.C.	5	8	Overseeing the floor drains in Area E slab pour.	F	F	
Cordeiro LLC	22	9	Installing Rebar in Area E & finishing edge forms in area E.	F	F	
			Forming pile caps in Area A&B.			
Cordeiro LLC	25	10	Pouring the slab in Area E	F	F	
Quality Iron Fabricators Inc.	10	10	Hanging column's & beam's in Area C.	F	F	
			Detailing in Area A&B.			
Malone All Star JV, LLC	4	8	Installing temporary power in Area E.	F	F	
Malone All Star JV, LLC	4	8	Temporary power in Area E	F	F	
	205	242				

Remarks:

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effectuated?

N

Weather Condition:

Sunny

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

06/08/2015

Day:

Monday

Temp:

Low

High

77

90

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	6	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	7	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	5	9				Jobsite, Safety & Supervision.	F	F	OS
Phoenix Constructors LLC							F		
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC	3	8				Repairing the silt fence around the job site.	F	F	
Quality Iron Fabricators Inc.									
Allied Construction, LLC									
Allied Construction, LLC									
Allied Construction, LLC									
Allied Construction, LLC									
Allied Construction, LLC									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Malone All Star JV, LLC	4	8				Prefab and installing the 40' Connex box.	F	F	
Malone All Star JV, LLC	2	8				Reviewing the prints for the overhead power.	F	F	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/08/2015	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:		
Weather Condition:	Sunny			Temp:	Low	High
Critical Path Work Effected?	N				77	90

Area A						
Bernhard Mechanical Contractors, L.L.C.	4	8	Installing Carriers and Chairs in Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	3	8	Laying out in the building in Area A&B to start installing temporary power.	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8	Started installing stack's and chairs in Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing drain lines & stacks in Area A.	F	F	
Cordeiro LLC	17	8	Grouting the column's in Area A.	F	F	
			Excavating for the ramps and Forming them up.			
Malone All Star JV, LLC	4	8	Prefab box's for temporary panels in Area A&B.	F	F	
Malone All Star JV, LLC	4	8	Temporary Panels in Area A&B.	F	F	
Malone All Star JV, LLC	3	8	Installing Temporary panels in Area A.	F	F	
Area B						
Cordeiro LLC	14	8	Back filling the pile cap's in Area B, grouting the columns in Area A&B.	F	F	
Cordeiro LLC	18	8	Back filling Around the pile cap's in Area B.	F	F	
			Grouting Column's in Area A&B			
Cordeiro LLC	14	8	Forming the ramps in Area B,D&E	F	F	
Quality Iron Fabricators Inc.	7	10	Welding the roof deck in Area A&B. Hanging Structural Steel, Area C	F	F	
Quality Iron Fabricators Inc.	9	10	Welding roof deck in Area A&B.	F	F	
			Hanging Structural Steel in Area C.			
Area C						
Bernhard Mechanical Contractors, L.L.C.	3	8	Installing temporary water line's.	F	F	
Quality Iron Fabricators Inc.	9	10	Plumbing the Structural Steel in Area C.	F	F	
			Installing the roof decking in Area's A&B			
Quality Iron Fabricators Inc.	10	10	Detailing the Structural Steel in Area A&B.	F	F	
			Hanging the Structural Steel in area C.			
Area E						
Cordeiro LLC	17	8	Forming the ramps in Area B,D & E.	F	F	
			Grouting the column's in Area B			
	184	221				

Remarks:

Notes:

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	06/15/2015		
Weather Delays To Date:				Weather Condition:	Overcast		
Is Today Claimed as Weather Day?	N			Precipitation Amount:			
Critical Path Work Effected?	N			Temp:	Low	High	
					78	90	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
---------------	-------------	------------	-------------	---------------------	--------------------	-------------------	---	---	-----

CORE Construction Services, LLC	6	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	7	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	7	14				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Safety & Supervision.	F	F	OS
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Allied Construction, LLC									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Area A									
Bernhard Mechanical Contractors, L.L.C.	6	8				Hanging the vents and prefabing pipe in Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8				Working in Area A installing vents.	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8				Continued to run vents in Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8				Running Vent stacks in Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	8				Waiting on walls to be laid out, installing vent stacks in Area A.	F	F	
Allied Construction, LLC	3	8				Mobilizing in Area A	F	F	
Allied Construction, LLC	8	9				Installing CMU wall in Area A.	F	F	

Project: Sherwood Forest Elementary School			Job: 14-02-002		
Location: 4801 Maid Marion Drive			Report #: 1		
Fair Working Days To Date:			Date: 06/18/2015		
Weather Delays To Date:			Day: Thursday		
Is Today Claimed as Weather Day? N			Temp: Low High		
Critical Path Work Effected? N			78 89		
Allied Construction, LLC	8	10	Installing CMU blocks in Area A.	F	F
Allied Construction, LLC	13	10	Installing CMU blocks in Area A& B.	F	F
Malone All Star JV, LLC	3	8	Temporary electrical panels in Area A	F	F
Malone All Star JV, LLC	3	8	Temporary lightning in Area A & B	F	F
Malone All Star JV, LLC	4	8	Installed conduits in CMU walls.	F	F
Malone All Star JV, LLC	4	8	Overhead conduits in Area A	F	F
Area B					
Cordeiro LLC	12	9	Forming the Stage in Area B.	F	F
			Grouting the column block outs.		
Gulf South Engineering & Testing Inc	1	8	Testing the Welds in Area A & B.	F	F
Malone All Star JV, LLC	4	8	Installing Temporary lighting in Area B.	F	F
Area C					
Cordeiro LLC	13	9	Forming the Canopy in Area C, grouting the column block outs and forming the stage.	F	F
Cordeiro LLC	14	10	Installing forms for the canopy, Forming the stage in Area B.	F	F
Cordeiro LLC	12	14	Pouring the stage, and forming the canopy in Area C	F	F
Cordeiro LLC	12	9	Forming Grade beams in Area C.	F	F
			Grouting column block outs in Area C.		
Quality Iron Fabricators Inc.	10	10	Detailing the Structural Steel in Area B & C.	F	F
Quality Iron Fabricators Inc.	9	10	Installing the roof frames, installing roof angels on the mezzanine and detailing Structural steel.	F	F
Area D					
Quality Iron Fabricators Inc.	9	10	Installing Columns and Beams in Area D, Detailing in Area's A & B.	F	F
Quality Iron Fabricators Inc.	10	10	Structural Steel in Area D, Detailing in Area C.	F	F
Quality Iron Fabricators Inc.	9	10	Detailing in Area B & C , Installing column's and beam in Area D.	F	F
	218	284			

Remarks:

Notes:

Job: 14-02-002

Report #: 1

Date: 06/22/2015

Weather Condition: Overcast

Day: Monday

Precipitation Amount:

Temp: Low High

77 93

	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Safety & Supervision.	F	F	OS
CORE Construction Services, LLC		8				Jobsite, Safety & Supervision.	F	F	OS
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Area A									
Bernhard Mechanical Contractors, L.L.C.	5	8				Rerouting vent stack's in Area A over the bathroom.	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Running Hangers for Domestic water lines and installing Vent Stacks.	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Installing pipe hangers in Area A. Moving pipe in Area B.	F	F	
Bernhard Mechanical Contractors, L.L.C.		8				Running Domestic and Chill water Hangers in Area A.	F	F	
Malone All Star JV, LLC	4	8				Overhead conduits in Area A.	F	F	
Malone All Star JV, LLC	4	8				Overhead Conduits Area A, and installing CMU block Conduits.	F	F	
Area B									
Allied Construction, LLC	13	10				Installing CMU block in Area's A & B	F	F	
Malone All Star JV, LLC	4	8				Installing conduits in Area A, B & masonry wall's.	F	F	
Area C									
Cordeiro LLC	12	9				Forming grade beams in Area C.	F	F	
Cordeiro LLC	13	9				Grade beams and ramps in Area C.	F	F	
Cordeiro LLC	13	10				Area C grade beam and ramps.	F	F	

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effectuated?

N

Weather Condition:

Cloudy/Rain

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

06/26/2015

Day:

Friday

Temp:

Low

High

73

89

Cordeiro LLC	6		Reinstalling pipes for the transformer pad, pipes where installed in the wrong place.	F	F
Quality Iron Fabricators Inc.	10	10	Hanging Structural Steel in Area D, roof decking in Area C and detailing.	F	F
Allied Construction, LLC	13	10	Installing CMU block's in Area A B & C	F	F
Allied Construction, LLC	18	10	Installing CMU block's in Area A, B & C.	F	F
Allied Construction, LLC		6	Pouring CMU block wall's in Area C.	F	F
Malone All Star JV, LLC		7	Installing conduit's in Area A & C & CMU block wall's.	F	F
Area D					
Quality Iron Fabricators Inc.	10	10	Hanging Structural Steel in Area D, and detailing in Area C.	F	F
Quality Iron Fabricators Inc.	10	10	Installing Structural steel in Area D, detailing in Area C.	F	F
Quality Iron Fabricators Inc.		6	Hanging Structural Steel in Area D, detailing in Area C.	F	F
	156	210			

Remarks:

Notes:

56

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	07/01/2015	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Sunny	
Critical Path Work Effected?	N			Temp:	Low	High
					73	91

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC									
Bernhard Mechanical Contractors, L.L.C.	5	8				Installing the above ground plumbing in Area B.	F	F	
Bernhard Mechanical Contractors, L.L.C.									
Morris Drywall Systems Inc									
Morris Drywall Systems Inc									
Morris Drywall Systems Inc									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Cordeiro LLC							F	F	
Cordeiro LLC									
Quality Iron Fabricators Inc.	11	10				Detailing in Area D, also hanging columns and beams in Area D & E.	F	F	
Quality Iron Fabricators Inc.									
Allied Construction, LLC									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Malone All Star JV, LLC									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Area A									
Allied Construction, LLC	13	10				Installing Blocking in Area's A & B	F	F	
Malone All Star JV, LLC	4	8				Installing Electrical home runs in walls in ceilings	F	F	
Malone All Star JV, LLC	4	8				Installing Electrical home runs in walls in ceilings Area A.	F	F	
Area B									
Bernhard Mechanical Contractors, L.L.C.	6	8				Installing the above ground plumbing in Area B.	F	F	
Area C									
Cordeiro LLC	11	9				Removing Forms at Canopy grade beams.	F	F	
						Grouting the columns in Area D			
Allied Construction, LLC	8	10				Installing CMU Blocking in Area's C	F	F	
Area D									
Quality Iron Fabricators Inc.		10				Installing columns and Detailing in Area D.	F	F	
	72	103							

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	07/02/2015
Weather Delays To Date:		Day:	Thursday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effectuated?	N	Temp:	Low High
			75 91

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	07/06/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			73 91

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	7	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	7	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	4	11				Jobsite, Supervision & Safety	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	8				Installing vents and Waste stacks in Area C, Finishing up the floor drains in Area B.	F	F	
Morris Drywall Systems Inc	1	10				Laying out for the walls in Area B	F	F	
Phoenix Constructors LLC									
Phoenix Constructors LLC	2	8				Transferring the Mound of soil on side of Area E to a new location.			
Phoenix Constructors LLC	2	8				Transferring the soil stock pile from Area E to a new location.			
Cordeiro LLC							F	F	
Cordeiro LLC	7	10				Installing the rebar for the Canopy and Transformer pad.	F	F	
Quality Iron Fabricators Inc.	11	10				Detailing in Area D, also hanging columns and beams in Area D.	F	F	
Allied Construction, LLC		10				Installing the CMU Blocking in Area C, also pouring the cell's of CMU blocks as well.	F	F	
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Malone All Star JV, LLC	4	8				Installing conduits for the transformer pad.	F	F	
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Area A									
Morris Drywall Systems Inc	1	10				Laying out walls in Area A.	F	F	
Morris Drywall Systems Inc		10				Laying out the walls in Area A.	F	F	
Morris Drywall Systems Inc	4	10				Installing Metal I studs and Hanging Gypsum board in Area A	F	F	
Morris Drywall Systems Inc		10				Installing Metal studs and Hanging Gypsum board in Area A	F	F	
Allied Construction, LLC	12	10				Installing Blocking in Area A fire pump room.	F	F	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	07/06/2015	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Partly/Cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					73	91
Malone All Star JV, LLC	4	8	Installing Electrical home runs in walls in ceilings Area A	F	F	
Area B						
Bernhard Mechanical Contractors, L.L.C.	5	8	Installing Domestic water lines and vent stacks in Area B	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks in Area B	F	F	
Allied Construction, LLC	15	10	Installing Blocking in Area B & C	F	F	
Area C						
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks in Area C	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks.	F	F	
Cordeiro LLC	12	10	Installing Rebar for the Transformer pad.	F	F	
Cordeiro LLC	8	10	Installing the wire mesh on the mezzanine deck, also Pouring the transformer pad.	F	F	
Cordeiro LLC	9	10	Installing the wire mesh on the Mezzanine deck.	F	F	
Allied Construction, LLC	12	10	Installing CMU Blocking in Area C	F	F	
Allied Construction, LLC	9	10	Installing CMU Blocking in Area C	F	F	
Malone All Star JV, LLC	4	8	Installing conduits in the electrical pad Area C	F	F	
Malone All Star JV, LLC	3	8	Installing electrical conduit for the transformer pad.	F	F	
Malone All Star JV, LLC	4	8	Installing temporary power in Area C	F	F	
Area D						
Quality Iron Fabricators Inc.	14	10	Detailing in Area D, also hanging columns and beams in Area D.	F	F	
Quality Iron Fabricators Inc.	14	10	Detailing in Area D, also hanging columns and beams in Area D.	F	F	
Quality Iron Fabricators Inc.	13	10	Detailing in Area D, also hanging columns and beams in Area D	F	F	
Quality Iron Fabricators Inc.	12	10	Detailing in Area D, also hanging columns and beams in Area D.	F	F	
			Installing Some decking on the second floor of area D.			
Area E						
Phoenix Constructors LLC	2	8	Moving the pile of mud from on side of Area E	F	F	
Phoenix Constructors LLC	2	8	Relocating the dirt pile on side of Area E to a new location.			
	239	357				

Remarks:

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

Sunny

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

07/13/2015

Day:

Monday

Temp:

Low

High

78

95

Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	4	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	4	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	4	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	3	9				Jobsite, Supervision & Safety	F	F	OS
Bernhard Mechanical Contractors, L.L.C.									
Morris Drywall Systems Inc									
Phoenix Constructors LLC	2	8				Transferring the dirt pile on side of area E to a new location.			
Phoenix Constructors LLC									
Phoenix Constructors LLC	3	8				Fixing the swppp Around the job site.			
Phoenix Constructors LLC	3	8				Installing drain pipe at the ramps in the rear of the gym.			
Phoenix Constructors LLC									
Cordeiro LLC									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Malone All Star JV, LLC									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Area A									
Morris Drywall Systems Inc	8	10				Installing Metal studs and Hanging Gypsum board in Area A	F	F	
Morris Drywall Systems Inc		10				Installing the exterior metal stud in Area A	F	F	

61

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	07/16/2015	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				88	96

Morris Drywall Systems Inc	8	10	Installing Metal studs and Hanging Gypsum board on the exterior in the loading dock Area A	F	F
Morris Drywall Systems Inc	8	10	Installing Metal studs and Hanging Gypsum board on the exterior Area A&B	F	F
Allied Construction, LLC	12	10	Installing CMU Blocking in Area's A&C also pouring the CMU cells with concrete.	F	F
Malone All Star JV, LLC	3	8	Installing Electrical home runs in walls in ceilings in Area A, also installing conduits in CMU walls in Area C.	F	F
Malone All Star JV, LLC	4	8	Installing Electrical home runs in stud walls Area A, also installing conduits in the CMU walls Area C	F	F
Malone All Star JV, LLC	5	8	Installing Electrical home runs in walls in Area A	F	F

Area B

Morris Drywall Systems Inc	8	10	Installing Metasl studs and Hanging Gypsum board on the exteriors of Area A & B	F	F
Allied Construction, LLC	11	10	Installing CMU blocking in Area's B & C	F	F

Area C

Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks in area C	F	F
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks in Area C	F	F
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks in Area C	F	F
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks in Area C	F	F
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Carriers, Domestic water lines & Sewer vent stacks in Area C	F	F
Phoenix Constructors LLC		8	Installing pipe in the rear of the GYM"S ramps.		
Cordeiro LLC	10	10	Pouring Concrete ramps in Area C	F	F
Cordeiro LLC	9	10	Pouring the walls for the ramps in the rear of Area C	F	F
Cordeiro LLC	11	10	Pouring the beams for the ramp at the electrical pad	F	F
Cordeiro LLC	9	10	Removing forms and Grading Around the electrical pad	F	F
Cordeiro LLC	9	10	Grading Around the Transformer pad, also forming and installing rebar at the pad.	F	F
Allied Construction, LLC	12	10	Installing CMU Blocking for the bathrooms in Area C	F	F
Allied Construction, LLC	17	10	Installing CMU Blocking in Area C also pouring the cells in the CMU blocking.	F	F
Allied Construction, LLC	15	10	Installing CMU Blocking Around the stage wall in the GYM	F	F
Allied Construction, LLC	6	8	Pouring concrete in Cells of the CMU blocking also clean up.	F	F
Malone All Star JV, LLC	4	8	Repairing the temporary conduits in Area C	F	F
Malone All Star JV, LLC	4	8	Installing conduit in the CMU walls in Area C	F	F

Area D

Quality Iron Fabricators Inc.	13	10	Detailing in Area D, also hanging columns and beams in Area D	F	F
Quality Iron Fabricators Inc.	12	10	Detailing and decking 2nd floor of Area D	F	F
Quality Iron Fabricators Inc.	11	10	Detailing in Area D, also hanging columns and beams in Area D.	F	F
Quality Iron Fabricators Inc.	11	10	Detailing in Area D, also hanging columns and beams in Area D	F	F
Quality Iron Fabricators Inc.	12	10	Detailing in Area D, also hanging columns and beams in Area D	F	F
Quality Iron Fabricators Inc.	7	8	Detailing in Area D.	F	F

302	390				
------------	------------	--	--	--	--

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	07/20/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effectuated?	N	Temp:	Low High
			77 91

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	6	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC									
Bernhard Mechanical Contractors, L.L.C.									
Morris Drywall Systems Inc									
Phoenix Constructors LLC	4	8				Installing the down spouts in the court yard.			
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Cordeiro LLC									
Quality Iron Fabricators Inc.									
River City Fire Protection									
Allied Construction, LLC									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Malone All Star JV, LLC									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Area A									
Bernhard Mechanical Contractors, L.L.C.	7	8				Installing Carriers, Domestic water lines & Sewer vent stacks Area A&C also making roof penetrations	F	F	
Bernhard Mechanical Contractors, L.L.C.	7	8				Installing Carriers, Domestic water lines & Sewer vent stacks in Area A also roof penetrations	F	F	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	07/24/2015	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				77	96

Cordeiro LLC	11		Forming the exterior ramps in Area A&B	F	F
Allied Construction, LLC	9	10	Preping to install finish brick around area A	F	F
Allied Construction, LLC	9	10	Installing the exterior Finish brick in area A	F	F
Malone All Star JV, LLC	6	8	Installing Electrical home runs in walls Area A, also installing conduits in Area C CMU block walls.	F	F
Malone All Star JV, LLC	5	8	Installing Electrical home runs in walls Area A	F	F
Malone All Star JV, LLC	7	8	Installing Electrical home runs in walls Area A	F	F
Malone All Star JV, LLC	7	8	Installing Electrical home runs in walls in Area A	F	F

Area B					
Malone All Star JV, LLC	6	8	Installing Electrical home runs in walls in Area B	F	F

Area C					
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Domestic water lines & Sewer vent stacks in area C	F	F
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Domestic water lines & Sewer vent stacks in Area C	F	F
Bernhard Mechanical Contractors, L.L.C.	6	8	Installing Domestic water lines & Sewer vent stacks.	F	F
Morris Drywall Systems Inc	8	10	Installing Metal studs and Hanging Gypsum board in the interior and exterior of Area A & C	F	F
Morris Drywall Systems Inc	10	10	Installing Metasl studs and Hanging Gypsum board on the exterior of A & C	F	F
Morris Drywall Systems Inc	10	10	Installing Metal studs and Hanging Gypsum board exterior Area C	F	F
Morris Drywall Systems Inc		10	Installing exterior metal framing in area B and sheeting the exterior of Area C	F	F
Morris Drywall Systems Inc	12	10	Installing Metal studs and Hanging Gypsum board on the exterior of the gym.	F	F
Cordeiro LLC	10	10	Forming the electrical pad.	F	F
Cordeiro LLC	10	10	Forming Around the electrical pad.	F	F
Cordeiro LLC	10	10	Installing rebar in the electrical pad Area.	F	F
Cordeiro LLC	11	8	Pump place and finish the concrete for the electrical pad.	F	F
Allied Construction, LLC	8	10	Installing CMU Blocking in Area C and filling the cells with concrete.	F	F
Allied Construction, LLC	7	10	Prepping For air barrier, also completing the CMU blocks in the GYM	F	F
Allied Construction, LLC	6	10	Finishing up filling the concrete in the cells of the CMU Blocks.	F	F

Area D					
Phoenix Constructors LLC	5	8	Installing down spout in the court yard		
Phoenix Constructors LLC	5	8	Installing the down spout in the court yard		
Phoenix Constructors LLC	5	8	Installing down spouts in the court yard.	F	F
Quality Iron Fabricators Inc.	10	10	Detailing in Area D, also hanging columns and beams in Area D, also 2nd floor decking.	F	F
Quality Iron Fabricators Inc.	9	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F
Quality Iron Fabricators Inc.	11	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F
Quality Iron Fabricators Inc.	15	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F
Quality Iron Fabricators Inc.	15	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F

	299	354			
--	-----	-----	--	--	--

Remarks:

Notes:

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

07/26/2015

Day:

Sunday

Temp:

Low

High

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC		11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
CORE Construction Services, LLC	5	11				Jobsite, Supervision & Safety	F	F	OS
Bernhard Mechanical Contractors, L.L.C.		8				Installing Carriers, Domestic water lines & Sewer vent stacks.	F	F	
Morris Drywall Systems Inc		10				Installing Metasl studs and Hanging Gypsum board	F	F	
Phoenix Constructors LLC		10							
Phoenix Constructors LLC									
Phoenix Constructors LLC	5	10				Installed a Drain box in the court yard and saw cut the street on Maid Marion	F	F	
Phoenix Constructors LLC	7	10				Breaking up the concrete on MaidMarion.	F	F	
Cordeiro LLC							F	F	
Quality Iron Fabricators Inc.						Detailing in Area D, also hanging columns and beams in Area D & E.	F	F	
River City Fire Protection									
Allied Construction, LLC						Installing Blocking in Area's	F	F	
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
CFI Insulation Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Gulf South Engineering & Testing Inc									
Malone All Star JV, LLC		8				Installing Electrical home runs in walls in ceilings	F	F	
Atlas-Edco Inc		10							
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Atlas-Edco Inc									
Area A									
Bernhard Mechanical Contractors, L.L.C.	8	8				Installing domestic water line in Area A also installing gas lines in Area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	6	8				Installing Domestic water lines & Sewer vent stacks and gas lines in Area A	F	F	
Cordeiro LLC	10	10				Installing rebar in the exterior ramps of area A & B.	F	F	
River City Fire Protection		10				Installing pipe hangers in Area A & B	F	F	
River City Fire Protection	7	10				Installing sprinkler pipe in Area A, B & C			
River City Fire Protection	7	10				Installing Sprinkler pipe in Area A, B & C			
Allied Construction, LLC	13	10				Installing Exterior brick in area A & B	F	F	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	07/30/2015	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				78	96

Allied Construction, LLC	6	10	Installing the exterior finished brick around Area A & B	F	F
Malone All Star JV, LLC	6	8	Installing Electrical home runs in walls in Area A & B	F	F
Malone All Star JV, LLC	6	8	Installing Electrical home runs in walls in Area A&B	F	F
Area B					
Cordeiro LLC	9	10	Installing rebar in the exterior ramps of Area A & B	F	F
Malone All Star JV, LLC	6	8	Installing Electrical home runs in walls in Area A & B	F	F
Malone All Star JV, LLC	6	8	Installing Electrical home runs in walls in Area A & B	F	F
Area C					
Bernhard Mechanical Contractors, L.L.C.	8	8	Installing Carriers, Domestic water lines & Sewer vent stacks in area C	F	F
Bernhard Mechanical Contractors, L.L.C.	8	8	Installing Domestic water lines & Sewer vent stacks, also installing gas lines in Area A	F	F
Morris Drywall Systems Inc	14	10	Installing Metasl studs and Hanging Gypsum board on the Exterior of the Gym	F	F
Morris Drywall Systems Inc	16	10	Installing Metal studs and Hanging Gypsum board on the exterior of Area C, also laying out the walls on the mezzanine	F	F
Morris Drywall Systems Inc	17	10	Framed the North wall of the Gym exterior also framing the south side of the Gym Area	F	F
Morris Drywall Systems Inc	14	10	Installing Metal studs and Hanging Gypsum board on the exterior of Area C	F	F
Cordeiro LLC	7	10	Form exterior ramps out side the North side of the GYM	F	F
Cordeiro LLC	7	8	Forming the exterior ramps out side the north side of the gym	F	F
Allied Construction, LLC	14	10	Installing CMU blocks in the bathrooms of Area C	F	F
Allied Construction, LLC	8	10	Installing CMU Blocking in the bathrooms of Area C	F	F
Area D					
Phoenix Constructors LLC	5	10	Tying in down spouts in the court yard.	F	F
Quality Iron Fabricators Inc.	14	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F
Quality Iron Fabricators Inc.	14	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F
Quality Iron Fabricators Inc.	13	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F
Quality Iron Fabricators Inc.	14	10	Detailing in Area D, also hanging columns and beams in Area D & E.	F	F
	295	383			

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	08/03/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			74 90

Employee	Work Accomplished
Tanner Broughton	
George Caillouet	Coordinating ROof Blocking
Alisha White	
Gary McCaan	Coordinating Site and Enclosure SUBs
Dennis Dobson	Safety.
Tanner Broughton	
George Caillouet	Coordinating ROof Blocking
Alisha White	
Gary McCaan	Coordinating Site and Enclosure SUBs
Dennis Dobson	Safety.
Tanner Broughton	
George Caillouet	Coordinating ROof Blocking
Alisha White	
Gary McCaan	Coordinating Site and Enclosure SUBs
Dennis Dobson	Safety.
Tanner Broughton	
George Caillouet	Coordinating ROof Blocking
Alisha White	
Gary McCaan	Coordinating Site and Enclosure SUBs
Dennis Dobson	Safety.
Tanner Broughton	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
1st Floor									
Morris Drywall Systems Inc	20					Installing Exterior Walls at C			
Morris Drywall Systems Inc	20					Installing Exterior Walls at C			
Morris Drywall Systems Inc	20					Installing Exterior Walls at C			
Morris Drywall Systems Inc	20					Installing Exterior Walls at C			
Morris Drywall Systems Inc	20					Installing Exterior Walls at C			
Allied Construction, LLC	15					Installing Brick at A and B			
Allied Construction, LLC	15					Installing Brick at A and B			
Allied Construction, LLC	15					Installing Brick at A and B			
Allied Construction, LLC	15					Installing Brick at A and B			
Allied Construction, LLC	15					Installing Brick at A and B			
2nd Floor									
Cordeiro LLC	20					Preparing for Pour at D2			
Cordeiro LLC	20					Preparing for Pour at D2			
Cordeiro LLC	20					Preparing for Pour at D2			
Cordeiro LLC	20					Preparing for Pour at D2			
Area E									
Quality Iron Fabricators Inc.	20					Installing Steel at E			

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 08/04/2015	
Weather Delays To Date:		Day: Tuesday	
Is Today Claimed as Weather Day?	N	Weather Condition:	Sunny
Critical Path Work Effected?	N	Precipitation Amount:	
		Temp:	Low High
			74 90

Quality Iron Fabricators Inc.	20	Installing Steel at E
Quality Iron Fabricators Inc.	20	Installing Steel at E
Quality Iron Fabricators Inc.	20	Installing Steel at E
Caf		
New Orleans Glass Company, Inc.	3	Mobilizing at A
New Orleans Glass Company, Inc.	3	Mobilizing at A
New Orleans Glass Company, Inc.	3	Mobilizing at A
New Orleans Glass Company, Inc.	3	Mobilizing at A
CFI Insulation Inc	5	Waterproofing at A-C
CFI Insulation Inc	5	Waterproofing at A-C
CFI Insulation Inc	5	Waterproofing at A-C
CFI Insulation Inc	5	Waterproofing at A-C
CFI Insulation Inc	5	Waterproofing at A-C
	372	

Remarks:

Notes: Held Safety Meeting at 7am.
Sub Meeting at 9am.
CORE PM meeting at 1pm.

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	08/10/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			77 93

Employee	Work Accomplished
Tanner Broughton	
George Caillouet	
Dave Cortez	
Alisha White	
Gary McCaan	
Tanner Broughton	
George Caillouet	
Dave Cortez	
Alisha White	
Gary McCaan	
Tanner Broughton	
George Caillouet	
Dave Cortez	
Alisha White	
Gary McCaan	
Tanner Broughton	
George Caillouet	
Alisha White	
Eugene Naquin	
Tanner Broughton	
George Caillouet	
Alisha White	
Eugene Naquin	
George Caillouet	Working on Roof Blocking

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
							F		
CORE Construction Services, LLC	3	24				Roof Blocking			
Phoenix Constructors LLC						Working at Courtyard	F		
Phoenix Constructors LLC	4					Working at Courtyard	F		
Phoenix Constructors LLC	4					Working at Courtyard	F		
Phoenix Constructors LLC	4					Working at Courtyard	F		
Phoenix Constructors LLC	4					Working at Courtyard	F		
Rufino’s Painting & Construction Inc.	3	24				Painting Gym Decking			
Allied Construction, LLC	8	64				Installing Block walls at D			
2nd Floor									
Cordeiro LLC						Poured Area D, 2nd Floor	F		
Cordeiro LLC	6					Poured Area D, 2nd Floor	F		
Cordeiro LLC	6					Poured Area D, 2nd Floor	F		
Cordeiro LLC	6					Poured Area D, 2nd Floor	F		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	08/14/2015	
Weather Delays To Date:			Weather Condition:	Partly Cloudy		
Is Today Claimed as Weather Day?		N	Precipitation Amount:	Day:	Friday	
Critical Path Work Effected?		N		Temp:	Low	High
					75	93

Cordeiro LLC	6	Poured Area D, 2nd Floor	F
Area A			
New Orleans Glass Company, Inc.		Installing Windows at A.	F
New Orleans Glass Company, Inc.	2	Installing Windows at A.	F
New Orleans Glass Company, Inc.	2	Installing Windows at A.	F
New Orleans Glass Company, Inc.	2	Installing Windows at A.	F
New Orleans Glass Company, Inc.	2	Installing Windows at A.	F
Roofing Solutions LLC		Installing Roof at A.	E
Roofing Solutions LLC	3	Installing Roof at A.	E
Roofing Solutions LLC	3	Installing Roof at A.	E
Roofing Solutions LLC	3	Installing Roof at A.	E
Roofing Solutions LLC	3	Installing Roof at A.	E
Allied Construction, LLC		Brick @ Area A and B.	F
Allied Construction, LLC	11	Brick @ Area A and B.	F
Allied Construction, LLC	11	Brick @ Area A and B.	F
Allied Construction, LLC	11	Brick @ Area A and B.	F
Allied Construction, LLC	11	Brick @ Area A and B.	F
Area B			
CFI Insulation Inc		Installing waterproofing at B.	F
CFI Insulation Inc	2	Installing waterproofing at B.	F
CFI Insulation Inc	2	Installing waterproofing at B.	F
CFI Insulation Inc	2	Installing waterproofing at B.	F
CFI Insulation Inc	2	Installing waterproofing at B.	F
Area C			
Morris Drywall Systems Inc		Installing exterior framing at N Gym Wall, Mezzanine North Wall.	F
Morris Drywall Systems Inc	11	Installing exterior framing at N Gym Wall, Mezzanine North Wall.	F
Morris Drywall Systems Inc	11	Installing exterior framing at N Gym Wall, Mezzanine North Wall.	F
Morris Drywall Systems Inc	11	Installing exterior framing at N Gym Wall, Mezzanine North Wall.	F
Morris Drywall Systems Inc	11	Installing exterior framing at N Gym Wall, Mezzanine North Wall.	F
Area D			
Dillon Bros. Concrete, LLC		Supplied Concrete for pour.	F
Dillon Bros. Concrete, LLC	2	Supplied Concrete for pour.	F
Dillon Bros. Concrete, LLC	2	Supplied Concrete for pour.	F
Dillon Bros. Concrete, LLC	2	Supplied Concrete for pour.	F
Dillon Bros. Concrete, LLC	2	Supplied Concrete for pour.	F
Area E			
Quality Iron Fabricators Inc.		Installing Steel at E.	F
Quality Iron Fabricators Inc.	12	Installing Steel at E.	F
Quality Iron Fabricators Inc.	12	Installing Steel at E.	F
Quality Iron Fabricators Inc.	12	Installing Steel at E.	F
Quality Iron Fabricators Inc.	12	Installing Steel at E.	F
Gym			
Rufino's Painting & Construction Inc.	3	Painting Steel in Gym	F
Rufino's Painting & Construction Inc.	3	Painting Steel in Gym	F
Rufino's Painting & Construction Inc.	3	Painting Steel in Gym	F
Rufino's Painting & Construction Inc.	3	Painting Steel in Gym	F

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Date: 08/14/2015

Weather Delays To Date:

Weather Condition: Partly Cloudy

Day: Friday

Is Today Claimed as Weather Day? N

Precipitation Amount:

Temp: Low High

Critical Path Work Effected? N

75 93

238 112

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	08/17/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	Y	Precipitation Amount: 2"	
Critical Path Work Effected?	Y	Temp:	Low High
			79 86

Employee	Work Accomplished
Tanner Broughton	
George Caillouet	
Alisha White	
Eugene Naquin	
Gary McCaan	
Tanner Broughton	
George Caillouet	
Alisha White	
Eugene Naquin	
Gary McCaan	
Tanner Broughton	
George Caillouet	
Alisha White	
Eugene Naquin	
Gary McCaan	
Tanner Broughton	
George Caillouet	
Alisha White	
Eugene Naquin	
Gary McCaan	
Tanner Broughton	
George Caillouet	
Alisha White	
Eugene Naquin	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Phoenix Constructors LLC						Installing Drainage at Courtyard			
Phoenix Constructors LLC						Installing Drainage at Courtyard			
Phoenix Constructors LLC						Installing Drainage at Courtyard			
Phoenix Constructors LLC						Installing Drainage at Courtyard			
Phoenix Constructors LLC						Installing Drainage at Courtyard			
1st Floor									
Allied Construction, LLC						Installing Interior walls at D.			
Allied Construction, LLC						Installing Interior walls at D.			
Allied Construction, LLC						Installing Interior walls at D.			
Allied Construction, LLC						Installing Interior walls at D.			
Allied Construction, LLC						Installing Interior walls at D.			
Area C									
Roofing Solutions LLC						Delayed Due To Rain.			
Roofing Solutions LLC						Delayed Due To Rain.			

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	08/19/2015
Weather Delays To Date:		Day:	Wednesday
Is Today Claimed as Weather Day?	Y	Temp:	Low High
Critical Path Work Effected?	Y		79 86

Roofing Solutions LLC	Delayed Due To Rain.
Roofing Solutions LLC	Delayed Due To Rain.
Roofing Solutions LLC	Delayed Due To Rain.

Area D

Bernhard Mechanical Contractors, L.L.C.	Installing Duct at D, Rough In at C
Bernhard Mechanical Contractors, L.L.C.	Installing Duct at D, Rough In at C
Bernhard Mechanical Contractors, L.L.C.	Installing Duct at D, Rough In at C
Bernhard Mechanical Contractors, L.L.C.	Installing Duct at D, Rough In at C
Bernhard Mechanical Contractors, L.L.C.	Installing Duct at D, Rough In at C
Morris Drywall Systems Inc	Installing Framing at D
Morris Drywall Systems Inc	Installing Framing at D
Morris Drywall Systems Inc	Installing Framing at D
Morris Drywall Systems Inc	Installing Framing at D
Morris Drywall Systems Inc	Installing Framing at D
Cordeiro LLC	Prepping for Slab pour
Cordeiro LLC	Poured Area D Second Floor
Cordeiro LLC	Delayed due to Rain.
Cordeiro LLC	Delayed due to Rain.

Area E

Quality Iron Fabricators Inc.	Installing Steel at E
Quality Iron Fabricators Inc.	Installing Steel at E
Quality Iron Fabricators Inc.	Installing Steel at E
Quality Iron Fabricators Inc.	Installing Steel at E
Quality Iron Fabricators Inc.	Installing Steel at E

Caf

New Orleans Glass Company, Inc.	Installing Windows at A and B.
New Orleans Glass Company, Inc.	Installing Windows at A and B.
New Orleans Glass Company, Inc.	Installing Windows at A and B.
New Orleans Glass Company, Inc.	Installing Windows at A and B.
New Orleans Glass Company, Inc.	Installing Windows at A and B.

Gym

CFI Insulation Inc	Installing Waterproofing at C.
CFI Insulation Inc	Installing Waterproofing at C.
CFI Insulation Inc	Installing Waterproofing at C.
CFI Insulation Inc	Installing Waterproofing at C.
CFI Insulation Inc	Installing Waterproofing at C.
Malone All Star JV, LLC	Installing Rough in at Gym
Malone All Star JV, LLC	Installing Rough in at Gym
Malone All Star JV, LLC	Installing Rough in at Gym
Malone All Star JV, LLC	Installing Rough in at Gym
Malone All Star JV, LLC	Installing Rough in at Gym

Remarks:
Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	08/24/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			75 90

Employee	Work Accomplished
Tanner Broughton	
George Caillouet	
Alisha White	
Marybeth Leonard	
Eugene Naquin	
Tanner Broughton	
George Caillouet	
Alisha White	
Marybeth Leonard	
Eugene Naquin	
Tanner Broughton	
George Caillouet	
Alisha White	
Marybeth Leonard	
Eugene Naquin	
Tanner Broughton	
George Caillouet	
Alisha White	
Marybeth Leonard	
Eugene Naquin	
Tanner Broughton	
George Caillouet	
Alisha White	
Marybeth Leonard	
Eugene Naquin	
George Caillouet	

Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Morris Drywall Systems Inc	12	96				Installing Framing, Exterior at D, Interior at C, D.			
Morris Drywall Systems Inc	12	96				Installing Framing, Exterior at D, Interior at C, D.			
Morris Drywall Systems Inc	12	96				Installing Framing, Exterior at D, Interior at C, D.			
Morris Drywall Systems Inc	12	96				Installing Framing, Exterior at D, Interior at C, D.			
Morris Drywall Systems Inc	12	96				Installing Framing, Exterior at D, Interior at C, D.			
Phoenix Constructors LLC	4	32				Installing Haul Road			
Phoenix Constructors LLC	4	32				Installing Haul Road			
Phoenix Constructors LLC	4	32				Installing Haul Road			
Phoenix Constructors LLC	4	32				Installing Haul Road			
Phoenix Constructors LLC	4	32				Installing Haul Road			
RUSH MASONRY INC						Installing Brick at C			
RUSH MASONRY INC						Installing Brick at C			

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	08/26/2015		
Weather Delays To Date:				Day:	Wednesday		
Is Today Claimed as Weather Day?	N			Temp:	Low	High	
Critical Path Work Effectuated?	N				75	88	

RUSH MASONRY INC			Installing Brick at C				
RUSH MASONRY INC			Installing Brick at C				
RUSH MASONRY INC			Installing Brick at C				
RUSH MASONRY INC	12	96	Laying Brick at C				
Area C							
Quality Iron Fabricators Inc.	11	88	Installing Steel at C. Decking Roof at D.	F	E	OS	
Quality Iron Fabricators Inc.	11	88	Installing Steel at C. Decking Roof at D.	F	E	OS	
Quality Iron Fabricators Inc.	11	88	Installing Steel at C. Decking Roof at D.	F	E	OS	
Quality Iron Fabricators Inc.	11	88	Installing Steel at C. Decking Roof at D.	F	E	OS	
Quality Iron Fabricators Inc.	11	88	Installing Steel at C. Decking Roof at D.	F	E	OS	
Area D							
Cordeiro LLC	12	96	Pouring ramps and Stairs				
Cordeiro LLC	12	96	Pouring ramps and Stairs				
Cordeiro LLC	12	96	Pouring ramps and Stairs				
Cordeiro LLC	12	96	Pouring ramps and Stairs				
Cordeiro LLC	12	96	Pouring ramps and Stairs				
Caf							
New Orleans Glass Company, Inc.	4	32	Installing Frames at A-C				
New Orleans Glass Company, Inc.	4	32	Installing Frames at A-C				
New Orleans Glass Company, Inc.	4	32	Installing Frames at A-C				
New Orleans Glass Company, Inc.	4	32	Installing Frames at A-C				
New Orleans Glass Company, Inc.	4	32	Installing Frames at A-C				
Gvm							
Bernhard Mechanical Contractors, L.L.C.	11	88	Installing Rough in at A-C, duct at D.	E	E	OS	
Bernhard Mechanical Contractors, L.L.C.	11	88	Installing Rough in at A-C, duct at D.	E	E	OS	
Bernhard Mechanical Contractors, L.L.C.	11	88	Installing Rough in at A-C, duct at D.	E	E	OS	
Bernhard Mechanical Contractors, L.L.C.	11	88	Installing Rough in at A-C, duct at D.	E	E	OS	
Bernhard Mechanical Contractors, L.L.C.	11	88	Installing Rough in at A-C, duct at D.	E	E	OS	
CFI Insulation Inc	6	48	Installing Waterproofing at C				
CFI Insulation Inc	6	48	Installing Waterproofing at C				
CFI Insulation Inc	6	48	Installing Waterproofing at C				
CFI Insulation Inc	6	48	Installing Waterproofing at C				
CFI Insulation Inc	6	48	Installing Waterproofing at C				
Malone All Star JV, LLC	8	64	Rough In at A-C, setting equipment.				
Malone All Star JV, LLC	8	64	Rough In at A-C, setting equipment.				
Malone All Star JV, LLC	8	64	Rough In at A-C, setting equipment.				
Malone All Star JV, LLC	8	64	Rough In at A-C, setting equipment.				
Malone All Star JV, LLC	8	64	Rough In at A-C, setting equipment.				
	352	2816					

Remarks:

Notes:

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	08/31/2015	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	Partly Cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					78	88

Employee	Work Accomplished
George Caillouet	
Marybeth Leonard	
Tanner Broughton	
Alisha White	
Eugene Naquin	
George Caillouet	
Marybeth Leonard	
Tanner Broughton	
Alisha White	
Eugene Naquin	
George Caillouet	
Marybeth Leonard	
Tanner Broughton	
Alisha White	
Eugene Naquin	
George Caillouet	
Marybeth Leonard	
Tanner Broughton	
Alisha White	
Eugene Naquin	
George Caillouet	
Marybeth Leonard	
Tanner Broughton	
Alisha White	
Eugene Naquin	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Bernhard Mechanical Contractors, L.L.C.	10	80				Installing Equipment at Mezzanine			
Bernhard Mechanical Contractors, L.L.C.	10	80				Installing Equipment at Mezzanine			
Bernhard Mechanical Contractors, L.L.C.	10	80				Installing Equipment at Mezzanine			
Bernhard Mechanical Contractors, L.L.C.	10	80				Installing Equipment at Mezzanine			
Bernhard Mechanical Contractors, L.L.C.	10	80				Installing Equipment at Mezzanine			
New Orleans Glass Company, Inc.	3	24				Installing Frames at C			
New Orleans Glass Company, Inc.	3	24				Installing Frames at C			
New Orleans Glass Company, Inc.	3	24				Installing Frames at C			
New Orleans Glass Company, Inc.	3	24				Installing Frames at C			
New Orleans Glass Company, Inc.	3	24				Installing Frames at C			
Phoenix Constructors LLC	5	40				Grading Courtyard			
Phoenix Constructors LLC	5	40				Grading Courtyard, cleaned backside of B and D.			
Phoenix Constructors LLC	5	40				Grading Courtyard, cleaned backside of B and D.			

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	09/03/2015	
Weather Delays To Date:			Day:	Thursday	
Is Today Claimed as Weather Day?	N		Weather Condition:	Afternoon Showers	
Critical Path Work Effected?	N		Precipitation Amount:		
Temp:				Low	High
				75	86

Phoenix Constructors LLC	5	40	Grading Courtyard, cleaned backside of B and D.
Phoenix Constructors LLC	5	40	Grading Courtyard, cleaned backside of B and D.
Cordeiro LLC	15	120	Pouring Ramps at D
Cordeiro LLC	15	120	Pouring Ramps at D
Cordeiro LLC	15	120	Pouring Ramps at D
Cordeiro LLC	15	120	Pouring Ramps at D
Cordeiro LLC	15	120	Pouring Ramps at D
Rufino's Painting & Construction Inc.	3	24	Painting MEP Pipes at Gym.
Rufino's Painting & Construction Inc.	3	24	Painting MEP Pipes at Gym.
Rufino's Painting & Construction Inc.	3	24	Painting MEP Pipes at Gym.
Rufino's Painting & Construction Inc.	3	24	Installing Block Filler at Gym
Quality Iron Fabricators Inc.	11	88	Decking At D Roof, E deck.
Quality Iron Fabricators Inc.	11	88	Decking At D Roof, E deck.
Quality Iron Fabricators Inc.	11	88	Decking At D Roof, E deck.
Quality Iron Fabricators Inc.	11	88	Decking At D Roof, E deck.
Quality Iron Fabricators Inc.	11	88	Decking At D Roof, E deck.
Roofing Solutions LLC	18	144	Installing Roof at Low roofs of C
Roofing Solutions LLC	18	144	Installing Roof at Low roofs of C
Roofing Solutions LLC	18	144	Installing Roof at Low roofs of C
Roofing Solutions LLC	18	144	Installing Roof at Low roofs of C
Roofing Solutions LLC	18	144	Installing Roof at Low roofs of C
RUSH MASONRY INC	11	88	Installing Interior Walls at D
RUSH MASONRY INC	11	88	Installing Interior Walls at D
RUSH MASONRY INC	11	88	Installing Interior Walls at D
RUSH MASONRY INC	11	88	Installing Interior Walls at D
RUSH MASONRY INC	11	88	Installing Interior Walls at D
CFI Insulation Inc	3	24	Installing Waterproofing at C
CFI Insulation Inc	3	24	Installing Waterproofing at C
CFI Insulation Inc	3	24	Installing Waterproofing at C
CFI Insulation Inc	3	24	Installing Waterproofing at C
CFI Insulation Inc	3	24	Installing Waterproofing at C
Malone All Star JV, LLC	8	64	Installing Gear at Mezzanine
Malone All Star JV, LLC	8	64	Installing Gear at Mezzanine
Malone All Star JV, LLC	8	64	Installing Gear at Mezzanine
Malone All Star JV, LLC	8	64	Installing Gear at Mezzanine
Malone All Star JV, LLC	8	64	Installing Gear at Mezzanine
	432	3456	

Remarks:

Material Delivered: Duct Work for D3 was delivered today.

Notes:

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 09/08/2015	
Weather Delays To Date:		Day: Tuesday	
Is Today Claimed as Weather Day?	N	Weather Condition: Cloudy/Afternoon Rain	
Critical Path Work Effected?	N	Precipitation Amount: 1"	
		Temp:	Low High
			78 89

Employee	Work Accomplished								
Tanner Broughton									
Alisha White									
George Caillouet									
Marybeth Leonard									
Eugene Naquin									
Tanner Broughton									
Alisha White									
George Caillouet									
Marybeth Leonard									
Eugene Naquin									
Tanner Broughton									
Alisha White									
George Caillouet									
Marybeth Leonard									
Eugene Naquin									
Tanner Broughton									
Alisha White									
George Caillouet									
Marybeth Leonard									
Eugene Naquin									
Tanner Broughton									
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
Cordeiro LLC	10	80				Prepping 3rd floor slab			
Malone All Star JV, LLC	10	80				Rough in at C	E	E	OS
Malone All Star JV, LLC	10	80				Rough in at C	E	E	OS
Malone All Star JV, LLC	10	80				Rough in at C	E	E	OS
Malone All Star JV, LLC	10	80				Rough in at C	E	E	OS
Area C									
Roofing Solutions LLC	10	80				Installing white top at C	P	E	OS
Roofing Solutions LLC	10	80				Installing white top at C	P	E	OS
Roofing Solutions LLC	10	80				Installing white top at C	P	E	OS
RUSH MASONRY INC	14	112				Installing brick at East Elevation	F	F	OS
Allied Construction, LLC	16	128				Installing Brick Veneer at C	F	E	OS
Allied Construction, LLC	16	128				Installing Brick Veneer at C	F	E	OS
Allied Construction, LLC	16	128				Installing Brick Veneer at C	F	E	OS
Area D									
Bernhard Mechanical Contractors, L.L.C.	10	80				Rough In in D	F	F	BS
Bernhard Mechanical Contractors, L.L.C.	10	80				Rough In in D	F	F	BS
Bernhard Mechanical Contractors, L.L.C.	10	80				Rough In in D	F	F	BS
Morris Drywall Systems Inc	17	136				Framing in D	F	E	OS

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	09/09/2015		
Weather Delays To Date:				Day:	Wednesday		
Is Today Claimed as Weather Day?	N			Weather Condition:	Cloudy/Afternoon Rain		
Critical Path Work Effected?	N			Precipitation Amount: 1"			
				Temp:	Low	High	
					78	89	

Morris Drywall Systems Inc	17	136	Framing in D	F	E	OS
Morris Drywall Systems Inc	17	136	Framing in D	F	E	OS
Morris Drywall Systems Inc	11	88	Installing Exterior Walls at D	F	F	OS
CFI Insulation Inc	1	8	Flashing at WIndows	F	E	OS
CFI Insulation Inc	1	8	Flashing at WIndows	F	E	OS
CFI Insulation Inc	1	8	Flashing at WIndows	F	E	OS
Area E						
Cordeiro LLC	30	240	Poured 2nd Floor E	F	F	OS
Cordeiro LLC	8	64	Forming at Courtyard	F	F	OS
Cordeiro LLC	8	64	Prepping Slab at 2nd Floor	F	F	OS
Quality Iron Fabricators Inc.	12	96	Finishing Deck at E	F	E	OS
Quality Iron Fabricators Inc.	12	96	Finishing Deck at E	F	E	OS
Quality Iron Fabricators Inc.	12	96	Finishing Deck at E	F	E	OS
LayDown						
New Orleans Glass Company, Inc.	2	16	Re Organizing materials	F	E	OS
New Orleans Glass Company, Inc.	2	16	Re Organizing materials	F	E	OS
New Orleans Glass Company, Inc.	2	16	Re Organizing materials	F	E	OS
Site						
Phoenix Constructors LLC	4	32	Installing Water Line	F	F	BS
Phoenix Constructors LLC	4	32	Installing Water Line	F	F	BS
Phoenix Constructors LLC	4	32	Installing Water Line	F	F	BS
	337	2696				

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	09/14/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			71 86

Employee	Work Accomplished
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	
Marybeth Leonard	
Alisha White	
George Caillouet	oversee crews; graded south of transformer pad
Tanner Broughton	
Ellen Heck	
Marybeth Leonard	
Eugene Naquin	
Alisha White	stopped by site to drop off items
George Caillouet	
Tanner Broughton	went to visit architect in Baton Rouge
Ellen Heck	(6:45- 7:30)
Marybeth Leonard	
Eugene Naquin	
George Caillouet	went to LSU in afternoon
Tanner Broughton	went to LSU
Ellen Heck	
Marybeth Leonard	
Eugene Naquin	
George Caillouet	run crews
Tanner Broughton	had meeting at Jacob's office @ 8:00; met with architect and roofer for 10:30
Ellen Heck	oversee site operations
Marybeth Leonard	
Eugene Naquin	
Ellen Heck	(6:45-6:00) oversee site operations; set up office; worked on 3rd floor layout with Jose

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	9	90				Premier Const.- install decking on E roof, installing trim angle on high roof and installing 6x4 support angles under 2nd floor area E	F	F	
	9	90				Premier - finished installing decking on roof of E;installing trim angle @ same; installing support angles underneath 2nd floor; installing galv angles lentels @ col line M	F	F	
	2	16				Rufino's- began blockfilling in gym (lower section)	F	F	
	1	8				ISS- insulate water lines in kitchen	F	F	
	3	35				LSL - 2 carpenters- install wood blocking at windows; 1 laborer-weed eat(6:30-5:30)	F	F	
	2	23				Holi Services - 2 laborers (6:30-5:30) clean-up; fix gates, misc.	F	F	

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Date: 09/18/2015

Weather Delays To Date:

Day: Friday

Is Today Claimed as Weather Day?

N

Weather Condition:

mainly sunny

Precipitation Amount:

Temp: Low High

Critical Path Work Effected?

N

74 87

	9	81	Premier - finished installing decking on roof of E; installing trim angle @ same; set lentels @ col line M 2nd & 3rd floors; welding stair platforms on bldg D; workin at main stairs	F	F	
	2	16	Rufino's- blockfilling in gym (lower section)	F	F	
	1	8	ISS- insulate water lines in kitchen	F	F	
	3	35	LSL - 2 carpenters- install wood blocking at windows; 1 laborer- weed eat(6:30-5:30)	F	F	
	2	23	Holi Services - 2 laborers (6:30-5:30) clean-up; fix gates, misc.	F	F	
				F	F	
				F	F	
				F	F	
	2	16	LSL - 2 carpenters- install wood blocking at windows and roof blocking at low roof of D	F	F	
	2	18	Holi Services - 2 laborers (7:00-3:30 & 5:30) clean-up; fix gates, misc.	F	F	
Bernhard Mechanical Contractors, L.L.C.				F	F	OS
Morris Drywall Systems Inc	15	150	clean-up, frame parapets on roof between B & D;	F	F	OS
Morris Drywall Systems Inc	18	180	clean-up, frame parapets on roof between B & D; installing interior framing on E1, D2, C2 and sheathing on south side of E; received drywall	F	F	OS
Morris Drywall Systems Inc	18	180	clean-up, frame parapets on roof between B & D; installing interior framing on E1, D2, C2 and sheathing on south side of E; received drywall	F	F	OS
Morris Drywall Systems Inc	10	76	clean-up; frame exterior walls of D3	F	F	OS
New Orleans Glass Company, Inc.	3	24	Install sill pans in courtyard	F	F	OS
New Orleans Glass Company, Inc.	3	24	installing frames in courtyard @ area D	F	F	OS
New Orleans Glass Company, Inc.	6	48	installing frames in courtyard @ area D	F	F	OS
New Orleans Glass Company, Inc.				F	F	OS
Phoenix Constructors LLC				P	F	OS
Cordeiro LLC				F	F	OS
Roofing Solutions LLC	4	32	install insulation bd on C2; flash the walls on small section of lower A roof	F	F	
Roofing Solutions LLC	4	32	flash walls and install membrane on small section of lower A roof	F	F	
Roofing Solutions LLC	5	40	install white cap on low roof of A	F	F	
Roofing Solutions LLC				F	F	
Allied Construction, LLC	2	10	clean brick at north side of courtyard		F	OS
CFI Insulation Inc	2	16		F	F	OS
Malone All Star JV, LLC				F	E	OS
Atlas-Edco Inc	9	72	put together duct; install hangers			
Atlas-Edco Inc	8	64	lay out hangers on D3; install duct in C, D2 & D3	F	F	
Atlas-Edco Inc	9	72	lay out hangers on D3; install duct in C, D2 & D3	F	F	
Atlas-Edco Inc	8	64	lay out hangers on D3; install duct in C, D2 & D3	F	F	
Atlas-Edco Inc				F	F	
Area A						
Roofing Solutions LLC	4	32	reworked insulation at scupper on roof of area A			
Area C						
Allied Construction, LLC	11	88	Installing Brick at East Elevation of C	F	F	OS

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	09/15/2015	
Weather Delays To Date:			Day:	Tuesday	
Is Today Claimed as Weather Day?	N		Temp:	Low	High
Critical Path Work Effected?	N			75	86

Allied Construction, LLC	13	130	install brick at lobby at area B; brick at west wall of area C; bricked entrance @ C&D; work on exterior brick of area D; did some clean-up			
Allied Construction, LLC	13	130	Installing Brick at South Elevation of C, topping out wall in lobby; clean-up	F	F	OS
Allied Construction, LLC	10	100	Installing brick on west side of bldg D; clean-up	F	F	OS
Allied Construction, LLC	10	80	Installing brick on west side of bldg D & north side of courtyard; clean-up	F	F	OS
Malone All Star JV, LLC	10	80	Rough In at C	F	E	OS
Malone All Star JV, LLC	11	88	set switch gear outside; overhead in area B and in gym; roughed in walls on 2nd floor area D			
Malone All Star JV, LLC	12	96	Rough-in overhead in B1 & D2; rough-in walls on D1 & D2	F	E	OS
Malone All Star JV, LLC	15	120	Rough-in overhead in B1 & D2; rough-in walls on D1 & D2	F	E	OS
Malone All Star JV, LLC	14	112	Rough-in overhead in B1 ; rough-in walls on D1 & D2	F	E	OS
Area D						
	9	90	Premiere Construction- install roof decking on area D			
Bernhard Mechanical Contractors, L.L.C.	22	176	Duct Work at D, Rough In at D	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	13	130	welding pipe in mechanical rooms in area C; working on plbg on 2nd floor restrooms; install copper on 1st floor area D			
Bernhard Mechanical Contractors, L.L.C.	12	96	Rough-in copper at D, installing chilled water lines on 2nd floor of C	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	11	88	Rough-in sanitary at D1& D2, installing chilled water lines on 2nd floor of C; install copper pipe in D	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	12	88	Rough-in sanitary at D1& D2, installing chilled water lines on 2nd floor of C; install copper pipe in D	F	F	OS
Morris Drywall Systems Inc	13	130	installing exterior framing on 2nd floor area D; sheath south side of area D			
Cordeiro LLC	11	88	Poured Ramps at D	F	F	OS
Cordeiro LLC	12	104	poured the 3rd floor of area E			
Cordeiro LLC	10	80	clean up site	F	F	OS
Cordeiro LLC	10	80	clean up site; poured 3 columns on west side of D and south curb on E2	F	F	OS
Cordeiro LLC	10	80	clean up site; poured 3 columns on west side of D and south curb on E2	F	F	OS
CFI Insulation Inc	3	30	Waterproofing at D	F	F	OS
CFI Insulation Inc	4	20	installed waterproofing around windows in courtyard; did not see after lunch			
CFI Insulation Inc	3	17	Waterproofing at D courtyard; picked up materials on north side of bldg	F	F	OS
CFI Insulation Inc	3	18	(9:00-3:30)installing wall flashing @ north wall of courtyard; waterproofing around windows on south side of D2 & E2	F	F	OS
CFI Insulation Inc	3	22	(7:00-4:30)waterproofing around windows on south side of D2 & E2	F	F	OS
Site						
Phoenix Constructors LLC	6	60	Finishing Waterline at NW	F	F	OS
Phoenix Constructors LLC	3	24	worked on water line into street on Maid Marion side			
Phoenix Constructors LLC	5	50	Install water line across Maid Marion St.	P	F	OS
Phoenix Constructors LLC	4	40	Began building manhole on Maid Marion for water valve;	P	F	OS
Phoenix Constructors LLC	4	40	Began building manhole on Maid Marion for water valve;	P	F	OS
477		4149				

Remarks:

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 09/18/2015	
Weather Delays To Date:		Day: Friday	
Is Today Claimed as Weather Day? N		Weather Condition: mainly sunny	
Precipitation Amount:		Temp: Low High	
Critical Path Work Effected? N		74 87	

Communication with Subcontractors: Ellen and Jose discussed schedule and Jose agreed that Morris Drywall would have a crew here tomorrow to work on the 3rd floor exterior walls to help get the high roof ready to possibly start on Wednesday.

Material Delivered: NO Glass- truck load of glass and a truck of frames

CMC- 1 load of wire mesh

Rush- 1 truck load of brick

Visitors: Glenn Tegre with GraceHebert, Lionel Washington with Hewitt/Washington & Assoc., Bob Edwards & Jean Parro with Roofing Solutions all came to the site to meet with Turner & myself to discuss expansion joint areas. We discussed and walked the site from 10:30 till about 1:20.

Dean with Morris Drywall came to the site this afternoon and introduced himself to Ellen.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	09/21/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			72 84

Employee	Work Accomplished
George Caillouet	
Ellen Heck	(6:35-6:00) oversee site operations; Bim meeting; held sub-meeting
Marybeth Leonard	
Eugene Naquin	
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-6:50) oversee site operations;attended OAC meeting
Marybeth Leonard	
Eugene Naquin	
George Caillouet	attended meeting @ LSU in afternoon
Tanner Broughton	attended meeting @ LSU in afternoon
Ellen Heck	(6:35-6:30) oversee site operations
Marybeth Leonard	
Eugene Naquin	
George Caillouet	
Tanner Broughton	attended meeting @ Habbens and LSU
Ellen Heck	(6:35-6:45) oversee site operations
Marybeth Leonard	
Eugene Naquin	
George Caillouet	
Ellen Heck	(6:35-5:45) oversee site operations
Marybeth Leonard	
George Caillouet	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
							F	F	
	3	30				LSL - 2 carpenters- install wood blocking at windows and roof blocking at low roof of D; 1 laborer- clean-up	F	F	
	1	10				Holi Services - 1 laborers (7:00-5:30) clean-up; fix gates, misc.	F	F	
	3	30				LSL - 2 carpenters- install roof blocking at high roof of D; 1 laborer- clean-up	F	F	
	1	10				Holi Services - 1 laborers (7:00-5:30) clean-up; move mats, misc.	F	F	
	1	8				Rufino's - tape & float @ mechanical mezzanine			
	3	30				LSL - 2 carpenters- install roof blocking at high roof of D; 1 laborer- clean-up	F	F	
	1	10				Holi Services - 1 laborers (7:00-5:30) clean-up; move mats, misc.	F	F	
	1	8				Rufino's - tape & float @ mechanical mezzanine			
	3	30				LSL - 2 carpenters- install roof blocking at high roof of D; 1 laborer- clean-up	F	F	
	1	10				Holi Services - 1 laborers (7:00-5:30) clean-up; move mats, misc.	F	F	
	1	8				Rufino's - tape @ kitchen & cafeteria			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date: 09/25/2015

Day: Friday

Temp: Low High

73

85

	3	30	LSL - 2 carpenters- install roof blocking at high roof of D; 1 laborer- clean-up	F	F	
	1	10	Holi Services - 1 laborers (7:00-5:30) clean-up; move mats, misc.	F	F	
	1	8	Rufino's - tape @ kitchen & cafeteria			
	1	8	LSL - 1 laborer- clean-up	F	F	
	1	3	Holi Services - 1 laborers (7:00-10:00) clean-up	F	F	
CORE Construction Services, LLC	1	10	carpenter- clean-up; move materials	F	F	
CORE Construction Services, LLC	1	1	carpenter- sent home for 3 days for not wearing proper fall protection	F	F	
CORE Construction Services, LLC				F	F	
CORE Construction Services, LLC				F	F	
CORE Construction Services, LLC				F	F	
CORE Construction Services, LLC	1	7	install blocking	F	F	
Bernhard Mechanical Contractors, L.L.C.	13	104	continue water line & overhead sanitary in area D1 and wall sanitary in D2; continue running chilled water piping in C2	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	13	104	continue water line & overhead sanitary in area D1 & D2; wall sanitary in D2; continue running chilled & hot water piping in C2	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS - insulate 2" pipe in walls in area A	F	F	
Bernhard Mechanical Contractors, L.L.C.	14	112	continue water line & overhead sanitary in area D1 & D2; wall sanitary in D2; continue running chilled & hot water piping in C2	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS- install insulation on piping in area A in walls	F	F	
Bernhard Mechanical Contractors, L.L.C.	12	96	continue water line & overhead sanitary in area D1 & D2; wall sanitary in D2; continue running chilled & hot water piping in C2	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS- install insulation on piping in area A in walls	F	F	
Bernhard Mechanical Contractors, L.L.C.	14	112	continue water line & overhead sanitary in area D1 & D2; wall sanitary in D2; continue running chilled & hot water piping in C2	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS- install insulation on piping in area A in walls	F	F	
Bernhard Mechanical Contractors, L.L.C.				F	F	OS
Bernhard Mechanical Contractors, L.L.C.				F	F	
Morris Drywall Systems Inc	15	76	frame exterior walls of D3 & E3	F	F	OS
Morris Drywall Systems Inc	10	76	frame exterior walls of D3 & E3; sheath at low roof of D	F	F	OS
Morris Drywall Systems Inc	10	76	frame exterior walls of D3 & E3; sheath at low roof of D	F	F	OS
Morris Drywall Systems Inc	10	76	frame exterior walls of D3 & E3; sheath at low roof of D	F	F	OS
Morris Drywall Systems Inc	20	162	frame exterior walls of D3 & E3; sheath at low roof of D	F	F	OS
Morris Drywall Systems Inc	20	160	frame exterior walls of D3 & E3; sheath at courtyard; layout; frame in scuppers; rock in mechanical room C2; finish framing in area C	F	F	OS
New Orleans Glass Company, Inc.	6	48	install glass on west elevation of area B; install frames @ areas E1 & E2; unload glass truck	F	F	OS
New Orleans Glass Company, Inc.	7	56	install glass on west elevation of area B; install frames @ areas E1; unload glass truck	F	F	OS
New Orleans Glass Company, Inc.	8	64	install glass on north elevation @ gym in area C and west elevation of area B; install frames @ areas E1;	F	F	OS
New Orleans Glass Company, Inc.	7	56	install glass on north elevation @ gym in area C and west elevation of area B; install frames @ areas E; caulk and install vinyl at west elevation of area B; moved frames to D2 for west elevation	F	F	OS
New Orleans Glass Company, Inc.	6	48	set sills and frames @ D & E	F	F	OS
New Orleans Glass Company, Inc.				F	F	OS

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date: 09/21/2015

Day: Monday

Temp: Low High

72

84

Phoenix Constructors LLC	7	56	finished ductile iron water pipe to property line and got ready for pressure test; graded site on north and west side of property so it would drain where access roads are needed.	P	F	OS
Phoenix Constructors LLC	4	32	work on water and sewer line @ NW corner of bldg.	P	F	OS
Phoenix Constructors LLC	5	40	work on water and sewer line @ NW corner of bldg.	P	F	OS
Phoenix Constructors LLC	9	72	work on water and sewer line @ NW corner of bldg.; hauled off dirt	P	F	OS
Phoenix Constructors LLC	10	90	work on water and sewer line @ NW corner of bldg.; hauled off dirt	P	F	OS
Phoenix Constructors LLC				P	F	OS
Cordeiro LLC	4	32	poured curb on north side of E2; began digging for grease trap	F	F	OS
Cordeiro LLC	8	64	wrecked curb on E2; laid out grease trap	F	F	OS
Cordeiro LLC				F	F	OS
Cordeiro LLC				F	F	OS
Cordeiro LLC				F	F	OS
Cordeiro LLC				F	F	OS
Quality Iron Fabricators Inc.	9	90	Premier - continue working on 2nd & 3rd floor beams @ main stairs; install elevator rails; completed high roof decking; welding x-brace tubes on bldg E3	F	F	
Quality Iron Fabricators Inc.	9	90	Premier - continue working on 2nd & 3rd floor beams @ main stairs; install elevator rails; completed high roof decking; welding x-brace tubes on bldg E3	F	F	
Quality Iron Fabricators Inc.	9	90	Premier - install elevator rails; welding kickers on D2 & E2	F	F	
Quality Iron Fabricators Inc.	10	100	Premier - completed elevator rails/hoist beam and decking above; welding kickers on D2 & E2	F	F	
Quality Iron Fabricators Inc.	10	100	Premier - completed elevator rails/hoist beam and decking above; welding kickers on D2 & E2	F	F	
Quality Iron Fabricators Inc.				F	F	
Roofing Solutions LLC	8	64	install top coat on low C roof	F	F	
Roofing Solutions LLC	8	64	install top coat on area A	F	F	
Roofing Solutions LLC	8	64	received materials for low roof of D and began installing insulation bd @ same	F	F	
Roofing Solutions LLC	8	64	drying in low roof of D	F	F	
Roofing Solutions LLC	8	64	drying in low roof of D	F	F	
Roofing Solutions LLC				F	F	
Multivista Construction Documentation	1	1	came and took progress photos			
Allied Construction, LLC	11	110	lay brick on west side of D1; lay brick on north side of courtyard west end; washed north elevation		F	OS
Allied Construction, LLC	8	80	lay brick on west side of D1; lay brick on north side of courtyard west end; washed north elevation		F	OS
Allied Construction, LLC	13	104	lay brick on west side of D1; lay brick on north side of courtyard west end; washed north elevation; installed scaffolding on north wall of courtyard		F	OS
Allied Construction, LLC	11	88	washed brick on west side of D1; lay brick on north side of courtyard west end		F	OS
Allied Construction, LLC	16	128	washed brick on west side of D1; lay brick on north side of courtyard west end		F	OS
Allied Construction, LLC	6	48	set up scaffolds on west side of bldg; clean-up		F	OS
CFI Insulation Inc	4	32	install waterproofing @ window on north and south side of E windows	F	F	OS
CFI Insulation Inc	3	20	applying barrier coat on south elevation of D1 & E1	F	F	OS
CFI Insulation Inc	2	5	waterproof around west windows @ D2	F	F	OS

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

partly cloudy

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

09/24/2015

Day:

Thursday

Temp:

Low

High

74

85

CFI Insulation Inc					F	F	OS
CFI Insulation Inc	2	11		water proofed windows on west side of D and south side of courtyard	F	F	OS
CFI Insulation Inc					F	F	OS
Malone All Star JV, LLC	13	104		rough-in overhead in gym & area B; rough-in walls on D1 & D2	F	E	OS
Malone All Star JV, LLC	12	96		rough-in overhead in gym & area B; rough-in walls in D2; install temp lights @ D1	F	E	OS
Malone All Star JV, LLC	13	104		rough-in overhead in gym & area B; rough-in walls in D2; install temp lights @ D1	F	E	OS
Malone All Star JV, LLC	13	104		rough-in overhead in gym & area B; rough-in walls in D2; install temp lights @ D1	F	E	OS
Malone All Star JV, LLC	2	16		Bonded - work on lightning protection on roofs			
Malone All Star JV, LLC	10	80		rough-in overhead in gym & area B; rough-in walls in D2; install temp lights @ D1	F	E	OS
Malone All Star JV, LLC					F	E	OS
Atlas-Edco Inc	9	72		continue layout hangers on D2 & E2; bang duct together	F	F	
Atlas-Edco Inc	6	48		continue layout hangers on D2 & E2; bang duct together	F	F	
Atlas-Edco Inc	8	64		continue layout hangers on D2 & E2; bang duct together	F	F	
Atlas-Edco Inc	8	64		continue layout; bang duct together; sea; duct in cafeteria	F	F	
Atlas-Edco Inc	7	56		continue layout; bang duct together; sea; duct in cafeteria	F	F	
Atlas-Edco Inc					F	F	
	530	4330					

Remarks:

Notes:

87

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	09/28/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			74 80

Employee	Work Accomplished
George Caillouet	work on field issues and oversee core crew
Tanner Broughton	
Ellen Heck	(6:20-6:00) oversee site operations
Marybeth Leonard	
Eugene Naquin	
Alisha White	
George Caillouet	take care of issues in the field and oversee Core workers
Tanner Broughton	
Ellen Heck	(6:30-6:20) oversee site operations; attend OAC meeting
Marybeth Leonard	
Eugene Naquin	
Alisha White	
George Caillouet	work @ LSU
Tanner Broughton	work @ LSU
Ellen Heck	(6:30-6:00) oversee site operations; held meeting on the expansion joint in the bldg and roof conditions at the low roof of D @ parapet walls.
Marybeth Leonard	
Eugene Naquin	
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-6:30) oversee site operations
Marybeth Leonard	
Eugene Naquin	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:15) oversee site operations
Marybeth Leonard	
Eugene Naquin	
Tanner Broughton	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	3	30				LSL - 2 carpenters- install wall blocking at area B & C; 1 laborer- clean-up/dewater	F	F	
	1	10				Holi Services - 1 laborers (7:00-5:30) clean-up; unload shoring	F	F	
	3	30				LSL - 2 carpenters- install wall blocking at area B & C; 1 laborer- clean-up/dewater	F	F	
	7	56				Rufino's -tape/floated and primed walls in C2	F	F	

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Date: 09/29/2015

Weather Delays To Date:

Day: Tuesday

Is Today Claimed as Weather Day?

N

Weather Condition:

mostly cloudy/showers

Precipitation Amount:

Temp:

Low High

Critical Path Work Effected?

N

72 86

	3	30	LSL - 2 carpenters- install wall blocking at area B & C; assisted in cutting roof deck @ high D & E; 1 laborer- clean-up/dewater	F	F	
	1	10	Holi - 1 laborer - clean-up; chip piles	F	F	
	7	56	Rufino's -tape/floated and primed walls in C2			
	3	30	LSL - 2 carpenters- install wall blocking at area B & C; assisted in cutting roof deck @ high D & E; 1 laborer- clean-up/dewater	F	F	
	1	10	Holi - 1 laborer - clean-up; chip piles	F	F	
	4	32	Rufino's -tape/floated and primed walls in C2			
	3	26	LSL - 2 carpenters- install roof blocking at high D & E, and install protection bds on mechanical roof of C; 1 laborer- clean-up/dewater	F	F	
	2	17	Holi - 2 laborer - clean-up	F	F	
	4	32	Rufino's -tape/floated and primed walls in C2; tape/float in A & B			
	2	16	LSL - 2 carpenters- finished installing protection bd on mechanical roof on C and install temp. protection to windows @ west window in B and worked on roof blocking on east end of E;			
	2	16	Holi - 2 laborers- moved material and clean-up			
CORE Construction Services, LLC	1	10	1 carpenter - install window blocking	F	F	
CORE Construction Services, LLC	1	10	1 carpenter - install window blocking	F	F	
CORE Construction Services, LLC	1	5	1 carpenter - install window blocking, roof hatches on D & E	F	F	
CORE Construction Services, LLC	1	5	1 carpenter - install window blocking, roof hatches on D & E	F	F	
CORE Construction Services, LLC	1	8	1 carpenter - install wall & roof blocking	F	F	
CORE Construction Services, LLC	1	8	1 carpenter- roof & wall blocking			
Bernhard Mechanical Contractors, L.L.C.	12	120	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D	F	F	OS
Bernhard Mechanical Contractors, L.L.C.			ISS	F	F	
Bernhard Mechanical Contractors, L.L.C.	12	120	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; brought curbs on high roof of D & E and began assembling curbs; install exhaust fans on A,B & C	F	F	OS
Bernhard Mechanical Contractors, L.L.C.			ISS	F	F	
Bernhard Mechanical Contractors, L.L.C.	13	130	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; brought curbs on high roof of D & E and began assembling curbs; install exhaust fans on A,B & C	F	F	OS
Bernhard Mechanical Contractors, L.L.C.			ISS	F	F	
Bernhard Mechanical Contractors, L.L.C.	14	112	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; brought curbs on high roof of D & E and began assembling curbs; install exhaust fans on A,B & C	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS- insulate pipes in area C	F	F	
Bernhard Mechanical Contractors, L.L.C.	10	112	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; finished curbs on high roof of D & E and finished installing vents through high roof of D & E.	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS- insulate pipes in area D1 & D2	F	F	
Morris Drywall Systems Inc	18	180	sheath exterior walls of D3 & E3; layout; rock in mechanical room C2; install drywall in C	F	F	OS
Morris Drywall Systems Inc	19	190	sheath exterior walls of D3 & E3; layout; install drywall in B & C	F	F	OS

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mostly cloudy

Precipitation Amount:

Date:

09/30/2015

Day:

Wednesday

Temp:

Low High

71 85

Morris Drywall Systems Inc	21	210	sheath exterior walls of D3 & E3; top out drywall in B & C; frame stair @ E; frame at interior walls of D2; finish parapet wall between B & D	F	F	OS
Morris Drywall Systems Inc	21	210	sheath exterior walls of D3 & E3; top out drywall in B & C; frame stair @ E; frame at interior walls of D2; finish parapet wall between B & D	F	F	OS
Morris Drywall Systems Inc	18	148	sheath exterior walls of D3 & E3; top out drywall in A, B & C; raise parapet @ east end of E; frame at interior walls of D2 & E2; frame furdowns in B	F	F	OS
Morris Drywall Systems Inc	7	56	frame furdowns in cafeteria, sheath south side of D & E			
New Orleans Glass Company, Inc.	5	80	install glass @ north side of courtyard; set misc frames @ D & E	F	F	OS
New Orleans Glass Company, Inc.	4	32	install glass @ north side of courtyard; set misc frames @ D & E	F	F	OS
New Orleans Glass Company, Inc.	4	32	install glass @ north side of courtyard; set misc frames @ D & E	F	F	OS
New Orleans Glass Company, Inc.	3	24	install frames in E and prep frames for glass	F	F	OS
New Orleans Glass Company, Inc.	7	56	install frames in E and prep frames for glass	F	F	OS
Phoenix Constructors LLC	10	80	Set backflow preventer; grade street; work on drainage in north parking lot	P	F	OS
Phoenix Constructors LLC	10	80	work on drainage in north parking lot	P	F	OS
Phoenix Constructors LLC	6	48	work on drainage in north parking lot; help set shoring in hole	P	F	OS
Phoenix Constructors LLC	6	48	work on drainage in north parking lot; help set shoring in hole	P	F	OS
Phoenix Constructors LLC	6	48	haul of spoils and grade @ north parking lot	P	F	OS
Phoenix Constructors LLC	2	10	grade/dress up west side of bldg and worked on grading north parking lot and laid out inlets			
Cordeiro LLC				F	F	OS
Cordeiro LLC	8	64	poured stairs in E; dug grease trap pile cap	F	F	OS
Cordeiro LLC	6	60	dug grease trap pile cap and installed shoring; put together forms for pile cap and tied rebar cage	F	F	OS
Cordeiro LLC	6	66	dried up bottom of grease trap pile cap and installed form; cut piles	F	F	OS
Cordeiro LLC	6	66	finished forming pile cap and poured cap	F	F	OS
Quality Iron Fabricators Inc.	10	100	Premier- worked on fix at stairs in D; removed tube support on D3 west side that was in a window; unloaded material; began working on lintel fix on 3rd floor; worked on layout for fire rated door	F	F	
Quality Iron Fabricators Inc.	9	90	Premier- worked on fix at stairs in D; removed tube support on D3 west side that was in a window; working on lintel fix on 3rd floor;	F	F	
Quality Iron Fabricators Inc.	10	100	Premier- working on lintel fix on 3rd floor; install header supports for operable wall and accordion fire doors in corridor of D2 & D3	F	F	
Quality Iron Fabricators Inc.	10	100	Premier- working on lintel fix on 3rd floor; finished header supports for operable wall and accordion fire doors in corridor of D2 & D3	F	F	
Quality Iron Fabricators Inc.				F	F	
Roofing Solutions LLC				F	F	
Roofing Solutions LLC	6	30	began loading and blacking in north low roof of D	F	F	
Roofing Solutions LLC				F	F	
Roofing Solutions LLC	8	64	finished drying in north low roof of D and load high roof of D	F	F	
Roofing Solutions LLC	6	18	finished loading high roof of D and then left	F	F	
Roofing Solutions LLC	12	96	began roofing high roof of D at NW corner to main stairs			
Allied Construction, LLC	11	88	install brick at upper portion of B west elevation; build scaffold @ courtyard west side		F	OS
Allied Construction, LLC	13	112	install brick at upper portion of B west elevation; install CMU @ D3 RR's; install brick @ west wall of courtyard		F	OS

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mostly cloudy

Precipitation Amount:

Date:

09/30/2015

Day:

Wednesday

Temp:

Low High

71 85

Allied Construction, LLC	17	136	install brick at upper portion of B west elevation; install CMU @ D3 RR's; install brick @ west wall of courtyard	F	OS
Allied Construction, LLC	12	96	install brick at upper portion of B west elevation; install CMU @ D3 RR's; install brick @ west wall of courtyard & began south wall of courtyard	F	OS
Allied Construction, LLC	16	128	install brick at upper portion of B west elevation; install CMU @ D3 RR's; install brick @ west wall of courtyard & began south wall of courtyard	F	OS
Allied Construction, LLC					
Allied Construction, LLC	8	64	brick on west side of courtyard; cut brick at main entry of B; graded and prepped for scaffold		
CFI Insulation Inc	2	16	waterproof windows @ D & E	F	F OS
CFI Insulation Inc	2	22	waterproof windows @ D & E; sprayed west wall of courtyard @ 1st floor@ D1 in courtyard	F	F OS
CFI Insulation Inc	2	22	waterproof windows @ D & E; sprayed south wall of courtyard	F	F OS
CFI Insulation Inc				F	F OS
CFI Insulation Inc	2	16	waterproof windows in courtyard on south & west sides	F	F OS
CFI Insulation Inc	2	16	continue waterproofing windows		
Malone All Star JV, LLC	10	80	Overhead in B, C2 & D2	F	E OS
Malone All Star JV, LLC	14	112	Overhead in B, C2 & D2	F	E OS
Malone All Star JV, LLC	16	128	Overhead in B, C2 & D2	F	E OS
Malone All Star JV, LLC	13	104	Overhead in B, C2 & D2	F	E OS
Malone All Star JV, LLC	13	104	Overhead in C1, D2 & E1	F	E OS
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct on D2 & D3; seal duct in A & B	F	F
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct on D2 & D3; seal duct in A & B	F	F
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct on D3	F	F
Atlas-Edco Inc	7	56	layout hangers on E2 & D3; beat duct together; hang duct on D3	F	F
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct on D3	F	F
	579	5063			

Remarks:

Communication with Subcontractors: Spoke with Kevin and Jose regarding demising wall at special ed room on 1st floor in section E. We came to the conclusion that we would move the 6" wall from being centered on column line to being 2" off centered to encase the conduits. This would shrink special ed by 2" in width.

Inspections: Gulf South was here for the concrete pour to make cylinders

Material Delivered: Dillon Bros. - 16 cyds of concrete for pile cap

Visitors: John LaPort & Chad stopped by the site this morning.

Glenn Tregre stopped by to pick up a terrazzo sample @ 4:30.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	10/05/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			68 79

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:35) oversee site operations
Marybeth Leonard	
Eugene Naquin	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-3:30) oversee site operations; attend OAC meeting
Marybeth Leonard	
Eugene Naquin	
George Caillouet	
Ellen Heck	(6:30-5:50) oversee site operations
Eugene Naquin	(6:00-10:00)
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-7:00) oversee site operations
Marybeth Leonard	
George Caillouet	
Ellen Heck	(6:35-3:40) oversee site operations; set off set for control pt for parking lot
Marybeth Leonard	
George Caillouet	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	3	18				LSL - 2 carpenters- install roof blocking at high D & E, and install protection bds on mechanical roof of C; 1 laborer- clean-up/dewater	F	F	
	2	16				Holi - 2 laborer - clean-up	F	F	
	4	32				Rufino's -tape/floated and primed walls in C2; tape/float in A & B			
	3	18				LSL - 2 carpenters- install window blocking on D & E; 1 laborer- clean-up/dewater	F	F	
	2	16				Holi - 2 laborer - clean-up	F	F	
	4	32				Rufino's -tape/float in B in cafeteria and in electrical rooms			
	3	20				LSL - 2 carpenters- install window & blocking at D & E; clean-up; cover windows	F	F	
	2	20				Holi - 2 laborer - clean-up; dewater	F	F	
	6	48				Rufino's -tape/float in cafeteria and kitchen; paint electrical rooms on 1st floor; sand and begin priming in cafeteria			
	3	20				LSL - 2 carpenters- install window & blocking at D & E; clean-up; cover windows	F	F	
	2	20				Holi - 2 laborer - clean-up; dewater	F	F	

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effectuated?

N

N

Weather Condition:

mostly clear

Precipitation Amount:

Date: 10/08/2015

Day: Thursday

Temp: Low High

69

84

4 32

Rufino's -tape/float in cafeteria and kitchen; paint electrical rooms on 2nd floor; sand and begin priming in cafeteria

2 16

LSL - 2 carpenters- install window & wall blocking at D & E; clean-up; cover windows

F F

2 16

Holi - 2 laborer - clean-up; dewater

F F

1 8

Holi - 1 laborer - clean-up; dewater

F F

F F

CORE Construction Services, LLC

2 19

2 carpenters - install wall blocking; hand rails @ ramps; temp in at louver in A

F F

CORE Construction Services, LLC

2 19

2 carpenters - check/install temp fire extinguishers, work on safety items; misc blocking

F F

CORE Construction Services, LLC

2 19

F F

CORE Construction Services, LLC

2 19

F F

CORE Construction Services, LLC

2 16

Bennie- re-establish control point; Ray- misc., work on safety items, check dimensions concerning lintel issues

F F

CORE Construction Services, LLC

1 8

Ray- misc., dress up site

F F

Bernhard Mechanical Contractors, L.L.C.

12 96

work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; finished curbs on high roof of D & E and finished installing vents through high roof of D & E.

F F

OS

Bernhard Mechanical Contractors, L.L.C.

1 8

ISS- insulate pipes in area D1 & D2

F F

Bernhard Mechanical Contractors, L.L.C.

13 104

work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2

F F

OS

Bernhard Mechanical Contractors, L.L.C.

1 8

ISS- insulate pipes in area D1 & D2

F F

Bernhard Mechanical Contractors, L.L.C.

13 104

work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2

F F

OS

Bernhard Mechanical Contractors, L.L.C.

1 8

ISS- insulate pipes in area D1 & D2

F F

Bernhard Mechanical Contractors, L.L.C.

18 186

work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2

F F

OS

Bernhard Mechanical Contractors, L.L.C.

1 8

ISS- insulate pipes in area D1 & D2

F F

Bernhard Mechanical Contractors, L.L.C.

16 128

work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; worked on piping in grease trap

F F

OS

Bernhard Mechanical Contractors, L.L.C.

1 8

ISS- insulate pipes in area D1 & D2

F F

Bernhard Mechanical Contractors, L.L.C.

F F

OS

Bernhard Mechanical Contractors, L.L.C.

F F

Morris Drywall Systems Inc

18 180

sheath exterior walls of D3 & E3; top out drywall in A, B & C; frame at interior walls of D2 & E2; frame furdawns in B; work on framing stairs @ E

F F

OS

Morris Drywall Systems Inc

20 200

sheath exterior walls of D3 & E3; top out drywall in A, B & C; frame at interior walls of D2 & E2; frame furdawns in B; work on framing stairs @ E

F F

OS

Morris Drywall Systems Inc

23 230

sheath exterior walls of D3 & E3; top out drywall in A, B & C; frame at interior walls of D2 & E2; frame furdawns in B; work on framing stairs @ E; begin framing upper walls at D stairs; install insulation in area A

F F

OS

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mostly clear

Precipitation Amount:

Date:

10/08/2015

Day:

Thursday

Temp:

Low High

69

84

Morris Drywall Systems Inc	21	210	sheath exterior walls of D3 & E3; top out drywall in A, B & C; frame at interior walls of D2 & E2; frame furdawns in B; work on framing stairs @ E; framing upper walls at D stairs; install insulation in area A; install plywood sheathing at roof @ D stairs	F	F	OS
Morris Drywall Systems Inc	22	176	sheath exterior walls of D3 & E3; top out drywall in A, B & C; frame at interior walls of D2 & E2; frame furdawns in B; work on framing stairs @ E; shenthing upper walls at D stairs; install insulation in area C; clean-up of roof	F	F	OS
Morris Drywall Systems Inc	14	112	sheath exterior walls of D3 & E3; top out drywall in A, B & C; shenthing upper walls at D stairs; install insulation in area C; clean-up of roof	F	F	OS
New Orleans Glass Company, Inc.	7	56	install frames in E and prep frames for glass	F	F	OS
New Orleans Glass Company, Inc.	7	56	install frames in E and prep frames for glass	F	F	OS
New Orleans Glass Company, Inc.	7	56	install large glass on south elevation of courtyard	F	F	OS
New Orleans Glass Company, Inc.	7	56	finished installing glass on south elevation of courtyard	F	F	OS
New Orleans Glass Company, Inc.	7	56	install glass on south side of E	F	F	OS
New Orleans Glass Company, Inc.				F	F	OS
Phoenix Constructors LLC	6	48	haul of spoils and grade @ north parking lot	P	F	OS
Phoenix Constructors LLC	5	40	haul of spoils and grade @ north parking lot; work on erosion control	P	F	OS
Phoenix Constructors LLC	5	40	haul of spoils and grade @ north parking lot; cut north parking lot getting ready for proof roll	P	F	OS
Phoenix Constructors LLC	2	20	proof rolled the west end of the north parking lot; cut out muck and installed rock at car pool drop off	P	F	OS
Phoenix Constructors LLC	2	20	finished rough grading under canopy at car pool drop off and ran storm line in north parking lot at west end	P	F	OS
Phoenix Constructors LLC	6	72	ran storm line in north parking lot center line	P	F	OS
Cordeiro LLC	3	9	wrecked pile cap forms and dewatered	F	F	OS
Cordeiro LLC				F	F	OS
Cordeiro LLC	2	2	supposedly cut mesh for stairs in D	F	F	OS
Cordeiro LLC	6	69	supposedly cut mesh for stairs in D	F	F	OS
Cordeiro LLC	3	15	helped remove shore box from grease trap hole; wreck forms @ housekeeping pads that were poured yesterday	F	F	OS
Cordeiro LLC				F	F	OS
Quality Iron Fabricators Inc.	10	100	Premier - began working on grating and hand rails @ chiller roof; welded clips on at windows in cafeteria but unable to install lintels because they were used else where; misc welding @ stairs for lintels and handrails in D	F	F	
Quality Iron Fabricators Inc.	8	80	Premier - working on grating and hand rails @ chiller roof; install missing tubes for stairs in D and worked on lintels on A	F	F	
Quality Iron Fabricators Inc.	8	80	Premier - working on grating and hand rails @ chiller roof; worked on lintels on A	F	F	
Quality Iron Fabricators Inc.	5	50	Premier - working on grating and hand rails @ chiller roof; worked on lintels on A; added support to lintel west of stair D	F	F	
Quality Iron Fabricators Inc.				F	F	
Quality Iron Fabricators Inc.				F	F	
Roofing Solutions LLC	4	18	ran roofing up parapet walls on north side of high D	F	F	
Roofing Solutions LLC	6	48	ran roofing up parapet walls on north side of high D	F	F	
Roofing Solutions LLC	5	40	ran roofing on north half of E	F	F	
Roofing Solutions LLC	5	40	ran roofing on north half of E and began south half on east end of E	F	F	

Job: 14-02-002

Report #: 1

Date: 10/09/2015

Day: Friday

Temp: Low High

68 85

Roofing Solutions LLC	5	40	ran roofing on north half of E and began south half on east end of E	F	F	
Roofing Solutions LLC	7	56	ran roofing on south half of E	F	F	
Allied Construction, LLC	16	128	install CMU @ D3 RR's; install brick @ west wall of courtyard & began south wall of courtyard		F	OS
Allied Construction, LLC	13	104	finished brick @ west wall of courtyard & worked on south wall of courtyard		F	OS
Allied Construction, LLC	13	104	worked on south wall of courtyard; topped out RR walls on D3; clean-up		F	OS
Allied Construction, LLC	10	80	worked on south wall of courtyard;clean-up		F	OS
Allied Construction, LLC	23	184	worked on south wall of courtyard;clean-up; grout cells in CMU @ kitchen		F	OS
Allied Construction, LLC	14	112	worked on south wall of courtyard & south wall of E;clean-up; grout cells in CMU @ kitchen		F	OS
CFI Insulation Inc	2	16	waterproof windows in courtyard on south & west sides	F	F	OS
CFI Insulation Inc	2	16	waterproof windows in courtyard on south & west sides	F	F	OS
CFI Insulation Inc	2	21	waterproof south wall of courtyard and also north half of the west wall of area E	F	F	OS
CFI Insulation Inc	2	2	came and loaded up sprayer and then left	F	F	OS
CFI Insulation Inc	2	16	waterproofed at windows on south side of D & E	F	F	OS
CFI Insulation Inc	3	24	waterproofed at windows on south side of D & E and sealed jts on west side of D	F	F	OS
Malone All Star JV, LLC	13	104	Overhead in C1, D2 & E1	F	E	OS
Malone All Star JV, LLC	15	120	Overhead in C1, D2; walls in E1; install gear	F	E	OS
Malone All Star JV, LLC	16	128	Overhead in C1, D2; walls in E1; install gear	F	E	OS
Malone All Star JV, LLC	12	96	Overhead in C1, D2; walls in E1; install gear	F	E	OS
Malone All Star JV, LLC	15	120	Overhead in C1, D2; walls in E1; install gear in C2	F	E	OS
Malone All Star JV, LLC				F	E	OS
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct on D3	F	F	
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct in D	F	F	
Atlas-Edco Inc	11	88	layout hangers on E2 & D3; beat duct together; hang duct in D & E; hang duct in C	F	F	
Atlas-Edco Inc	11	88	layout hangers on E2 & D3; beat duct together; hang duct in D & E; hang duct in C	F	F	
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct in D & E; hang duct in C	F	F	
Atlas-Edco Inc				F	F	

612 5156

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	10/12/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			69 84

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:40) oversee site operations; held sub & safety meeting; worked on issues
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-6:00) oversee site operations; held safety orientation; attended OAC meeting; worked on issues
Marybeth Leonard	
George Caillouet	
Tanner Broughton	went to Habbins
Ellen Heck	(6:35-6:00)went to Habbins this morning until about 9:00am to meet Terri; oversee site operations; worked on issues
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:45) oversee site operations; worked on issues
Marybeth Leonard	
Tanner Broughton	
Ellen Heck	(6:35-4:30) oversee site operations; tried to order sidewalk and paving material but ran into issues
Marybeth Leonard	
Tanner Broughton	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	16				LSL - 2 carpenters- install wall blocking at gym; clean-up; move protection bd from mechanical roof on C over by low roof of D	F	F	
	2	16				Holi - 2 laborer - clean-up	F	F	
	2	20				Holi - 2 laborer - clean-up	F	F	
	2	18				Holi - 2 laborer - clean-up	F	F	
	2	18				Holi - 2 laborer - clean-up	F	F	
	1	2				Firestop International- foreman came and walked the job			
	2	18				Holi - 2 laborer - clean-up	F	F	
	3	24				Firestop International- began installing firestopping on 2nd floor in mechanical/electrical rooms			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Weather Condition:

sunny

Precipitation Amount:

Date: 10/12/2015

Day: Monday

Temp: Low High

Critical Path Work Effectuated?

N

CORE Construction Services, LLC	2	16	Ray- misc., work on safety items, clean-up; help move protection bd	F	F
CORE Construction Services, LLC	1	10	Ray- misc., install roof protection on low roofs of D; raise roof hatch @ D; install window blocking	F	F
CORE Construction Services, LLC	1	10	Ray- misc. blocking; checked all safety items	F	F
CORE Construction Services, LLC	1	10	Ray- misc. blocking; checked all safety items	F	F
CORE Construction Services, LLC	1	5	Ray- redid toe bds at duct shafts	F	F
Bernhard Mechanical Contractors, L.L.C.	16	148	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; worked on piping in grease trap	F	F OS
Bernhard Mechanical Contractors, L.L.C.				F	F
Bernhard Mechanical Contractors, L.L.C.	17	138	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; worked on piping in grease trap	F	F OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS - insulate water lines in D1 RR's	F	F
Bernhard Mechanical Contractors, L.L.C.	17	138	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; worked on piping in grease trap	F	F OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS - insulate water lines in D1 RR's	F	F
Bernhard Mechanical Contractors, L.L.C.	16	138	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; worked on piping in grease trap	F	F OS
Bernhard Mechanical Contractors, L.L.C.	1	8	ISS - insulate water lines in D2 RR's	F	F
Bernhard Mechanical Contractors, L.L.C.	17	136	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; installed risers on manhole tops on grease trap	F	F OS
Bernhard Mechanical Contractors, L.L.C.	2	16	ISS - insulate water lines and began insulating ducts	F	F
Morris Drywall Systems Inc	20	200	sheath exterior walls of D3 & E3; top out drywall in A, B & C; frame at interior walls of D2 & E2; frame furdawns in B; work on framing stairs @ E; shenthing upper walls at D stairs; install insulation in area C; finish sheathing from low D roof/high D roof clockwise all the way to SE corner of area E	F	F OS
Morris Drywall Systems Inc	21	219	sheath exterior walls of D3 & E3; top out drywall in A, B & C; frame at interior walls of D2 & E2; frame furdawns in B; work on framing stairs @ D; shenthing upper walls at D stairs; install insulation in area C; finish sheathing from SE corner of bldg to stair @ D	F	F OS
Morris Drywall Systems Inc	18	219	sheath exterior walls of stair D; top out drywall in A, B & C; frame at interior walls of D3 & E3; frame furdawns in B; work on framing stairs @ D; shenthing upper walls at D stairs; install insulation in area C; finish sheathing from SW corner of bldg to stair @ D	F	F OS
Morris Drywall Systems Inc	19	190	sheath exterior walls of stair D; top out drywall in A, B & C; frame at interior walls of D3 & E3; frame furdawns in B; install insulation in area C; finish sheathing	F	F OS
Morris Drywall Systems Inc	20	160	top out drywall in A, B & C; frame at interior walls of D3 & E3; frame furdawns in B; install insulation in area C	F	F OS
Morris Drywall Systems Inc	5	25	Worked in Gym, hanging drywall.		
New Orleans Glass Company, Inc.	6	48	install glass and frames on south side of E & D; installed small frames and glass at west side of courtyard	F	F OS
New Orleans Glass Company, Inc.	8	64	install glass and frames on south side of E & D; installed glass at west side of courtyard; installed glass on west side of D	F	F OS
New Orleans Glass Company, Inc.	6	48	install frames & glass on south side of E2&3; installed glass on D2; weld clips on steel for curtainwall at main stairs	F	F OS

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mainly sunny

Precipitation Amount:

Date: 10/15/2015

Day: Thursday

Temp: Low High

67

85

New Orleans Glass Company, Inc.	6	48	install frames & glass on south side of E2&3; weld clips on steel for curtainwall at main stairs; install large glass on south wall of courtyard on west end	F	F	OS
New Orleans Glass Company, Inc.	6	48	install frames & glass on south side of E2&3; weld clips on steel for curtainwall at main stairs; install large glass on south wall of courtyard on west end	F	F	OS
Phoenix Constructors LLC	2	20	finished rough grading under canopy at car pool drop off and ran storm line in north parking lot at west end	P	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot; worked on installing 8" storm line to bldg north of gym; pressurized water line and kept test on for over 2 hours	P	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot; re- pressurized water line and kept test on for over 2 hours	P	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot	P	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot; proof rolled next section of north parking lot	P	F	OS
Cordeiro LLC	2	6	moved forms	F	F	OS
Cordeiro LLC				F	F	OS
Cordeiro LLC				F	F	OS
Cordeiro LLC	2	6	unloaded WWF and light std rebar	F	F	OS
Cordeiro LLC				F	F	OS
Rufino's Painting & Construction Inc.	2	16	tape and float electrical room on D1	F	F	
Rufino's Painting & Construction Inc.	2	16	tape and float electrical rooms	F	F	
Rufino's Painting & Construction Inc.	7	56	tape and float in mechanical room on 1st floor & gym; painted sides of stair stringers and beams @ main stairs	F	F	
Rufino's Painting & Construction Inc.	5	56	tape and float in electrical room on 2nd floor & gym; sanding & priming walls in cafeteria & kitchen	F	F	
Quality Iron Fabricators Inc.	5	50	Premier - finish installing 2nd lintel angle under original brick lintel and began stitch welding it; worked on 4x6 lintel at the SW corner of D; straightened lintel above 20' window at the west side of D1; extended lintel around corner at column lines 4/B	F	F	
Quality Iron Fabricators Inc.	5	50	Premier - straightened lintel above 20' window at the west side of D1; extended lintel around corner at column lines 4/B; modified base plates at overhead doors; finished stitch welding dbl angle lintel	F	F	
Quality Iron Fabricators Inc.	5	40	Premier - modified base plates at overhead doors; finished stitch welding dbl angle lintel; misc.	F	F	
Quality Iron Fabricators Inc.	5	30	Premier - misc., waited on lintels & ladder extension that did not show up; picked up and removed most of their stuff	F	F	
Quality Iron Fabricators Inc.				F	F	
Roofing Solutions LLC	5	40	finished blacking in south half on E and began on D	F	F	
Roofing Solutions LLC	5	40	finished blacking in south half on E and began on D	F	F	
Roofing Solutions LLC	7	56	blacking in south half of high D	F	F	
Roofing Solutions LLC	5	40	began white capping south side of D	F	F	
Roofing Solutions LLC	5	40	flash walls with base & white cap on high D	F	F	
Allied Construction, LLC	14	112	worked on south wall of courtyard;clean-up; grout cells in CMU @ kitchen; began brick on south & east side of E; cleaned brick @ east of C		F	OS
Allied Construction, LLC	15	120	worked on south wall of courtyard;clean-up; grout cells in CMU @ kitchen;cont. brick on south & east side of E; cleaned brick; install brick on north wall in courtyard where left out previously		F	OS

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mainly sunny

Precipitation Amount:

Date: 10/14/2015

Day: Wednesday

Temp: Low High

64 83

Allied Construction, LLC	13	104	worked on south wall of courtyard;clean-up; grout cells in CMU @ kitchen;cont.brick above window lintel at west side of D1; cleaned brick; install brick on north wall in courtyard where left out previously	F	OS
Allied Construction, LLC	18	144	worked on east wall of area E; install brick on north wall in courtyard where left out previously; remove scaffolding from courtyard; install additional protection bd on low roof of D	F	OS
Allied Construction, LLC	17	136	worked on east wall of area E; clean-up D2&3	F	OS
Allied Construction, LLC	10	80	continue laying brick on east end of area E; continued scaffold erection on south wall of courtyard at west end.		
CFI Insulation Inc	2	16	waterproofed at windows on south side of D & E; misc waterproofing in courtyard; installed expansion jt and finished waterproofing at column line 8/B	F	F OS
CFI Insulation Inc	2	16	waterproofed at windows on south side of D & E; installed expansion jt and finished waterproofing at column line 8/B	F	F OS
CFI Insulation Inc	2	16	waterproofed at walls at low roofs of D and part of south wall	F	F OS
CFI Insulation Inc	2	8	waterproofed at windows on south side of D & E	F	F OS
CFI Insulation Inc				F	F OS
Malone All Star JV, LLC	16	128	Overhead in C1, D2; walls in E1; install gear in C2	F	E OS
Malone All Star JV, LLC	14	104	Overhead in C1, D2; walls in E1; install gear in C2	F	E OS
Malone All Star JV, LLC	16	128	Overhead in C1, D2; walls in E1; install gear in C2	F	E OS
Malone All Star JV, LLC	18	144	Overhead in C1, D2; walls in E1; install gear in C2	F	E OS
Malone All Star JV, LLC	2	8	Bonded - marked out roof for lightning protection pads on areas A, B & C		
Malone All Star JV, LLC	16	128	Overhead in C1, D2; walls in E1 & E2; install gear in C2 & E2	F	E OS
Malone All Star JV, LLC					
Atlas-Edco Inc	10	80	layout hangers on E2 & D3; beat duct together; hang duct in D & E all floors; hang duct in C	F	F
Atlas-Edco Inc	9	72	layout hangers on E2 & D3; beat duct together; hang duct in D & E all floors; hang duct in C	F	F
Atlas-Edco Inc	9	72	layout hangers on E2 & D3; beat duct together; hang duct in D & E all floors; hang duct in C	F	F
Atlas-Edco Inc	9	72	layout hangers on E2 & D3; beat duct together; hang duct in D & E all floors; hang duct in C	F	F
Atlas-Edco Inc	8	64	layout hangers; beat duct together; hang duct in D & E all floors; hang duct in C	F	F

560 4696

Remarks: I tried to order material today for the sidewalks and paving. I kept hitting walls; multiple contradictions between specs, plans and FRTP's. No one in to give clarification on how to proceed. I ended up placing a partial order to get us going.

All Star had someone come in and certify their crew in the use of pneumatic guns (ramsets) this afternoon

Verbal or Written Instruction from Architect or Engineer: Unable to get clarification on spacing of expansion jts. in paving & sidewalks.

Melisa stated the the FRTP's stated that sidewalks should be 5" and not 4" as shown on drawings. She also stated that control joints need to be keyways and not sawcutting per the FTRP's.

Inspections: Proof rolled the next section of north parking lot paving. It past. Tanner and Ellen along with Jonathan, Chris & Jude witnessed the 2nd proof roll.

Visitors: Jonathan with Jacobs/CSRS to witness proof roll

Chris & Jude w/ Gulf South to witness proof roll

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	10/19/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			64 72

Employee	Work Accomplished
Tanner Broughton	
Ellen Heck	(6:25-6:00) oversee site operations; worked on sidewalk issues
Marybeth Leonard	
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-3:30) oversee site operations; went to City Park for picture; went to McD 42 for 4:00pm and worked there till 6:45.
Marybeth Leonard	
Chad Goubert	
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-6:00) oversee site operations; met with Mike with Kone
Marybeth Leonard	
Chad Goubert	
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-6:15) oversee site operations
Marybeth Leonard	
Chad Goubert	
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-4:45) oversee site operations
Marybeth Leonard	
Chad Goubert	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	16				Holi - 2 laborer - help with cutting deck in roof/ clean-up	F	F	
	1	1				Eagle Eye - termite sprayed at north sidewalk			
CORE Construction Services, LLC	1	8				Ray-worked on cutting holes in roof deck at high roof	F	F	
CORE Construction Services, LLC	1	8				Ray-worked on cutting holes in roof deck at high roof	F	F	
CORE Construction Services, LLC	1	8				Ray- install wall blocking	F	F	

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount: 0

Date:

10/22/2015

Day:

Thursday

Temp:

Low High

69 80

CORE Construction Services, LLC	1	8	Ray- install wall blocking; install door frame C112 @ loading dock	F	F	
CORE Construction Services, LLC	1	8	Ray-replumbedl door frame C112 @ loading dock;	F	F	
CORE Construction Services, LLC	1	8	Ray- graded west side of site; swept street	F	F	
Bernhard Mechanical Contractors, L.L.C.	14	112	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; installed risers on manhole tops on grease trap	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	2	16	ISS - insulate water lines and began insulating ducts	F	F	
Bernhard Mechanical Contractors, L.L.C.	14	112	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D; continue sewer & water on D2; installed risers on manhole tops on grease trap	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	11	88	Atlas - layout hangers; beat duct together; hang duct in D & E all floors; hang duct in C	F	F	
Bernhard Mechanical Contractors, L.L.C.	2	16	ISS - insulate water lines and began insulating ducts	F	F	
Bernhard Mechanical Contractors, L.L.C.	16	112	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D2; ran nyron pipe in A & B	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	11	88	Atlas - layout hangers; beat duct together; hang duct in D & E all floors; hang duct in C	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - insulate water lines and insulating ducts in D1	F	F	
Bernhard Mechanical Contractors, L.L.C.	16	154	work on chilled & hot water piping in mezzanine of C, work on sanitary & sewer in D2; ran nyron pipe in A & B; covered all outside air unit curbs for the 2nd time on high roof of D & E	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	10	80	Atlas -install fire dampers in D & E; hang duct in E	F	F	
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - insulate water lines and insulating ducts in D1	F	F	
Bernhard Mechanical Contractors, L.L.C.	16	128	work on sanitary & sewer in D3; ran nyron pipe in A, B & C; covered all outside air unit curbs for the 2nd time on high roof of D & E; lay out remaining house keeping pads	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	10	80	Atlas -install fire dampers in D & E; hang duct in E	F	F	
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - insulate water lines and insulating ducts in D1 & 2	F	F	
Bernhard Mechanical Contractors, L.L.C.				F	F	OS
Bernhard Mechanical Contractors, L.L.C.				F	F	
Bernhard Mechanical Contractors, L.L.C.				F	F	
Holi Services Inc	2	16	Holi - 2 laborer - help with cutting deck in roof/ clean-up	F	F	
Holi Services Inc	2	16	Holi - 2 laborer -clean-up	F	F	
Holi Services Inc	2	16	Holi - 2 laborer -clean-up	F	F	
Holi Services Inc	2	13	Holi - 2 laborer -clean-up	F	F	
Holi Services Inc				F	F	
Morris Drywall Systems Inc	21	210	top out drywall in A, B & C; frame at interior walls of D3 & E3; frame furdowns in B; install insulation in area C	F	F	OS
Morris Drywall Systems Inc	21	210	top out drywall in A, B & C; frame at interior walls of D3 & E3; frame furdowns in B; install insulation in area C	F	F	OS
Morris Drywall Systems Inc	20	200	top out drywall in A, B & C; frame at interior walls of D3 & E3; frame furdowns in B; install insulation in area C	F	F	OS
Morris Drywall Systems Inc	20	180	top out drywall in A, B & C; frame at interior walls of D3 & E3; frame furdowns in B; install insulation in area C	F	F	OS
Morris Drywall Systems Inc	19	172	top out drywall in A, B & C; began framing elevator shaft on 1 and stairwells in D & E on 1st floor; frame furdowns in B; install insulation in area C	F	F	OS
Morris Drywall Systems Inc	15	120	top out drywall in A, B & C; framing elevator shaft on 3 and stairwells in D & E on 1st & 3rd floors; frame furdowns in B; finished rocking in gym	F	F	OS

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunny

Precipitation Amount:

Date:

10/19/2015

Day:

Monday

Temp:

Low High

64 72

New Orleans Glass Company, Inc.	8	64	install frames & glass on south side of E2&3; weld clips on steel for curtainwall at main stairs; install large glass on south wall of courtyard on west end	F	F	OS
New Orleans Glass Company, Inc.	7	64	install frames & glass on south side of E2&3; weld clips on steel for curtainwall at main stairs; install large glass on south wall of courtyard on west end	F	F	OS
New Orleans Glass Company, Inc.	7	64	install frames & glass on south side of E2&3	F	F	OS
New Orleans Glass Company, Inc.	6	56	install frames & glass on south side of E2&3; install frames at elev CW3	F	F	OS
New Orleans Glass Company, Inc.	7	56	installed glass at curtain wall @ main stairs; installed glass on west side of D1; cleaned up	F	F	OS
New Orleans Glass Company, Inc.				F	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot; proof rolled next section of north parking lot	P	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot; proof rolled next section of north parking lot	P	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot; began running sanitary lines on west side of building	P	F	OS
Phoenix Constructors LLC	6	48	continue to cut dirt to grade at north parking lot; began running sanitary lines on west side of building	P	F	OS
Phoenix Constructors LLC	4	26	running sanitary lines on west side of building; did 3rd proof roll test on north parking lot and passed; hauled off dirt on west side of bldg	P	F	OS
Phoenix Constructors LLC	2	10	installed filter fabric and sand at east central section of north parking lot	P	F	OS
Cordeiro LLC	2	10	start getting ready to begin forming sidewalk at north side of gym	F	F	OS
Cordeiro LLC	2	10	installing light pole bases & prep sidewalk.	F	F	OS
Cordeiro LLC	2	10	installing light pole bases & prep sidewalk.	F	F	OS
Cordeiro LLC	4	32	finished prepping sidewalk & light pole bases for tomorrow's pour	F	F	OS
Cordeiro LLC	10	84	poured sidewalk on north side of gym and 3 light standards	F	F	OS
Cordeiro LLC				F	F	OS
Rufino's Painting & Construction Inc.	5	56	tape and float in electrical room on 2nd floor & gym; sanding & priming walls in cafeteria & kitchen	F	F	
Rufino's Painting & Construction Inc.	5	56	tape and float in electrical room on 2nd floor & gym; sanding & priming walls in cafeteria & kitchen	F	F	
Rufino's Painting & Construction Inc.	4	32	tape and float in mechanical room @ kitchen; sanding in gym	F	F	
Rufino's Painting & Construction Inc.	5	40	tape and float in mechanical room @ kitchen; tape/float @ gym	F	F	
Rufino's Painting & Construction Inc.	4	32	fire tape @ kitchen; tape/float @ gym	F	F	
Rufino's Painting & Construction Inc.				F	F	
Quality Iron Fabricators Inc.				F	F	
Quality Iron Fabricators Inc.				F	F	
Quality Iron Fabricators Inc.	3	24	Premier- installed 3 lintels in cafeteria above windows & installed ladder extensions	F	F	
Quality Iron Fabricators Inc.				F	F	
Quality Iron Fabricators Inc.				F	F	
Quality Iron Fabricators Inc.				F	F	
Roofing Solutions LLC	5	40	flash walls with base & white cap on high D	F	F	
Roofing Solutions LLC	5	40	flash walls with base & white cap on high D	F	F	
Roofing Solutions LLC	5	40	flash walls with base & white cap on high D & E	F	F	
Roofing Solutions LLC	5	40	flash walls with base & white cap on high D & E	F	F	

Project: Sherwood Forest Elementary School			Job: 14-02-002		
Location: 4801 Maid Marion Drive			Report #: 1		
Fair Working Days To Date:			Date: 10/23/2015		
Weather Delays To Date:			Day: Friday		
Is Today Claimed as Weather Day? N			Temp: Low High		
Critical Path Work Effected? N			69 82		
Roofing Solutions LLC	3	20	work on mock-up wall install; 1 guy came and installed scuppers on C this afternoon		
Roofing Solutions LLC	5	10	came and picked up propane tanks		
Allied Construction, LLC	13	112	worked on east & souths walls of area E; clean-up		
Allied Construction, LLC	16	112	worked on east & souths walls of area E; clean-up		
Allied Construction, LLC	16	112	worked on east & souths walls of area E; clean-up		
Allied Construction, LLC	15	120	completed brick @ stairwell @ E and worked on south wall of E; clean-up		
Allied Construction, LLC	16	128	worked on south wall of E; cleaned brick in courtyard; took down scaffolding in front of west main entrance		
Allied Construction, LLC	4	16	dropped off brick; distributed block into bldg; cleaned brick in courtyard		
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc	1	9	sprayed south wall on D		
CFI Insulation Inc					
Malone All Star JV, LLC	16	128	Overhead in C1, D2; walls in E1 & E2; install gear in C2 & E2		
Malone All Star JV, LLC					
Malone All Star JV, LLC	16	128	Overhead in C1, D2; walls in E1 & E2; install gear in C2 & E2		
Malone All Star JV, LLC	16	128	Overhead in D2; walls in E1 & E2; install gear in E2		
Malone All Star JV, LLC	16	128	Overhead in D2; walls in E1 & E2; install gear in E2		
Malone All Star JV, LLC	15	120	Overhead in D2; walls in E1 & E2; install gear in E2 & E2		
Malone All Star JV, LLC					
Atlas-Edco Inc	11	88	layout hangers; beat duct together; hang duct in D & E all floors; hang duct in C		
579 4753					

Remarks: Sub meeting held as usual on Mondays.

Verbal or Written Instruction from Architect or Engineer: spoke with Shishir with MMI. Expansion jts. in sidewalks are to be 70'-80' apart. He approved us pouring curb monolithic with sidewalks where sidewalks abut paving. Curbs will be poured monolithic with paving at other locations. Handicap ramp at north side is to be centered between canopy columns and ramp and wings are to be 5' each.

Communication with Subcontractors: Spoke with Pam with Beverly and confirmed to send sand out for Phoenix to this job only and have it be billed to Core. Phoenix will be backcharged for this.

Material Delivered: Morris had a truck come and pick up unneeded studs this afternoon.

Beverly delivered 15 loads of sand to Phoenix today for north parking lot.

Notes:

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Y

Y

Weather Condition:

rain (excessive rain over weeke

Precipitation Amount: 7" in last 2 days

Date: 10/26/2015

Day: Monday

Temp: Low High

69 76

Bernhard Mechanical Contractors, L.L.C.	14	120	work on sanitary & sewer in D3; ran nyron pipe in A, B & C;continue running in wall and overhead copper pipe in D	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	10	80	Atlas -install duct in A & E	F	F	
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - insulate water lines and insulating ducts in D1 & 2	F	F	
Bernhard Mechanical Contractors, L.L.C.	17	136	work on sanitary & sewer in D3; ran nyron pipe in A, B & C;continue running in wall and overhead copper pipe in D	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	7	56	Atlas -install duct in E3; sealing jts on D2; installing duct on E2	F	F	
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - insulating ducts in D1 & 2	F	F	
Bernhard Mechanical Contractors, L.L.C.	14	136	work on sanitary & sewer in D3; ran nyron pipe in A, B & C;continue running in wall and overhead copper pipe in D	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	45	Atlas -install duct in E3; sealing jts on D2; installing duct on E2	F	F	
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - insulating ducts in D1 & 2	F	F	
Bernhard Mechanical Contractors, L.L.C.	16	132	work on sanitary & sewer in D3; ran nyron pipe in A, B & C;continue running in wall and overhead copper pipe in D	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	45	Atlas -install duct in E3; sealing jts on D2; installing duct on E2; install duct in C	F	F	
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - insulating ducts in D1 & 2	F	F	
Bernhard Mechanical Contractors, L.L.C.	15	137	work on sanitary & sewer in D3; ran nyron pipe in A, B & C;continue running in wall and overhead copper pipe in D; set chillers & AHU's	F	F	OS
Bernhard Mechanical Contractors, L.L.C.	6	45	Atlas -install duct in E3; sealing jts on D2; installing duct on E2; install duct in C	F	F	
Bernhard Mechanical Contractors, L.L.C.	2	16	ISS - insulating ducts in D1 & 2	F	F	
Bernhard Mechanical Contractors, L.L.C.	7	77	American Machine Movers- set chillers & AHU's			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Holi Services Inc	2	31	Holi - 4 laborer - dewater	F	F	
Holi Services Inc	2	16	Holi - 4 laborer - dewater	F	F	
Holi Services Inc	2	16	Holi - 4 laborer - dewater/clean-up/move materials	F	F	
Holi Services Inc	2	16	Holi - 2 laborer - dewater/clean-up/cut lintel angles/ help with blocking	F	F	
Holi Services Inc	2	18	Holi - 2 laborer - clean-up	F	F	
Holi Services Inc						
Morris Drywall Systems Inc	21	210	top out drywall in A, B & C; finish framing elevator shafts; framing stairwells in D & E on 3rd floor; frame furdowns in B; install insulation in area C	F	F	OS
Morris Drywall Systems Inc	22	220	top out drywall in A, B & C; finish framing elevator shafts; framing stairwells in D & E on 3rd floor; frame furdowns in B; install insulation in area C	F	F	OS
Morris Drywall Systems Inc	23	230	top out drywall in A, B & C; framing stairwells in D & E on 2nd floor; frame furdowns in B & began rocking	F	F	OS
Morris Drywall Systems Inc	23	230	top out drywall in A, B & C; framing stairwells in D & E on 2nd floor; frame furdowns in B & began rocking	F	F	OS
Morris Drywall Systems Inc	23	184	top out drywall in A, B & C; framing stairwells in D & E on 2nd floor; frame furdowns in B & began rocking	F	F	OS
Morris Drywall Systems Inc	21	168	Continue rocking in A, B & C			
New Orleans Glass Company, Inc.				F	F	OS
New Orleans Glass Company, Inc.	7	56	installing rubber in windows on south side of courtyard and install pressure bar at main stair curtainwall; installing rubber @ west side of B	F	F	OS

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	10/28/2015		
Weather Delays To Date:				Day:	Wednesday		
Is Today Claimed as Weather Day?	N			Weather Condition:	mostly sunny		
Critical Path Work Effected?	N			Precipitation Amount:			
				Temp:	Low	High	
					68	79	
New Orleans Glass Company, Inc.	8	64		caulk exterior of windows; install vinyl ext. @ areas D & E 1st & 2nd floor	F	F	OS
New Orleans Glass Company, Inc.	6	48		caulk exterior of windows; install vinyl ext. @ areas D & E 3rd & 2nd floor	F	F	OS
New Orleans Glass Company, Inc.	6	48		caulk & install vinyl @ courtyard windows	F	F	OS
New Orleans Glass Company, Inc.							
Phoenix Constructors LLC	4	26		running sanitary lines on west side of building; did 3rd proof roll test on north parking lot and passed; hauled off dirt on west side of bldg	P	F	OS
Phoenix Constructors LLC	5	40		running sanitary lines on west side of building;attempted to get densities on sand at north parking lot but failed due to it being too wet; worked on water line-still can't get it to hold pressure	P	F	OS
Phoenix Constructors LLC	5	40		running storm lines on west side of building	P	F	OS
Phoenix Constructors LLC	5	40		running storm lines on west side of building; bladed off roads	P	F	OS
Phoenix Constructors LLC	5	40		running storm lines on west side of building	P	F	OS
Phoenix Constructors LLC							
Cordeiro LLC	5	20		wrecked forms @ sidewalk @ north side of gym and formed housekeeping pads (3 ea)	F	F	OS
Cordeiro LLC		20			F	F	OS
Cordeiro LLC		20			F	F	OS
Cordeiro LLC		20			F	F	OS
Cordeiro LLC		20			F	F	OS
Cordeiro LLC	1	4		drill for dowels for cmu at chase walls @ 1st & 2nd floor RR's in D			
Rufino's Painting & Construction Inc.	4	32		fire tape @ kitchen;tape/float @ gym	F	F	
Rufino's Painting & Construction Inc.	6	48		fire tape @ kitchen;tape/float @ gym	F	F	
Rufino's Painting & Construction Inc.	3	24		fire tape @ kitchen;tape/float @ gym	F	F	
Rufino's Painting & Construction Inc.	4	32		fire tape @ kitchen;tape/float @ gym	F	F	
Rufino's Painting & Construction Inc.	7	56		fire tape @ kitchen;tape/float @ gym	F	F	
Rufino's Painting & Construction Inc.							
Quality Iron Fabricators Inc.					F	F	
Quality Iron Fabricators Inc.					F	F	
Quality Iron Fabricators Inc.					F	F	
Quality Iron Fabricators Inc.					F	F	
Quality Iron Fabricators Inc.					F	F	
Quality Iron Fabricators Inc.							
River City Fire Protection	9	32		began distributing pipe in D & E			
River City Fire Protection	7	70		distributing pipe in D & E; began hanging pipe in D			
River City Fire Protection	7	70		hanging pipe in D & E 1st floor; began stocking 3rd floor			
River City Fire Protection	7	56		hanging pipe in D & E 3rd floor; stocking 3rd floor			
River City Fire Protection	7	56		hanging pipe in D & E 3rd floor; stocking 3rd floor			
River City Fire Protection							
Roofing Solutions LLC					F	F	
Roofing Solutions LLC	5	40		fix scuppers at west side of B where it was causing leaks	F	F	
Roofing Solutions LLC	11	88		white cap @ D & E including flashings	F	F	
Roofing Solutions LLC	6	48		white cap @ D & E including flashings; remove materials from high roof of D&E	F	F	
Roofing Solutions LLC							
Roofing Solutions LLC					F	F	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	10/26/2015	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	Y			Precipitation Amount:	7" in last 2 days	
Critical Path Work Effected?	Y			Temp:	Low	High
					69	76

Allied Construction, LLC					F	OS
Allied Construction, LLC					F	OS
Allied Construction, LLC	16	128	brick south side of D & E		F	OS
Allied Construction, LLC	13	104	brick south side of D & E; washing brick		F	OS
Allied Construction, LLC	13	104	brick south side of D & E; washing brick		F	OS
Allied Construction, LLC	9	36	Brick @ south side of D & E; install starter courses of brick @ low D roofs; set up scaffolding			
CFI Insulation Inc					F	F OS
CFI Insulation Inc					F	F OS
CFI Insulation Inc					F	F OS
CFI Insulation Inc					F	F OS
CFI Insulation Inc					F	F OS
CFI Insulation Inc						
Malone All Star JV, LLC	14	112	Overhead in D2; walls in E1 & E2; install gear in C2 & E2		F	F OS
Malone All Star JV, LLC	14	112	Overhead in D2; walls in E1 & E2; install gear in C2 & E2		F	F OS
Malone All Star JV, LLC	14	112	Overhead in D2; walls in E1 & E2; install gear in C2 & E2		F	F OS
Malone All Star JV, LLC	14	112	Overhead in D2; walls in E1 & E2; install gear in C2 & E2		F	F OS
Malone All Star JV, LLC	18	144	Overhead in D2; walls in E1 & E2; install gear in C2 & E2		F	F OS
Malone All Star JV, LLC						
	551	4669				

Remarks: Hector with Heritage Tile came to the site @ noon to pick up 20 bags of mortar mix to bring to Habbins.

It began raining at 10:53am today and stopped about 12:30pm. Began raining again @ 1:00. Rained off and on all afternoon.

Notes:

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 11/01/2015	
Weather Delays To Date:		Day: Sunday	
Is Today Claimed as Weather Day?	N	Precipitation Amount:	Temp: Low High
Critical Path Work Effected?	N		61 69

Employee	Work Accomplished
Alisha White	
George Caillouet	
Ellen Heck	(6:35-4:40) oversee site operations
Marybeth Leonard	attended safety meeting @ main office this morning
George Caillouet	
Tanner Broughton	
Ellen Heck	
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-6:50pm) oversee site operations; deal with McD 42 A/C issues
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-7:00) oversee site operations
Marybeth Leonard	
Chad Goubert	
Tanner Broughton	Habbins, LSU and then here
Ellen Heck	(6:30-5:50) oversee site operations
Marybeth Leonard	Habbins then here
Chad Goubert	
Ellen Heck	(6:30-8:00 & 12:00-4:30) oversee site operations, give safety orientations; (8:00-12:00) went to McD42 to meet concerning playground ooz and A/C issues - EMERGENCY MANDATORY MEETING
Marybeth Leonard	
Chad Goubert	
Ellen Heck	(6:30-8:00 & 12:00-4:30) oversee site operations, give safety orientations; (8:00-12:00) went to McD42 to meet concerning playground ooz and A/C issues - EMERGENCY MANDATORY MEETING
Marybeth Leonard	
Chad Goubert	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	1	8				Ray-install j-hooks to hang extension cords on 2nd & 3rd floors			
CORE Construction Services, LLC	1	8				Ray- cut lintel @ cafeteria window			
CORE Construction Services, LLC	1	10				Ray- cut lintel @ cafeteria window			
CORE Construction Services, LLC	1	10				Ray, Manuel, Carlos & Juan- install temp doors in storefront openings			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

cloudy & humid

Precipitation Amount:

Date: 11/05/2015

Day: Thursday

Temp: Low High

73

82

CORE Construction Services, LLC	4	32	Ray, Manuel, Carlos & Juan- install temp doors in storefront openings; finish cutting lintels @ cafeteria windows; waterproof elevator pit
CORE Construction Services, LLC	4	32	Ray, Manuel, Carlos & Juan- install temp doors; wood temp louver openings; waterproof elevator pit; backdrag site; sweep street
CORE Construction Services, LLC	1	8	Ray- waterproof at main entry; grade site; help clean gym
Bernhard Mechanical Contractors, L.L.C.	17	148	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps; got wall inspection on D1 & D3 RR
Bernhard Mechanical Contractors, L.L.C.	6	45	Atlas - installing ducts and sealing ducts in C & E
Bernhard Mechanical Contractors, L.L.C.	9	72	ISS - continue insulating ducts in D & E and pipe insulation in cafeteria; insulated duct risers on 3rd floor; insulating duct in east section of C
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	15	128	coring holes in area D2 & E2; running nyron pipe in C1; continueing to work on installing chiller lines; continue sanitary & water line installation on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	6	48	Atlas - installing ducts and sealing ducts in D & E; beg
Bernhard Mechanical Contractors, L.L.C.	2	16	ISS - continue insulating ducts in D & E
Bernhard Mechanical Contractors, L.L.C.	3	18	bolted and caulked AHU's together on roof
Bernhard Mechanical Contractors, L.L.C.	15	128	coring holes in area D2 & E2; running nyron pipe in C1; continueing to work on installing chiller lines; continue sanitary & water line installation on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	7	53	Atlas - installing ducts and sealing ducts in D & E; finish installing kitchen hood
Bernhard Mechanical Contractors, L.L.C.	2	16	ISS - continue insulating ducts in D & E
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	17	148	coring holes in area D2 & E2; running nyron pipe in C1; continueing to work on installing chiller lines; continue sanitary & water line installation on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	5	40	Atlas - installing ducts and sealing ducts in D & E; finish installing kitchen hood
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - continue insulating ducts in D & E
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	17	146	coring holes in area D2 & E2; continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D; continue welding headers for chilled & hot water for pumps
Bernhard Mechanical Contractors, L.L.C.	5	40	Atlas - installing ducts and sealing ducts in D & E; finish installing kitchen hood
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - continue insulating ducts in D & E and in cafeteria & kitchen
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	15	120	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D; continue welding headers for chilled & hot water for pumps; move materials out of gym
Bernhard Mechanical Contractors, L.L.C.	6	44	Atlas - installing ducts and sealing ducts in D & E; finish installing kitchen hood
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - continue insulating ducts in D & E and in cafeteria & kitchen
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date: 11/07/2015

Day: Saturday

Temp: Low High

71

81

Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - continue insulating ducts in D & E and in cafeteria & kitchen
Kone Inc	2	20	working on elevator -rope elevator and set floor stops
Kone Inc	2	10	unloaded elevator and then left because they did not have their tools
Kone Inc			
Holi Services Inc	2	16	Mike and Eddie dewatered bldg.
Holi Services Inc	2	16	dewater
Holi Services Inc	2	20	2 laborers - dewater; unload materials
Holi Services Inc	2	20	2 laborers - dewater; unload materials
Holi Services Inc	2	18	2 laborers - dewater; unload materials; clean elevator pit
Holi Services Inc	1	8	1 laborers - cleaned gym
Holi Services Inc	1	8	1 laborers - cleaned gym
Morris Drywall Systems Inc	25	225	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D
Morris Drywall Systems Inc	24	116	Continue to top out walls in A & C; 1st side S/R @ E1 & D1; began framing furdowns @ D1
Morris Drywall Systems Inc	23	107	Continue to top out walls in A & C; 1st side S/R @ E1 & D1; framing furdowns @ D1
Morris Drywall Systems Inc	22	196	Continue to top out walls in A & C; 1st side S/R @ E1 & D1; framing furdowns @ D1
Morris Drywall Systems Inc	23	207	Continue to top out walls in A & C; 1st side S/R @ E1 & D1; framing furdowns @ D1
Morris Drywall Systems Inc	20	160	1st side S/R @ E1 & D1; framing furdowns @ D1
Morris Drywall Systems Inc	2	10	move materials to 3rd floor
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.	5	40	install vinyl and caulk; began installation of interior curtainwall at main entrance
New Orleans Glass Company, Inc.	5	40	install vinyl and caulk; installation of interior curtainwall at main entrance
New Orleans Glass Company, Inc.	5	40	install vinyl and caulk; install glass at stairwell @ D & E entrance
New Orleans Glass Company, Inc.	4	32	install vinyl and caulk; install misc. glass in area E 2nd & 3rd floor
New Orleans Glass Company, Inc.	5	40	install glass area E1
New Orleans Glass Company, Inc.			
Phoenix Constructors LLC			
Phoenix Constructors LLC	1	4	worked on water line
Phoenix Constructors LLC	1	4	worked on water line
Phoenix Constructors LLC	1	4	worked on water line and finally got it to pass; worked in courtyard; helped grade north parking lot
Phoenix Constructors LLC	5	46	worked on catch basins on west side of project by road; backfilled at water line
Phoenix Constructors LLC	5	40	worked on catch basins on west side of project by road; backdragged temp road
Phoenix Constructors LLC	5	40	worked on catch basins on west side of project by road; backdragged temp road
Cordeiro LLC	4	32	Prep for paving pour
Cordeiro LLC	5	40	pour 3 house keeping pads on D3; worked on light standards; began forming for paving at north parking lot.
Cordeiro LLC	5	50	continue forming and finish grading north parking lot just north of gym

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mostly sunny

Precipitation Amount:

Date:

11/04/2015

Day:

Wednesday

Temp:

Low High

67

77

Cordeiro LLC	5	50	continue forming and finish grading north parking lot just north of gym
Cordeiro LLC	9	117	reggraded north parking lot just north of gym & poured it
Cordeiro LLC	5	40	sawcut control joints in paving; cleaned up; wreck light standard forms
Cordeiro LLC	5	40	began prepping for 2nd paving pour
Rufino's Painting & Construction Inc.	9	72	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino's Painting & Construction Inc.	9	72	tape/float in kitchen; sand in gym
Rufino's Painting & Construction Inc.	10	80	tape/float in kitchen; sand in gym
Rufino's Painting & Construction Inc.	9	72	tape/float in kitchen; sand in gym
Rufino's Painting & Construction Inc.	9	72	tape/float in kitchen; sand in gym
Rufino's Painting & Construction Inc.	11	88	tape/float in kitchen; paint in gym
Rufino's Painting & Construction Inc.	2	16	paint in gym
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
River City Fire Protection	2	16	install sprinkler lines on 2nd floor
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC	6	48	install scuppers and began installing termination bars
Roofing Solutions LLC	6	48	install scuppers and began installing termination bars
Roofing Solutions LLC	6	48	install scuppers and began installing termination bars & receivers
Roofing Solutions LLC			
Roofing Solutions LLC			
Alack Refrigeration Company			
Allied Construction, LLC	9	72	SW corner of D2 & 3 exterior brick; layout block on D3 RR's
Allied Construction, LLC	11	88	continue bricking on south side of D & E; laid cmu chase walls @ RR's in D1 & D2
Allied Construction, LLC	12	100	continue bricking on south side of D & E; laid cmu chase walls @ RR's in D1 & D2
Allied Construction, LLC	10	80	continue bricking on south side of D2 & 3; laid cmu chase walls @ RR's in D2
Allied Construction, LLC	6	48	complete exterior brick @ D3; start brick above eyebrows @ E
Allied Construction, LLC	9	54	complete exterior brick @ D3; start brick above eyebrows @ E; breakdown scaffolding
Allied Construction, LLC			
CFI Insulation Inc			
CFI Insulation Inc			

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

partly sunny

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

11/03/2015

Day:

Tuesday

Temp:

Low

High

65

76

CFI Insulation Inc	2	16	waterproof SW corner of area D and misc windows
CFI Insulation Inc	2	16	waterproof SW corner of area D and misc windows
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
Ellison Builders			
Ellison Builders	3	11	began hanging HM exterior doors
Ellison Builders			
Ellison Builders			
Ellison Builders	3	18	Install HM doors on mezzanine and exterior HM doors
Ellison Builders	3	18	Install HM doors on mezzanine and exterior HM doors
Ellison Builders			
Malone All Star JV, LLC	17	136	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant, mech room A1, ceilings in C1, install temp lights
Malone All Star JV, LLC	17	136	pull main feeders; overhead @ E2, rough-in walls in E1,E2 & D2
Malone All Star JV, LLC	18	144	pull main feeders; overhead @ E2, rough-in walls in E1,E2 & D2
Malone All Star JV, LLC	18	144	pull main feeders; overhead @ E2, rough-in walls in E1,E2 & D2; run conduit for pole lights
Malone All Star JV, LLC	17	136	pull main feeders; overhead @ E2, rough-in walls in E1,E2 & D2
Malone All Star JV, LLC	21	136	pull main feeders; overhead @ E2 & D1, rough-in walls in E1 & ,clean gym
Malone All Star JV, LLC			
	669	5295	

Remarks:

Notes:

112

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	11/09/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	Y	Precipitation Amount:	0 - site extremely muddy
Critical Path Work Effected?	N	Temp:	Low High
			58 74

Employee	Work Accomplished											
George Caillouet												
Tanner Broughton												
Ellen Heck	(6:30-6:00) oversee site operations; dealt with getting fire extinguishers recharged and/or replaced; met with architect and MMI concerning site grades											
Marybeth Leonard												
Chad Goubert												
George Caillouet												
Tanner Broughton												
Ellen Heck	(6:30-6:15) oversee site operations; walk site with Nick & Glen; attend OAC meeting											
Marybeth Leonard												
Chad Goubert												
George Caillouet												
Tanner Broughton												
Ellen Heck	(6:30-5:30) oversee site operations											
Marybeth Leonard												
Chad Goubert												
George Caillouet												
Tanner Broughton												
Ellen Heck	(6:30-5:30) oversee site operations											
Marybeth Leonard												
Chad Goubert												
George Caillouet												
Ellen Heck	(6:30-3:45) oversee site operations											
George Caillouet												
Ellen Heck	(6:30-3:40) oversee site operations											
				2nd Tier	2nd Tier							
Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished				S	Q	Sch
	3	12				Hahn Enterprises- unloaded gym equipment						
	3	24				Hahn Enterprises- install basketball goals and divider curtain						
	3	27				Hahn Enterprises- finished installing basketball goals; worked on divider curtain; install wall pads						
	1	1				termite treated around dumpster pad and loading dock area						
	2	16				Firestop International - fire caulk bathroom header wall @ D1 and floor penetrations						
	3	12				Hahn Enterprises- finished installing divider curtain and touch-up paint						
CORE Construction Services, LLC	1	10				Ray- misc safety; backdrag site; sweep street						

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Weather Condition:

partly sunny

Precipitation Amount:

Date: 11/10/2015

Day: Tuesday

Temp: Low High

62 74

Critical Path Work Effectuated?

N

CORE Construction Services, LLC	1	10	Ray- misc safety; backdrag site
CORE Construction Services, LLC	1	10	Ray- misc safety; backdrag site
CORE Construction Services, LLC	1	8	Ray- misc safety; backdrag site
CORE Construction Services, LLC	1	8	Ray- block in and install doors at main entrance of B; install door to pump room; backdrag site
CORE Construction Services, LLC	1	8	Ray- backdrag site; run lull for clean-up
Bernhard Mechanical Contractors, L.L.C.	16	160	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D; continue welding headers for chilled & hot water for pumps; move materials out of gym
Bernhard Mechanical Contractors, L.L.C.	6	44	Atlas - installing ducts and sealing ducts in D & E 3rd floor; hook duct to units on roof
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - continue insulating ducts in D & E and in cafeteria & kitchen
Bernhard Mechanical Contractors, L.L.C.	16	160	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D; continue welding headers for chilled & hot water for pumps
Bernhard Mechanical Contractors, L.L.C.	7	53	Atlas - installing ducts and sealing ducts in D & E 3rd floor; hook duct to units on roof
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - continue insulating ducts in D & E and in cafeteria & kitchen
Bernhard Mechanical Contractors, L.L.C.	16	139	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps
Bernhard Mechanical Contractors, L.L.C.	6	44	Atlas - installing ducts and sealing ducts in C & E; hook duct to units on roof
Bernhard Mechanical Contractors, L.L.C.	4	32	ISS - continue insulating ducts in D & E and in cafeteria & kitchen
Bernhard Mechanical Contractors, L.L.C.	2	8	Synergy - Bob was here trying to rough-in on 2nd & 3rd floors
Bernhard Mechanical Contractors, L.L.C.	16	138	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps
Bernhard Mechanical Contractors, L.L.C.	6	44	Atlas - installing ducts and sealing ducts in C & E; hook duct to units on roof
Bernhard Mechanical Contractors, L.L.C.	9	67	ISS - continue insulating ducts in D & E and pipe insulation in cafeteria; insulated duct risers on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	1	4	Synergy - Bob was here trying to rough-in on 2nd & 3rd floors
Bernhard Mechanical Contractors, L.L.C.	15	120	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps
Bernhard Mechanical Contractors, L.L.C.	6	44	Atlas - installing ducts and sealing ducts in C & E; hook duct to units on roof
Bernhard Mechanical Contractors, L.L.C.	7	56	ISS - continue insulating ducts in D & E and pipe insulation in cafeteria; insulated duct risers on 3rd floor
Bernhard Mechanical Contractors, L.L.C.	1	8	roughing in for controls
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	7	46	ISS - continue insulating ducts in D & E and pipe insulation in kitchen; insulated duct risers on 3rd floor
Bernhard Mechanical Contractors, L.L.C.			Synergy -
Kone Inc	2	20	install cables and weld clips for rails
Kone Inc	2	20	install cables and weld clips for rails

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly sunny

Precipitation Amount:

Date:

11/10/2015

Day:

Tuesday

Temp:

Low High

62 74

Kone Inc	2	20	began installing clips
Kone Inc			
Kone Inc	2	20	Installed platform and back & sidewalls in
Kone Inc	2	20	working on elevator
Kone Inc	2	16	working on elevator - stacking rails
Holi Services Inc	7	8	dewatered; clean-up
Holi Services Inc	6	48	dewatered; clean-up
Holi Services Inc	6	48	dewatered; clean-up
Holi Services Inc	2	16	dewatered; clean-up
Holi Services Inc	2	16	dewatered; clean-up
Holi Services Inc	2	16	clean-up; sweep street
Morris Drywall Systems Inc	34	340	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up
Morris Drywall Systems Inc	34	340	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up
Morris Drywall Systems Inc	34	294	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3
Morris Drywall Systems Inc	31	260	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3
Morris Drywall Systems Inc	31	260	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3
Morris Drywall Systems Inc	23	184	clean-up; framing on 2nd & 3rd floors; s/r of furdawns in B
New Orleans Glass Company, Inc.	4	32	install main storefront on west side
New Orleans Glass Company, Inc.	4	32	install main storefront on west side and set interior glass at main entrance of B
New Orleans Glass Company, Inc.	4	32	set interior glass at main entrance of B; and built center storefront section from vestibule to cafeteria
New Orleans Glass Company, Inc.	4	32	set exterior glass at main entrance of B
New Orleans Glass Company, Inc.	4	32	set exterior glass at main entrance of B; caulk windows adjacent to brick; tape window head and jambs adjacent to metal panels
New Orleans Glass Company, Inc.			
Phoenix Constructors LLC	5	40	backdragged temp road; sawcut in courtyard for missing storm drain line @ SW corner
Phoenix Constructors LLC	5	40	added and helped grade for 2nd pour
Phoenix Constructors LLC	5	40	added and helped grade for 2nd pour
Phoenix Constructors LLC	5	40	finished installing and backfilling storm line to SW corner of court yard and then began running 8" line to catch basin in court yard
Phoenix Constructors LLC	5	40	relocated catch basin at east end of courtyard that was installed at incorrect spot
Phoenix Constructors LLC	5	40	run storm line in court yard; grade for 3rd pour of north parking lot; haul of dirt on west side of bldg
Cordeiro LLC	9	72	began forming and prepping for pour at loading dock and adjacent area
Cordeiro LLC	5	40	forming and prepping for pour at loading dock and adjacent area; set/poured in bollards
Cordeiro LLC	5	50	forming and prepping for pour at loading dock and adjacent area; set/poured in bollards
Cordeiro LLC	10	90	poured 2nd section of north paving by loading dock and poured some curb at north parking lot
Cordeiro LLC	5	40	wrecked forms from 2nd paving pour and began prepping for 3rd paving pour at north parking lot
Cordeiro LLC			
Rufino's Painting & Construction Inc.	11	88	tape/float/sand in area C minus gym; paint in gym

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	11/10/2015	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				62	74
Rufino's Painting & Construction Inc.	12	96		tape/float/sand in area C minus gym; paint in gym; tape & float in D1 & E1		
Rufino's Painting & Construction Inc.	11	88		tape & float in D1 & E1		
Rufino's Painting & Construction Inc.	8	64		tape & float in D1 & E1; paint in gym and in back rooms of area A		
Rufino's Painting & Construction Inc.	8	64		tape & float in D1 & E1; paint in gym and in back rooms of area A		
Rufino's Painting & Construction Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Alack Refrigeration Company	5	30		unloaded cooler/freezer and set floor panels		
Alack Refrigeration Company	4	32		Put together cooler/freezer		
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC	9	54		complete exterior brick @ D3; start brick above eyebrows @ E; breakdown scaffolding		
Allied Construction, LLC	9	54		exterior brick @ D3 west of stairwell; wash brick at east end of E		
Allied Construction, LLC	9	54		exterior brick @ D3 west of stairwell; install block above windows in cafeteria; finish bricking around doorway by kitchen		
Allied Construction, LLC	10	80		exterior brick @ D3 west of stairwell; install block above windows in cafeteria		
Allied Construction, LLC	6	48		lay brick @ SW corner of area B1; finish installing block above windows in cafeteria		
Allied Construction, LLC	7	50		clean-up; setting up scaffolding @ SW corner of D and bricking same		
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Ellison Builders						

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effectuated?

N

Weather Condition:

partly sunny

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

11/10/2015

Day:

Tuesday

Temp:

Low

High

62

74

Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Malone All Star JV, LLC	19	152	overhead @ E2, rough-in walls in E1 &E2 ,elec rooms C2 & E2; pull feeders
Malone All Star JV, LLC	19	152	overhead @ E2, rough-in walls in E1 &E2 ,elec rooms C2 & E2; pull feeders
Malone All Star JV, LLC	19	152	overhead @ E2, rough-in walls in D1,E2 &E3 ,elec rooms C2 & E2; pull feeders
Malone All Star JV, LLC	13	104	overhead @ E2, rough-in walls in D1,E2 &E3 ,elec rooms C2 & E2
Malone All Star JV, LLC	2	8	Bonded Lightning- install ground rods
Malone All Star JV, LLC	15	117	overhead @ E2, rough-in walls in D1,E2 &E3 ,elec rooms C2 & E2
Malone All Star JV, LLC			
	675	5509	

Remarks:

Notes:

117

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	11/16/2015		
Weather Delays To Date:				Day:	Monday		
Is Today Claimed as Weather Day?	N			Precipitation Amount:	mostly cloudy		
Critical Path Work Effected?	N			Temp:	Low	High	
					70	76	

Employee	Work Accomplished					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:35-5:30) oversee site operations					
Chad Goubert						
Alisha White						
George Caillouet						
Ellen Heck	(6:35-7:00) oversee site operations; attend quarterly safety meeting @ office					
Marybeth Leonard						
Chad Goubert						
Alisha White						
George Caillouet						
Ellen Heck	(6:35-6:00) oversee site operations					
Marybeth Leonard						
Chad Goubert						
Alisha White						
George Caillouet						
Ellen Heck	(6:35-4:40) oversee site operations					
Marybeth Leonard	attended safety meeting @ main office this morning					
Alisha White						
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:35-4:10) oversee site operations					
Marybeth Leonard						
Ellen Heck	(6:45-2:30) oversee site operations					

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	1	8				Ray- plywood in louver openings; install door on pump room; safety items; misc.			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

windy and cloudy

Precipitation Amount:

Date: 11/17/2015

Day: Tuesday

Temp: Low High

66 79

CORE Construction Services, LLC	1	10	Ray- installed door @ 3rd floor window in D, installed door on electrical room on D2; boarded in dbl ext doors at corridor to kitchen; installed blocking in stair D
CORE Construction Services, LLC	1	3	Ray-install j-hooks to hang extension cords
CORE Construction Services, LLC	1	8	Ray-install j-hooks to hang extension cords on 2nd & 3rd floors
CORE Construction Services, LLC	1	8	Ray - install blocking at stair D and began blocking at main stair
CORE Construction Services, LLC	1	8	Ray -clear areas for concrete pump; work on expansion jt. and wall blocking
Bernhard Mechanical Contractors, L.L.C.	17	148	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps
Bernhard Mechanical Contractors, L.L.C.	6	45	Atlas - installing ducts and sealing ducts in C & E
Bernhard Mechanical Contractors, L.L.C.	8	64	ISS - continue insulating ducts in D & E and pipe insulation in cafeteria; insulated duct risers on 3rd floor
Bernhard Mechanical Contractors, L.L.C.			Synergy -
Bernhard Mechanical Contractors, L.L.C.	17	148	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps; got wall inspection on D1 & D3 RR
Bernhard Mechanical Contractors, L.L.C.	5	39	Atlas - installing ducts and sealing ducts in C & E
Bernhard Mechanical Contractors, L.L.C.	6	48	ISS - continue insulating ducts in D & E and pipe insulation in cafeteria; insulated duct risers on 3rd floor; insulating duct in east section of C
Bernhard Mechanical Contractors, L.L.C.	1	5	Synergy - roughed in for controls in C
Bernhard Mechanical Contractors, L.L.C.	15	1,132	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps; installing valve packs for VAV's in B & C
Bernhard Mechanical Contractors, L.L.C.	6	45	Atlas - installing ducts and sealing ducts in C.
Bernhard Mechanical Contractors, L.L.C.	8	64	ISS - continue insulating ducts in D & E and pipe insulation in cafeteria; insulated duct risers on 3rd floor; insulating duct in east section of C
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	17	148	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue welding headers for chilled & hot water for pumps; got wall inspection on D1 & D3 RR
Bernhard Mechanical Contractors, L.L.C.	6	45	Atlas - installing ducts and sealing ducts in C & E
Bernhard Mechanical Contractors, L.L.C.	9	72	ISS - continue insulating ducts in D & E and pipe insulation in cafeteria; insulated duct risers on 3rd floor; insulating duct in east section of C
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	19	152	continueing to work on installing chiller & hot water lines in A & C; continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue installing VAV valve packs; started piping in domestic water booster pump.
Bernhard Mechanical Contractors, L.L.C.	4	32	Atlas - installing ducts and sealing ducts in C
Bernhard Mechanical Contractors, L.L.C.			ISS - not here today; had safety meeting at office
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy - installing raceways across hard ceilings
Bernhard Mechanical Contractors, L.L.C.	7	56	sanitary & water in E1; work in pump room; set dumpster drain and floor trench in kitchen
Bernhard Mechanical Contractors, L.L.C.			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	11/21/2015	
Weather Delays To Date:				Day:	Saturday	
Is Today Claimed as Weather Day?	Y	Weather Condition:	cloudy/rain		Temp:	
		Precipitation Amount:	1/4"		Low	High
Critical Path Work Effected?	N				46	67

Bernhard Mechanical Contractors, L.L.C.					
Bernhard Mechanical Contractors, L.L.C.					
Kone Inc	2	20	working on elevator		
Kone Inc	2	16	working on elevator		
Kone Inc	2	20	working on elevator - wire machine and controller		
Kone Inc	2	20	working on elevator -rope elevator and set floor stops		
Kone Inc	2	16	working on elevator - build door frames		
Kone Inc	2	14	working on elevator - install doors; clean-up		
Holi Services Inc	2	16	Mike worked with Ray; Eddie did clean-up, handled dumpster pulls, swept street		
Holi Services Inc	2	16	Mike worked with Ray and swept stairs; Eddie did clean-up, handled dumpster pulls, swept street		
Holi Services Inc	2	20	Mike and Eddie dewatered bldg.		
Holi Services Inc	2	16	Mike and Eddie dewatered bldg.		
Holi Services Inc	2	16	Mike and Eddie clean-up		
Holi Services Inc					
Morris Drywall Systems Inc	30	279	1st side S/R @ E1 & D1;framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3		
Morris Drywall Systems Inc	33	306	1st side S/R @ E1 & D1;framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D		
Morris Drywall Systems Inc	27	243	1st side S/R @ E1 & D1;framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D		
Morris Drywall Systems Inc	25	225	1st side S/R @ E1 & D1;framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D		
Morris Drywall Systems Inc	30	240	1st side S/R @ E1 & D1;framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D		
Morris Drywall Systems Inc	18	90	1st side S/R @ E1 & D1;framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D		
New Orleans Glass Company, Inc.	3	24	caulk windows adjacent to brick; tape window head and jambs adjacent to metal panels		
New Orleans Glass Company, Inc.	3	24	caulk windows adjacent to brick; tape window head and jambs adjacent to metal panels; install pressure bar at main entrance of B		
New Orleans Glass Company, Inc.					
New Orleans Glass Company, Inc.					
New Orleans Glass Company, Inc.					
Phoenix Constructors LLC	5	45	finished grading for 3rd paving pour; hauled off dirt on west side of property		
Phoenix Constructors LLC	5	45	finished grading for 3rd paving pour; hauled off dirt on west side of property		
Phoenix Constructors LLC					
Phoenix Constructors LLC					
Phoenix Constructors LLC					
Phoenix Constructors LLC	5	30	haul dirt out of courtyard and work on storm line along Maid Marion		
Cordeiro LLC	5	40	prepping for 3rd paving pour at north parking lot		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	11/17/2015	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				66	79

Cordeiro LLC	5	40	prepping for 3rd paving pour at north parking lot
Cordeiro LLC			
Cordeiro LLC	4	32	Prep for paving pour
Cordeiro LLC	4	32	Prep curbs
Cordeiro LLC			
Rufino`s Painting & Construction Inc.	9	72	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino`s Painting & Construction Inc.	10	80	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino`s Painting & Construction Inc.	10	80	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino`s Painting & Construction Inc.	9	72	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino`s Painting & Construction Inc.	10	80	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino`s Painting & Construction Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
River City Fire Protection			
River City Fire Protection	2	20	installing sprinkler pipe on 2
River City Fire Protection	2	16	install sprinkler lines on 2nd floor
River City Fire Protection	2	16	install sprinkler lines on 2nd floor
River City Fire Protection			
River City Fire Protection			
Roofing Solutions LLC			
Roofing Solutions LLC	4	38	dry-in and install scuppers on D & E
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC	6	48	SW corner of D2 & 3 exterior brick; layout block on D3 RR's
Allied Construction, LLC	9	72	SW corner of D2 & 3 exterior brick; layout block on D3 RR's
Allied Construction, LLC	9	72	SW corner of D2 & 3 exterior brick; layout block on D3 RR's
Allied Construction, LLC	9	72	SW corner of D2 & 3 exterior brick; layout block on D3 RR's
Allied Construction, LLC	7	56	SW corner of D 3 exterior brick; layout block on D3 RR's
Allied Construction, LLC	4	26	build scaffold @ eyebrow in courtyard
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

mainly sunny

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

11/20/2015

Day:

Friday

Temp:

Low

High

60

69

CFI Insulation Inc			
CFI Insulation Inc			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Malone All Star JV, LLC	15	120	overhead @ E2, rough-in walls inE2 &E3 ,elec rooms E2 & central plant
Malone All Star JV, LLC	16	128	overhead @ E2, rough-in walls inE2 &E3 ,elec rooms E2, C2 & central plant
Malone All Star JV, LLC	16	128	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant, mech room A1, ceilings in C1, install temp lights
Malone All Star JV, LLC	17	136	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant, mech room A1, ceilings in C1, install temp lights
Malone All Star JV, LLC	15	116	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant, mech room A1, ceilings in C1, install temp lights
Malone All Star JV, LLC			
	563	5628	

Remarks: Began raining about noon

Material Delivered:

Notes:

122

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	11/23/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			48 59

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:15-8:45) oversee site operations; held sub meeting
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:15-6:30) oversee site operations; attended OAC meeting and walked with Nick
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:15-3:00) oversee site operation
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	14				came and installed the exterior rolling door and interior rolling grille			
	7	28				Entergy - installed power pole and wire			
	7	21				Entergy - installed transformer and energized pole			
CORE Construction Services, LLC	1	8				Ray - hang ropes to support extension cords off floors; move mats to get access to 2nd floor			
CORE Construction Services, LLC	1	8				Ray - install blocking at main stair; work on expansion jt. covers; dismantled temp wall from corridor in C to courtyard			
CORE Construction Services, LLC									
Bernhard Mechanical Contractors, L.L.C.	18	158				continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof; poured back concrete at dumpster drain and floor trench in kitchen.			
Bernhard Mechanical Contractors, L.L.C.	7	56				Atlas - installing ducts and sealing ducts in C & E1			
Bernhard Mechanical Contractors, L.L.C.	6	48				ISS - insulate pipes and duct in area E1			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	17	146				continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof; poured back concrete at dumpster drain and floor trench in kitchen.			
Bernhard Mechanical Contractors, L.L.C.	5	40				Atlas - installing ducts in gym & kitchen			
Bernhard Mechanical Contractors, L.L.C.	12	96				ISS - insulate pipes and duct in area C1, D1, E1 & B1			
Bernhard Mechanical Contractors, L.L.C.									

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy with rain in the rr

Precipitation Amount: some

Date: 11/25/2015

Day: Wednesday

Temp: Low High

63 70

Bernhard Mechanical Contractors, L.L.C.	17	119	continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof;
Bernhard Mechanical Contractors, L.L.C.	10	50	Atlas - installing fabric duct in gym & installing duct on E2
Bernhard Mechanical Contractors, L.L.C.	9	63	ISS - insulate pipes and duct in area C1, D1, E1 & A1
Bernhard Mechanical Contractors, L.L.C.			
Kone Inc			
Kone Inc			
Kone Inc			
Holi Services Inc	2	16	Mike and Eddie clean-up; mark holes in floors; flag for Ray
Holi Services Inc	2	16	Mike and Eddie clean-up; unload trucks
Holi Services Inc	2	15	Mike and Eddie - fix fence & gates; clean-up
Morris Drywall Systems Inc	30	240	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D
Morris Drywall Systems Inc	29	261	1st side S/R @ E1 & D1; framing on E3; 2 did clean-up; shaft walls on 2nd floor and rock stairwell in E2 & E3; framing stairwell in D3; cut scupper holes larger on bldg E & D
Morris Drywall Systems Inc	28	140	framing in D, rock in stairs, elevator shaft enclosures, shafts on 2nd floor, frame in gym
New Orleans Glass Company, Inc.	3	24	install glass at main entry of B; set storefront between vestibule and cafeteria in area B
New Orleans Glass Company, Inc.	2	16	install storefront at corridor C to courtyard; install glass in B
New Orleans Glass Company, Inc.	2	16	caulk, install pressure bar @ face elev of CW1, move glass
Phoenix Constructors LLC	5	45	install storm line along Maid Marion; haul dirt out of courtyard and finished cutting paving for 4th pour
Phoenix Constructors LLC	5	45	install storm line along Maid Marion
Phoenix Constructors LLC	5	40	install storm line along Maid Marion
Cordeiro LLC	8	116	Pour paving at west end of north parking lot
Cordeiro LLC	4	32	wreck paving forms @ pour 4; pour curbs
Cordeiro LLC	4	28	chip concrete protruding walls in kitchen for quarry to be installed
Rufino's Painting & Construction Inc.	12	96	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino's Painting & Construction Inc.	10	80	tape & float in D1 & E1; paint in gym and in back rooms of area c
Rufino's Painting & Construction Inc.	9	72	tape & float in D1 & E1
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC	6	48	build scaffold @ low D roof; lay brick @ eyebrow in courtyard
Allied Construction, LLC	8	56	; lay brick @ eyebrow in courtyard; lay cmu on D3

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

partly cloudy with rain in the rr

Precipitation Amount:

some

Job:

14-02-002

Report #:

1

Date:

11/25/2015

Day:

Wednesday

Temp:

Low

High

63

70

Allied Construction, LLC	8	56	lay brick @ eyebrow in courtyard; lay cmu on D3
CFI Insulation Inc			
CFI Insulation Inc	2	10	installed peal & stick and waterproofed directly above termination bar on areas A, B & C
CFI Insulation Inc			
Gulf South Engineering & Testing Inc	1	8	technician was here to take cylinders and slump the concrete
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Malone All Star JV, LLC	19	152	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant
Malone All Star JV, LLC	19	152	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant; ran branch circuits in kitchen
Malone All Star JV, LLC	18	126	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant; ran branch circuits in kitchen
	362	2761	

Remarks:

Entergy's crew came and installed transformer.

Visitors:

Kenan Young came by this morning and walked the job with me. The walk went well.

Notes:

125

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	11/30/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	some
Critical Path Work Effected?	N	Temp:	Low High
			63 70

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:40) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:40) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:40) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-6:00) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-4:50) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-3:40) oversee site operation
Marybeth Leonard	
Chad Goubert	

Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	1	8				Fire Stop International - floor penetration on 2nd & 3rd floor			
CORE Construction Services, LLC	1	10				Ray- install expansion joint			
CORE Construction Services, LLC	1	8				Ray- install expansion joint; temp doors			
CORE Construction Services, LLC	1	8				Ray- install expansion joint; help temp in at eyebrows			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunny

Precipitation Amount:

Date: 12/03/2015

Day: Thursday

Temp: Low High

45

60

CORE Construction Services, LLC	1	8	Ray- install expansion joint; remove temp barricade and then reinstall temp door @ exterior entrance of main stairs
CORE Construction Services, LLC	1	9	Ray-removed broken matts from dirt pile; misc blocking
CORE Construction Services, LLC	1	8	Ray- installed blocking in restroom ceilings; roof blocking at eyebrow in courtyard
Bernhard Mechanical Contractors, L.L.C.	16	140	continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof;
Bernhard Mechanical Contractors, L.L.C.	5	38	Atlas - installing fabric duct in gym & installing duct on E2
Bernhard Mechanical Contractors, L.L.C.	7	56	ISS - insulate pipes and duct in area D1, E1 & A1
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	16	140	continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof; cont. working in pump room; set exhaust fans on roofs
Bernhard Mechanical Contractors, L.L.C.	5	38	Atlas - installing fabric duct in gym & installing duct on E2
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - insulate pipes and duct in area D1, E1 & A1
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy - install stub ups on 3rd floor
Bernhard Mechanical Contractors, L.L.C.	14	114	continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof
Bernhard Mechanical Contractors, L.L.C.	4	30	Atlas - installing duct in C at stage
Bernhard Mechanical Contractors, L.L.C.	3	30	ISS - insulate duct in area D3, E3
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	15	130	continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof
Bernhard Mechanical Contractors, L.L.C.	4	30	Atlas - installing duct at stage and on 1st floor
Bernhard Mechanical Contractors, L.L.C.	8	80	ISS - insulate duct in area 1st floor
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	18	144	continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof
Bernhard Mechanical Contractors, L.L.C.	4	32	Atlas- install duct
Bernhard Mechanical Contractors, L.L.C.	8	64	ISS - insulate duct in area 1st floor
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	8	53	continue sanitary & water line installation on 2nd floor & 3rd floors of D & E; continue piping in domestic water booster pump; working on lines to chillers on roof
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	5	33	ISS - insulate duct & pipes on 1st floor
Bernhard Mechanical Contractors, L.L.C.			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Holi Services Inc	2	20	Mike and Eddie - mike worked with Ray; Eddite did clean-up
Holi Services Inc	1	10	Eddie -worked with Ray

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	12/02/2015	
Weather Delays To Date:			Weather Condition:	overcast with some drizzle		
Is Today Claimed as Weather Day?	N		Precipitation Amount:	some	Day:	Wednesday
Critical Path Work Effected?	N				Temp:	Low High
						49 63

Holi Services Inc	2	18	Mike and Eddie -dewater bldg
Holi Services Inc	2	16	Mike and Eddie -dewater bldg
Holi Services Inc	1	9	Mike worked with Ray; clean-up
Holi Services Inc	1	8	Mike worked with Ray
Morris Drywall Systems Inc	25	225	rocking iin D1, rock in stairs, shafts on 2nd floor
Morris Drywall Systems Inc	25	225	rocking iin D1, rock in stairs, shafts on 2nd floor
Morris Drywall Systems Inc	28	252	rocking iin D1, rock in stairs, shafts on 2nd floor
Morris Drywall Systems Inc	29	264	rocking iin D1, rock on 2nd floor
Morris Drywall Systems Inc	29	232	rocking iin D1, rock on 2nd floor
Morris Drywall Systems Inc	29	232	rocking on D1, rock on 2nd floor
New Orleans Glass Company, Inc.	3	24	install frame at east end of corridor in C
New Orleans Glass Company, Inc.	3	24	caulk south & west walls; work on lull
New Orleans Glass Company, Inc.	4	32	install vinyl @ caulk at D & E
New Orleans Glass Company, Inc.	3	24	install curtainwall system @ exit of main stairway
New Orleans Glass Company, Inc.	3	24	install glass @ elev C220 & S209; install vinyl & caulk in courtyard
New Orleans Glass Company, Inc.			
Phoenix Constructors LLC	5	45	install storm line along Maid Marion; tied in water line
Phoenix Constructors LLC	5	45	install storm line along Maid Marion; tied in water line; grade @ parking lot
Phoenix Constructors LLC	5	45	install storm line along Maid Marion; tied in water line
Phoenix Constructors LLC	5	48	prepped pour backs in street at utility cuts; prepped approach @ west end of north parking lot; haul off spoils on Maid Marion side
Phoenix Constructors LLC	5	48	prepped pour backs in street at utility cuts; prepped approach @ west end of north parking lot; haul off spoils on Maid Marion side
Phoenix Constructors LLC	5	20	prepped courtyard
Cordeiro LLC			
Cordeiro LLC	5	45	form 4th section of paving on north side
Cordeiro LLC	4	38	prep/pour curbs @ west end of north parking lot; pour sidewalk patch at courtyard; prep paving pour @ north parking lot 5th section
Cordeiro LLC	4	42	finished prepping for 5th pour of north parking lot; prepped approach at west side of north parking lot
Cordeiro LLC	8	72	finished prepping for 5th pour of north parking lot; prepped approach at west side of north parking lot
Cordeiro LLC	4	32	wrecked forms and began prepping in courtyard
Rufino's Painting & Construction Inc.	11	88	tape & float in D1 & E1; prime; tape/float furdowns in cafeteria
Rufino's Painting & Construction Inc.	12	96	tape & float in D1 & E1; prime; tape/float furdowns in cafeteria
Rufino's Painting & Construction Inc.	10	80	tape & float in D1 & E1; prime; tape/float furdowns in cafeteria
Rufino's Painting & Construction Inc.	11	88	tape & float in D1 & E1; prime; tape/float furdowns in cafeteria
Rufino's Painting & Construction Inc.	11	88	tape/float/prime in D1 & E1
Rufino's Painting & Construction Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
River City Fire Protection			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	12/01/2015	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	some	
Critical Path Work Effected?	N			Temp:	Low	High
					59	75

River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
Roofing Solutions LLC	6	56	install thru wall flashing at low to high D
Roofing Solutions LLC	6	56	install thru wall flashing at low to high D
Roofing Solutions LLC	1	1	orientation
Roofing Solutions LLC	4	32	solder thru wall flashing @ high to low roof of D; install scuppers
Roofing Solutions LLC	12	96	install scuppers, torch in scuppers; working on edge of roof and installing expansion jt between B&D
Roofing Solutions LLC	4	32	install hat channels on area C by chiller roof
Alack Refrigeration Company			
Alack Refrigeration Company	2	4	replaced damage cooler panel
Alack Refrigeration Company	3	6	adjusted cooler door
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC	8	64	lay brick @ eyebrow in courtyard
Allied Construction, LLC	8	64	lay brick @ eyebrow in courtyard
Allied Construction, LLC	8	76	dismantle and set up scaffolding & lay brick @ north eyebrow; lay cmu @ D3; clean-up
Allied Construction, LLC	8	76	finished laying brick @ north eyebrow; lay cmu @ D3; clean-up
Allied Construction, LLC	8	64	finished laying brick @ north eyebrow;
Allied Construction, LLC	6	48	lay brick at low roof of D; dismantle and then set up scaffold on south side eyebrow
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc	1	8	took cylinders and slumps on concrete; took densities on backfill at water tie-in across Maid Marion
Gulf South Engineering & Testing Inc			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	11/30/2015	
Weather Delays To Date:			Day:	Monday	
Is Today Claimed as Weather Day?	N		Precipitation Amount:	some	
Critical Path Work Effectuated?	N		Temp:	Low	High
				63	70

Malone All Star JV, LLC	22	209	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant; installed conduits and pulled feeders to transformer; installed underground conduit from power pole to transformer pad; pull branch wires in kitchen
Malone All Star JV, LLC	19	181	overhead @ E2, rough-in walls inE2 &E1 ,elec rooms E2, C2 & central plant; installed conduits and pulled feeders to transformer; installed underground conduit from power pole to transformer pad; pull branch wires in kitchen
Malone All Star JV, LLC	5	26	installing rack in C2 and began installing CAT 6 cabling
Malone All Star JV, LLC	23	230	overhead @ E2, rough-in walls inE2 &E1 , pull branch wires in cafeteria; work on site lighting
Malone All Star JV, LLC	3	24	pulling cat 5 cable in cafeteria and in areas A, B & C
Malone All Star JV, LLC	17	170	overhead @ E2, rough-in walls inE2 &E1 , pull branch wires in cafeteria; work on site lighting
Malone All Star JV, LLC	3	24	pulling cat 5 cable in cafeteria and in areas A, B & C
Malone All Star JV, LLC	19	152	run branch circuits; work on D2 & E2
Malone All Star JV, LLC	3	24	run data wiring in A, B & C
Malone All Star JV, LLC			
Malone All Star JV, LLC			
Heritage Flooring Inc.	3	30	installed vapor barrier & mesh and began putting down grade pads
Heritage Flooring Inc.	3	30	install mud bed pads throughout kitchen area
Heritage Flooring Inc.	3	24	install mud bed in kitchen office and dishwash room
Heritage Flooring Inc.	3	24	install mud be bed in kitchen area
	664	5644	

Remarks:

Notes:

Project:		Sherwood Forest Elementary School			Job:		14-02-002	
Location:		4801 Maid Marion Drive			Report #:		1	
Fair Working Days To Date:					Date:		12/07/2015	
Weather Delays To Date:					Day:		Monday	
Is Today Claimed as Weather Day?		N			Precipitation Amount:			
Critical Path Work Effected?		N			Temp:		Low	High
							51	66

Employee	Work Accomplished
George Caillouet	went to LSU in afternoon
Tanner Broughton	went to LSU mid morning
Ellen Heck	(6:35-5:35) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:45) oversee site operation
Marybeth Leonard	
George Caillouet	
Ellen Heck	(6:35-5:30) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:10) oversee site operation; attended finishing meeting; went to Christmas party after work @ 5:40- 7:30.
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-4:50) oversee site operation
Marybeth Leonard	
George Caillouet	
Ellen Heck	(6:35-3:40) oversee site operation

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	16				Firestop International - fire seal floor penetrations on 3rd floor			
CORE Construction Services, LLC	1	10				Ray- finish installing wood blocking at roof of courtyard eyebrow; installed wood blocking @ window on 2nd floor next to stairs in D			
CORE Construction Services, LLC	1	10				Ray-reinstalled expansion jt at doorways in lobby corridor			
CORE Construction Services, LLC	1	10				Ray-reinstalled expansion jt at doorways in lobby corridor & worked on blocking			
CORE Construction Services, LLC	1	10				Ray- worked on wall blocking; installed brackets for exterior wall ladder from chiller roof to mid C roof			
CORE Construction Services, LLC									
CORE Construction Services, LLC									
Bernhard Mechanical Contractors, L.L.C.	17	150				continue welding on chiller deck; continue working on inwall rough-in on 2nd floor; tying up loose ends in pump room.			
Bernhard Mechanical Contractors, L.L.C.	4	30				Atlas - installing duct at stage and on 1st floor			
Bernhard Mechanical Contractors, L.L.C.	9	72				ISS - insulate ducton 2nd floor; insulate chilled & hot water on 1st floor; insulate domestic hot & cold on 2nd floor			
Bernhard Mechanical Contractors, L.L.C.									

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunny

Precipitation Amount:

Date: 12/08/2015

Day: Tuesday

Temp: Low High

64

70

Bernhard Mechanical Contractors, L.L.C.	17	150	continue welding on chiller deck; continue working on inwall rough-in on 2nd floor and loose ends on 1st & 2nd floors; tying up loose ends in pump room; piping in hot water heater on 2nd floor mezz; continue running chill & heating hot water lines into mech room on 1st floor C bldg.; began working on E3.
Bernhard Mechanical Contractors, L.L.C.	2	15	Atlas - installing duct at stage and on 1st floor
Bernhard Mechanical Contractors, L.L.C.	12	96	ISS - insulate ducton 2nd floor; insulate chilled & hot water on 1st floor; insulate domestic hot & cold on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy - wall rough-in on 3rd floor
Bernhard Mechanical Contractors, L.L.C.	17	150	continue welding on chiller deck; continue working on inwall rough-in on 2nd floor and loose ends on 1st & 2nd floors; piping in hot water heater on 2nd floor mezz; continue running chill & heating hot water lines into mech room on 1st floor C bldg.; began working on E3.
Bernhard Mechanical Contractors, L.L.C.	2	15	Atlas - misc. ductwork
Bernhard Mechanical Contractors, L.L.C.	12	96	ISS - insulate duct on 2nd floor; insulate chilled & hot water on 1st floor; insulate domestic hot & cold on 2nd floor
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	19	158	continue welding on chiller deck; continue working on inwall rough-in on 2nd floor and loose ends on 1st & 2nd floors; piping in hot water heater on 2nd floor mezz; continue running chill & heating hot water lines into mech room on 1st floor C bldg.; began working on E3.
Bernhard Mechanical Contractors, L.L.C.	2	15	Atlas - misc. ductwork
Bernhard Mechanical Contractors, L.L.C.	9	72	ISS - insulate duct on 2nd floor; insulate chilled & hot water on 1st floor; insulate domestic hot & cold on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	3	24	Synergy - pulling wire on 1st floor A,B,C & D
Bernhard Mechanical Contractors, L.L.C.	17	136	continue welding on chiller deck; continue working on inwall rough-in on 2nd floor; piping in hot water heater on 2nd floor mezz; continue running chill & heating hot water lines into mech room on 1st floor C bldg.; working on E3.
Bernhard Mechanical Contractors, L.L.C.	3	23	Atlas - misc. ductwork
Bernhard Mechanical Contractors, L.L.C.	10	80	ISS - insulate duct to gym on 2nd floor; insulate chilled & hot water in mechanical room on 2nd floor; insulate domestic hot & cold on all floors
Bernhard Mechanical Contractors, L.L.C.	3	24	Synergy - pulling wire on 1st floor D & E; terminate @ VAV's
Bernhard Mechanical Contractors, L.L.C.	12	96	continue welding on chiller deck; continue working on inwall rough-in on 3rd floor; piping in hot water heater on 2nd floor mezz; continue running chill & heating hot water lines into mech room on 1st floor C bldg.; working on E3; set skillet trough drain
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
D&T Tile & Terrazzo Co. Inc.	2	10	began prepping main corridor in C
D&T Tile & Terrazzo Co. Inc.	2	10	finished prepping main corridor slab in C to begin installation of crack membrane tomorrow
D&T Tile & Terrazzo Co. Inc.	2	10	did layout and installed divider strips in main corridor of B & C
D&T Tile & Terrazzo Co. Inc.	3	27	installed 1st terrazzo color in main corridor
D&T Tile & Terrazzo Co. Inc.	3	27	installed 2nd & 3rd terrazzo color in main corridor
D&T Tile & Terrazzo Co. Inc.	2	9	finished installing terrazzo in main corridor
Kone Inc			
Kone Inc			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date: 12/09/2015

Day: Wednesday

Temp: Low High

Critical Path Work Effected?

N

57 73

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Holi Services Inc 2 16

Mike worked with Ray; Eddie - clean-up; set fire pump; misc.

Holi Services Inc 2 18

Mike worked with Ray; Eddie - clean-up; misc.

Holi Services Inc 2 18

Mike worked with Ray; Eddie - clean-up; misc.

Holi Services Inc 2 18

Mike worked with Ray; Eddie & 2 laborers- clean-up/organize south side of property, help remove bds from dirt pile by courtyard

Holi Services Inc 4 31

Mike worked with George installing peal & stick at 2 window openings @ 3rd floor on south elevation; Eddie & 2 laborers- clean-up/organize south side of property, help remove bds from dirt pile by courtyard

Holi Services Inc 2 16

Mike & Eddie continued to clean-up and moved mats; fix fence

Morris Drywall Systems Inc 29 264

rocking D1 & E1, rock on 2nd floor

Morris Drywall Systems Inc 29 264

rocking D1 & E1, rock on 2nd floor; working on framing canopy ceiling at car drop off

Morris Drywall Systems Inc 29 264

rock on 2nd floor; working on framing canopy ceiling at car drop off; build scaffolding in main stairs; clean-up

Morris Drywall Systems Inc 29 264

rock on 2nd floor; framing wall in main stairs; clean-up

Morris Drywall Systems Inc 27 216

rock on 2nd floor; rock on 1st floor; frame & install shaft liners on 3rd floor; clean-up

Morris Drywall Systems Inc 24 192

rock on 2nd floor; rock on 1st floor; frame & install shaft liners on 3rd floor; clean-up

New Orleans Glass Company, Inc. 4 32

caulk south elevation section E and in courtyard

New Orleans Glass Company, Inc. 4 32

caulk south elevation section E and in courtyard

New Orleans Glass Company, Inc. 5 40

install frame and set glass in south elevation SF20

New Orleans Glass Company, Inc. 5 40

misc vinyl & caulking area E south side

New Orleans Glass Company, Inc. 5 40

misc vinyl & caulking area E south side; set last 2 window frames on south elevation with glass.

New Orleans Glass Company, Inc.

Phoenix Constructors LLC 5 40

finished prepping courtyard; installed drain lines to 2 drains by car drop off

Phoenix Constructors LLC 5 40

finished prepping courtyard; installed drain lines to 2 drains by car drop off

Phoenix Constructors LLC 7 35

finished prepping courtyard; installed drain lines to 2 drains by car drop off

Phoenix Constructors LLC 7 56

began cutting west driveway to grade; pick out broken mat bds out of pile of mud by courtyard (roughly 3 hrs with 3 guys and a hoe)

Phoenix Constructors LLC 7 56

cont. to cut west driveway to grade; pick out broken mat bds out of pile of mud by courtyard and hauled off the dirt

Phoenix Constructors LLC 2 12

continue cutting west driveway to grade

Cordeiro LLC 4 32

prepping courtyard for pour on Wed.

Cordeiro LLC 4 32

prepping courtyard for pour on Wed.

Cordeiro LLC 8 60

poured courtyard sidewalk

Cordeiro LLC 4 32

wrecked forms @ courtyard sidewalk and popped lines; installed

Cordeiro LLC 4 32

curb forms @ north parking lot

Cordeiro LLC 4 32

worked on sign base and light stds

Cordeiro LLC 6 30

pour curbs at north parking lot

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunny

Precipitation Amount:

Date: 12/07/2015

Day: Monday

Temp: Low High

51

66

Rufino's Painting & Construction Inc.	12	96	tape & float in D1 & E1; prime; tape/float furdowns in cafeteria
Rufino's Painting & Construction Inc.	12	96	tape & float in D1 & E1; prime; tape/float furdowns in cafeteria
Rufino's Painting & Construction Inc.	12	96	tape & float in D1 & E1; prime; tape/float/prime/paint furdowns in cafeteria; began taping & floating on 2nd floor
Rufino's Painting & Construction Inc.	9	72	tape & float in D1 & E1; prime; tape/float/prime/paint furdowns in cafeteria; taping & floating on 2nd floor
Rufino's Painting & Construction Inc.	12	96	tape & float in D1 & E1; prime; tape/float/prime/paint furdowns in cafeteria; taping & floating on 2nd floor
Rufino's Painting & Construction Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
River City Fire Protection			
River City Fire Protection	3	24	install drops and misc. piping on 1st & 2nd floors
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
Roofing Solutions LLC	3	24	install hat channels on east side and north side of area C
Roofing Solutions LLC	4	32	installed hat channels on north side of C and on west side of D
Roofing Solutions LLC	5	32	installed hat channels on north & east side of C;
Roofing Solutions LLC	2	16	finished scuppers on high roof of C
Roofing Solutions LLC	6	48	installed hat channels; take field dimensions for panels; began installing flashing at north side of C
Roofing Solutions LLC			
Roofing Solutions LLC	6	48	installed hat channels; installing flashing at north side of C
Roofing Solutions LLC	4	32	installed roof on courtyard eyebrow
Roofing Solutions LLC	7	56	installed hat channels; installing flashing at north side of A & C
Roofing Solutions LLC			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company	2	2	deliver 2 pallets of material
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC	8	64	install brick @ low roof of D; build scaffold @ south eyebrow
Allied Construction, LLC	9	72	install brick @ low roof of D; build scaffold @ south eyebrow; clean brick @ south wall & courtyard
Allied Construction, LLC	10	89	install brick @ low roof of D; build scaffold @ south eyebrow; clean brick @ south wall & courtyard
Allied Construction, LLC	10	80	install brick @ low roof of D; build scaffold @ south eyebrow; pour cmu @ D1 & 2
Allied Construction, LLC	8	64	install brick @ low roof of D; build scaffold @ south eyebrow; pour cmu @ D 2
Allied Construction, LLC	8	64	finish brick @ low roof of D; begin brick @ south eyebrow

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	12/07/2015	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				51	66

CFI Insulation Inc						
CFI Insulation Inc	2	18		taped dense glass to bottom of brick angle support @ 3rd floor; waterproofed at 2nd floor window area that had been left out for access; removed excessive peal & stick at windows in cafeteria		
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Malone All Star JV, LLC	21	168		overhead @ E2 & C2; pull branch circuits in walls on E3		
Malone All Star JV, LLC				DATA -		
Malone All Star JV, LLC	21	168		overhead @ E2; pull branch circuits in walls on E3; work on chillers & central plant branch circuits		
Malone All Star JV, LLC				DATA -		
Malone All Star JV, LLC	20	160		overhead @ E2; work in electrical rooms on C2 & E2; walls on E3; work on chillers & central plant branch circuits		
Malone All Star JV, LLC	1	7		ADS - get acquainted with jobsite		
Malone All Star JV, LLC	20	160		overhead @ E2; work in electrical rooms on C2 & E2; walls on E3; work on chillers & central plant branch circuits; pull feeders		
Malone All Star JV, LLC	3	24		ADS - began pulling fire alarm wiring		
Malone All Star JV, LLC	23	104		overhead @ E2; work in electrical rooms on C2 & E2; walls on E3; pulled wires to chillers; teminate @ transformer; overhead on E2; got permanent power inspection		
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Heritage Flooring Inc.	4	40		install mud bed pads throughout kitchen area		
Heritage Flooring Inc.	4	38		finished installing mud bed pad throughout kitchen area except for inside cooler/freezer		
Heritage Flooring Inc.	4	38		install quarry tile in kitchen		
Heritage Flooring Inc.	7	66		install quarry tile in kitchen		
Heritage Flooring Inc.	6	42		install quarry tile in kitchen		
Heritage Flooring Inc.						
	746	6016				

Remarks:

Material Delivered: Dillon Bros - cyds for curbs

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	12/13/2015
Weather Delays To Date:		Day:	Sunday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			56 79

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:30) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-5:30) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	Tanner locked up today
Ellen Heck	(6:35-4:00) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-4:45) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-4:00) oversee site operation
Marybeth Leonard	
Ellen Heck	(6:35-3:40) oversee site operation

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	16				Firestop International - fire seal floor penetrations on 2nd & 3rd floor			
	2	16				Firestop International - fire seal floor penetrations on 2nd & 3rd floor			
	2	16				Firestop Insternational - seal wall penetrations in area C & A			
CORE Construction Services, LLC									
CORE Construction Services, LLC	1	10				Ray - install blocking in main stairs			
CORE Construction Services, LLC	1	10				Ray - install blocking in main stairs & 1st floor RR ceilings			
CORE Construction Services, LLC	1	10				Ray - install blocking			
CORE Construction Services, LLC	1	10				Ray - install blocking			
CORE Construction Services, LLC	1	10				Ray - install expansion jt @ 2nd floor & misc. blocking			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Y

N

Weather Condition:

sunny

Precipitation Amount:

Date: 12/19/2015

Day: Saturday

Temp: Low High

50

60

CORE Construction Services, LLC	1	5	Ray - install expansion jt @ 2nd floor & misc. blocking
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	18	156	continue working on inwall rough-in on 2nd floor; piping in hot water heater on 2nd floor mezz; continue running chill & heating hot water lines into mech room on 1st floor C bldg.; working on E3.
Bernhard Mechanical Contractors, L.L.C.	3	23	Atlas - misc. ductwork
Bernhard Mechanical Contractors, L.L.C.	11	92	ISS - insulate duct to gym on 2nd floor; insulate chilled & hot water in mechanical room on 2nd floor; insulate domestic hot & cold on all floors
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy - pulling wire on 1st floor D & E
Bernhard Mechanical Contractors, L.L.C.	19	164	continue working on inwall rough-in on 2nd floor; piping in hot water heater on 2nd floor mezz; continue running chill & heating hot water lines into mech room on 1st floor C bldg.; working on E3.
Bernhard Mechanical Contractors, L.L.C.	3	23	Atlas - misc. ductwork
Bernhard Mechanical Contractors, L.L.C.	12	96	ISS - insulate chill water pump room; insulating supply & return @ 2nd floor; Insulating at chiller pad
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	18	164	Cont. running pipe for expansion tanks & pot fillers on mezz; cont. working on VAV valve packs in E1; cont. running overhead piping on D@ & E3; cont. inwall cast iron on D3; cont. piping units on 1st floor C mezz.
Bernhard Mechanical Contractors, L.L.C.	3	23	Atlas - cont. hooking up duct in mech room D1
Bernhard Mechanical Contractors, L.L.C.	12	96	ISS - insulate chill water pump room; insulating supply & return @ 2nd floor; Insulating domestic water on 1st floor
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy - pulling wire in A, B & C
Bernhard Mechanical Contractors, L.L.C.	14	164	Cont. running pipe for expansion tanks & pot fillers on mezz; cont. working on VAV valve packs in E1; cont. running overhead piping on D@ & E3; cont. inwall cast iron on D3; cont. piping units on 1st floor C mezz.
Bernhard Mechanical Contractors, L.L.C.	3	23	Atlas - cont. hooking up duct in mech room D1
Bernhard Mechanical Contractors, L.L.C.	11	88	ISS - insulate chill water in mech room; insulating supply & return @ 2nd floor; finishing duct wrap on 2nd and moving up to 3rd floor
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	14	164	Cont. running pipe for expansion tanks & pot fillers on mezz; cont. working on VAV valve packs in E1; cont. running overhead piping on D@ & E3; cont. inwall cast iron on D3; cont. piping units on 1st floor C mezz.
Bernhard Mechanical Contractors, L.L.C.	3	23	Atlas - cont. hooking up duct in mech room D1
Bernhard Mechanical Contractors, L.L.C.	11	88	ISS - insulate chill water in mech room; insulating supply & return @ 2nd floor; finishing duct wrap on 2nd and moving up to 3rd floor
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	5	80	cont. hook-up of water heater on D3; work on chilled water and domestic water in E3; work on loose ends and begin energizing system
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Y

N

Weather Condition:

sunny

Precipitation Amount:

Date: 12/19/2015

Day: Saturday

Temp: Low High

50 60

Bernhard Mechanical Contractors, L.L.C.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc. 1 7

D&T Tile & Terrazzo Co. Inc. 3 18

D&T Tile & Terrazzo Co. Inc. 3 18

D&T Tile & Terrazzo Co. Inc. 3 18

D&T Tile & Terrazzo Co. Inc. 3 18

D&T Tile & Terrazzo Co. Inc. 3 21

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Holi Services Inc

Holi Services Inc 2 18

Holi Services Inc 2 18

Holi Services Inc 2 12

Holi Services Inc 2 12

Holi Services Inc 2 12

Holi Services Inc 1 8

Morris Drywall Systems Inc

Morris Drywall Systems Inc 28 252

Morris Drywall Systems Inc 25 225

Morris Drywall Systems Inc 23 117

Morris Drywall Systems Inc 24 116

Morris Drywall Systems Inc 24 116

Morris Drywall Systems Inc 24 116

New Orleans Glass Company, Inc.

New Orleans Glass Company, Inc. 3 24

New Orleans Glass Company, Inc. 4 32

New Orleans Glass Company, Inc. 3 27

New Orleans Glass Company, Inc. 3 21

New Orleans Glass Company, Inc. 3 21

New Orleans Glass Company, Inc.

Phoenix Constructors LLC

Phoenix Constructors LLC 5 45

Phoenix Constructors LLC 6 54

Phoenix Constructors LLC 6 54

Phoenix Constructors LLC 6 54

Phoenix Constructors LLC 6 54

began prepping corridor in D

began prepping corridor in D

installed divider strips and began pouring terrazzo in D1 corridor & main stair

pouring terrazzo in D1 corridor & main stair

pouring terrazzo in D1 corridor & main stair

pouring terrazzo on D2

Mike & Eddie- dewater bldg.

Mike helped Ray & Eddie-clean-up

Mike helped Ray & Eddie-clean-up/helped Ray

Mike - dewatered & Eddie-clean-up/helped Ray/ fix fence

Mike - dewatered/ helped Ray & Eddie-clean-up

Eddie - clean-up

rock on 2nd floor; rock on 1st floor; clean-up

rock on 2nd floor; rock on 1st floor; clean-up; double check smoke & fire walls

rock on 2nd floor; rock on 1st floor; clean-up; double check smoke & fire walls

rock on 2nd floor; rock on 1st floor; clean-up; double check smoke & fire walls

rock on 2nd floor; rock on 3rd floor; clean-up

rock on 2nd floor; rock on 3rd floor; clean-up

caulk & clean frames

caulk ext sills @ areas B & D; caulk interior sills area E3

caulk ext sills @ areas B & D; caulk interior sills area E3

caulk at cafeteria and misc.

caulk at cafeteria and misc.

cont. to cut west driveway to grade; haul off dirt

cont. to cut west driveway to grade; haul off dirt; proof roll west drive; cut temp power to areas A,B & C

install filter fabric and sand @ west drive

install filter fabric and sand @ west drive

install filter fabric and sand @ west drive

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	12/19/2015	
Weather Delays To Date:				Day:	Saturday	
Is Today Claimed as Weather Day?	Y			Temp:	Low	High
Critical Path Work Effected?	N				50	60

Phoenix Constructors LLC						
Cordeiro LLC						
Cordeiro LLC	3	9		dewater; wreck/clean curb forms @ north parking lot		
Cordeiro LLC	3	24		dewater; prepped sign base; formed sidewalk to pump room		
Cordeiro LLC	4	26		poured sign base; prepped sidewalk to pump room; began forming west drive		
Cordeiro LLC	3	24		form light pole bases (2 ea) at west drive		
Cordeiro LLC	3	24		form/pour light pole bases (2 ea) at west drive and poured sidewalk to pump room		
Cordeiro LLC	3	24		prepped west drive		
Rufino's Painting & Construction Inc.						
Rufino's Painting & Construction Inc.	10	80		tape & float in D1 & E1; prime; tape/float/prime/paint furdowns in cafeteria; taping & floating on 2nd floor		
Rufino's Painting & Construction Inc.	12	96		tape & float in D1 & E1; prime; tape/float/prime/paint furdowns in cafeteria; taping & floating on 2nd floor		
Rufino's Painting & Construction Inc.	10	80		tape & float in D1 & E1; prime; tape/float/prime/paint furdowns in cafeteria; taping & floating on 2nd floor		
Rufino's Painting & Construction Inc.	11	88		tape & float in D1 & E1; prime; taping & floating on 2nd floor		
Rufino's Painting & Construction Inc.	10	80		tape & float in D1 & E1; prime; taping & floating on 2nd floor		
Rufino's Painting & Construction Inc.	11	88		spray painting door frames on 3rd floor		
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection	3	24		began running pipe on 3rd floor		
River City Fire Protection	3	24		began running pipe on 3rd floor		
River City Fire Protection	3	24		began running pipe on 3rd floor		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	7	65		installed hat channels; installing flashing & began installing panels; receieved and unloaded wall panels		
Roofing Solutions LLC						
Roofing Solutions LLC	7	65		installed hat channels; installing flashing & installing panels		
Roofing Solutions LLC						
Roofing Solutions LLC	8	64		installing metal panels of north, south and east elevations of C		
Roofing Solutions LLC						
Roofing Solutions LLC	8	64		installing metal panels of north, south and east elevations of C		
Roofing Solutions LLC						
Roofing Solutions LLC	8	64		installing metal panels of north, south and east elevations of C		
Roofing Solutions LLC						
Roofing Solutions LLC	9	54		installing metal panels of north, south and east elevations of C		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	12/19/2015	
Weather Delays To Date:			Weather Condition:	sunny		
Is Today Claimed as Weather Day?	Y	Precipitation Amount:		Day:	Saturday	
Critical Path Work Effected?	N			Temp:	Low	High
					50	60

Roofing Solutions LLC					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Allied Construction, LLC					
Allied Construction, LLC	6	48	install brick @ south eyebrow; clean low roof of D; set up remaining scaffold @ eyebrow		
Allied Construction, LLC	10	80	install brick @ south eyebrow; stack and hual equipment off site; pour cmu D2 & 3; washed courtyard walls		
Allied Construction, LLC	14	112	stack and hual equipment off site; cmu D2 & 3; pour @ D2; catch up on loose ends; washed courtyard walls		
Allied Construction, LLC	6	48	cmu @ D3; pour @ D2		
Allied Construction, LLC	7	56	install brick @ south eyebrow		
Allied Construction, LLC					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc	1	2	came for proof roll of west driveway		
Gulf South Engineering & Testing Inc	1	2	came for proof roll of west driveway		
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Ellison Builders					
Ellison Builders					
Ellison Builders					
Ellison Builders					
Ellison Builders					
Ellison Builders					
Ellison Builders					
Malone All Star JV, LLC					
Malone All Star JV, LLC					
Malone All Star JV, LLC	20	160	overhead @ E2; work in electrical rooms on C2 & E2; walls on E3; pull branch wires in gym		
Malone All Star JV, LLC					
Malone All Star JV, LLC	19	152	overhead @ E2; work in electrical rooms on C2 & E2; walls on E3; pull branch wires in gym		
Malone All Star JV, LLC					

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	12/16/2015	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	Y			Precipitation Amount:	cloudy with rain	
Critical Path Work Effected?	N			Temp:	Low	High
					59	74

Malone All Star JV, LLC	144	152	overhead @ E2; work in electrical rooms on C2 & E2; walls on E3; pull branch wires in gym; pull wire for temp power
Malone All Star JV, LLC			
Malone All Star JV, LLC	20	160	overhead @ E2; work in electrical rooms on C2 & E2; walls on E3; pull branch wires in gym; pull wire for temp power
Malone All Star JV, LLC			
Malone All Star JV, LLC	20	160	overhead @ E2; walls on E3; pull branch wires in gym; receive lights; work on grounding
Malone All Star JV, LLC			
Malone All Star JV, LLC			
Malone All Star JV, LLC			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.	6	40	cleaned grout lines and began installing epoxy grout
Heritage Flooring Inc.	6	42	installing epoxy grout in kitchen
Heritage Flooring Inc.	6	42	installing epoxy grout in kitchen
Heritage Flooring Inc.	2	16	installing epoxy grout in kitchen
Heritage Flooring Inc.	5	40	installing epoxy grout in kitchen
	828	5511	

Remarks: Rush did not show up today as expected.
 Brian with Phoenix called in to say they would not be in because his guys were a no show.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	12/21/2015
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	Y	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			65 72

Employee	Work Accomplished												
George Caillouet													
Ellen Heck	(6:35-5:15) oversee site operation												
Marybeth Leonard													
George Caillouet													
Ellen Heck	(6:45-5:00) oversee site operation												
Marybeth Leonard													
George Caillouet													
Ellen Heck	(6:45-5:00) oversee site operation												
Marybeth Leonard													
George Caillouet													
Ellen Heck	(6:55-10:45) oversee site operation												
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch				
	2	16				Firestop International- caulk wall & floor penetrations, install angles to ducts that require them							
	2	16				Firestop International- caulk wall & floor penetrations, install angles to ducts that require them							
	3	5				Firestop International - seal penetrations in walls							
CORE Construction Services, LLC	1	10				Ray - misc. blocking							
CORE Construction Services, LLC	1	10				Ray - misc. blocking							
CORE Construction Services, LLC	1	10				Ray - misc. blocking							
CORE Construction Services, LLC	1	4				Ray - misc. blocking							
Bernhard Mechanical Contractors, L.L.C.	14	124				cont overhead piping on E3; cored holes on D3 science lab; started retesting domestic water system							
Bernhard Mechanical Contractors, L.L.C.	3	23				Atlas - cont. hooking up duct in mech room D1							
Bernhard Mechanical Contractors, L.L.C.	11	110				ISS - insulate chill water in mech room; insulating supply & return @ 2nd floor; insulating hot water 1st floor							
Bernhard Mechanical Contractors, L.L.C.	3	24				Synergy - teminate VAV boxes; pull wire; pipe in mechanical rooms							
Bernhard Mechanical Contractors, L.L.C.	16	134				cont overhead piping on E3; cored holes on D3 science lab; started retesting domestic water system							
Bernhard Mechanical Contractors, L.L.C.	3	23				Atlas - cont. hooking up duct in mech room D1							
Bernhard Mechanical Contractors, L.L.C.	10	76				ISS - insulate chill water in mech room; insulating supply & return @ 2nd floor; insulating hot water 1st floor							
Bernhard Mechanical Contractors, L.L.C.	3	24				Synergy - pulling wire on 1st floor; terminate box on 1st floor; piping mechanical rooms							
Bernhard Mechanical Contractors, L.L.C.	12	106				cont overhead piping on E3; cored holes on D3 science lab; started retesting domestic water system							
Bernhard Mechanical Contractors, L.L.C.	3	23				Atlas - installing louver at gym							
Bernhard Mechanical Contractors, L.L.C.	8	64				ISS - insulate chill water in mech room; insulating supply & return @ 2nd floor; insulating hot water 1st floor							
Bernhard Mechanical Contractors, L.L.C.	3	24				Synergy - running wire and terminating @ VAV boxes							
Bernhard Mechanical Contractors, L.L.C.	11	44				cont overhead piping on E3; cored holes on D3 science lab; started retesting domestic water system							
Bernhard Mechanical Contractors, L.L.C.													

Job: 14-02-002

Report #: 1

Date: 12/24/2015

Day: Thursday

Temp: Low High

69 75

143

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Y

N

Weather Condition:

Precipitation Amount:

cloudy with rain

Date: 12/21/2015

Day: Monday

Temp: Low High

65 72

Roofing Solutions LLC

Roofing Solutions LLC

8

64

installing metal panels of north, south and east elevations of C

Roofing Solutions LLC

Roofing Solutions LLC

4

32

installing metal flashing and hat channels

Roofing Solutions LLC

Roofing Solutions LLC

2

8

installing hat channels on west side of bldg.

Roofing Solutions LLC

Alack Refrigeration Company

Alack Refrigeration Company

Alack Refrigeration Company

Alack Refrigeration Company

Allied Construction, LLC

10

60

finish bricking @ south eyebrow; began bricking below window on 3rd floor and got rained out

Allied Construction, LLC

7

31

try to clean remaining exterior wall sections; lay window sills; install loose lintels at west exterior door alcoves of D

Allied Construction, LLC

2

16

pour grout in D3 restrooms

Allied Construction, LLC

3

3

picking up materials

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Ellison Builders

Ellison Builders

Ellison Builders

Ellison Builders

Malone All Star JV, LLC

19

152

overhead @ E2; walls on E3; pull branch wires in gym; hook up central plant mechanical equipment; work in electrical rooms on C2 & E2

Malone All Star JV, LLC

4

32

Data- pulling communication cables and installing j-hooks

Malone All Star JV, LLC

19

152

overhead @ E2; walls on E3; pull branch wires in gym; hook up central plant mechanical equipment; work in electrical rooms on C2 & E2; pull feeders to panels in IT rooms @ D1,2 & 3

Malone All Star JV, LLC

5

40

Data- pulling communication cables and installing j-hooks

Malone All Star JV, LLC

19

131

overhead @ E2; walls on E3; pull branch wires in gym; hook up central plant mechanical equipment; work in electrical rooms on C2 & E2; pull feeders to panels in IT rooms @ D1,2 & 3

Malone All Star JV, LLC

3

24

Data- pulling communication cables and installing j-hooks

Malone All Star JV, LLC

Malone All Star JV, LLC

Heritage Flooring Inc.

2

18

began mudding in cooler/freezer

Heritage Flooring Inc.

5

30

mudding in cooler/freezer; unloaded ceramic tile

Heritage Flooring Inc.

5

30

mudding in cooler/freezer; hauled off excess mud

Heritage Flooring Inc.

366 2518

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	12/24/2015
Weather Delays To Date:		Day:	Thursday
Is Today Claimed as Weather Day?	Y	Precipitation Amount:	1"
Critical Path Work Effectuated?	N	Temp:	Low High
			69 75

Remarks: Someone from Phoenix stopped by to pick up barricades.

Notes:

Job: 14-02-002

Report #: 1

Date: 12/28/2015

Day: Monday

Temp: Low High

51 67

Employee	Work Accomplished									
George Caillouet										
Tanner Broughton										
Ellen Heck	(6:40-6:20) oversee site operation									
Marybeth Leonard										
George Caillouet										
Tanner Broughton										
Ellen Heck	(6:40-6:00) oversee site operation									
Marybeth Leonard										
George Caillouet										
Ellen Heck	(6:50-5:30) oversee site operation									
Marybeth Leonard										
	Kelly (intern)- worked on inventory of hardware									
George Caillouet										
Ellen Heck	(6:32-12:40) oversee site operation									
Marybeth Leonard										
Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch	
	2	16				Firestop International- smoke caulk on 1st floor D & E				
	3	12				Firestop International - caulking at smoke walls on 1st & 2nd floors				
	2	2				Protech - came and took field measurements				
CORE Construction Services, LLC	1	11				Ray - misc. blocking				
CORE Construction Services, LLC	1	13				Ray - unload and take inventory of hardware				
CORE Construction Services, LLC	1	8				Ray - install misc blocking				
CORE Construction Services, LLC	1	4				Ray - install misc blocking; unload doors				
Bernhard Mechanical Contractors, L.L.C.	15	129				cont overhead piping on E3; cored holes on D3 science lab; started retesting domestic water system				
Bernhard Mechanical Contractors, L.L.C.	3	23				Atlas - installing louver at gym				
Bernhard Mechanical Contractors, L.L.C.	11	88				ISS - insulate chill water in mech room; insulating supply & return @ 2nd floor; insulating hot water 1st floor; insulating supply duct on 3rd floor				
Bernhard Mechanical Contractors, L.L.C.										
Bernhard Mechanical Contractors, L.L.C.	14	124				cont overhead piping on E3; cored holes on D3 science lab; started retesting domestic water system				
Bernhard Mechanical Contractors, L.L.C.	3	23				Atlas - installing louver at gym				
Bernhard Mechanical Contractors, L.L.C.	11	88				ISS - insulate chill water in mech room; insulating supply & return @ 2nd floor; insulating hot water 1st floor; insulating supply duct on 3rd floor				
Bernhard Mechanical Contractors, L.L.C.										
Bernhard Mechanical Contractors, L.L.C.	14	124				cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3				
Bernhard Mechanical Contractors, L.L.C.	3	23				Atlas - installing louvers				

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Y

N

Weather Condition:

Precipitation Amount:

variable cloudiness and rain

Date: 12/30/2015

Day: Wednesday

Temp: Low High

58

62

Bernhard Mechanical Contractors, L.L.C.	10	80	ISS - finishing work in kitchen area; hot/ hot water 1st floor corridors; insulate domestic and chill water lines in pump room; insulate duct on 3rd floor
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	10	40	clean-up
Bernhard Mechanical Contractors, L.L.C.	3	16	Atlas - installing louvers in courtyard
Bernhard Mechanical Contractors, L.L.C.	10	40	ISS - finishing work in kitchen area; hot/ hot water 1st floor corridors; insulate domestic and chill water lines in pump room; insulate duct on 3rd floor
Bernhard Mechanical Contractors, L.L.C.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Holi Services Inc	2	16	Mike & laborer - dewater
Holi Services Inc	2	56	Mike- help take inventory of hardware; Eddie &4 laborers - clean-up and unload 6 pallets of doors
Holi Services Inc	2	20	Mike-dewater; Eddie - dewater
Holi Services Inc	2	8	Mike-dewater;unload doors; clean-up; Eddie - dewater; unload doors; clean-up
Morris Drywall Systems Inc	25	225	rock on 2nd floor; rock on 3rd floor; clean-up
Morris Drywall Systems Inc	27	243	rock on 2nd floor; rock on 3rd floor; clean-up; began rocking locker room ceilings in C1
Morris Drywall Systems Inc	27	135	rock on 2nd floor; rock on 3rd floor; clean-up
Morris Drywall Systems Inc			
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.			
Phoenix Constructors LLC			rain out
Phoenix Constructors LLC	5	40	found catch basins on south side of bldg; began filter fabric repairs @ north parking lot edges
Phoenix Constructors LLC	3	6	pushed mud around
Phoenix Constructors LLC			
Cordeiro LLC			rain out
Cordeiro LLC			
Cordeiro LLC			
Cordeiro LLC			
Rufino's Painting & Construction Inc.	12	96	tape & float in D1 & E1; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	11	88	tape & float in D1 & E1; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	14	112	tape & float in D1 & E1; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	12/28/2015	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	Y			Temp:	Low	High
Critical Path Work Effected?	N				51	67

Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
River City Fire Protection			
Roofing Solutions LLC	5	40	installing metal flashing and hat channels
Roofing Solutions LLC			
Roofing Solutions LLC	8	80	installing metal flashing and hat channels
Roofing Solutions LLC			
Roofing Solutions LLC	6	60	installing metal flashing and hat channels
Roofing Solutions LLC			
Roofing Solutions LLC	6	24	installing metal flashing and hat channels
Roofing Solutions LLC			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC	2	16	installing cmu chases on D3 restroom; dismantle scaffolding at south eye brow
Allied Construction, LLC	5	40	installing cmu chases on D3 restroom; prep equip for pick-up; finished brick on south elevation
Allied Construction, LLC	5	40	installing cmu chases on D2 restroo
Allied Construction, LLC	5	20	installing cmu chases on D3 restroom; set up access to D2 to complete south exterior wall
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Ellison Builders	2	2	check out job
Ellison Builders	2	2	supposedly do hrwr inventory
Ellison Builders	5	45	Installed hardware on some exterior doors and hung HM doors in kitchen area
Ellison Builders	5	20	Installed hardware on some exterior doors and hung HM doors in kitchen area
Malone All Star JV, LLC	14	131	walls on E3; install lights in gym; hook up central plant mechanical equipment; work in electrical rooms on C2 & E2
Malone All Star JV, LLC	5	39	Data- pulling communication cables and installing j-hooks
Malone All Star JV, LLC	14	131	walls on E3; install lights in gym; hook up central plant mechanical equipment; work in electrical rooms on C2 & E2
Malone All Star JV, LLC	5	50	Data- pulling communication cables and installing j-hooks on 1st floor

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Y

Critical Path Work Effectuated?

N

Job:

14-02-002

Report #:

1

Date:

12/30/2015

Day:

Wednesday

Temp:

Low

High

Weather Condition:

variable cloudiness and rain

Precipitation Amount:

58

62

Malone All Star JV, LLC	15	143	walls on E3; wire lights in gym; hook up central plant mechanical equipment; install branch lines in pump room; install sleeves for data on 2nd floor through furdawns
Malone All Star JV, LLC	5	50	Data- pulling communication cables and installing j-hooks on 1st floor
Malone All Star JV, LLC			
Malone All Star JV, LLC	4	16	Data - pulling cables on 2nd floor
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
	368	2854	

Remarks:

Material Delivered: Crescent Door & Hardware dropped off 5 pallets of wood doors

Notes:

149

Project:		Sherwood Forest Elementary School				Job:		14-02-002	
Location:		4801 Maid Marion Drive				Report #:		1	
Fair Working Days To Date:						Date:		01/04/2016	
Weather Delays To Date:						Day:		Monday	
Is Today Claimed as Weather Day?		N		Weather Condition:		mainly sunny			
Precipitation Amount:				Temp:		Low		High	
Critical Path Work Effected?		N				39		57	

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	went to Habbins late morning
Ellen Heck	(6:35-5:50) oversee site operation
Marybeth Leonard	
	Kelly (intern) - work with Marybeth
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35-6:00) oversee site operation
Marybeth Leonard	
	Kelly (intern) - work with Marybeth
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45-5:30) oversee site operation
Marybeth Leonard	
	Kelly (intern) - work with Marybeth; last day
Alisha White	meeting with George with GWS & Tanner @ 1:30pm
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45-4:50) oversee site operation
Marybeth Leonard	
Chad Goubert	stopped by and did a safety walk this morning
Alisha White	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-4:00) oversee site operation
Marybeth Leonard	
Ellen Heck	(5:30 - 9:00) came in for concrete pour

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	1	8				Firestop International - floor penetrations on 3rd floor @ science rooms; 1st floor area D & E wall penetrations (smoke seal)			
	2	6				Greenfield Stage Equipment - checking out stage for installing curtain supports			
	2	16				Firestop International - seal penetration on smoke walls in corridors of D1 & E1			

CORE Construction Services, LLC
CORE Construction Services, LLC

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date:

01/06/2016

Day:

Wednesday

Temp:

Low High

54 60

CORE Construction Services, LLC

CORE Construction Services, LLC

1 8

Ray - blocking in stage furdown and misc. blocking; installed temp doors on tel/com rooms

CORE Construction Services, LLC

1 8

Ray - blocking at stage furdown and misc. blocking

Bernhard Mechanical Contractors, L.L.C.

15 120

cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3

Bernhard Mechanical Contractors, L.L.C.

3 23

Atlas - installing louvers

Bernhard Mechanical Contractors, L.L.C.

8 64

ISS - finishing work in kitchen area; hot/ hot water 1st floor corridors; insulate domestic and chill water lines in pump room; insulate duct on 3rd floor

Bernhard Mechanical Contractors, L.L.C.

2 16

Synergy - pull wire on 2nd floor of D & E

Bernhard Mechanical Contractors, L.L.C.

21 172

cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3; piping in units on 2nd floor of D

Bernhard Mechanical Contractors, L.L.C.

3 23

Atlas - misc. ductwork

Bernhard Mechanical Contractors, L.L.C.

10 80

ISS - insulating chill water in A, air handler insulating duct in maintenance room in A; insulating chilled water in pump room; finishing supply duct in E3 wing

Bernhard Mechanical Contractors, L.L.C.

1 8

Synergy - piping AHU's 4,5 & 7

Bernhard Mechanical Contractors, L.L.C.

21 172

cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3; piping in units on 2nd floor of D

Bernhard Mechanical Contractors, L.L.C.

3 23

Atlas - misc. ductwork

Bernhard Mechanical Contractors, L.L.C.

8 64

ISS - insulating chill water in A, air handler insulating domestic water in maintenance room in A; repairing supply & return ducts on E2

Bernhard Mechanical Contractors, L.L.C.

1 8

Synergy - piping mechanical rooms

Bernhard Mechanical Contractors, L.L.C.

22 172

cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3; piping in units on 2nd floor of D

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

11 88

ISS -insulating duct in mech room of area A; insulating H/H/W and domestic water in maint room in A; insulating chilled water lines and air handler in A

Bernhard Mechanical Contractors, L.L.C.

1 8

Synergy - piping mechanical rooms

Bernhard Mechanical Contractors, L.L.C.

22 172 x

cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3; piping in units on 2nd floor of D

Bernhard Mechanical Contractors, L.L.C.

3 23

Atlas - install exhaust duct in restrooms of D1 & D2

Bernhard Mechanical Contractors, L.L.C.

11 88

ISS -insulating duct in mech room of area A2; insulating H/H/W and domestic water in maint room in A; insulating chilled water lines and air handler in A and chiller pad

Bernhard Mechanical Contractors, L.L.C.

1 8

Synergy - piping mechanical rooms

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

Firestop International LLC

1 8

Firestop International- all smoke penetrat5ion on 1st floor on right side of kitchen

Firestop International LLC

Kone Inc

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mainly sunny

Precipitation Amount:

Date:

01/05/2016

Day:

Tuesday

Temp:

Low High

47 55

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Holi Services Inc 2 20

Mike-dewater; Eddie - dewater; relocate fence; unload materials

Holi Services Inc 2 20

Mike - clean-up; Eddie -clean-up

Holi Services Inc 2 20

Mike & Eddie -clean-up; waterproofing; unload materials

Holi Services Inc 2 18

Mike & Eddie -clean-up; helped Ray

Holi Services Inc 2 16

Mike & Eddie -clean-up; dewater & helped Ray

Morris Drywall Systems Inc 29 232

rock on 2nd floor; rock on 3rd floor; clean-up

Morris Drywall Systems Inc 29 232

rock on 2nd floor; rock on 3rd floor; clean-up

Morris Drywall Systems Inc 27 243

rock on 2nd floor; rock on 3rd floor; clean-up;

Morris Drywall Systems Inc 27 243

rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in area C; finish framing restroom ceiling on D3

Morris Drywall Systems Inc 24 192

rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in area D2 at offices

New Orleans Glass Company, Inc.

New Orleans Glass Company, Inc.

New Orleans Glass Company, Inc.

New Orleans Glass Company, Inc.

New Orleans Glass Company, Inc. 3 24

unload & install glass at elev SF-4

Phoenix Constructors LLC 5 40

dewatered; graded @ west paving; backdragged site to dry

Phoenix Constructors LLC 8 64

dewatered; graded @ west paving; backdragged site to dry

Phoenix Constructors LLC 7 67

dug out under canopy; got proof roll under canopy and at north exit of west drive; installed filter fabric and sand at same locations graded at car drop off

Phoenix Constructors LLC 5 40

graded at north entry of west drive

Phoenix Constructors LLC 5 40

graded at north entry of west drive

Cordeiro LLC 3 24

Prep/form @ west paving; formed monument base

Cordeiro LLC 3 24

Prep/form @ west paving

Cordeiro LLC 3 29

Prep/form @ west paving

Cordeiro LLC 3 24

Prep/form @ west paving

Cordeiro LLC 5 40

Prep/form @ west paving

Rufino's Painting & Construction Inc. 16 128

tape & float in D1 & E1; prime; taping/floating & priming on 2nd floor; tape/float ceilings in A, B & C

Rufino's Painting & Construction Inc. 16 128

tape & float in D1 & E1; prime; taping/floating & priming on 2nd floor; tape/float ceilings in A, B & C

Rufino's Painting & Construction Inc. 14 112

tape & float in D1 & E1; prime; taping/floating & priming on 2nd floor; tape/float ceilings in A, B & C

Rufino's Painting & Construction Inc. 14 112

tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor

Rufino's Painting & Construction Inc. 15 120

tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor

Quality Iron Fabricators Inc.

Quality Iron Fabricators Inc.

Quality Iron Fabricators Inc.

Quality Iron Fabricators Inc.

Quality Iron Fabricators Inc.

River City Fire Protection

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mainly sunny

Precipitation Amount:

Date: 01/05/2016

Day: Tuesday

Temp: Low High

47

55

River City Fire Protection

River City Fire Protection

River City Fire Protection

River City Fire Protection

3

21

came to tie-in at the pump room

Roofing Solutions LLC

4

32

installing metal flashing

Roofing Solutions LLC

Roofing Solutions LLC

7

63

installing metal flashing

Roofing Solutions LLC

Roofing Solutions LLC

5

40

installing metal flashing

Roofing Solutions LLC

Roofing Solutions LLC

3

24

installing metal flashing

Roofing Solutions LLC

Roofing Solutions LLC

3

24

installing metal flashing

Roofing Solutions LLC

Alack Refrigeration Company

Alack Refrigeration Company

Alack Refrigeration Company

4

16

set UDS in kitchen

Alack Refrigeration Company

Alack Refrigeration Company

Allied Construction, LLC

7

56

complete exterior south elevation and at west entry doors of D;
install brick @ sills

Allied Construction, LLC

5

40

continue wrap up for completion; stock/pack equipment for
removal from site

Allied Construction, LLC

5

40

continue wrap up for completion; stock/pack equipment for
removal from site

Allied Construction, LLC

6

40

continue wrap up for completion

Allied Construction, LLC

2

16

install brick sills on south elevation

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

1

1

came and took densities at west drive

Ellison Builders

5

37

Installed hardware on some exterior doors and hung HM doors in
kitchen area

Ellison Builders

5

37

Installed hardware on some exterior doors and hung HM doors in
kitchen area

Ellison Builders

5

40

Installed hardware on some exterior doors and hung HM doors in
kitchen area

Ellison Builders

5

40

Installed hardware on hollow metal doors

Ellison Builders

4

32

Installed hardware on hollow metal doors

Malone All Star JV, LLC

19

152

walls on E3; wire lights in gym; work on overhead on E3; run
branch wires in E1

Malone All Star JV, LLC

4

32

ADS- pulling fire alarm cables and installing j-hooks on 1st floor

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	01/05/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effectuated?	N				47	55

Malone All Star JV, LLC	20	190	wire lights in gym; work on overhead on E2; run branch wires in E1; work in gang bath ceilings in E1 & E2; run branch wiring in kitchen & cafeteria
Malone All Star JV, LLC	3	15	ADS- pulling fire alarm cables and installing j-hooks on 1st floor
Malone All Star JV, LLC	21	200	work on overhead on E2; run branch wires in kitchen; E1 equipment connections; E2 elect room; C2 elect room; roof at chiller
Malone All Star JV, LLC	3	24	ADS- pulling fire alarm, cameras, door sensors and horn cables in A, B & C.
Malone All Star JV, LLC	23	184	work on overhead on E2; run branch wires in kitchen, E1 & E2; E1 equipment connections; E3; E2 elect room;gang restrooms in D1, D2 & D3.
Malone All Star JV, LLC	3	24	ADS- pulling fire alarm, cameras, door sensors and horn cables in A, B & C.
Malone All Star JV, LLC	2	16	Data - pulling cable on 2nd floor
Malone All Star JV, LLC	23	184	work on overhead on E2, E3 & C1; run branch wires in kitchen, E1 & E2; E1 equipment connections; E3; E2 elect room; work on transformer hook-up
Malone All Star JV, LLC	3	24	ADS- pulling fire alarm, cameras, door sensors and horn cables in A, B & C.
Malone All Star JV, LLC	1	8	Data - cable termination in gym and 2nd floor
Heritage Flooring Inc.	2	19	Misc epoxy grouting in kitchen/cooler/freezer and dry storage
Heritage Flooring Inc.	2	10	Misc epoxy grouting in kitchen/cooler/freezer and dry storage
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
	654	5316	

Remarks: Entergy came out about 8:15 to come and turn the power back on to the bldg.

Inspections: Gulf South came and took densities at north entrance

Visitors: Mickey Ludlum came and walked the job with Tanner & myself to discuss schedule

Notes:

Project:	Sherwood Forest Elementary School				Job:	14-02-002	
Location:	4801 Maid Marion Drive				Report #:	1	
Fair Working Days To Date:					Date:	01/11/2016	
Weather Delays To Date:			Weather Condition:	sunshine; extremely cold (not al		Day:	Monday
Is Today Claimed as Weather Day?		Y	Precipitation Amount:		Temp:	Low	High
Critical Path Work Effected?		N				34	48

Employee	Work Accomplished					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:00-5:40) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:05-5:40) oversee site operation					
Marybeth Leonard						
Tanner Broughton	went to meeting @ main office this afternoon					
Ellen Heck	(6:35-7:35) oversee site operation					
Marybeth Leonard						
Tanner Broughton	went to meeting @ Habbins					
Ellen Heck	(6:30-5:40) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-2:00) oversee site operation					
Marybeth Leonard						
Chad Goubert						

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	1	10				Ray - blocking at stage furdown and misc. blocking; sweep street			
CORE Construction Services, LLC	1	10	x			Ray - misc. blocking; sweep street			
CORE Construction Services, LLC									
CORE Construction Services, LLC	1	10				Ray - clean north parking lot; helped get trash out of bldg			
CORE Construction Services, LLC	1	8				Ray - reinstalled temp fence across north approach of west drive;			
CORE Construction Services, LLC	1	8				Ray - build curbs under window wall			
Bernhard Mechanical Contractors, L.L.C.	22	176				cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3; piping in units on 2nd floor of D			
Bernhard Mechanical Contractors, L.L.C.	3	23				Atlas - install exhaust duct in restrooms of D1 & D2			
Bernhard Mechanical Contractors, L.L.C.	10	80				ISS -insulating duct in mech room of area A-E; insulating H/H/W and domestic water in maint room in A;			
Bernhard Mechanical Contractors, L.L.C.	1	8				Synergy - piping mechanical rooms			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	01/12/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				42	57
Bernhard Mechanical Contractors, L.L.C.	21	168	x	cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; cont. overhead piping in D3 & E3; piping in units on 2nd floor of D; started up booster pump		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - install kitchen hood exhaust duct		
Bernhard Mechanical Contractors, L.L.C.	11	88	x	ISS -insulating duct in mech room of area A; insulating chilled water on 1st and 2nd floors		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	22	176	x	cont overhead piping on E3; testing domestic water system;cont. piping units on mezzanine; flushing systems		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - weldedl kitchen hood exhaust duct		
Bernhard Mechanical Contractors, L.L.C.	8	64	x	ISS - insulating H/H/W on 1st floor; insulating chill water in main mech room		
Bernhard Mechanical Contractors, L.L.C.	1	4	x	Synergy - piping mech rooms		
Bernhard Mechanical Contractors, L.L.C.	19	152		cont overhead piping on E3; cleaning mechanical rooms and units getting ready to start them up; flushing systems; installing mixing valves and emergency showers in science rooms		
Bernhard Mechanical Contractors, L.L.C.	2	15		Atlas - installed dryer vent and box in kitchen area		
Bernhard Mechanical Contractors, L.L.C.	8	64		ISS - insulating H/H/W on 1st floor; insulating chill water in main mech room		
Bernhard Mechanical Contractors, L.L.C.	1	8		Synergy - pulling wire to AHU's and mounting devices to same		
Bernhard Mechanical Contractors, L.L.C.	20	160		cont overhead piping on E3; cleaning mechanical rooms and units getting ready to start them up; flushing systems; installing mixing valves and emergency showers in science rooms; installing vent piping		
Bernhard Mechanical Contractors, L.L.C.	2	15		Atlas - misc ductwork in area A		
Bernhard Mechanical Contractors, L.L.C.	9	72		ISS - insulating H/H/W on 1st floor; insulating chill water in main mech room; finished installing fire wrap at main kitchen exhaust		
Bernhard Mechanical Contractors, L.L.C.	2	16		Synergy - pulling wire to AHU's and mounting devices to same		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC	1	8		all smoke penetratiions on 1st floor and 3rd floor penetrations		
Firestop International LLC	1	8	x	hallway & duct penetrations on 1st floor		
Firestop International LLC						
Firestop International LLC						
Firestop International LLC	2	16		recheck smoke & fire walls on 1st floor and shafts		
Firestop International LLC						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date:

01/16/2016

Day:

Saturday

Temp:

Low High

44 63

Kone Inc				
Holi Services Inc	2	16		Mike & Eddie -clean-up; dewater & helped Ray
Holi Services Inc	2	16	x	Mike & Eddie -clean-up & helped Ray
Holi Services Inc	2	20	x	Mike & Eddie -clean-up
Holi Services Inc	2	18		Mike & Eddie -clean-up
Holi Services Inc	2	16		Mike & Eddie -clean-up, dewater, help with temp fence
Holi Services Inc				
Morris Drywall Systems Inc	18	252		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in area D2 at offices
Morris Drywall Systems Inc	17	153		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid wall mold on D1; hang sheetrock ceilings in vestibules @ lockerrooms and in gym
Morris Drywall Systems Inc	17	153		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid wall mold on D1; hang sheetrock ceilings in vestibules @ lockerrooms and in gym
Morris Drywall Systems Inc	16	144		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in D1;
Morris Drywall Systems Inc	16	144		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in D1 & E1
Morris Drywall Systems Inc	9	12		installing rock in main stairwell; rocking room 306
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.	1	7		receive glass for hollow metal windows and began installation of same
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC	5	40		busted concrete & prepped at north entry of west drive; install storm line on south side of bldg on east end
Phoenix Constructors LLC	5	40		busted concrete & prepped at north entry of west drive; install storm line on south side of bldg on east end
Phoenix Constructors LLC	5	40		continue to install stormline along south side of bldg
Phoenix Constructors LLC	5	50		continue to install stormline along south side of bldg
Phoenix Constructors LLC	9	72		continue to install stormline along south side of bldg
Phoenix Constructors LLC	3	15		continue to install stormline along south side of bldg
Cordeiro LLC	5	40		Prep/form @ west paving along with it's north approach
Cordeiro LLC	11	99		Pour west paving from under canopy to front steps of B
Cordeiro LLC	9	81	x	Pour north approach of west drive @ 7:00am (14cyds); pumped north 1/3 of drive between approach and yesterday's pour beginning @ 1:30pm (50cyds).
Cordeiro LLC	5	40		wreck forms at west drive and begin working on forming sidewalk at same location
Cordeiro LLC	5	40		wreck forms at west drive and working on forming sidewalk at same location
Cordeiro LLC	5	30		prep sidewalk @ front of bldg
Rufino's Painting & Construction Inc.	16	128		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	17	136	x	tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	12	96	x	tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

cloudy

Precipitation Amount:

Date:

01/14/2016

Day:

Thursday

Temp:

Low High

54

67

Rufino's Painting & Construction Inc.	11	88		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	12	96		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	8	56		tape & float in restrooms and stairwell; prime & paint ceilings in locker rooms and restrooms on 1st floor; clean/scrape floors
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
River City Fire Protection	3	21		working on sprinkler line
River City Fire Protection	3	24	x	working on sprinkler line
River City Fire Protection	3	24	x	working on sprinkler line
River City Fire Protection	3	24		working on sprinkler line
River City Fire Protection				
River City Fire Protection				
Roofing Solutions LLC	8	76		installing metal flashing and began changing out panels on north side of gym
Roofing Solutions LLC				
Roofing Solutions LLC	7	67	x	installing metal flashing and began changing out panels on north side of gym
Roofing Solutions LLC				
Roofing Solutions LLC	7	67	x	installing metal flashing and changing out panels on north side of gym
Roofing Solutions LLC	3	21		worked on south eyebrow
Roofing Solutions LLC	7	67		installing metal flashing in courtyard and around area A
Roofing Solutions LLC				
Roofing Solutions LLC	10	80		installing metal flashing around bldg.
Roofing Solutions LLC	1	5		install goose neck for condensor; install boiler flues through roof; sealed in vent pipes
Roofing Solutions LLC	9	59		installing metal flashing around bldg. and installed metal siding on upper section of north side of A
Roofing Solutions LLC				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Allied Construction, LLC	5	40		install brick sills on south elevation; work on loose ends
Allied Construction, LLC	5	40	x	install brick sills; work on loose ends
Allied Construction, LLC	4	32	x	clean-up; work on loose ends
Allied Construction, LLC	4	32		clean-up; work on loose ends
Allied Construction, LLC	4	32		clean-up; work on loose ends
Allied Construction, LLC	5	33		clean-up; work on loose ends; point up in gym & cafeteria
CFI Insulation Inc				

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	01/12/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				42	57

CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc	1	1				came out for concrete pour that was canceled @ 7:20am.
Gulf South Engineering & Testing Inc	1	6				came out for concrete pour
Gulf South Engineering & Testing Inc	1	1				came out for concrete pour; took cylinders
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders	5	30				installed hardware on HM doors
Ellison Builders						
Ellison Builders						
Ellison Builders						
Malone All Star JV, LLC	21	168				work on overhead on E2 & C1 branch circuits; gym shades, E1 & E2 mech equipment termination; began changing temp power to permanent power
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC	22	176	x			work on overhead on E2 & C1 branch circuits - D1 & E1 & gym; installing lights at vestibules to locker rooms and entrances of gym; changing temp power to permanent power
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC	21	168	x			work on overhead on E2 & E3; branch circuits -E2, E1, kitchen & gym; installing lights at restroom kitchen & coaches offices
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC	22	176				work on overhead on E2 & C1; branch circuits -E2, E1, kitchen & gym; installing lights im kitchen, coaches offices & mock-up area
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC	18	144				work on overhead on E2 & C1; branch circuits -E2, E1, kitchen & gym; installing lights im kitchen, coaches offices & mock-up area
Malone All Star JV, LLC	3	24				Bonded - installed lightning protection
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Heritage Flooring Inc.						
Heritage Flooring Inc.						
Heritage Flooring Inc.						
Heritage Flooring Inc.						
Heritage Flooring Inc.						
Heritage Flooring Inc.						

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effectuated?

N

Weather Condition:

partly cloudy

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

01/16/2016

Day:

Saturday

Temp:

Low

High

44

63

635

5184

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	01/18/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			40 55

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:15) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:20) oversee site operation
Marybeth Leonard	
Chad Goubert	
Ellen Heck	(6:30-5:20) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:42-5:10) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45-3:40) oversee site operation
Marybeth Leonard	
Chad Goubert	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	1	10				Ray - misc blocking and built curbs below window walls in main lobby			
CORE Construction Services, LLC	1	10				Ray - misc blocking and built curbs below window walls in main lobby			
CORE Construction Services, LLC	1	10				Ray - cut roof deck @ RTU's on D & E			
CORE Construction Services, LLC	1	10				Ray - cut roof deck @ RTU's on D & E			
CORE Construction Services, LLC	1	10	x			Ray - cut roof deck @ RTU's on D & E			
CORE Construction Services, LLC	1	8				Ray - supervise crews; sweep street; grade site			
Bernhard Mechanical Contractors, L.L.C.	23	184				cont overhead piping on E3; cleaning mechanical rooms and units getting ready to start them up; flushing systems; installing mixing valves and emergency showers in science rooms; installing vent piping; raising chilled water lines in cafeteria next to kitchen			
Bernhard Mechanical Contractors, L.L.C.	2	15				Atlas - misc ductwork in area A			

Project: Sherwood Forest Elementary School		Job: 14-02-002		
Location: 4801 Maid Marion Drive		Report #: 1		
Fair Working Days To Date:		Date: 01/18/2016		
Weather Delays To Date:		Day: Monday		
Is Today Claimed as Weather Day?		Temp: Low High		
Critical Path Work Effectuated?		40 55		
Bernhard Mechanical Contractors, L.L.C.	9	72	ISS - insulating H/H/W on 1st floor; insulating chill water lines to units	
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy - pulling wire to AHU's and mounting devices to same	
Bernhard Mechanical Contractors, L.L.C.	21	168	cont overhead piping on E3; flushing systems; installing vent piping; raising chilled water lines in cafeteria next to kitchen	
Bernhard Mechanical Contractors, L.L.C.	2	15	Atlas - misc ductwork in area A	
Bernhard Mechanical Contractors, L.L.C.	10	80	ISS - insulating H/H/W in pump room; insulating domestic h/water heaters; insulating supply & return duct in small mech room in area C; repair insulation as needed	
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy - pulling wire to AHU's and mounting devices to same	
Bernhard Mechanical Contractors, L.L.C.	21	168	cont overhead piping on D3; flushing systems; cleaning units in C mech room; final pressure test on chilled water lines; misc repairs; began valve tagging	
Bernhard Mechanical Contractors, L.L.C.	2	15	Atlas - misc ductwork in area A	
Bernhard Mechanical Contractors, L.L.C.	6	48	ISS - insulating H/H/W in pump room; insulating domestic h/water heaters; insulating supply & return duct in small mech room in area C; repair insulation as needed	
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy - piping central plant; mounting devices on AHU's	
Bernhard Mechanical Contractors, L.L.C.	20	160	cont overhead piping on D3; flushing systems; cleaning units in C mech room; final pressure test on chilled water lines; misc repairs; began valve tagging	
Bernhard Mechanical Contractors, L.L.C.	2	15	Atlas - misc ductwork in area A	
Bernhard Mechanical Contractors, L.L.C.	6	48	ISS - insulating H/H/W in pump room; insulating domestic h/water heaters;finishing up air handlers in area A; insulating duct in mech room in kitchen.	
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy - pulling wire in central plant; mounting devices on AHU's	
Bernhard Mechanical Contractors, L.L.C.	18	144	x	cont overhead piping on D3; flushing systems; cleaning units in C mech room; final pressure test on chilled water lines; misc repairs; began valve tagging
Bernhard Mechanical Contractors, L.L.C.	2	15	Atlas - misc ductwork in area A	
Bernhard Mechanical Contractors, L.L.C.	6	48	ISS - insulating H/H/W in pump room; insulating domestic h/water heaters; insulating supply & return duct in small mech room in area C; repair insulation as needed	
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.	2		grinding terrazzo on 2nd floor	
D&T Tile & Terrazzo Co. Inc.	2	16	grinding terrazzo on 2nd floor	
D&T Tile & Terrazzo Co. Inc.	2	16	grinding east and west locker rooms	
D&T Tile & Terrazzo Co. Inc.	2	16	grinding east and west locker rooms	
D&T Tile & Terrazzo Co. Inc.	2	13	sealing gang RR's in D1 (2nd coat) and boy's C1	
Firestop International LLC	1	8	recheck smoke & fire walls on 1st floor and shafts	
Firestop International LLC				
Firestop International LLC	1	8	fire/smoke caulk on 2nd floor	
Firestop International LLC	2	16	fire/smoke caulk on 1st floor	
Firestop International LLC	2	16	x	fire/smoke caulk on 1st floor
Firestop International LLC				

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunny

Precipitation Amount:

Date: 01/18/2016

Day: Monday

Temp: Low High

40 55

Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Holi Services Inc	2	18		Mike & Eddie -clean-up, dewater
Holi Services Inc	2	18		Mike & Eddie -clean-up, dewater
Holi Services Inc	2	18		Mike & Eddie -clean-up, assist Ray in cutting roof deck
Holi Services Inc	2	18		Mike & Eddie -clean-up, assist Ray in cutting roof deck
Holi Services Inc	2	18	x	Mike & Eddie -clean-up, assist Ray in cutting roof deck
Holi Services Inc	2	16		Mike & Eddie -clean-up
Morris Drywall Systems Inc	17	153		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in D1;
Morris Drywall Systems Inc	15	135		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in D1 & E1; rock @ main stair
Morris Drywall Systems Inc	17	153	x	rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in D1; install fire & smoke caulk in D1 & E1
Morris Drywall Systems Inc	15	135		rock on 2nd floor; rock on 3rd floor; clean-up; install ceiling grid in E1; install fire & smoke caulk in D1 & E1
Morris Drywall Systems Inc	17	136	x	rock on 2nd floor; clean-up; install ceiling grid in E1; install fire & smoke caulk in D1 & E1
Morris Drywall Systems Inc				
New Orleans Glass Company, Inc.	4	32		receive glass for hollow metal windows and began installation of same
New Orleans Glass Company, Inc.	5	40		install frames in SF 1,2 & 3
New Orleans Glass Company, Inc.	5	40		install frames in SF 3 & 5; caulk interior and exterior frames
New Orleans Glass Company, Inc.	3	24		install frames in SF1 & 2
New Orleans Glass Company, Inc.	3	24	x	install frames in SF1 & 2
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC	6	54		continue to install stormline along south side of bldg
Phoenix Constructors LLC	6	54		continue to install stormline along south side of bldg
Phoenix Constructors LLC	6	54		redo storm line at parking spaces @ west drive
Phoenix Constructors LLC	6	54		redo storm line at parking spaces @ west drive
Phoenix Constructors LLC	5	40		install 8" turn ups on south side of D & E
Phoenix Constructors LLC				
Cordeiro LLC	5	40		pour 200' of curb and 1 light std.; prep sidewalk on west side of D
Cordeiro LLC	5	45		prep sidewalk on west side of D
Cordeiro LLC	8	64		pour sidewalk on west side of D and handicap ramp; clean-up; prep sidewalk on west side of B
Cordeiro LLC	5	40		clean-up
Cordeiro LLC	5	40	x	form for locker curbs (5 hrs); prep sidewalk at west side
Cordeiro LLC	5	33		prep parking area paving @ west drive
Rufino's Painting & Construction Inc.	13	104		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	13	104		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	13	104		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

cloudy

Precipitation Amount:

Date: 01/21/2016

Day: Thursday

Temp: Low High

46

68

Rufino's Painting & Construction Inc.	13	104		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	16	128	x	tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Rufino's Painting & Construction Inc.	7	56	x	tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
River City Fire Protection				
River City Fire Protection	3	24		run sprinkler pipe
River City Fire Protection				
River City Fire Protection				
River City Fire Protection				
Roofing Solutions LLC	10	95		installing metal flashing around bldg. and install panels at north and east side of gym
Roofing Solutions LLC				
Roofing Solutions LLC	10	95		installing metal flashing around bldg. and install panels at north and east side of gym
Roofing Solutions LLC				
Roofing Solutions LLC	10	95		installing metal flashing around bldg. and install panels at north and east side of gym
Roofing Solutions LLC	5	20		roofers came with a delivery of coping and began working on the roof of E
Roofing Solutions LLC	2	18		installing metal flashing around bldg. and install panels at north and east side of gym
Roofing Solutions LLC	6	54		roofers installed coping on the roof of E
Roofing Solutions LLC	2	18	x	installing metal flashing around bldg. and remove some old panels
Roofing Solutions LLC	5	45		roofers installed coping on the roof of E
Roofing Solutions LLC				
Roofing Solutions LLC				
Multivista Construction Documentation	1	1		took exterior photos
Alack Refrigeration Company				
Alack Refrigeration Company	4	16		set condensor on roof
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Allied Construction, LLC	5	40		clean-up; work on loose ends
Allied Construction, LLC	5	40		clean-up; work on loose ends; set up scaffold; hauled off materials
Allied Construction, LLC	6	48		clean-up; work on loose ends; set up scaffold; hauled off materials
Allied Construction, LLC	4	32		clean-up; work on loose ends; hauled off materials
Allied Construction, LLC	6	48	x	clean-up; work on monument signs; install brick window sills

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunny/windy

Precipitation Amount:

Date: 01/23/2016

Day: Saturday

Temp: Low High

33 51

Allied Construction, LLC	3	21		clean-up; work on monument signs; install brick window sills; install brick cap at transformer yard
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc	2	12		seal in flashing (wind making it hard to install primer)
CFI Insulation Inc	2	4		flash in flashing
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc	1	3		Jude was here to take cylinders during pour
Gulf South Engineering & Testing Inc	2	1		Jude came and took densities at storm line ditch
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Ellison Builders				
Ellison Builders				
Ellison Builders				
Ellison Builders				
Ellison Builders				
Ellison Builders				
Malone All Star JV, LLC	19	152		work on overhead on E2 & C1; branch circuits -E2, E1, kitchen & gym; installing lights im kitchen, coaches offices & mock-up area
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC	17	136		work on overhead on E2 & E3; branch circuits -E2 & E3; installing lights in mezanine; mech equipment hook-up
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC	19	152		work on overhead on E2 & E3; branch circuits -E2 & E3; installing lights in mezanine; mech equipment hook-up
Malone All Star JV, LLC	5	40		Data - pulling cable on 2nd floor
Malone All Star JV, LLC	3	24		ADS - pulling wire
Malone All Star JV, LLC	20	160		work on overhead on E2 & E3; branch circuits -E2 & E3; installing lights in mezanine; mech equipment hook-up
Malone All Star JV, LLC	4	32		Data - pulling cable on 2nd floor
Malone All Star JV, LLC				
Malone All Star JV, LLC	19	152	x	work on overhead on E2 & E3; branch circuits -C1, E2 & E3; mech equipment hook-up
Malone All Star JV, LLC	5	40	x	Data - pulling cable on 2nd floor
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Heritage Flooring Inc.				
Heritage Flooring Inc.	4	32		floating walls in gang restrooms; installing ceramic tile in maint restroom
Heritage Flooring Inc.	3	27		began installing tile in boy's RR in C1
Heritage Flooring Inc.	4	36		installing tile in boy's RR in C1

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Y

Critical Path Work Effectuated?

N

Weather Condition:

overcast and windy (rained last

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

01/22/2016

Day:

Friday

Temp:

Low

High

35

46

Heritage Flooring Inc.	4	36	installing tile in boy's RR in C1
Heritage Flooring Inc.	4	32	installing tile in girl's RR in C1
	653	5294	

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	01/25/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			55 68

Employee	Work Accomplished											
George Caillouet												
Tanner Broughton												
Ellen Heck	(6:20-5:30) oversee site operation											
Marybeth Leonard												
Chad Goubert												
George Caillouet												
Tanner Broughton												
Ellen Heck	(6:20-5:00) oversee site operation											
Marybeth Leonard												
Chad Goubert												
George Caillouet												
Ellen Heck	(6:40-5:30) oversee site operation											
Marybeth Leonard												
Tanner Broughton												
Ellen Heck	(6:18-5:15) oversee site operation											
Marybeth Leonard												
Chad Goubert												
Tanner Broughton												
Ellen Heck	(6:20-3:45) oversee site operation											
Marybeth Leonard												
Ellen Heck	(6:20-4:15) oversee site operation											
				2nd Tier	2nd Tier							
Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished				S	Q	Sch
	3	9				Hahn - install score boards						
	3	6				Hahn - install volleyball inserts						
CORE Construction Services, LLC	1	10				Ray - clean street; pull misc measurements						
CORE Construction Services, LLC	1	10				clean street; unload materials; seal exterior penetrations						
CORE Construction Services, LLC	1	10				clean street; build curb on 2nd floor under sidelites at fire door at main stairs						
CORE Construction Services, LLC	1	11				clean street; build curb on 2nd floor under sidelites at fire door at main stairs						
CORE Construction Services, LLC	1	9				clean street;cut concrete for walk-off mats						
CORE Construction Services, LLC	1	8				clean street;cut concrete for walk-off mats						
Bernhard Mechanical Contractors, L.L.C.	18	144				cont overhead piping on D3; flushing systems; cleaning units in C mech room; final pressure test on chilled water lines; misc repairs; continue working on eye wash/emergency showers on D3						
Bernhard Mechanical Contractors, L.L.C.	2	15				Atlas - install shroud at kitchen hood;						

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

overcast

Precipitation Amount:

Date: 01/25/2016

Day: Monday

Temp: Low High

55

68

Bernhard Mechanical Contractors, L.L.C.	5	40		ISS - patching as needed; finishing supply duct in mech room on A1; insulating chill/ h/hw line in mech room
Bernhard Mechanical Contractors, L.L.C.	1	8		Synergy - pulling wires to AHU; flexing to devices on units
Bernhard Mechanical Contractors, L.L.C.	20	160		cont overhead piping on D3; flushing systems; cleaning units in C mech room; final pressure test on chilled water lines; misc repairs; continue working on eye wash/emergency showers on D3
Bernhard Mechanical Contractors, L.L.C.	2	15		Atlas - installing exhaust on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	6	48		ISS -insulating air handler on 1st & 2nd floor and pump room on C2
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	16	128	x	cont overhead piping on 2nd & 3rd floor; flushing systems
Bernhard Mechanical Contractors, L.L.C.	2	15	x	Atlas - installing louver on 2nd floor
Bernhard Mechanical Contractors, L.L.C.	6	48	x	ISS -insulating air handler on 1st & 2nd floor and repairing insulation on h/hw all over
Bernhard Mechanical Contractors, L.L.C.			x	Synergy - terminating devices and panles for AHU's; pulling wire to AHU's
Bernhard Mechanical Contractors, L.L.C.	17	136		cont overhead piping on 2nd & 3rd floor; flushing systems; work on unit in stairway E
Bernhard Mechanical Contractors, L.L.C.	2	16		Atlas - install grilles in room 306
Bernhard Mechanical Contractors, L.L.C.	6	48		ISS - insulating h/h/w & chill water in mech rooms; repaired domestic water in RR's in E
Bernhard Mechanical Contractors, L.L.C.	3	24		Synergy - pulling wire on 2nd floor; terminating panels /devices and AHU's
Bernhard Mechanical Contractors, L.L.C.	19	153		cont overhead piping on 2nd & 3rd floor; flushing systems; work on unit in stairway E; hooking up fixtures in kitchen
Bernhard Mechanical Contractors, L.L.C.	3	24		Atlas - install grilles in main stair
Bernhard Mechanical Contractors, L.L.C.	6	48		ISS -Insulating fresh air on 2nd floor; insulating grill's in mock up room; insulating h/h/w and chill water on air handlers
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
D&T Tile & Terrazzo Co. Inc.	2	16		install epoxy finish in restrooms in D1 & D2
D&T Tile & Terrazzo Co. Inc.	2	16		install epoxy finish in restrooms in D2 & began prepping @ D3
D&T Tile & Terrazzo Co. Inc.	2	17		installing epoxy flooring in gang restrooms on C1, D2 & D3
D&T Tile & Terrazzo Co. Inc.	2	17		installing epoxy flooring in gang restrooms on C1, D2 & D3
D&T Tile & Terrazzo Co. Inc.	2	17		installing epoxy flooring in gang restrooms on C1, D2 & D3 and began in locker rooms
D&T Tile & Terrazzo Co. Inc.	2	10		installing epoxy flooring in locker rooms
Firestop International LLC	2	16		fire/smoke caulk on 2nd floor
Firestop International LLC				
Firestop International LLC				
Firestop International LLC				
Firestop International LLC	2	16		fire sealing floor penetrations on 3rd floor west end; fire/smoke seal at 1st floor
Firestop International LLC				
Kone Inc				
Kone Inc				
Kone Inc				

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

plenty of sun

Precipitation Amount:

Date: 01/28/2016

Day: Thursday

Temp: Low High

42 56

Kone Inc				
Kone Inc				
Kone Inc				
Holi Services Inc	2	18		Mike & Eddie -clean-up
Holi Services Inc	2	18		Mike & Eddie -clean-up
Holi Services Inc	2	18		Mike & Eddie -clean-up/dewater
Holi Services Inc	2	18		Mike & Eddie -clean-up; install protection paper in gang restrrooms in D1 and men's in C1
Holi Services Inc	2	17		Mike & Eddie -clean-up;chip for walk off mats in gym and vestibule to kitchen
Holi Services Inc	1	8		Mike -clean-up;chip for walk off mats in gym and vestibule to kitchen
Morris Drywall Systems Inc	17	153		rock on 2nd floor; clean-up; install ceiling grid in E1
Morris Drywall Systems Inc	16	144		rock on 2nd floor; clean-up; install ceiling grid in kitchen & mock-up room on 3rd floor
Morris Drywall Systems Inc	16	144	x	rock on 2nd floor; clean-up; install ceiling grid in kitchen
Morris Drywall Systems Inc	17	153		rock on 2nd floor; clean-up; install ceiling grid in kitchen and cafeteria
Morris Drywall Systems Inc	17	136		rock on 2nd floor; clean-up; install ceiling grid in kitchen and cafeteria
Morris Drywall Systems Inc				
New Orleans Glass Company, Inc.	2	16		caulk ext. frames on south elevation; install fire frames @ 1st floor at main stairs
New Orleans Glass Company, Inc.	2	16		caulk ext. frames on south elevation
New Orleans Glass Company, Inc.	4	32		hauled fire doors to locations needed; installed fire door & lites @ 1st floor by main stair
New Orleans Glass Company, Inc.	4	32		finished installing fire door & lites @ 1st floor by main stair; work on some exterior caulking
New Orleans Glass Company, Inc.	3	24		install fire door & lites on 2nd floor
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC	5	40		install 8" turn ups on south side of D & E; grading island @ north paving
Phoenix Constructors LLC	5	40		install 8" turn ups on south side of D & E; dewater/move muck
Phoenix Constructors LLC	5	40		
Phoenix Constructors LLC	5	40		rotated vavle stem at main backflow preventer; demo asphalt between drives on Maid Marion; install sand at sidewalk @ main entrance
Phoenix Constructors LLC	5	40		demo asphalt and grade along Maid Marion
Phoenix Constructors LLC	1	3		worked dirt on south and east side to help dry it up
Cordeiro LLC	5	40		
Cordeiro LLC				
Cordeiro LLC	5	37	x	poured remainder of locker bases and prepped/poured strap beam for canopy @ main entrance
Cordeiro LLC	4	32		wrecked forms in locker rooms & @ strap beam; prep/pour canopy pedestals @ main entry; set 1 bollard; prep sidewalk in front of main entrance steps
Cordeiro LLC	5	40		finished prepping sidewalk @ main entry; bust concrete for grade beam tie-in at west canopy north end
Cordeiro LLC				
Rufino's Painting & Construction Inc.	12	96		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	01/26/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				46	69
Rufino's Painting & Construction Inc.	13	104		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor		
Rufino's Painting & Construction Inc.	13	104	x	tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor		
Rufino's Painting & Construction Inc.	13	104		tape & float in D3 & E3; prime; taping/floating & priming on 2nd floor		
Rufino's Painting & Construction Inc.	13	104		tape & float in RR's in E1; prime; taping/floating & priming on 2nd floor		
Rufino's Painting & Construction Inc.	4	32		painting underneath sides of main stairs and E stairs		
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC	2	18		received/loaded new/old panels		
Roofing Solutions LLC						
Roofing Solutions LLC	6	48		Install wall panels on north side of gym; received/unloaded remainder of wall panels		
Roofing Solutions LLC						
Roofing Solutions LLC	7	67	x	Install wall panels on north side of gym		
Roofing Solutions LLC	7	63	x	Install coping & counter flashing on bldg E		
Roofing Solutions LLC	11	104		Install wall panels on north side of gym &		
Roofing Solutions LLC	7	67		Install coping & counter flashing on bldg C		
Roofing Solutions LLC	12	96		Install wall panels on north side of gym & band in courtyard beginning on west end moving south		
Roofing Solutions LLC	7	56		Install coping & counter flashing on bldg A & B		
Roofing Solutions LLC	12	96		Install wall panels on north side of gym & band in courtyard and on east end of area E		
Roofing Solutions LLC	7	53		Install coping & counter flashing on bldg A & B		
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	01/25/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				55	68
Allied Construction, LLC	5	40		clean-up; work on monument signs; install brick window sills		
Allied Construction, LLC	5	13		set up to work on monument signs & cap at transormer yard; pulled off because I wouldn't stop what others were doing to let them have use of our equipment		
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC	4	28		worked on monument sign		
CFI Insulation Inc	2	18		seal in flashing		
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Malone All Star JV, LLC	19	152		work on overhead on E2 & E3; branch circuits -C1, E2 & E3; install lights in locker rooms		
Malone All Star JV, LLC	4	32		Data - pulling cable on 2nd floor		
Malone All Star JV, LLC						
Malone All Star JV, LLC	19	152		work on overhead on E1, E2 & E3; branch circuits -C1, E2 & E3; install lights in locker rooms & mezzanine; mechanical equipment E3 roof		
Malone All Star JV, LLC	4	32		Data - pulling cable on 2nd floor		
Malone All Star JV, LLC	3	24		ADS - pull wire in gym		
Malone All Star JV, LLC	19	152	x	work on overhead on E2 & E3; branch circuits -kitchen, E2 & E3; install lights in mezzanine & E306		
Malone All Star JV, LLC	4	32	x	Data - pulling cable on 2nd floor		
Malone All Star JV, LLC	5	40	x	ADS - pull wire in gym		
Malone All Star JV, LLC	18	144		work on overhead on E2 & E3; branch circuits -kitchen, E2 & E3; install lights in mezzanine & E306		
Malone All Star JV, LLC						
Malone All Star JV, LLC	3	24		ADS - pull wire		
Malone All Star JV, LLC	19	153		work on overhead on E2 & E3; install lights in mezzanine & kitchen; work on branch circuits in kitchen & E1		
Malone All Star JV, LLC						
Malone All Star JV, LLC	3	24		ADS - pull wire		
Malone All Star JV, LLC						

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

mostly sunny

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

01/30/2016

Day:

Saturday

Temp:

Low

High

58

70

Malone All Star JV, LLC			
Malone All Star JV, LLC			
Heritage Flooring Inc.	4	36	installing tile in boy's RR in C1
Heritage Flooring Inc.	4	36	installing tile in admin rr on D2; install CT RR D140
Heritage Flooring Inc.	4	36	installing tile in RR's D123 & D140
Heritage Flooring Inc.	4	36	installing tile in RR's D123 & D140
Heritage Flooring Inc.	4	36	installing tile in RR's D236, D136
Heritage Flooring Inc.	2	14	installing tile in RR's D236, D136
	620	5030	

Remarks:

Notes:

172

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/01/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	plenty of sun	
Critical Path Work Effected?	N			Temp:	Low	High
					64	75

Employee	Work Accomplished					
Tanner Broughton	(6:10-5:45) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-3:45) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	went to LSU in afternoon					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					
Tanner Broughton						
Ellen Heck						
Marybeth Leonard	(6:30-5:30) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:30-5:30) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton	(6:30-5:30) oversee site operation					
Ellen Heck						
Marybeth Leonard						
George Caillouet	(6:30-5:30) oversee site operation					

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/02/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				57	74
Bernhard Mechanical Contractors, L.L.C.	17	136		cont overhead piping on 2nd & 3rd floor; flushing systems; hooking up fixtures in kitchen		
Bernhard Mechanical Contractors, L.L.C.	2	16		Atlas - hook up duct to louver in D240		
Bernhard Mechanical Contractors, L.L.C.	10	76		ISS -Insulating chill water on 2nd floor; insulating h/h/w and domestic water in hallway of 2nd floor; insulating chilled water & h/h/w on 3rd floor		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	19	153	x	cont overhead piping on 2nd & 3rd floor; flushing systems; hooking up fixtures in kitchen		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - work on boiler flues		
Bernhard Mechanical Contractors, L.L.C.	10	76	x	ISS -Insulating chill water on 2nd floor; insulating h/h/w and domestic water in hallway of 2nd floor; insulating chilled water & h/h/w on 3rd floor		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	17	136		cont overhead piping on 2nd & 3rd floor; added chemicals to system		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - work on boiler flues		
Bernhard Mechanical Contractors, L.L.C.	4	32		ISS -Insulating in hallways on 2nd and 3rd floor		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	14	112	x	cont overhead piping on 2nd & 3rd floor; added chemicals to system		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - work on boiler flues		
Bernhard Mechanical Contractors, L.L.C.	9	72	x	ISS -Insulating chilled water h/h/w on E3; insulating h/h/w and domestic cold & hot on E2		
Bernhard Mechanical Contractors, L.L.C.	1	8		Synergy - work in elec/telcom room on D2		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.			x			
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.	2	17	x	grinding terrazzo in corridor of area C		
D&T Tile & Terrazzo Co. Inc.	2	17		grinding terrazzo in corridor of area C & B; install epoxy base in lockerrooms		
D&T Tile & Terrazzo Co. Inc.	2	17		grinding terrazzo in corridor of area C & B; install epoxy base in lockerrooms		
D&T Tile & Terrazzo Co. Inc.	2	12		installing sealer in locker rooms and adj restrooms		
D&T Tile & Terrazzo Co. Inc.	3	24		grinding terrazzo in B		
D&T Tile & Terrazzo Co. Inc.	3	24		grouting terrazzo in B		
Firestop International LLC	2	16	x	fire sealing floor penetrations on 3rd floor west end; fire/smoke seal at 2nd floor		
Firestop International LLC	2	16		fire/smoke caulk on 2		
Firestop International LLC	2	16	x	fire/smoke caulk on 2		
Firestop International LLC						
Firestop International LLC						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

plenty of sun

Precipitation Amount:

Date: 02/01/2016

Day: Monday

Temp: Low High

64

75

Holi Services Inc	1	10	x	Mike - chip for walk off mats
Holi Services Inc	2	18		Eddie - chip for walk off mats; Mike-help Ray
Holi Services Inc	2	18	x	Eddie - chip for walk off mats; Mike- dewater; both unloaded trucks
Holi Services Inc	2	18		Eddie - chip for walk off mats; Mike- dewater; helped Ray
Holi Services Inc	2	16	x	Eddie - chip for walk off mats; Mike- dewater; helped Ray
Holi Services Inc	2	16	x	Eddie - sweep 3rd floor; Mike- helped Ray
Morris Drywall Systems Inc	16	144	x	rock on 2nd floor; clean-up; install ceiling grid in cafeteria and installed border tile in kitchen
Morris Drywall Systems Inc	17	153		rock on 2nd floor; clean-up; install ceiling grid in cafeteria and installed border tile in kitchen
Morris Drywall Systems Inc	17	153		rock on 2nd floor; clean-up; install ceiling grid in cafeteria and installed border tile in kitchen
Morris Drywall Systems Inc	16	144		rock on 2nd floor; clean-up; install ceiling grid in cafeteria and installed border tile in kitchen
Morris Drywall Systems Inc	17	136	x	rock on 2nd floor; clean-up; rock 3rd; ceiling grid in D1; sheetrock in elevator equipment room
Morris Drywall Systems Inc	17	136	x	clean-up; rock 3rd; ceiling grid in D1; sheetrock in elevator equipment room; move sheetrock out of gym
New Orleans Glass Company, Inc.	3	24	x	install fire door & lites on 2nd floor; unload fire glass and caulk
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.	2	16	x	Install mock-up metal panel between windows; caulk
New Orleans Glass Company, Inc.	2	16		caulk exterior frames in courtyard
New Orleans Glass Company, Inc.	2	16	x	caulk exterior frames in courtyard
New Orleans Glass Company, Inc.			x	
Phoenix Constructors LLC	5	40		finish locating all catch basins and reinstalling filter fabric in them; grade between west and north paving areas
Phoenix Constructors LLC				
Phoenix Constructors LLC				
Phoenix Constructors LLC				
Phoenix Constructors LLC				
Cordeiro LLC	5	48	x	finished prepping grade beam extension at west canopy north end; poured beam extension and sidewalk at main entry of area B
Cordeiro LLC	5	18		prep pedestals at the west end of the north canopy; wreck forms at same and backfill
Cordeiro LLC	4	32		pour pedestals at north canopy at west end; began chipping/rubbing walls at loading dock
Cordeiro LLC	5	40		form/prep sidewalk at east end of north canopy; rub walls in loading dock
Cordeiro LLC	5	40	x	pour sidewalk at east end of north canopy; rub walls in loading dock; pour back in gym
Cordeiro LLC				
Rufino's Painting & Construction Inc.	12	96	x	tape & float in RR's in E1; prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.	12	96		prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.	12	96	x	prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.	11	88		prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.	11	88	x	prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.			x	
Peachtree Protective Covers	2	2		came to check out job

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/02/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				57	74

Peachtree Protective Covers	2	18		install bolts for beams at north canopy
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
River City Fire Protection				
River City Fire Protection				
River City Fire Protection				
River City Fire Protection				
River City Fire Protection				
River City Fire Protection				
Roofing Solutions LLC	12	96		Install wall panels on north side of gym & band in courtyard beginning on west end moving south
Roofing Solutions LLC	7	56	x	Install coping & counter flashing on bldg A & B
Roofing Solutions LLC	8	72		Install wall panels on north side of gym & band in courtyard beginning on west end moving south; installing panels on south elevation east end
Roofing Solutions LLC				
Roofing Solutions LLC	8	72	x	Install wall panels in courtyard and on south elevation
Roofing Solutions LLC				
Roofing Solutions LLC	9	81		finished wall panels in courtyard and had 3 crew working on south elevation
Roofing Solutions LLC	7	56		Roofing sheetmetal - install splice plates on coping on A & B
Roofing Solutions LLC	9	72	x	working on south & west elevations with panels
Roofing Solutions LLC				
Roofing Solutions LLC	9	72	x	complete south elevation & continue working on west elevation with panels
Roofing Solutions LLC				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Allied Construction, LLC				

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/02/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				57	74

Allied Construction, LLC						
Allied Construction, LLC	3	21			install cap on transformer wall (west)	
Allied Construction, LLC	2	16			install cap on transformer wall (south)	
Allied Construction, LLC	9	72			install cap at dumpster pad; rub walls in restrooms	
Allied Construction, LLC	9	72			install monument sign brick; rub restrooms on D2, D3	
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Malone All Star JV, LLC	22	176	x		work on overhead on E2 & E3; install lights in mezzanine & kitchen; work on branch circuits in kitchen & E1; jackhammered the south run of concrete for the floor box in the gym	
Malone All Star JV, LLC						
Malone All Star JV, LLC	3	24			ADS - pull wire	
Malone All Star JV, LLC	22	176			work on overhead on E2 & E3; install lights in mezzanine & kitchen; jackhammered the north run of concrete for the floor box in the gym and worked on installing conduit in south run; set lights in place in D1 & E1	
Malone All Star JV, LLC						
Malone All Star JV, LLC	6	48			ADS - pull wire	
Malone All Star JV, LLC	24	192	x		work on overhead on E2 & E3; install lights in mezzanine & kitchen; jackhammered the north run of concrete for the floor box in the gym and worked on installing conduit in south run; set lights in place in D1 & E1	
Malone All Star JV, LLC						
Malone All Star JV, LLC	6	48	x		ADS - pull wire	
Malone All Star JV, LLC	21	164			work on overhead on E2 ; work on lights in kitchen & E1; finished jackhammering the north run of concrete for the floor box in the gym and worked on installing conduit	
Malone All Star JV, LLC						
Malone All Star JV, LLC	7	56			ADS - pull wire in gym for speakers	
Malone All Star JV, LLC	22	176	x		work on overhead on E2 ; work on lights in kitchen, cafeteria & E1; work on elec in kitchen	
Malone All Star JV, LLC						
Malone All Star JV, LLC	4	32			ADS - pull wire in D1 & E1	

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:**Weather Condition:**

sunny

Is Today Claimed as Weather Day? N

Precipitation Amount:

Date: 02/06/2016

Day: Saturday

Critical Path Work Effected? N

Temp: Low High

42 57

Malone All Star JV, LLC

Malone All Star JV, LLC

Malone All Star JV, LLC

Heritage Flooring Inc.	2	16	x
------------------------	---	----	---

demoing accent tile in girl's gang RR in C

Heritage Flooring Inc.	1	8
------------------------	---	---

demoing accent tile in girl's gang RR in C

Heritage Flooring Inc.	1	8
------------------------	---	---

demoing accent tile in girl's gang RR in C

Heritage Flooring Inc.	1	8
------------------------	---	---

demoing accent tile in girl's gang RR in C

Heritage Flooring Inc.	6	48
------------------------	---	----

demoing accent tile in girl's gang RR in C; installing tile on wall at dryer vent; 2nd crew showed up and began working in north locker room

Heritage Flooring Inc.	6	48
------------------------	---	----

demoing accent tile in girl's gang RR in C; installing tile on wall at
dryer vent; 2nd crew showed up and began working in north
locker room

629 5085

Remarks: Owner gave permission to remove mock up wall.

Notes:

Job: 14-02-002

Report #: 1

Date: 02/08/2016

Day: Monday

Temp: Low High

38 56

Contractor	Quantity	Unit	Description
CORE Construction Services, LLC	1	9	Ray - clean up and dirt work
CORE Construction Services, LLC			
CORE Construction Services, LLC			
CORE Construction Services, LLC			
CORE Construction Services, LLC			
Bernhard Mechanical Contractors, L.L.C.	12	96	cont overhead piping on 2nd & 3rd floor; install edf in cafeteria
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	20	160	cont overhead piping on 2nd & 3rd floor; added chemicals to system
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	10	80	ISS - insulating air handlers in stairway's on 3rd floor; insulating h/h/w on 2nd floor E2; insulating domestic hot/cold in science lab; 2nd floor finishing duct wrap; insulating gym air handler
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	19	156 x	cont overhead piping on 2nd & 3rd floor; moved container
Bernhard Mechanical Contractors, L.L.C.			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/11/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				54	73
Bernhard Mechanical Contractors, L.L.C.	11	88	x	ISS -insulating h/h/w vav's on E2 and E3; finishing and repairing chill water on chiller pad; insulating fan coil's in stairwells		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	15	120		cont overhead piping on 2nd & 3rd floor; added chemicals to piping		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - misc duct work		
Bernhard Mechanical Contractors, L.L.C.	7	56		ISS -insulating h/h/w and chilled water on E3; repairing chill water on chiller pad; insulating domestic water and h/h/w in science labs		
Bernhard Mechanical Contractors, L.L.C.	1	8		Synergy - starting AHU's 4, 5 &7		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.	3	24		grinding/grouting terrazzo in B & C		
D&T Tile & Terrazzo Co. Inc.	3	24	x	grinding/grouting terrazzo in B & C		
D&T Tile & Terrazzo Co. Inc.	3	24		grinding terrazzo in D		
D&T Tile & Terrazzo Co. Inc.	3	24		grinding terrazzo in D		
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC	2	16		sealing penetrations on 2nd floor smoke walls		
Firestop International LLC						
Kone Inc						
Kone Inc	2	16		worked on elevator		
Kone Inc	2	16	x	wire & pipe hoistway		
Kone Inc	2	16		wire & pipe hoistway		
Kone Inc						
Holi Services Inc	1	9		Eddie - clean-up interior & exterior		
Holi Services Inc	6	60		Eddie/ Mike & 4 laborers - removed and reinstalled temp fence; began relocating doors		
Holi Services Inc	6	48	x	Eddie/ Mike & 4 laborers - moved doors out of gym		
Holi Services Inc	2	16		Eddie/ Mike - clean-up		
Holi Services Inc						
Morris Drywall Systems Inc	16	144		clean-up; rock 3rd		
Morris Drywall Systems Inc	16	144		clean-up; rock 3rd; ceiling grid in D1; sheetrock in elevator equipment room		
Morris Drywall Systems Inc	17	156	x	clean-up; rock 3rd		
Morris Drywall Systems Inc	17	156	x	clean-up; rock 3rd		
Morris Drywall Systems Inc						
New Orleans Glass Company, Inc.	3	24		install angles and panels on south elevation between windows		
New Orleans Glass Company, Inc.	5	40		install angles and panels between windows on south elevation		
New Orleans Glass Company, Inc.	5	40		install angles and panels between windows on south elevation		
New Orleans Glass Company, Inc.	5	40		install angles and panels between windows on south elevation & in courtyard		
New Orleans Glass Company, Inc.						
Phoenix Constructors LLC						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/10/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Weather Condition:	sunny	
Critical Path Work Effected?	N			Precipitation Amount:		
Temp:	Low		High			
	44		56			

Phoenix Constructors LLC	5	45		misc dirtwork
Phoenix Constructors LLC	5	28	x	grade dirt; install water meter
Phoenix Constructors LLC	4	24		grade dirt; erosion control
Phoenix Constructors LLC	2	10		fueled/maintenanced mequipment
Cordeiro LLC	5	40		prep sidewalk at east end of area E; continue to rub columns and walls @ car drop off
Cordeiro LLC	5	40		prep city sidewalk on west elevation from north property line to 2nd approach
Cordeiro LLC	7	49	x	pour city sidewalk on west elevation from north property line to 2nd approach and sidewalk at east end of area E
Cordeiro LLC	5	40		rub columns; wreck forms @ sidewalks
Cordeiro LLC				
Rufino's Painting & Construction Inc.				
Rufino's Painting & Construction Inc.	11	88		prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.	12	96	x	prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.	12	96		prime; taping/floating & priming on 2nd & 3rd floors
Rufino's Painting & Construction Inc.				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
River City Fire Protection	4	30		install heads in areas A, B, C, D1&2, E1
River City Fire Protection	3	30		hanging pipe at car drop off; installing heads on 1st floor
River City Fire Protection	3	18		hanging pipe at car drop off; installing heads on 1st floor
River City Fire Protection				
River City Fire Protection				
Roofing Solutions LLC	7	63		finished south elevation & work on west elevations with panels
Roofing Solutions LLC				
Roofing Solutions LLC	7	67		working on west elevations with panels
Roofing Solutions LLC				
Roofing Solutions LLC	7	67		working on west elevations with panels
Roofing Solutions LLC				
Roofing Solutions LLC	7	67	x	working on west elevations with panels
Roofing Solutions LLC	5	5		Sheet metal guys brought out material and began installing coping on high C
Roofing Solutions LLC	7	67		working on west elevations with panels
Roofing Solutions LLC				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation	1	2		Nick came by and took pictures
Multivista Construction Documentation				

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mainly sunny

Precipitation Amount:

Date: 02/13/2016

Day: Saturday

Temp: Low High

45

58

Multivista Construction Documentation

Alack Refrigeration Company

Alack Refrigeration Company

2

4

checking out site for cooler/freezer refrigeration

Alack Refrigeration Company

3

18

x

run pipe for cooler/freezer

Alack Refrigeration Company

2

10

ran refrigeration lines for cooler/freezer

Alack Refrigeration Company

Allied Construction, LLC

7

56

complete monument sign; rub interior rr walls; haul off material

Allied Construction, LLC

5

44

rub walls in restrooms; misc brickwork; install insulation bd on A;
clean-up

Allied Construction, LLC

4

32

rub walls in restrooms; misc brickwork; install insulation bd on A;
clean-up

Allied Construction, LLC

4

32

x

misc brickwork; clean-up

Allied Construction, LLC

4

32

misc brickwork; clean-up

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

CFI Insulation Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Gulf South Engineering & Testing Inc

Ellison Builders

Ellison Builders

Ellison Builders

3

24

Install doors and hardware in areas A & C

Ellison Builders

3

24

Install doors and hardware in areas A & C

Ellison Builders

Malone All Star JV, LLC

19

95

work on overhead on E3 ; work on lights in kitchen, cafeteria &
E1; work on elec in kitchen

Malone All Star JV, LLC

Malone All Star JV, LLC

Malone All Star JV, LLC

18

144

work on overhead on E2 ; branch circuits in B1, E2 & E3; work on
lights in cafeteria and classrooms on 1st floor

Malone All Star JV, LLC

Malone All Star JV, LLC

4

32

ADS - pull wire in D1 & E1

Malone All Star JV, LLC

19

156

x

branch circuits @ kitchen, mechanical room & E3; work on lights
in cafeteria & E1; mechanical equipment on roof of kitchen &
mezzanine; moved container

Malone All Star JV, LLC

Malone All Star JV, LLC

4

32

ADS - pull wire in D1 & E1

Malone All Star JV, LLC

19

156

branch circuits @ E3; work on lights in cafeteria; mechanical
equipment on roof of kitchen & mezzanine; moved trailerr

Malone All Star JV, LLC

2

16

Bonded - lightning protection on A, B & C

Malone All Star JV, LLC

4

32

ADS - pull wire in D1 & E1

Malone All Star JV, LLC

Malone All Star JV, LLC

Malone All Star JV, LLC

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/08/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				38	56

Heritage Flooring Inc.	9	81	demoing accent tile in girl's gang RR in C; prepping for grout in D1 rr's; 2nd crew - working in north & south locker rooms
Heritage Flooring Inc.	13	126	Hector's crew (4) finished tiling gang restrooms in C1; Melissa's crew (9) tiled the 3 restroom floors in D1, began tiling walls in Girl's D1 gang, tiled and grouted in restrooms/locker rooms in C1
Heritage Flooring Inc.	13	126	Hector's crew (4) tiling gang restrooms in C1; Melissa's crew (9) continue tiling walls in Girl's D1 gang, tiled and grouted in restrooms/locker rooms in C1; working on wall tiles in 3 RR's in D1
Heritage Flooring Inc.	14	132	Hector's crew (4) tiling gang restrooms in C1; Melissa's crew (10) continue tiling walls in Girl's D1 gang, tiled and grouted in restrooms/locker rooms in C1; working on wall tiles in 3 RR's in D1
Heritage Flooring Inc.	14	132	Hector's crew (4) tiling gang restrooms in C1; Melissa's crew (10) continue tiling walls in Girl's D1 gang, tiled and grouted in restrooms/locker rooms in C1; working on wall tiles in 3 RR's in D1
	531	4338	

Remarks: 2 Bullet holes were found in the West Elevation of Area B glass. Police were called, no report yet.

Communication with Subcontractors: Brian with Phoenix did not show up.

Bubba was 20 minutes late.

Notes:

Project:	Sherwood Forest Elementary School			Job:	14-02-002		
Location:	4801 Maid Marion Drive			Report #:	1		
Fair Working Days To Date:				Date:	02/15/2016		
Weather Delays To Date:				Day:	Monday		
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly cloudy/rain in afternoon		
Critical Path Work Effected?	N			Temp:	Low	High	
					48	68	

Employee	Work Accomplished						
George Caillouet							
Tanner Broughton							
Ellen Heck	(6:33-5:30) oversee site operation						
Marybeth Leonard							
George Caillouet							
Tanner Broughton							
Ellen Heck	(6:33-5:50) oversee site operation						
Marybeth Leonard							
George Caillouet							
Ellen Heck	(6:42-6:00) oversee site operation						
Marybeth Leonard							
George Caillouet							
Tanner Broughton							
Ellen Heck	(6:45-5:45) oversee site operation						
Marybeth Leonard							
George Caillouet							
Tanner Broughton							
Ellen Heck	(6:42-6:00) oversee site operation						
Marybeth Leonard							
Ellen Heck	(6:45-3:35) oversee site operation						

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC									
CORE Construction Services, LLC									
CORE Construction Services, LLC									
CORE Construction Services, LLC									
CORE Construction Services, LLC									
CORE Construction Services, LLC									
Bernhard Mechanical Contractors, L.L.C.	13	104				cont overhead piping on D 2nd & 3rd floor; cont hooking up edf's; started up chiller and programed for start up; also started up units 6 & 8 in C to check them out			
Bernhard Mechanical Contractors, L.L.C.	3	23	x			Atlas - misc duct work & install dishwash hood			
Bernhard Mechanical Contractors, L.L.C.	9	72	x			ISS - repairing chill water on 2nd floor; insulating h/h/w on 2nd floor; insulating chill/h/h/w on 3rd floor			
Bernhard Mechanical Contractors, L.L.C.	1	2				Synergy - starting AHU's 4, 5 &7			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effectuated?

N

N

Weather Condition:

sunny skies

Precipitation Amount:

Date: 02/16/2016

Day: Tuesday

Temp: Low High

52

70

Bernhard Mechanical Contractors, L.L.C.	13	104	x	cont overhead piping on D 2nd & 3rd floor; began fixturing in locker room restrooms
Bernhard Mechanical Contractors, L.L.C.	4	30	x	Atlas - finish dryer vent in girls C1 restroom; lay-in grilles in kitchen; received flex
Bernhard Mechanical Contractors, L.L.C.	9	72	x	ISS -chill water & condensate drains on air handlers 1,2 & 3; insulating h/h/w on 2nd floor; insulating chill/h/h/w on 3rd floor
Bernhard Mechanical Contractors, L.L.C.	1	5	x	Synergy - stairwell FCU's and RTU piping
Bernhard Mechanical Contractors, L.L.C.	15	120	x	cont overhead piping on D 2nd & 3rd floor; began fixturing in locker room restrooms
Bernhard Mechanical Contractors, L.L.C.	4	30		Atlas - worked on louvers
Bernhard Mechanical Contractors, L.L.C.	9	72	x	ISS -chill water & condensate drains on air handlers 1,2 & 3; insulating chill/h/h/w on 2nd & 3rd floor
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	13	104	x	cont overhead piping on D 2nd & 3rd floor; fixturing in locker room restrooms; hooking up fixtures in kitchen
Bernhard Mechanical Contractors, L.L.C.	4	30	x	Atlas - install flex in kitchen; installed flex and grilles in mock up offices on D2
Bernhard Mechanical Contractors, L.L.C.	8	64	x	ISS -finishing VAV on E3; finishing chill water on small air handler on 3rd floor; insulating h/h/w in bathroom on 3rd floor; insulating domestic water on 2nd floor and repairing insulation all through bldgs.
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	12	96	x	cont overhead piping on D 2nd & 3rd floor; fixturing in restrooms in D1; hooking up fixtures in kitchen
Bernhard Mechanical Contractors, L.L.C.	2	15		Atlas - installing linear diffusers in stairwell and finishing up diffusers in kitchen
Bernhard Mechanical Contractors, L.L.C.	7	56	x	ISS - insulating grills in admin offices on D2; H/h/w and vav in admin on 2nd floor; insulating supply duct in maintenance room on 1st floor; repairing and touching up insulation on air handlers for kitchen/cafeteria & gym
Bernhard Mechanical Contractors, L.L.C.	1	8	x	Synergy - pulling wire to exhaust fans
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
D&T Tile & Terrazzo Co. Inc.	3	24		grinding terrazzo in D
D&T Tile & Terrazzo Co. Inc.	3	12		finished grinding terrazzo in D2 and cleaned up
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
Firestop International LLC				
Firestop International LLC	2	16		began caulking brick control jts on the exterior at the courtyard
Firestop International LLC	2	16	x	caulking brick control jts on the exterior at the courtyard; smoke caulk on 2nd floor
Firestop International LLC	2	16	x	caulking brick control jts on the exterior at the courtyard; smoke caulk on 2nd floor
Firestop International LLC	2	16	x	caulking brick control jts on the exterior at the courtyard; smoke caulk on 2nd floor
Firestop International LLC				
Kone Inc	2	8		finished up elevator for temporary use; scheduled inspection for Wed or Thurs of this week with Carley

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Weather Condition:

sunny skies

Precipitation Amount:

Date: 02/16/2016

Day: Tuesday

Temp: Low High

52 70

Critical Path Work Effected?

N

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Holi Services Inc 2 16 Eddie/ Mike - clean-up

Holi Services Inc 2 16 x Eddie/ Mike - clean-up; unload materials

Holi Services Inc 2 20 x Eddie/ Mike - clean-up; unload materials

Holi Services Inc 2 19 Eddie/ Mike - clean-up; unload materials

Holi Services Inc 2 13 x Eddie/ Mike - clean-up; unload materials

Holi Services Inc

Morris Drywall Systems Inc 15 135 x

Morris Drywall Systems Inc 14 112 clean-up; rock 3rd; frame canopy @ loading dock; unload material
grid in dishwash room

Morris Drywall Systems Inc 17 170 x clean-up; rock 3rd in science rooms

Morris Drywall Systems Inc 15 135 x clean-up; rock 3rd in science rooms

Morris Drywall Systems Inc 16 128 clean-up; rock 3rd in lab & misc. rooms; installing grid on 2nd
floor

Morris Drywall Systems Inc

New Orleans Glass Company, Inc. 5 40 x install angles and panels between windows in courtyard

New Orleans Glass Company, Inc. 4 32 x install angles and panels between windows in courtyard

New Orleans Glass Company, Inc. 3 24 x install angles and caulk breakmetal

New Orleans Glass Company, Inc. 3 24 x install angles and caulk breakmetal

New Orleans Glass Company, Inc. 6 48 x install angles and caulk breakmetal; set last piece of glass on 3rd
floor @ D3

New Orleans Glass Company, Inc.

Phoenix Constructors LLC 5 40 grade dirt; erosion control

Phoenix Constructors LLC 5 40 cut dirt at east end of north drive; repair storm line that Cordeiro
broke at east end of north drive

Phoenix Constructors LLC 4 32 cut dirt at east end of north drive; proof roll southeast section of
north parking lot

Phoenix Constructors LLC 6 57 x cut dirt at south end of west drive; add dirt at bus lane in SE
section of north parking lot.

Phoenix Constructors LLC 7 56 x past proof roll of south end of west drive; graded SE section of
north paving area

Phoenix Constructors LLC 9 54 installed filter fabric and sand @ south end of west drive; finished
grading SE section of north paving; dressed up site; demoed
sidewalk along Maid Marion

Cordeiro LLC 5 35 moved mats; organize materials

Cordeiro LLC 5 35 x rub columns; prep light standards (2 at east end of north drive
and 1 at south end of west drive)

Cordeiro LLC 9 80 x prep/pour 3 light standards; rub walls & columns; move materials

Cordeiro LLC 8 48 x wreck 3 light standards; rub walls & columns; form at SE section
of north paving

Cordeiro LLC 8 32 x rubbed concrete by ramp @ area E

Cordeiro LLC

Rufino's Painting & Construction Inc. 10 80 x prime; taping/floating & priming on 2nd & 3rd floors

Rufino's Painting & Construction Inc. 11 88 x prime; taping/floating & priming on 2nd & 3rd floors

Rufino's Painting & Construction Inc. 12 96 x prime; taping/floating & priming on 2nd & 3rd floors

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/18/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				54	69
Rufino's Painting & Construction Inc.	12	96	x	prime; taping/floating & priming on 3rd floors; patching & painting in gym		
Rufino's Painting & Construction Inc.	11	88	x	prime; taping/floating & priming on 3rd floors; patching & painting in gym		
Rufino's Painting & Construction Inc.						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC	10	90	x	working on west elevations with panels & installing panels on north side of gym		
Roofing Solutions LLC	8	64	x	Sheet metal guys installing coping/cleats & counter flashing		
Roofing Solutions LLC	8	72	x	working on west elevations with panels & installing panels on north side of gym		
Roofing Solutions LLC						
Roofing Solutions LLC	8	72	x	working on west elevations with panels & installing panels on north side of gym		
Roofing Solutions LLC						
Roofing Solutions LLC	8	72	x	working on west elevations with panels & installing panels on north side of gym		
Roofing Solutions LLC						
Roofing Solutions LLC	9	72	x	working on west elevations with panels & installing panels on north side of gym		
Roofing Solutions LLC						
Roofing Solutions LLC	9	72		installing hat channels & began soffit panels @ main entrance; working on west elevations with panels & installing panels on north side of gym		
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation	1	1		took progress photos		
Multivista Construction Documentation						
Multivista Construction Documentation						
Alack Refrigeration Company						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/16/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				52	70

Alack Refrigeration Company	2	12		Unloaded more kitchen equipment and set convection oven/steamer, range, ice machine, & 3 compartment stainless steel tables
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Allied Construction, LLC	4	32	x	finished removing brick @ main entry to allow to waterproof; clean-up; demo and began replacing 3 sills above south eyebrow of E
Allied Construction, LLC	3	24		demo sills above south eyebrow
Allied Construction, LLC	3	24		reinstall brick sills above south eyebrow; remove materials from site
Allied Construction, LLC				
Allied Construction, LLC				
Allied Construction, LLC				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc	1	2		take densities of stom line backfill; did proof roll on portion of north paving
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc	1	1		took densities
Ellison Builders				
Ellison Builders				
Ellison Builders				
Ellison Builders				
Ellison Builders				
Ellison Builders				
Malone All Star JV, LLC	25	190	x	branch circuits @ E2 & E3; work on lights in D1, gang bath & cafeteria; worked on wiring up the mini-splits on the roof
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC	17	136	x	branch circuits @ E2 & E3; overhead in E3; work on lights in cafeteria, canopy and watt stopper
Malone All Star JV, LLC	2	16	x	ADS - pull wire
Malone All Star JV, LLC				
Malone All Star JV, LLC	21	168	x	branch circuits @ E2 & E3; overhead in E3; work on lights in cooler/freezer& canopy; install watt stopper; wire mini splits on roof
Malone All Star JV, LLC				
Malone All Star JV, LLC				

Job: 14-02-002

Report #: 1

Fair Working Days To Date:**Weather Delays To Date:****Weather Condition:**

sunny skies

Is Today Claimed as Weather Day?

N

Precipitation Amount:

Day:

02/18/2016

Thursday

Temp:

Low High

Critical Path Work Effected?

N

54 69

Malone All Star JV, LLC	20	160	x	branch circuits @ E2 & E3; trim out mock up offices on D2; work on cooler/freezer; lights at entrance canopy; install watt stopper; wire mini splits on roof
Malone All Star JV, LLC	2	16	x	Data - install data outlets on D2 in mock up offices
Malone All Star JV, LLC	2	16	x	ADS - pulling wire
Malone All Star JV, LLC	21	168	x	branch circuits @ mmedia center & music room ; trim out mock up offices on D2; lights at loading dock canopy & D1 classrooms; install lamps in locker rooms & kitchen
Malone All Star JV, LLC	2	16	x	Data - pulling wire for WAP's
Malone All Star JV, LLC	1	1		ADS - installed 1 smoke detector in ahu #4
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Heritage Flooring Inc.	14	132		Hector's crew (2) grouting in kitchen RR; Melissa's crew (10) continue tiling walls in Girl's D1 gang; working on wall tiles in 3 RR's in D1
Heritage Flooring Inc.	13	122	x	Hector's crew (5) grouting in kitchen RR and RR across from gang RR's in D1; Melissa's crew (8) continue tiling walls in Girl's D1 gang; grouting wall tiles in 3 RR's in D1; began laying floor tile in E1
Heritage Flooring Inc.	13	122		Hector's crew (2) grout restroom in D1 by shower; Melissa's crew (11) tiling walls in Boyl's D1 gang; laying floor tile in E1; began wall tile on D2
Heritage Flooring Inc.	11	99	x	Hector's crew (3) grout restroom in D236; Melissa's crew (8) tiling walls in Boyl's D1 gang; laying wall tile in E1; install wall tile on D2
Heritage Flooring Inc.	11	99		Hector's crew (3) grout restroom in D236; Melissa's crew (8) tiling walls in Boyl's D1 gang; laying wall tile in E1; install wall tile on D2
Heritage Flooring Inc.	4	22		Hector's crew (2) grouted restroom in C103 & began grouting in C104; Melissa's crew (2) finished laying tile in gang restrooms on D2
633 5097				

Remarks:

Inspections: Gulf South came and took densities at south end of west paving

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	02/22/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	Y	Weather Condition:	cloudy with rain in afternoon
Critical Path Work Effected?	N	Precipitation Amount:	
		Temp:	Low High
			57 68

Employee	Work Accomplished									
George Caillouet										
Tanner Broughton										
Ellen Heck						(6:25-5:30) oversee site operation				
Marybeth Leonard										
George Caillouet										
Ellen Heck						(5:35-5:00) oversee site operation				
Marybeth Leonard										
George Caillouet										
Tanner Broughton										
Ellen Heck						(5:45-5:00) oversee site operation				
Marybeth Leonard										
George Caillouet										
Tanner Broughton										
Ellen Heck						(5:45-4:15) oversee site operation				
Marybeth Leonard										
George Caillouet										
Ellen Heck						(5:45-4:35) oversee site operation				
Marybeth Leonard										
Subcontractor	Sub Wkrs	Sub Hrs	2nd Tier	2nd Tier Wkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch	
	4	22				Academic ? - received and unloaded science casework				
	8	64				New Academic - hauled science casework to 3rd floor				
	8	64				New Academic - hauled science casework to 3rd floor				
	8	64	x			Protech - unloaded millwork				
	7	56				Protech - distribute millwork to 2nd floor				
CORE Construction Services, LLC	3	28				Rafael - clean-up/protect floors; Slim & Pops- clean-up; waterproof				
CORE Construction Services, LLC	3	26				Rafael, Slim & Pops- began moving doors to 2nd floor; clean-up				
CORE Construction Services, LLC	2	16				Rafael - install protection bds on elevator; Pops- clean-up				
CORE Construction Services, LLC	2	16				Rafael - cut out sheetrock for FE cabinets; Pops- clean-up; Slim - move dumpsters & materials				
CORE Construction Services, LLC	2	16				Rafael - cut out sheetrock & brick for canopy; Pops- clean-up; Slim - move dumpsters & materials				
CORE Construction Services, LLC	3	24				Rafael - move doors to 3; Pops & Slim - cut lintels				
Bernhard Mechanical Contractors, L.L.C.	14	112	x			cont overhead piping on D 2nd & 3rd floor; moving fixtures out of container to inside bldg				
Bernhard Mechanical Contractors, L.L.C.	3	23	x			Atlas - installing flex and diffusers on 1st floor				
Bernhard Mechanical Contractors, L.L.C.	4	32	x			ISS - starting to install color coding jackets on piping 6' AFF; reinsulating return duct in admin office				

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/22/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	Y			Temp:	Low	High
Critical Path Work Effected?	N				57	68
Bernhard Mechanical Contractors, L.L.C.	5	28	x	Synergy - pulling wire to exhaust fans & RTU's		
Bernhard Mechanical Contractors, L.L.C.	10	80		cont overhead piping on D 2nd & 3rd floor; moving fixtures out of container to inside bldg		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - installing flex and diffusers on 1st floor		
Bernhard Mechanical Contractors, L.L.C.	4	32		ISS - install color coding jackets on air handlers on 1st & 2nd floors; insulating h/h/w and domestic water on 2nd floor		
Bernhard Mechanical Contractors, L.L.C.	4	32		Synergy - pulling wire on 3rd floor; mounting ahu devices; working on VAV's		
Bernhard Mechanical Contractors, L.L.C.	10	80		cont overhead piping on D 2nd & 3rd floor; hauling off fixtures that were wrong		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - installing flex and diffusers on 1st floor		
Bernhard Mechanical Contractors, L.L.C.	4	32		ISS - install color coding jackets on air handlers on 1st & 2nd floors; insulating h/h/w and domestic water on 2nd floor; diffuser backs on 1st floor		
Bernhard Mechanical Contractors, L.L.C.	4	32		Synergy - pulling wire on 3rd floor; 3rd floor termination		
Bernhard Mechanical Contractors, L.L.C.	12	96	x	cont overhead piping on D 2nd & 3rd floor		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - installing flex and diffusers on 1st floor		
Bernhard Mechanical Contractors, L.L.C.	4	32		ISS - install color coding jackets on chill & h/h/w in mechanical rooms; insulating h/h/w and domestic water on 2nd floor; repairing damaged insulation on 2nd floor		
Bernhard Mechanical Contractors, L.L.C.	4	32	x	Synergy - pulling wire on 3rd floor; 3rd floor termination		
Bernhard Mechanical Contractors, L.L.C.	13	104		cont overhead piping on D 2nd & 3rd floor; start up of boiler and AHU's in A, B & C		
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - installing flex and diffusers on 1st floor		
Bernhard Mechanical Contractors, L.L.C.	3	24		ISS - insulating h/h/w in band room 2nd floor; starting on air handler's on roof		
Bernhard Mechanical Contractors, L.L.C.	5	40		Synergy - pulling wire on RTU's and EF's; VAV start-up		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC	1	8		installing brick caulking		
Firestop International LLC						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

Y

N

Weather Condition:

cloudy with rain in afternoon

Precipitation Amount:

Date: 02/22/2016

Day: Monday

Temp: Low High

57

68

Holi Services Inc	2	19		Eddie/ Mike - clean-up
Holi Services Inc	2	18		Eddie - monitor mud on Robin Hood due to concrete pour and clean-up; Mike - clean-up
Holi Services Inc	2	16		Eddie - clean-up; Mike - clean-up
Holi Services Inc	2	16		Eddie - clean-up; Mike - clean-up
Holi Services Inc	2	15		Eddie - clean-up; Mike - clean-up
Holi Services Inc	1	8		Eddie - move doors to 2nd & 3rd floors, clean-up
Morris Drywall Systems Inc	15	136	x	clean-up; rock 3rd in lab & misc. rooms; installing grid on 2nd floor
Morris Drywall Systems Inc	15	136		clean-up; rock 3rd in lab & misc. rooms; installing grid on 2nd floor
Morris Drywall Systems Inc	15	136		clean-up; misc. rooms on 3rd floor; rock RR ceiling in C1; installing grid on 2nd floor
Morris Drywall Systems Inc	15	136	x	clean-up; misc. rooms on 3rd floor; rock RR ceiling in C1; installing grid on 2nd floor; work on caulking smoke walls
Morris Drywall Systems Inc	15	136		clean-up; misc. rooms on 3rd floor; rock RR ceiling in C1; installing grid on 2nd floor; work on caulking smoke walls
Morris Drywall Systems Inc	2	6		haul off material
New Orleans Glass Company, Inc.	5	40	x	set fire glass at main stairs; install breakmetal & caulk
New Orleans Glass Company, Inc.	3	23		set fire glass at main stairs
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC	8	48		graded out south end of west drive and hauled off materials
Phoenix Constructors LLC	8	36		graded out south end of west drive and hauled off materials
Phoenix Constructors LLC	7	67		graded out south end of west drive and cutting dirt @ east side of north drive
Phoenix Constructors LLC	8	36		graded out south end of west drive and cutting dirt @ east side of north drive
Phoenix Constructors LLC	8	36		graded out south end of west drive and cutting dirt @ east side of north drive
Phoenix Constructors LLC	3	24		cutting dirt @ east side of north drive; work dirt on south & east sides
Cordeiro LLC	8	32	x	installed forms @ south end of west drive; finished prepping SE section of north paving
Cordeiro LLC	9	77		installed forms @ south end of west drive; finished prepping SE section of north paving
Cordeiro LLC	6	45		clean-up; prepping @ south end of west drive
Cordeiro LLC	9	36	x	clean-up
Cordeiro LLC	8	64		prep south end of west drive
Cordeiro LLC				
Rufino's Painting & Construction Inc.	10	80		prime; taping/floating & priming on 3rd floors; patching & painting in gym
Rufino's Painting & Construction Inc.	10	80		prime; taping/floating & priming on 3rd floors
Rufino's Painting & Construction Inc.	11	88		prime; taping/floating & priming on 3rd floors
Rufino's Painting & Construction Inc.	11	88	x	prime; taping/floating & priming on 3rd floors; touching up beams in gym
Rufino's Painting & Construction Inc.	11	88		prime; taping/floating & priming on 3rd floors; touching up beams in gym
Rufino's Painting & Construction Inc.	4	32		prime; taping/floating & priming on 3rd floors; touching up beams in gym

Project:	Sherwood Forest Elementary School				Job:	14-02-002	
Location:	4801 Maid Marion Drive				Report #:	1	
Fair Working Days To Date:					Date:	02/22/2016	
Weather Delays To Date:			Weather Condition:	cloudy with rain in afternoon		Day:	Monday
Is Today Claimed as Weather Day?		Y	Precipitation Amount:		Temp:	Low	High
Critical Path Work Effected?		N				57	68

Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers	3	24			installed framing at gym canopy	
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC	9	81	x		working on west elevations with panels & installing panels on north side of gym; finished hat channels @ main entry and began soffit panels.	
Roofing Solutions LLC						
Roofing Solutions LLC	9	86			working on west elevations with panels & installing panels on north side of gym; fixed hat channels @ main entry and installing soffit panels.	
Roofing Solutions LLC						
Roofing Solutions LLC	9	81			working on west elevations with panels; installing trim and beginning soffit panels @ loading dock	
Roofing Solutions LLC						
Roofing Solutions LLC	9	81	x		working on west elevations with panels; installing trim and soffit panels @ loading dock	
Roofing Solutions LLC						
Roofing Solutions LLC	9	81			working on east elevations with panels by loading dock; installing trim and soffit panels @ loading dock	
Roofing Solutions LLC						
Roofing Solutions LLC	9	81			working on east elevations with panels by loading dock; installing trim and soffit panels @ loading dock	
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/26/2016	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:		
Critical Path Work Effected?	N			Temp:	Low	High
					45	68

Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders	4	32				hung doors & installed hardware in A & C
Ellison Builders	4	32				hung doors and installed hardware in D2 mock-up rooms; began installing fire extinguishers
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Malone All Star JV, LLC	20	160	x			branch circuits E3; install lights @ E2 & D1; watt stopper; rough in light @ loading dock
Malone All Star JV, LLC						
Malone All Star JV, LLC	3	24	x			ADS - pulling wire in audio room by stage
Malone All Star JV, LLC	18	144				branch circuits E2 & C1; install lights @ E2 ; wire in mini-splits; terminate panels
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC	19	152				branch circuits E2, E3 & C1; install lights @ E2, cafeteria and gang RR's; trim out kitchen, cafeteria, watt stopper
Malone All Star JV, LLC						
Malone All Star JV, LLC	2	16				Bonded - installing lightning protection on A, B & C
Malone All Star JV, LLC	20	160	x			branch circuits E2, E3 & C1; install lights @ E2, cafeteria and gang RR's; trim outgym; watt stopper
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC	19	162				branch circuits E3 & C1; install lights @ E2,install duct detectors; install lights on E2, C, & D2
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/27/2016	
Weather Delays To Date:				Day:	Saturday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				48	65

Malone All Star JV, LLC						
Malone All Star JV, LLC						
Heritage Flooring Inc.	11	99			Hector's crew (2) grout restroom in C104; Melissa's crew (9) tiling walls in Boyl's D3 gang;laying wall tile in E1	
Heritage Flooring Inc.	12	110			Hector's crew (2) grout restroom in C104 & installed last 2 rows of tile; Melissa's crew (10) tiling walls in Boyl's D3 gang;laying wall tile in E1	
Heritage Flooring Inc.	12	110			Hector's crew (2) grout restroom in C104 & installed last 2 rows of tile; Melissa's crew (10) tiling walls in Boy's & Girl's D3 gang;laying wall tile in E1; grouting walls in E1 and D2 gang RR's	
Heritage Flooring Inc.	12	91	x		Hector's crew (2) finished installing tile & grouting in all of the RR's they were doing; Melissa's crew (9) tiling walls in Boy's & Girl's D3 gang;laying wall tile in E1; grouting walls in E1 and D2 gang RR's	
Heritage Flooring Inc.	11	99			Hector's crew (2) installed base and grouted in kitchen and finished up RR in D2; Melissa's crew (9) tiling walls in Boy's & Girl's D3 gang;laying wall tile in E1; grouting walls in E1 and D2 gang RR's	
Heritage Flooring Inc.	5	40			Melissa's crew (9) tiling walls in Boy's & Girl's D3 gang;laying wall tile in E1; grouting walls in E1 and D2 gang RR's	
	630	5046				

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	02/29/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			59 75

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(5:50-5:40) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45-5:30) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45-6:15) oversee site operation
Marybeth Leonard	
George Caillouet	
Ellen Heck	(6:45-5:10) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45-4:00) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45-3:45) oversee site operation
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	3	12				GC Specialties			
	2	16				Protech - began installing millwork in classrooms on 2nd floor			
	2	16				Protech - began installing millwork in classrooms on 2nd floor			
	2	16				Protech - began installing millwork in classrooms on 1st floor			
	2	16				Covington- received and unloaded materials and began prepping gym floor			
	3	24				Covington - began installing pad on floor			
	3	27	x			Covington - work on gym floor			
CORE Construction Services, LLC	3	27				Rafael - cut out sheetrock for fire extinguisher cabinets/ relocated 2 stacks of doors; worked on ladder cage; Pops & Slim - cut lintels at exterior of stairs D & E			
CORE Construction Services, LLC	3	27				Rafael - worked on roof ladders; Pops & Slim - cut last lintel at stair E			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunshine

Precipitation Amount:

Date: 03/02/2016

Day: Wednesday

Temp: Low High

52

67

CORE Construction Services, LLC	3	27		Rafael - wall expansion joints; Pops - clean basketball goals & Slim - break out for pilaster at main entry canopy
CORE Construction Services, LLC	3	25		Rafael - wall expansion joints/remove brick for clips for entrance canopy; Pops - clean windows in gym; Slim - prep & pour pilaster at main entry canopy
CORE Construction Services, LLC	3	24		Rafael - help clean chiller roof; Pops - clean chiller roof; Slim - relocate rebar and power wash low roof of D
CORE Construction Services, LLC				
Bernhard Mechanical Contractors, L.L.C.	14	104	x	cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - installing flex and diffusers on 1st floor on stage
Bernhard Mechanical Contractors, L.L.C.	4	32	x	ISS - insulating fresh air duct in kitchen & chilled water in E3
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	14	104		cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof
Bernhard Mechanical Contractors, L.L.C.	3	23		Atlas - installing flex and diffusers on 1st floor
Bernhard Mechanical Contractors, L.L.C.	3	24		ISS - insulating domestic water, & h/h/w 2nd floor; chill water tie-in to roof top units; 3rd floor inatalling color jacket on piping
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	10	80		cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; began piping in roof drains at area B
Bernhard Mechanical Contractors, L.L.C.	2	16		Atlas - installing flex and diffusers on 1st floor
Bernhard Mechanical Contractors, L.L.C.	3	24		ISS - insulating grill's in classrooms; domestic hot/cold water on 2nd fnishing up installing color jacket on hot/cold chill water lines in mech rooms
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	10	80		cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; installed clips for Core to support main entrance low canopy
Bernhard Mechanical Contractors, L.L.C.	2	16		Atlas - installing flex and diffusers on 1st floor
Bernhard Mechanical Contractors, L.L.C.	3	24		ISS - insulating grill's in classrooms; domestic hot/cold water on 2nd fnishing up installing color jacket on hot/cold chill water lines in mech rooms
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	13	104		cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; hook up 3 compartment sink and ice maker in kitchen
Bernhard Mechanical Contractors, L.L.C.	2	16		Atlas - installing flex and diffusers on 1st floor; move materials
Bernhard Mechanical Contractors, L.L.C.	3	24		ISS - vav's on 2nd floor; insulating grilles in cafeteria; fnishing up installing color jacket on hot/cold chill water lines in mech rooms
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/29/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Weather Condition:	sunny	
Critical Path Work Effected?	N			Precipitation Amount:		
				Temp:	Low	High
					59	75
Firestop International LLC	2	16	x	installing brick caulking		
Firestop International LLC	3	24		installing brick caulking		
Firestop International LLC	2	16		installing brick caulking		
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Holi Services Inc	2	17	x	Eddie - clean-up; Mike - clean-up		
Holi Services Inc	2	18		Eddie - clean-up; Mike - clean-up		
Holi Services Inc	2	17		Eddie - clean basket goals ; Mike - clean-up		
Holi Services Inc	2	16		Eddie - help clean windows in gym/misc ; Mike - clean-up		
Holi Services Inc	2	16		Eddie - work with Slim ; Mike - clean-up chiller roof		
Holi Services Inc						
Morris Drywall Systems Inc	10	90	x	clean-up; rock misc. rooms on 3rd floor; installing grid on 2nd floor; install blocking for Peachtree canopy @ gym storage		
Morris Drywall Systems Inc	10	90		clean-up; rock misc. rooms on all floors; installing grid on 2nd floor		
Morris Drywall Systems Inc	9	81		clean-up; rock misc. rooms on all floors; installing grid on 2nd floor		
Morris Drywall Systems Inc	12	108		clean-up; rock misc. rooms on all floors; installing grid on 2nd floor		
Morris Drywall Systems Inc	10	80		clean-up; rock misc. rooms on all floors; installing grid on 3rd floor		
Morris Drywall Systems Inc	7	56		insulate/install strapping @ dense glass @ car drop off canopy		
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
Phoenix Constructors LLC	5	40		cutting/hauling dirt @ east side of north drive & did a proof roll of that area		
Phoenix Constructors LLC	5	50		installed fabric and sand at east end of north parking and worked with Corderio @ SW at south end of west drive; installed inverts in catch basins in courtyard		
Phoenix Constructors LLC	5	50		installed fabric and sand at east end of north parking and worked with Corderio @ SW at south end of west drive		
Phoenix Constructors LLC	5	50		installed sand and graded at east end of north parking		
Phoenix Constructors LLC	5	40		installed sand and graded at east end of north parking		
Phoenix Constructors LLC						
Cordeiro LLC	9	72	x	pour south end of west drive and east end of bus lane along with curb at north paving		
Cordeiro LLC	7	56		prep sidewalk along south end of west drive; wreck forms		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/02/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				52	67

Cordeiro LLC	7	56			pour sidewalk along south end of west drive; began prepping/forming north paving in NE corner	
Cordeiro LLC	7	56			pour sidewalk along south end of west drive; began prepping/forming north paving in NE corner	
Cordeiro LLC	7	56			prepping/forming north paving in NE corner; wreck forms and clean-up	
Cordeiro LLC						
ProTech Fixture & Display LLC	2	16			installing millwork in classrooms on 1st floor	
ProTech Fixture & Display LLC						
Rufino's Painting & Construction Inc.	10	80	x		prime; taping/floating & priming on 3rd floors; touching up beams in gym	
Rufino's Painting & Construction Inc.	10	80			prime; taping/floating & priming on 3rd floors; touching up beams in gym	
Rufino's Painting & Construction Inc.	11	88			prime; taping/floating & priming on 3rd floors; touching up beams in gym	
Rufino's Painting & Construction Inc.	11	88			prime; taping/floating & priming on 3rd floors; touching up beams in gym	
Rufino's Painting & Construction Inc.	10	80			prime; taping/floating & priming on 3rd floors and misc. sheetrock ceilings	
Rufino's Painting & Construction Inc.						
Peachtree Protective Covers	3	30	s		continue to frame canopy @ gym and began deck installation	
Peachtree Protective Covers	3	30			continue to frame canopy @ gym and began deck installation	
Peachtree Protective Covers	3	30			continue to frame canopy @ gym and began deck installation	
Peachtree Protective Covers	3	30			hung small canopies in courtyard and finished canopy @ gym except for continuous plate next to wall; began standing supports at main entrance canopy	
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection	3	24			install heads at car drop off	
River City Fire Protection	2	16			finished instalingl heads at car drop off and worked in cafeteria	
River City Fire Protection	3	24			installed heads	
Roofing Solutions LLC	9	81			working on east elevations with panels by loading dock; installing trim and soffit panels @ loading dock; install panels at south elevation of B	
Roofing Solutions LLC						
Roofing Solutions LLC	2	16			working on north elevation at west end of gym and worked on loading dock canopy	
Roofing Solutions LLC	5	40				
Roofing Solutions LLC	3	24			worked on loading dock canopy	
Roofing Solutions LLC						
Roofing Solutions LLC	3	24			installed panels at east elevation of stairs @ E	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/03/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					54	76

Roofing Solutions LLC						
Roofing Solutions LLC	3	24		installed panels at south elevation of stairs @ E		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company	5	22		3 guys installed dishwasher and SS dishwash counters; Fire & Safety Commodoties (2 guys) installed ansul system		
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC	2	2		cut brick for louver at D310		
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc	1	5		slumped concrete and took cylinders of concrete and then came back and witnessed proof roll of sub-grade at east end of north paving		
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Malone All Star JV, LLC	17	136	x	branch circuits E3; terminate mini-splits; install lights on E2 classrooms and canopy at car drop off; install watt stopper		
Malone All Star JV, LLC	5	10		Data - delivered reals of cat 6 cable		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	02/29/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				59	75

Malone All Star JV, LLC				Bonded - worked on D & E high roof
Malone All Star JV, LLC	19	152		branch circuits E2; install lights on E2 classrooms and canopy at car drop off; install watt stopper; trim-out in A, B & C
Malone All Star JV, LLC	6	48		Data - pulling cat 6 cables; terminate cables
Malone All Star JV, LLC				ADS- worked on installing devices on 1st floor and pulling wire on 2nd floor
Malone All Star JV, LLC	19	152		branch circuits E3; install lights on E2 classrooms and canopy at car drop off; install watt stopper; trim-out i nD1
Malone All Star JV, LLC	7	56		Data - pulling cat 6 cables; terminate cables
Malone All Star JV, LLC				
Malone All Star JV, LLC	20	160		branch circuits E3; terminate panels in E2; install lights in D1 & E2 and canopy at car drop off; trim-out i nD1
Malone All Star JV, LLC	8	64		Data - pulling cat 6 cables; terminate cables; dress up cable runs
Malone All Star JV, LLC				
Malone All Star JV, LLC	20	160		branch circuits E2 & E3; install lights in D1 & E2; trim-out i nD1; wattstopper
Malone All Star JV, LLC	5	40		Data - pulling cat 6 cables; terminate cables; dress up cable runs
Malone All Star JV, LLC	4	321		ADS - pull wire on 2nd floor; pull wire for cameras
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Heritage Flooring Inc.	5	48	x	Melissa's crew - tiling walls in Boy's & Girl's D3 gang;laying wall tile in E1; grouting walls in E1 and D2 boy's gang RR; repairing tile on walls in girl's gang in D2
Heritage Flooring Inc.	7	67		Melissa's crew - finished tiling walls in Girl's D2 gang;grouting wall tile in E1; finished tiling gang restrooms on D3
Heritage Flooring Inc.	7	67		Melissa's crew - finished tiling walls in Girl's D2 gang;grouting wall tile in E1; finished tiling gang restrooms on D3
Heritage Flooring Inc.	4	32		Melissa's crew - finished tiling walls in Girl's D2 gang; grouting gang restrooms on D3
Heritage Flooring Inc.	4	32		Melissa's crew - finished tiling walls in Girl's D2 gang; grouting gang restrooms on D3
Heritage Flooring Inc.	5	38		Melissa's crew - tile RR in D2
	524	4529		

Remarks:

Communication with Subcontractors: Met with Heritage and went over schedule.

Inspections: Glenn Tregre

Visitors: Lee Stansbury - checked out Willow tree on Maid Marion

Notes:

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/07/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:		
Critical Path Work Effected?	N			Temp:	Low	High
					65	76

Employee	Work Accomplished
Tanner Broughton	
Ellen Heck	(6:00-5:50) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:30) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:40-5:40) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(5:33-4:15) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:55-3:30) oversee site operation
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	18				Covington - continueing to install gym floor			
	3	24				Covington - continueing to install gym floor			
	3	27				Covington - continueing to install gym floor			
	3	27				Covington - continueing to install gym floor			
	2	16				Covington - painting striping/complete gym floor			
CORE Construction Services, LLC	3	24				Rafael - work on; Pops - clean yard; Slim - clean yard and cut clips at brick angle at main entry			
CORE Construction Services, LLC	3	24				Rafael - install expansion joint; Pops - clean yard; Slim - clean yard and install allthread support for operable wall in music room			
CORE Construction Services, LLC	3	24				Rafael - install expansion joint; Pops - clean yard; Slim - clean yard and install allthread support for operable wall in music room			
CORE Construction Services, LLC	3	24				Rafael - install expansion joint; Pops - clean yard; Slim - clean yard and all helped get east approach ready to pour			
CORE Construction Services, LLC	2	16				Slim & Pop- cut plate; clean-up			
Bernhard Mechanical Contractors, L.L.C.	13	104				cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; began fixtures in area C gang RR's			
Bernhard Mechanical Contractors, L.L.C.	2	16				Atlas - installing flex and diffusers on 1st floor; move materials			
Bernhard Mechanical Contractors, L.L.C.	3	24				ISS - vav's on 2nd floor; insulating h/h/w 2nd floor and in chase; insulating back of grills			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	13	104				cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; install fixtures in area C gang RR's			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/08/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				66	75
Bernhard Mechanical Contractors, L.L.C.	1	8	Atlas - installing flex and diffusers on 1st floor; move materials			
Bernhard Mechanical Contractors, L.L.C.	3	24	ISS - insulate h/h/w in band room in D2, 2nd floor corridor & 3rd floor corridor			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	14	112	cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; install fixtures in area C gang RR's			
Bernhard Mechanical Contractors, L.L.C.	1	8	Atlas - installing flex and diffusers on 1st floor; move materials			
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - insulate h/h/w on 2nd & 3rd floors; insulating grilles on 1st floor			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	16	128	cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; install fixtures in area C gang RR's and began fixtures in D1 gang RR's			
Bernhard Mechanical Contractors, L.L.C.	3	24	Atlas - installing flex and diffusers on 1st floor			
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - insulate h/h/w on 1st, 2nd & 3rd floors			
Bernhard Mechanical Contractors, L.L.C.	3	24	Synergy - VAV & AHU start-up			
Bernhard Mechanical Contractors, L.L.C.	11	88	cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; install fixtures in area C gang RR's and D1			
Bernhard Mechanical Contractors, L.L.C.	2	10	Atlas - installing flex and diffusers on 2nd & 3rd floors			
Bernhard Mechanical Contractors, L.L.C.	3	24	ISS - insulate h/h/w on 2nd & 3rd floors; insulate grilles on 2nd floor			
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy - VAV & AHU start-up			
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC	2	16	sealing partitions in smoke and rated walls on 2nd floor			
Firestop International LLC	2	16	sealing partitions in smoke and rated walls on 2nd floor			
Firestop International LLC	2	16	sealing partitions in smoke and rated walls on 2nd floor			
Firestop International LLC	2	16	sealing partitions in smoke and rated walls on 2nd floor			
Firestop International LLC						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Holi Services Inc	1	8	Eddie - flagman & clean yard			
Holi Services Inc	2	16	Eddie & Mike - clean yard			
Holi Services Inc	2	16	Eddie & Mike - clean yard			
Holi Services Inc	1	8	Eddie - clean kitchen, helped prep east approach			
Holi Services Inc						
Morris Drywall Systems Inc	12	108	clean-up; rock misc. rooms on all floors; installing grid on 3rd floor; installing strapping/insulation and dense glass at car drop off canopy			
Morris Drywall Systems Inc	12	120	clean-up; installing grid on 3rd floor; installing strapping/insulation and dense glass at car drop off canopy			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

cloudy and breezy

Precipitation Amount:

Date:

03/09/2016

Day:

Wednesday

Temp:

Low High

65 76

Morris Drywall Systems Inc	11	110	clean-up; installing grid on 3rd floor; finished installing strapping/insulation and dense glass at car drop off canopy; dropping in tile in kitchen and reception room in D1
Morris Drywall Systems Inc	12	114	clean-up; installing grid on 3rd floor; finished installing strapping/insulation and dense glass at car drop off canopy; dropping in tile in kitchen and reception room in D1
Morris Drywall Systems Inc	6	48	clean-up; installing border tiles in science rooms; installing grid
New Orleans Glass Company, Inc.	3	24	caulk exterior frames at stairways; caulk interior frames at elev Sf-1 & 5
New Orleans Glass Company, Inc.	2	16	install and caulk break metal at elev Sf- 25 & 26
New Orleans Glass Company, Inc.	4	32	install interior doors & glass
New Orleans Glass Company, Inc.	3	24	install interior doors & glass
New Orleans Glass Company, Inc.			
Phoenix Constructors LLC	5	40	graded site; chipped and installed grates at downspouts
Phoenix Constructors LLC	5	40	graded site; chipped and installed grates at downspouts; cut out for approach (broke water line
Phoenix Constructors LLC	5	45	finished prepping at north paving
Phoenix Constructors LLC	5	40	
Phoenix Constructors LLC			
Cordeiro LLC	9	56	pouring north paving in NE corner; installing forms at east entry to north drive
Cordeiro LLC	7	56	prepping north paving in NE corner; installing forms at east entry to north drive
Cordeiro LLC	7	63	prepping north paving in NE corner; installing forms at east entry to north drive
Cordeiro LLC	7	63	poured north paving in NE corner & approach
Cordeiro LLC			
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC	4	32	install millwork on 1st & 2nd floors; adjust handles and install shelves in millwork
ProTech Fixture & Display LLC	4	32	install millwork on 1st & 2nd floors; adjust handles and install shelves in millwork
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC			
Rufino's Painting & Construction Inc.	12	96	prime; taping/floating & priming on 3rd floors and misc. sheetrock ceilings
Rufino's Painting & Construction Inc.	12	96	prime; taping/floating & priming on 3rd floors and misc. sheetrock ceilings
Rufino's Painting & Construction Inc.	12	96	prime; taping/floating & priming on 3rd floors and misc. sheetrock ceilings
Rufino's Painting & Construction Inc.	11	88	prime; taping/floating & priming on all floors and misc. sheetrock ceilings
Rufino's Painting & Construction Inc.	8	64	prime; taping/floating & priming on all floors and misc. sheetrock ceilings
Peachtree Protective Covers			
Peachtree Protective Covers	4	38	install roof pans at main entrance canopy
Peachtree Protective Covers	4	38	install roof pans at main entrance canopy
Peachtree Protective Covers	4	32	pretty much completed canopy installation except for some misc trim (installed deck, flashing & wind straps
Peachtree Protective Covers			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/09/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				65	76

Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
River City Fire Protection	2	19	relocating sprinkler pipe; installing heads	
River City Fire Protection	2	19	relocating sprinkler pipe; installing heads	
River City Fire Protection				
River City Fire Protection				
River City Fire Protection				
Roofing Solutions LLC	3	24	installed panels at main entry	
Roofing Solutions LLC				
Roofing Solutions LLC	3	24	installed panels at main entry	
Roofing Solutions LLC	6	48	install roofing membrane at low D	
Roofing Solutions LLC	4	32	installed panels at main entry	
Roofing Solutions LLC	6	48	install roofing membrane at low D	
Roofing Solutions LLC	5	45	installed panels at main entry	
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC	4	28	installed gutters @ eyebrows	
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Allied Construction, LLC				
Allied Construction, LLC				
Allied Construction, LLC				
Allied Construction, LLC				
Allied Construction, LLC				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc	2	16	waterproofed soffits by courtyard and car drop off	
CFI Insulation Inc				
Gulf South Engineering & Testing Inc	1	4	Jude was here for concrete pour	
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Ellison Builders				

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Job:

14-02-002

Report #:

1

Fair Working Days To Date:

Date:

03/08/2016

Weather Delays To Date:

Day:

Tuesday

Is Today Claimed as Weather Day?

N

Weather Condition:

cloudy

Precipitation Amount:

Temp:

Low

High

Critical Path Work Effected?

N

66

75

Ellison Builders			
Ellison Builders			
Ellison Builders			
Ellison Builders			
Malone All Star JV, LLC	20	160	branch circuits E2 & E3; install lights in main vestibule; trim-out i n kitchen & D1
Malone All Star JV, LLC	6	48	Data - pulling cat 6 cables; terminate cables; dress up cable runs
Malone All Star JV, LLC			
Malone All Star JV, LLC	22	176	branch circuits E3; install lights in main vestibule, E1 & D1; wattstopper E1
Malone All Star JV, LLC			
Malone All Star JV, LLC			
Malone All Star JV, LLC	20	160	branch circuits C1; install lights in E1 & E2;trim out D1; work on mechanical equipment
Malone All Star JV, LLC	3	24	ADS - pulling wire
Malone All Star JV, LLC			
Malone All Star JV, LLC	23	184	branch circuits C1 & E2; install lights in D1, E1 & E2;trim out D1
Malone All Star JV, LLC	3	24	ADS - pulling wire
Malone All Star JV, LLC			
Malone All Star JV, LLC	18	144	branch circuits C1 & E2; install lights in E2 & D3;trim out D1
Malone All Star JV, LLC			
Malone All Star JV, LLC	2	10	ADS -
Heritage Flooring Inc.	1	2	Melissa's crew - grout 2nd floor RR
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
		487	3980

Remarks: Weather is extremely bad. Numerous people did not come to work.

Notes:

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 03/14/2016	
Weather Delays To Date:		Day: Monday	
Is Today Claimed as Weather Day?	N	Weather Condition:	sunny
Critical Path Work Effected?	N	Precipitation Amount:	
		Temp:	Low High
			64 80

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:30) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30-5:30) oversee site operation
Marybeth Leonard	
Chad Goubert	
George Caillouet	
Tanner Broughton	attended PSR meeting
Ellen Heck	(6:30-5:40) oversee site operation; attended PSR meeting at main office in am
Marybeth Leonard	
George Caillouet	
Tanner Broughton	jury duty in morning
Ellen Heck	(6:40-5:30) oversee site operation
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:40-3:30) oversee site operation
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	3	24				Slim & Pop- clean-up site; Rafael - work on floor expansion jt. covers			
CORE Construction Services, LLC	3	24				Slim & Pop- clean-up site; Rafael - work on floor expansion jt. covers; clean-up			
CORE Construction Services, LLC	3	24				Slim & Pop- clean-up site; Rafael - work on floor expansion jt. covers; clean-up			
CORE Construction Services, LLC	3	24				Slim - grinding off angle at exterior of stair windows/installing subsill framing in cafeteria/misc items; Pop- clean-up ; Rafael - install proper bolts in handrails @ stair D & E			
CORE Construction Services, LLC	3	24				Slim - grinding off angle at exterior of stair windows; Pop- clean-up ; Rafael - install proper bolts in handrails @ stair D & E, waterproofed beam at front entry canopy behind brick			
Bernhard Mechanical Contractors, L.L.C.	11	88	x			cont overhead piping on D 2nd & 3rd floor; continue to run pipe to units on D & E roof; install fixtures in area D1 gang RR's			
Bernhard Mechanical Contractors, L.L.C.	3	24				Atlas - installing flex and diffusers on 2nd & 3rd floors			
Bernhard Mechanical Contractors, L.L.C.	5	40	x			ISS - insulate h/h/w on 2nd & chill water h/h/w on roof top units; insulate grilles on 2nd floor			
Bernhard Mechanical Contractors, L.L.C.	3	24	x			Synergy - mounting stats on walls; pulling wire on C2			
Bernhard Mechanical Contractors, L.L.C.	13	104				turn on units in D & E and fix leaks in hot and chilled water lines			
Bernhard Mechanical Contractors, L.L.C.	3	24				Atlas - installing flex and diffusers on 2nd & 3rd floors			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/15/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				67	83
Bernhard Mechanical Contractors, L.L.C.	5	40		ISS - insulate h/h/w on 2nd & chill water h/h/w on roof top units; insulate grilles on 2nd floor		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	14	112		turn on units in D & E and fix leaks in hot and chilled water lines		
Bernhard Mechanical Contractors, L.L.C.	1	8		Atlas - installing flex and diffusers on 2nd & 3rd floors		
Bernhard Mechanical Contractors, L.L.C.	5	40		ISS - insulate h/h/w on 2nd & chill water h/h/w on roof top units; maintenance room storage room in A1		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	12	96		turn on units in D & E and finished fixing leaks in hot and chilled water lines; continue to install fixtures in D2 gang RR's and in D2 RR mock-up; clean-up		
Bernhard Mechanical Contractors, L.L.C.	1	8		Atlas - installing flex and diffusers on 2nd & 3rd floors		
Bernhard Mechanical Contractors, L.L.C.	6	48		ISS - insulate h/h/w in band room & chill water h/h/w on roof top units		
Bernhard Mechanical Contractors, L.L.C.	2	16				
Bernhard Mechanical Contractors, L.L.C.	12	96		turn on units in D & E and finished fixing leaks in hot and chilled water lines; continue to install fixtures in D2 gang RR's and in D2 RR mock-up; clean-up		
Bernhard Mechanical Contractors, L.L.C.	1	8		Atlas - installing flex and diffusers on 2nd & 3rd floors		
Bernhard Mechanical Contractors, L.L.C.	5	40		ISS - insulate h/h/w on 2nd & chill water h/h/w on roof top units; maintenance room storage room in A1; finishing h/h/w on 2nd floor		
Bernhard Mechanical Contractors, L.L.C.	2	16		Synergy - pulling wire to roof AHU's		
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.	3	15		grind main stairs; clean along base at walls on 1st floor		
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC						
Firestop International LLC	1	8		caulk exterior joints		
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Kone Inc						
Kone Inc	3	24		installing partitions in C1 gang RR's		
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Holi Services Inc	2	16		Mike & Eddie - clean site		
Holi Services Inc	2	16		Mike & Eddie - clean site		
Holi Services Inc	2	16		Mike & Eddie - clean site		
Holi Services Inc	2	16		Mike & Eddie - clean site		
Holi Services Inc	2	16		Mike & Eddie - clean site		
Morris Drywall Systems Inc	11	88	x	clean-up; 4 guys installing ceiling grid on 2nd & 3rd floors; 5 guys installing misc sheetrock on all floors		
Morris Drywall Systems Inc	12	96		clean-up; 4 guys installing ceiling grid on 2nd & 3rd floors; 6 guys installing misc sheetrock on all floors		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/16/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				68	79
Morris Drywall Systems Inc	12	96		clean-up; 4 guys installing ceiling grid on 3rd floor & began corridor on 1; 6 guys installing misc sheetrock on all floors		
Morris Drywall Systems Inc	12	96		clean-up; installing ceiling grid in corridor on 1 & 2; installing misc sheetrock on all floors; finished working on clouds in media room		
Morris Drywall Systems Inc	12	96		clean-up; 4 guys installing ceiling grid in corridor on 1; 6 guys installing misc sheetrock on all floors; finished working on clouds in media room		
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.	2	16		install interior storefront doors		
New Orleans Glass Company, Inc.	1	8		install interior storefront door hardware		
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
Phoenix Constructors LLC	3	23	x	installed sand @ sidewalk at east end of gym canopy; began working on storm drainline tie-ins on east side of gym		
Phoenix Constructors LLC	3	23		installed sand @ sidewalk at east end of gym canopy; demoed and hauled off old city sidewalk along Maid Marion		
Phoenix Constructors LLC	4	36		removed and hauled of concrete sidewalk along Robin Hood		
Phoenix Constructors LLC	4	36		graded sidewalk along Robin Hood		
Phoenix Constructors LLC	4	24		graded sidewalk along Robin Hood		
Cordeiro LLC	7	56	x	form/prep sidewalk at east end of gym canopy & city sidewalk along Maid Marion south of mid drive; form/prep curb at remainder of north parking lot		
Cordeiro LLC	5	40		form/prep sidewalk at east end of gym canopy & city sidewalk along Maid Marion south of mid drive; form/prep curb at remainder of north parking lot		
Cordeiro LLC	7	56		form/prep sidewalk on Maid Marion; pour sidewalk east of bus drop off and along Maid Marion		
Cordeiro LLC	8	64		form/prep sidewalk on Robin Hood and Maid Marion; wreck forms		
Cordeiro LLC	8	40		form/prep sidewalk on Robin Hood and Maid Marion; wreck forms		
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
Rufino's Painting & Construction Inc.	10	80	x	applying finish coat in kitchen area		
Rufino's Painting & Construction Inc.	9	72		applying finish coat on ceilings in RR's		
Rufino's Painting & Construction Inc.	10	80		misc tape & float		
Rufino's Painting & Construction Inc.	11	88		misc tape & float		
Rufino's Painting & Construction Inc.	11	88		misc tape & float		
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/17/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				68	77

Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC	6	60	x	Layout and begin installing soffit panels @ car drop off		
Roofing Solutions LLC						
Roofing Solutions LLC	7	67		Layout and begin installing soffit panels @ car drop off		
Roofing Solutions LLC						
Roofing Solutions LLC	9	81		Layout and begin installing soffit panels @ car drop off		
Roofing Solutions LLC	6	48		install gutters/downspouts & conductor heads		
Roofing Solutions LLC	6	48		install soffit panels near courtyard and finished soffit by cafeteria		
Roofing Solutions LLC	6	60		install gutters/downspouts & conductor heads		
Roofing Solutions LLC	6	48		install soffit panels near courtyard and finished soffit panels by cafeteria		
Roofing Solutions LLC	6	27		install gutters/downspouts & conductor heads		
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Alack Refrigeration Company						
Alack Refrigeration Company	5	36		install kitchen equipment and shelving		
Alack Refrigeration Company	5	36		install kitchen equipment and shelving & pass thru overhead counter door		
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc	1	1		came and took densities of sidewalk		
Gulf South Engineering & Testing Inc	1	4		came and took cylinders		
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc	2	3		Jude came and took densities of city sidewalks; put down floor moisture tests		
Ellison Builders						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/16/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				68	79

Ellison Builders	3	24		install toilet partitions in boys RR in D1
Ellison Builders				
Ellison Builders	3	6		install hardware on interior gym doors
Malone All Star JV, LLC	21	168	x	branch circuits C1; install lights in E1 & E3;trim out D1 & E1
Malone All Star JV, LLC				
Malone All Star JV, LLC	4	32	x	ADS - pulling wire
Malone All Star JV, LLC	16	128		branch circuits C1 & E3; install lights in E1 & E3;trim out D1; fire pump room
Malone All Star JV, LLC				
Malone All Star JV, LLC	4	20		ADS - pulling wire
Malone All Star JV, LLC	22	136		branch circuits C1 & E3; install lights in E3; hook up kitchen equipment; began installing wire mold on E1
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC	19	152		branch circuits C1; install lights in E3; hook up kitchen equipment; began installing wire mold on E1; work on fire pump controller; clean up
Malone All Star JV, LLC	4	32		ADS - pulling wire
Malone All Star JV, LLC				
Malone All Star JV, LLC	19	152		branch circuits C1; install lights in E3; hook up kitchen equipment; began installing wire mold on E1; work on fire pump controller; clean up
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Heritage Flooring Inc.	2	10		Install base tile in gang RR's on 3rd floor
Heritage Flooring Inc.	3	12		received/unloaded some field VCT
Heritage Flooring Inc.	4	32		Install base tile in gang RR's on 3rd floor
Heritage Flooring Inc.				
Heritage Flooring Inc.				
Heritage Flooring Inc.				
Heritage Flooring Inc.	3	20		install ceramic colored tile base in gang RR's; prep and install ct walls in C102
Heritage Flooring Inc.				
Heritage Flooring Inc.	3	20		install ceramic colored tile base in gang RR's; prep and install ct walls in C102
Heritage Flooring Inc.				
	498	3844		

Remarks:

Inspections: densities taken for city sidewalks on Robin Hood

Material Delivered: Morris Drywall received a load of ceiling tile

Visitors: Barney

Notes:

Project:		Sherwood Forest Elementary School			Job:		14-02-002	
Location:		4801 Maid Marion Drive			Report #:		1	
Fair Working Days To Date:					Date:		03/21/2016	
Weather Delays To Date:					Day:		Monday	
Is Today Claimed as Weather Day?		N			Precipitation Amount:			
Critical Path Work Effected?		N			Temp:		Low	High
							49	63

Employee	Work Accomplished								
George Caillouet									
Tanner Broughton									
Ellen Heck	(6:45-6:00) oversee site operation								
Marybeth Leonard									
George Caillouet									
Ellen Heck	(6:45-5:30) oversee site operation								
Marybeth Leonard									
George Caillouet									
Tanner Broughton									
Ellen Heck	(6:45-5:30) oversee site operation								
Marybeth Leonard									
George Caillouet									
Ellen Heck	(6:45-6:00) oversee site operation								
Marybeth Leonard									
George Caillouet									
Ellen Heck	(6:45-2:30) oversee site operation								
Marybeth Leonard									
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	1	10				New Academic - began installing science casework			
	1	11				New Academic - install casework in science rooms			
	1	11				New Academic - install casework in science rooms			
	1	10				New Academic - install casework in science rooms			
	3	24				Hahn - began installation of bleachers			
	3	20				Hahn - work on bleachers			
CORE Construction Services, LLC	3	28				Slim - install temp handrails in main stairs, moved out dumpsters clean-up; Pop- clean-up ; Rafael - install proper bolts in handrails @ stair D & E, waterproofed beam at front entry canopy behind brick			
CORE Construction Services, LLC	3	24				Slim - cover gym floor, grade dirt at dumpsters, help with office move; Pop- clean-up ; Rafael - install proper bolts in handrails @ stair D & E			
CORE Construction Services, LLC	3	24				Slim - cover gym floor, clean site, help with office move; Pop- clean-up ; Rafael - waterproof @ car drop off patches			
CORE Construction Services, LLC	3	24				Slim - misc fire caulk/clean-up; Pop- clean-up ; Rafael - chipped slab for NOG			
CORE Construction Services, LLC	2	14				Slim & Pops - disperse materials to proper floors, clean-up and help move offices			
Bernhard Mechanical Contractors, L.L.C.	13	130				continue to install fixtures in D2 gang RR's; install emergency shower head in science room; install mop sink in laundry room in C1; clean-up			
Bernhard Mechanical Contractors, L.L.C.	1	8				Atlas - installing flex and diffusers on 2nd & 3rd floors			
Bernhard Mechanical Contractors, L.L.C.	5	40				ISS - insulate roof top units; insulate diffusers on 3rd floor			
Bernhard Mechanical Contractors, L.L.C.	2	16				Synergy - pulling wire to roof AHU's			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

mostly sunny

Precipitation Amount:

Date: 03/22/2016

Day: Tuesday

Temp: Low High

59

71

Bernhard Mechanical Contractors, L.L.C.	10	95	continue to install fixtures in D2 gang RR's; install emergency shower head in science room; install mop sink in laundry room in C1; clean-up
Bernhard Mechanical Contractors, L.L.C.	1	8	Atlas - installing flex and diffusers on 2nd & 3rd floors
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - insulate roof top units; insulate diffusers on 3rd floor; repair insulation throughout
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy - installing devices
Bernhard Mechanical Contractors, L.L.C.	12	138	continue to install fixtures in D2 gang RR's; install emergency shower head in science room; clean-up
Bernhard Mechanical Contractors, L.L.C.	1	8	Atlas - installing flex and diffusers on 2nd & 3rd floors
Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - repair insulation throughout
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	12	138	continue to install fixtures in D2 gang RR's; install emergency shower head in science rooms; check for leaks; clean-up
Bernhard Mechanical Contractors, L.L.C.	1	8	Atlas - installing flex and diffusers on 2nd & 3rd floors
Bernhard Mechanical Contractors, L.L.C.	6	48	ISS - repair insulation throughout; insulating diffusers; installing saddles
Bernhard Mechanical Contractors, L.L.C.	4	32	Synergy - start up RTU's & VAV's
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.	3	23	polish floor adjacent to walls
D&T Tile & Terrazzo Co. Inc.	3	23	installing terrazzo base
D&T Tile & Terrazzo Co. Inc.	3	23	installing terrazzo base
D&T Tile & Terrazzo Co. Inc.			
Firestop International LLC	2	16	fire/smoke caulk on 3rd floor
Firestop International LLC	2	16	fire/smoke caulk on 3rd floor
Firestop International LLC	2	16	fire/smoke caulk on 3rd floor
Firestop International LLC	2	16	fire/smoke caulk on 3rd floor/ brick joints
Firestop International LLC			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Holi Services Inc	2	20	Mike & Eddie - clean site
Holi Services Inc	2	20	Mike - clean up; Eddie - work with Rafael installing handrails 2
Holi Services Inc	2	20	Mike - clean up; Eddie - clean up
Holi Services Inc	2	20	Mike - clean up; Eddie - clean up
Holi Services Inc			
Morris Drywall Systems Inc	11	110	clean-up; finished working on clouds in media room; began installation of accoustical frames; install border tiles on D1 & E1
Morris Drywall Systems Inc	11	110	clean-up; finished working on clouds in media room; began installation of accoustical frames; install border tiles on D1 & E1
Morris Drywall Systems Inc	12	120	clean-up; installation of accoustical frames; install border tiles on D2 & E2; install grid in corridor on D2 in front of elevato; install patches in dense glass @ car drop off where lights were relocated

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	03/24/2016	
Weather Delays To Date:			Day:	Thursday	
Is Today Claimed as Weather Day?	N		Weather Condition:	cloudy skies	
Critical Path Work Effected?	N		Precipitation Amount:		
			Temp:	Low	High
				55	76
Morris Drywall Systems Inc	12	120	clean-up; install border tiles on D2 & E2; install grid in corridor on D2 in front of elevato; install misc grid		
Morris Drywall Systems Inc					
New Orleans Glass Company, Inc.	1	5	worked on hardware and some caulking		
New Orleans Glass Company, Inc.	3	24	install storefront doors at east side of main stairs and at east end of C1		
New Orleans Glass Company, Inc.	3	24	install storefront doors at east & south ends of main corridor		
New Orleans Glass Company, Inc.	3	21	install storefront doors and hardware		
New Orleans Glass Company, Inc.					
Phoenix Constructors LLC	4	36	install last catch basin		
Phoenix Constructors LLC	4	24	completed stormline work at east side of gym; graded city sidewalk on Robin Hood north end		
Phoenix Constructors LLC	3	27	graded city sidewalk on Robin Hood north end; backfill at islands		
Phoenix Constructors LLC	3	12	backfill at islands		
Phoenix Constructors LLC					
Cordeiro LLC	6	48	pour sidewalk on Robin Hood and Maid Marion		
Cordeiro LLC	5	40	form sidewalk on Robin Hood north half; form/prep pad around backflow preventers		
Cordeiro LLC					
Cordeiro LLC	8	56	pour city sidewalk along Robin Hood and pad around backflow preventer		
Cordeiro LLC					
ProTech Fixture & Display LLC					
ProTech Fixture & Display LLC	3	24	install misc millwork; install reception desk in D1		
ProTech Fixture & Display LLC	7	35	install misc millwork; install reception desk in D1		
ProTech Fixture & Display LLC	6	48	install misc millwork; install reception desk in D1		
ProTech Fixture & Display LLC	7	32	install misc millwork; install reception desk in D1		
Rufino's Painting & Construction Inc.	10	80	misc tape,float & paint on 3rd floor and t&f in media room		
Rufino's Painting & Construction Inc.	10	80	misc tape,float & paint on 1st floor and t&f in media room; sand 2nd floor slab		
Rufino's Painting & Construction Inc.	12	96	misc tape,float & paint on 1st floor and t&f in media room & music room; sand 2nd floor slab		
Rufino's Painting & Construction Inc.	10	80	misc tape,float & paint on 1st floor and t&f in media room & music room; sand 2nd floor slab		
Rufino's Painting & Construction Inc.	12	84	misc tape,float & paint on all floors and t&f in media room & music room; sand 2nd floor slab		
Peachtree Protective Covers					
Peachtree Protective Covers					
Peachtree Protective Covers					
Peachtree Protective Covers					
Quality Iron Fabricators Inc.					
Quality Iron Fabricators Inc.					
Quality Iron Fabricators Inc.					
Quality Iron Fabricators Inc.					
Quality Iron Fabricators Inc.					
River City Fire Protection					
River City Fire Protection					
River City Fire Protection					
River City Fire Protection					

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	03/25/2016	
Weather Delays To Date:			Day:	Friday	
Is Today Claimed as Weather Day?	N		Temp:	Low	High
Critical Path Work Effected?	N			58	72

River City Fire Protection					
Roofing Solutions LLC	4	40	install soffit panels near courtyard and continued installing hat channels @ car drop off		
Roofing Solutions LLC	1	1	Cody came by to investigate gutter failure issue at eyebrows		
Roofing Solutions LLC	8	76	finish soffit panels at loading dock and continued installing hat channels @ car drop off		
Roofing Solutions LLC					
Roofing Solutions LLC	8	76	finished installing hat channels @ car drop off and began installing panels; completed panels @ loading dock		
Roofing Solutions LLC	7	28	remove & repair damaged gutters @ eyebrows		
Roofing Solutions LLC	8	40	installing panels at narrow end of car drop off soffit		
Roofing Solutions LLC					
Roofing Solutions LLC					
Roofing Solutions LLC					
Multivista Construction Documentation					
Multivista Construction Documentation					
Multivista Construction Documentation					
Multivista Construction Documentation					
Multivista Construction Documentation					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Alack Refrigeration Company					
Allied Construction, LLC					
Allied Construction, LLC					
Allied Construction, LLC	2	16	cleaning mortar off of concrete; pointing up holes; punch		
Allied Construction, LLC	2	16	cleaning mortar off of concrete; pointing up holes; punch		
Allied Construction, LLC	2	10	cleaning mortar off of concrete; pointing up holes; punch		
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
Gulf South Engineering & Testing Inc	2	4	came and picked up floor moisture tests; here for concrete pour		
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc	1	4	Monitored concrete pour		
Gulf South Engineering & Testing Inc					
Ellison Builders					
Ellison Builders	3	24	install doors & hardware on E1		
Ellison Builders	3	24	install doors & hardware on D1 & E1		
Ellison Builders					
Ellison Builders					
Malone All Star JV, LLC	21	168	branch circuits E2; hook up lights in E1, E2 & E3 including corridors; hook up kitchen equipment; installing wire mold on E2; clean up		

Job: 14-02-002

Report #: 1

Date: 03/21/2016

Weather Condition: sunny

Day: Monday

Precipitation Amount:

Temp: Low High

49 63

[illegible]

Remarks: River City Fire did not show up on site as scheduled.

Rain hit when pouring concrete. Cordeiro was able to not lose anything during the pour of the city sidewalk and backflow preventer pour.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	03/28/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			59 74

Employee	Work Accomplished									
George Caillouet										
Tanner Broughton										
Ellen Heck	(6:45-6:00) oversee site operation									
Marybeth Leonard										
George Caillouet										
Ellen Heck	(6:45-5:10) oversee site operation									
Marybeth Leonard										
George Caillouet										
Ellen Heck	(6:20-7:00) oversee site operation/corporate safety meeting									
Marybeth Leonard										
Ellen Heck	(6:30-5:15) oversee site operation									
Marybeth Leonard										
George Caillouet										
Ellen Heck	(6:45-3:40) oversee site operation									
Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch	
	3	24				Hahn - installation of bleachers				
	3	24				Hahn - installation of bleachers				
	3	24				Hahn - installation of bleachers				
	1	2				Hahn - installed replacement basketball goal				
	3	9				Hahn - installation of bleachers				
CORE Construction Services, LLC	2	19				Slim - misc fire caulk/help move office; Pop- moving				
CORE Construction Services, LLC	3	25				Slim & Pops - moved offices/ fixed fence; Raphael - helped with moving and worked on expansion jt.				
CORE Construction Services, LLC	3	30				Slim & Pops - installed gate & fixed fence; Raphael - install handrail at stage steps and chip at front entry door so threshold would work				
CORE Construction Services, LLC	3	27				Slim & Pops - installed gate & fixed fence; Raphael - waterproof soffits at exterior alcoves				
CORE Construction Services, LLC	3	24				Slim & Rafael - caulk @ sound walls & cut holes for fire extinguisher cabinets as needed; Pops - clean-up				
Bernhard Mechanical Contractors, L.L.C.	14	112				continue to install fixtures in D2 gang RR's; fix multiple leaks in hot water piping				
Bernhard Mechanical Contractors, L.L.C.										
Bernhard Mechanical Contractors, L.L.C.	5	40				ISS - repair insulation throughout; insulating diffusers on 3rd floor; insulating condensate lines' on roof top units				
Bernhard Mechanical Contractors, L.L.C.										
Bernhard Mechanical Contractors, L.L.C.	11	88				plumb in sinks in science rooms; install fixtures in RR's on 2nd floor				
Bernhard Mechanical Contractors, L.L.C.						Synergy - Rafael- work on programming				

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

cloudy

Precipitation Amount:

Date: 03/29/2016

Day: Tuesday

Temp: Low High

65

71

Bernhard Mechanical Contractors, L.L.C.	5	40	ISS - repair insulation throughout; insulating condensate lines' on roof top units
Bernhard Mechanical Contractors, L.L.C.	2	14	Johnson Controls - work on warranty work on one of the Chillers
Bernhard Mechanical Contractors, L.L.C.	13	104	plumb in sinks in science rooms; install fixtures in gang RR's on 3rd floor; began installing sinks in millwork on 1st floor
Bernhard Mechanical Contractors, L.L.C.	3	24	Synergy - Corey- work on programming
Bernhard Mechanical Contractors, L.L.C.	7	56	ISS - finishing putting on color jacket in mechanical rooms; installing saddle's and repairing insulation on 2nd & 3rd floors; finishing condensate drains on roof top units
Bernhard Mechanical Contractors, L.L.C.	2	8	Johnson Controls - work on warranty work on one of the Chillers
Bernhard Mechanical Contractors, L.L.C.	15	120	plumb in sinks in science rooms; installing sinks in millwork on 1st floor; turned on A/C's in D & E
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	7	56	ISS - finishing putting on color jacket in mechanical rooms; installing saddle's and repairing insulation on all floors; insulating diffuser backs on E2
Bernhard Mechanical Contractors, L.L.C.			
Bernhard Mechanical Contractors, L.L.C.	10	80	plumb in sinks in science rooms; installing sinks in millwork on 1st floor
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy - working on programming of units in D & E
Bernhard Mechanical Contractors, L.L.C.	7	56	ISS - finishing putting on color jacket in mechanical rooms; installing saddle's and repairing insulation on all floors; insulating diffuser backs on E3
Bernhard Mechanical Contractors, L.L.C.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.			
D&T Tile & Terrazzo Co. Inc.			
Firestop International LLC	2	16	fire/smoke caulk on 1st & 2nd floors/ brick joints
Firestop International LLC	2	16	fire/smoke caulk on 1st & 2nd floors/ brick joints
Firestop International LLC			
Firestop International LLC	1	8	fire/smoke caulk on 3rd floor/ brick joints
Firestop International LLC	2	16	fire/smoke caulk on 3rd floor & misc
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Holi Services Inc	2	16	Mike - moving; Eddie - fire caulk and moving
Holi Services Inc	2	16	Mike & Eddie - moved offices/fixed fence (last day)
Holi Services Inc			
Holi Services Inc			
Holi Services Inc			
Morris Drywall Systems Inc	10	80	clean-up; install border tiles on D2 & E2; install misc grid; fire/smoke caulk; rocked wall at C2 next to main stairs
Morris Drywall Systems Inc	12	96	clean-up; misc rock on 2nd floor; install grid on north half of media room
Morris Drywall Systems Inc	12	96	clean-up; misc rock on all floors; install grid on north half of media room; began grid in main corridor of B & C

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

cloudy

Precipitation Amount:

Date: 03/31/2016

Day: Thursday

Temp: Low High

70

79

Morris Drywall Systems Inc	12	96	clean-up; misc rock on all floors; install grid on north half of media room; began grid in main corridor of B & C
Morris Drywall Systems Inc	9	72	install grid in main corridor on B1 & C1, music room and locker room on D3; finish rocking walls in rr's across from elevator on 2 & 3; misc rock
New Orleans Glass Company, Inc.	2	16	install hardware on exterior doors
New Orleans Glass Company, Inc.	3	21	install hardware on exterior doors & set glass in wood doors
New Orleans Glass Company, Inc.	3	24	install hardware on exterior doors
New Orleans Glass Company, Inc.	3	24	install hardware on exterior doors
New Orleans Glass Company, Inc.	2	16	install hardware on exterior doors
Phoenix Constructors LLC	4	32	graded south side and prepped for downspouts
Phoenix Constructors LLC	4	32	graded south side and prepped for downspouts
Phoenix Constructors LLC	4	32	graded south side and prepped for downspouts
Phoenix Constructors LLC	4	32	graded south side and backfilled @ islands
Phoenix Constructors LLC			
Cordeiro LLC	4	32	wreck forms, clean-up, & form a splash blocks
Cordeiro LLC			
Cordeiro LLC			
Cordeiro LLC			
Cordeiro LLC			
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC	3	24	cut countertops for sinks and set cabinets on 2nd floor
ProTech Fixture & Display LLC	3	24	cut countertops for sinks and set cabinets on 2nd floor
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC	3	24	install cabinets on 3rd floor and work on 1st and 2nd floor
Rufino's Painting & Construction Inc.	6	48	misc tape,float & paint & music room
Rufino's Painting & Construction Inc.	8	64	misc tape,float & paint, work in music room, sand/prime @ main vestibule ceiling and main stairwell
Rufino's Painting & Construction Inc.	9	72	misc tape,float & paint, work in music room
Rufino's Painting & Construction Inc.	9	72	misc tape,float & paint, work in music room
Rufino's Painting & Construction Inc.	8	64	paint stage ceiling; misc finishing
Peachtree Protective Covers			
Peachtree Protective Covers			
Peachtree Protective Covers			
Peachtree Protective Covers			
Peachtree Protective Covers			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
Quality Iron Fabricators Inc.			
River City Fire Protection			
River City Fire Protection	4	34	install heads in classrooms on E3
River City Fire Protection	4	38	install heads on 2nd floor and cafeteria
River City Fire Protection	4	20	install heads in classrooms on E3, cafeteria &
River City Fire Protection			
Roofing Solutions LLC	4	38	installing panels at wide area of car drop off soffit

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/28/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				59	74

Roofing Solutions LLC			
Roofing Solutions LLC	7	56	installing panels at wide area of car drop off soffit, infill on north face of stairwell E and in exterior alcoves
Roofing Solutions LLC	1	2	Troy came by and checked out what his crew needed for when they come back.
Roofing Solutions LLC	7	56	installing panels at wide area of car drop off soffit and in exterior alcoves
Roofing Solutions LLC	7	63	continue installing conductor heads and downspouts & coping
Roofing Solutions LLC	7	56	installing panels at wide area of car drop off soffit and in exterior alcoves
Roofing Solutions LLC			
Roofing Solutions LLC	6	48	Install walk pads and remainder of pads for lightning protection
Roofing Solutions LLC	6	48	installing panels at wide area of car drop off soffit and in exterior alcoves
Roofing Solutions LLC			
Roofing Solutions LLC	2	2	Tom and another guy came and checked out roof leaks
Multivista Construction Documentation	1	2	Nick came out and took progress and ceiling cover photos
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC	2	16	cleaning mortar off of concrete; pointing up holes; punch
Allied Construction, LLC			
Allied Construction, LLC	3	21	punch out
Allied Construction, LLC			
Allied Construction, LLC			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc	1	1	came and set calcium chloride tests in areas A, B & C
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Ellison Builders			
Ellison Builders	3	25	install fire extinguisher cabinets, mirrors & grab bars on all floors
Ellison Builders	3	24	work on toilet partitions in C1 gang RR's
Ellison Builders			
Ellison Builders			
Malone All Star JV, LLC	18	171	hook up lights in gang RR's; trim out in E1 classrooms; hang lights in mechanical storage

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	03/28/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				59	74

Malone All Star JV, LLC	3	24	ADS - install call buttons
Malone All Star JV, LLC			
Malone All Star JV, LLC	19	181	hook up lights in gang RR's; trim out in E1 & E2 classrooms; install lights in E3 corridor
Malone All Star JV, LLC	3	24	ADS - pull wire
Malone All Star JV, LLC	2	14	Bonded - worked on lightning protection
Malone All Star JV, LLC	18	181	hook up lights in E3 corridor; trim out in E1 & E2 classrooms;finish working above ceiling in corridors in B & C
Malone All Star JV, LLC	3	24	ADS - pull wire
Malone All Star JV, LLC	2	14	Bonded - worked on lightning protection
Malone All Star JV, LLC	8	64	Data - sort & pull cables, install racks and terminate wires; place waps in classrooms on 1st floor
Malone All Star JV, LLC	17	136	hook up lights in E3 corridor; trim out in E1, E2 & E3 classrooms; branch circuits in C2 & E3; working in mechanical rooms
Malone All Star JV, LLC	3	24	ADS - pull wire
Malone All Star JV, LLC	2	14	Bonded - worked on lightning protection
Malone All Star JV, LLC	6	54	Data - sort & pull cables, install racks and terminate wires
Malone All Star JV, LLC	18	148	hook up lights in E3 corridor; trim out in E2 & E3 classrooms; turn on circuits in E1 & E2
Malone All Star JV, LLC	3	24	ADS - pull wire; install speakers in classrooms on 2nd floor
Malone All Star JV, LLC	4	32	Data - routing and dressing up cables
Malone All Star JV, LLC	6	54	Data - sort & pull cables, install racks and terminate wires
Heritage Flooring Inc.			
Heritage Flooring Inc.	2	16	grout changing room in C1
Heritage Flooring Inc.			
Heritage Flooring Inc.	2	2	install 5x4 samples for VCT
Heritage Flooring Inc.	2	10	installing transitions next to ceramic tile floors on 1st & 2nd floors
Heritage Flooring Inc.			Mitchel came by and took ph samples on the 1st floor in D & E
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
Heritage Flooring Inc.			
		491	3963

Remarks:

Communication with Subcontractors: Received notification from Protech about condition of bldg (too hot/no air). Air in fact was on; just heat was coming out. It did not get above 90 degrees.

Notes:

Project:		Sherwood Forest Elementary School			Job:		14-02-002	
Location:		4801 Maid Marion Drive			Report #:		1	
Fair Working Days To Date:					Date:		04/04/2016	
Weather Delays To Date:					Day:		Monday	
Is Today Claimed as Weather Day?		N			Precipitation Amount:			
Critical Path Work Effectuated?		N			Temp:		Low	High
							58	76

Employee	Work Accomplished					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:45-5:45) oversee site operation					
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:45-5:15) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:45-3:40) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton						
Ellen Heck	(6:40-5:15) oversee site operation					
Marybeth Leonard						
George Caillouet						
Tanner Broughton						
Marybeth Leonard						

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	14				GC Specialties - install concession counter door and hood on OH door in maintenance room			
CORE Construction Services, LLC	3	25				Slim & Pops - worked on closing up gaps so penetrations could be caulked/ worked on cleaning out trailer; Rafael - worked on trailer			
CORE Construction Services, LLC	3	27				Slim & Pops -clean up/ worked on cleaning out trailer; Rafael - worked on trailer/ clean-up			
CORE Construction Services, LLC	3	27				Slim & Pops -clean up; seal/caulk at accoustical and smoke walls; Rafael - clean-up			
CORE Construction Services, LLC	3	27				Slim & Pops -clean up; seal/caulk at accoustical and smoke walls; Rafael - clean-up			
CORE Construction Services, LLC	3	24				Slim & Pops -clean up; seal/caulk at accoustical and smoke walls; Rafael - clean-up			
Bernhard Mechanical Contractors, L.L.C.	13	104				installing sinks in millwork on 1st floor & 2nd floor			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	5	25				ISS - painting armaflex on chillers 1 & 2; insulating diffuser backs on 2nd floor; repairing insulation throughout			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	10	80				hooking up sinks in millwork on 1st floor & 2nd floor			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

sunny

Precipitation Amount:

Date:

04/05/2016

Day:

Tuesday

Temp:

Low High

60 77

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

7

56

x

hooking up sinks in millwork on 2nd floor

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

7

56

hooking up sinks in millwork on 2nd floor

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

1

8

Synergy - pulling cat 5 to electric meter IT room; connecting water meter; mounting DJP switches

Bernhard Mechanical Contractors, L.L.C.

7

56

hooking up sinks in millwork on 3rd floor

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

Bernhard Mechanical Contractors, L.L.C.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

D&T Tile & Terrazzo Co. Inc.

Firestop International LLC

1

8

fire/smoke caulk on 1st floor admin corridor/ brick caulk

Firestop International LLC

2

16

fire/smoke caulk on 2nd & 3rd floor shaft walls & 1st floor admin corridor / brick caulk

Firestop International LLC

1

4

fire/smoke caulk on 2nd & 3rd floor shaft walls & 1st floor admin corridor / brick caulk

Firestop International LLC

Firestop International LLC

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Kone Inc

Holi Services Inc

Holi Services Inc

Holi Services Inc

Holi Services Inc

Holi Services Inc

Morris Drywall Systems Inc

8

72

install grid in main corridor on B1 & C1, and did north section of music room; finish rocking walls in rr's across from elevator on 2 & 3

Morris Drywall Systems Inc

9

81

install grid in main corridor on B1 & C1, and did center section of music room; install ceiling tile in cafeteria

Morris Drywall Systems Inc

8

72

x

finish installing grid in main corridor on B1 & C1; install border tiles on 2nd floor

Morris Drywall Systems Inc

9

81

install border tiles on all floors; began installing tile in classrooms on 2nd floor until I stopped them so that the waps could be relocated.

Morris Drywall Systems Inc

9

72

install ceiling tiles in classrooms on 1st & 2nd floors

New Orleans Glass Company, Inc.

2

16

install hardware on exterior doors

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/05/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				60	77
New Orleans Glass Company, Inc.	2	16		install hardware on exterior doors		
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.	3	9		install glass on media room doors and fire glass in		
New Orleans Glass Company, Inc.						
Phoenix Constructors LLC	4	32		grade south side and began removing dirt pile; backfill @ islands		
Phoenix Constructors LLC	4	32		haul off dirt pile in SE corner of property; backfill at islands		
Phoenix Constructors LLC	4	32		haul off dirt pile in SE corner of property; backfill at islands		
Phoenix Constructors LLC	4	32		haul off dirt pile in SE corner of property; backfill at islands		
Phoenix Constructors LLC	4	32		haul off dirt pile in SE corner of property; backfill at islands		
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC	3	18		poured splash blocks at bottom of downspouts		
Cordeiro LLC						
Cordeiro LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC	3	24		install cabinets on 3rd floor and cut counters for sinks		
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC	3	15		install millwork in D216; finish installation of reception desk on D2		
ProTech Fixture & Display LLC						
Rufino's Painting & Construction Inc.	4	30		paint stage ceiling; misc finishing		
Rufino's Painting & Construction Inc.	4	32		paint stage ceiling; misc finishing		
Rufino's Painting & Construction Inc.	4	32	x	finish patching furdowns in cafeteria; misc painting		
Rufino's Painting & Construction Inc.	3	24		misc patching & painting		
Rufino's Painting & Construction Inc.	3	24		misc patching & painting		
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection	3	29	x	installing heads on 1st floor		
River City Fire Protection	3	26		installing heads		
River City Fire Protection						
Roofing Solutions LLC	6	57		installing panels at wide area of car drop off soffit and in exterior alcoves		
Roofing Solutions LLC						
Roofing Solutions LLC	6	48		installed walk pads on high roof of D & E		
Roofing Solutions LLC	6	24		installing panels at wide area of car drop off soffit and in exterior alcoves		
Roofing Solutions LLC						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/05/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				60	77

Roofing Solutions LLC	6	48		installed walk pads on high roof of D & E
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC	6	48	x	installed walk pads on A & B
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC	6	48		installed walk pads on A & B
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Multivista Construction Documentation				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company				
Alack Refrigeration Company	2	2		installed new switch to freezer
Alack Refrigeration Company				
Allied Construction, LLC	2	16		punch gym walls
Allied Construction, LLC	2	16		installed brick next to curtainwall @ main entry to B
Allied Construction, LLC	2	16		punch
Allied Construction, LLC	2	16		punch
Allied Construction, LLC	2	16		punch work on extrior.
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
CFI Insulation Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc	1	2		put down calcium chloride tests for floor moisture
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Gulf South Engineering & Testing Inc				
Ellison Builders	3	24		began hanging doors on 2nd floor
Ellison Builders	4	36		hanging doors on 2nd floor and began hanging doors on 3rd floor
Ellison Builders	4	36		hanging doors on 2nd floor and began hanging doors on 3rd floor
Ellison Builders	4	36		hanging doors on 3rd floor
Ellison Builders				
Malone All Star JV, LLC	18	148		hang lights in media room; trim out in E2 & E3 classrooms; turn off temp power
Malone All Star JV, LLC	3	24		ADS - pull wire; install speakers in classrooms on 2nd floor
Malone All Star JV, LLC	4	32		Data - routing and dressing up cables

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/04/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				58	76

Malone All Star JV, LLC						
Malone All Star JV, LLC	18	148		hang lights in media room; trim out in E3; remove temp wiring; install lights in music room		
Malone All Star JV, LLC	3	24		ADS - pull wire; trim out devices		
Malone All Star JV, LLC	2	16		Data - routing and dressing up cables		
Malone All Star JV, LLC	2	8		work on lightning protection		
Malone All Star JV, LLC	17	136	x	hang lights in media room; trim out in E3; remove temp wiring; install lights in music room		
Malone All Star JV, LLC	3	24	x	ADS - pull wire; trim out devices		
Malone All Star JV, LLC	2	16		Data - routing and dressing up cables		
Malone All Star JV, LLC						
Malone All Star JV, LLC	18	144	x	work on lights in media room, music room & stage; trim out in E3; remove temp wiring; install wire mold covers on 1st & 2nd floors		
Malone All Star JV, LLC	4	32		ADS - pull wire; trim out devices		
Malone All Star JV, LLC	3	24		Data - routing and dressing up cables; moving waps in classrooms		
Malone All Star JV, LLC						
Malone All Star JV, LLC	18	144		work on lights in media room & stage; trim out in E3; remove temp wiring; install wire mold covers on 3rd floor		
Malone All Star JV, LLC	4	32		ADS - pull wire; trim out devices		
Malone All Star JV, LLC	3	24		Data - routing and dressing up cables		
Heritage Flooring Inc.	2	16		cleaned/punched ceramic tile		
Heritage Flooring Inc.	4	32		prepped concession and both gym offices		
Heritage Flooring Inc.	3	18		cleaned/punched ceramic tile		
Heritage Flooring Inc.	4	32		layed vct in concession and both gym offices and prepped kitchen office and maintenance office and locker room		
Heritage Flooring Inc.	3	18		cleaned/punched ceramic tile		
Heritage Flooring Inc.	4	32		layed vct in kitchen office and maintenance office and locker room and began prepping cafeteria		
Heritage Flooring Inc.						
Heritage Flooring Inc.	4	38		layed vct in maintance locker room and prepping and began laying cafeteria		
Heritage Flooring Inc.	4	32		Installing VCT at Cafeteria		
	388	3072				

Remarks:

Verbal or Written Instruction from Architect or Engineer: Was directed by Jacobs to move WAPs at least 30' apart.

Inspections: SFM Scheduled for next Thursday.

Notes:

Job: 14-02-002

Report #: 1

Date: 04/11/2016

Day: Monday

Temp: Low High

68 75

Employee				Work Accomplished						
George Caillouet										
Tanner Broughton										
Ellen Heck				(6:35 - 5:15) oversee site operations						
Marybeth Leonard										
George Caillouet										
Tanner Broughton										
Ellen Heck				(6:45 - 5:00) oversee site operations						
Marybeth Leonard										
George Caillouet										
Tanner Broughton										
Ellen Heck				(6:45 - 5:10) oversee site operations						
Marybeth Leonard										
George Caillouet										
Tanner Broughton										
Ellen Heck				(6:45 - 5:20) oversee site operations						
Marybeth Leonard										
George Caillouet										
Tanner Broughton										
Ellen Heck				(6:45 - 5:20) oversee site operations						
Marybeth Leonard										
Ellen Heck				(6:50 - 3:30) oversee site operations						
Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch	
	5	40	x			Wenger - install music storage units				
	2	16				GC Specialties - install lockers in locker rooms				
	4	32				GC Specialties - install lockers in locker rooms				
CORE Construction Services, LLC	3	24				Slim & Pops -clean up exterior; Rafael - clean-up & install expansion jt on 2nd floor				
CORE Construction Services, LLC	3	24				Slim & Pops -clean up; Rafael - clean-up & install expansion jt on 2nd floor				
CORE Construction Services, LLC	3	27				Slim & Pops -clean up, patch concrete around floor boxes in media room; Rafael - clean-up, moved materials				
CORE Construction Services, LLC	3	23				Slim & Pops -clean up, patch concrete around floor boxes in media room/ install smoke caulk; Rafael - work on expansion joints				
CORE Construction Services, LLC	3	24				Slim & Pops -clean up,install FRP at mop sinks, assist in above ceiling inspection; Rafael - work on expansion joints				

Project:		Sherwood Forest Elementary School			Job:		14-02-002	
Location:		4801 Maid Marion Drive			Report #:		1	
Fair Working Days To Date:					Date:		04/16/2016	
Weather Delays To Date:					Day:		Saturday	
Is Today Claimed as Weather Day?		N			Temp:		Low	High
Critical Path Work Effected?		N					66	72

CORE Construction Services, LLC						
Bernhard Mechanical Contractors, L.L.C.	7	56			hooking up sinks in millwork on 3rd floor	
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	1	8			Synergy - wiring up devices	
Bernhard Mechanical Contractors, L.L.C.	7	56			hooking up sinks in millwork on 3rd floor	
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	2	16	x		Synergy - wiring VAV's & devices	
Bernhard Mechanical Contractors, L.L.C.	7	56	x		hooking up sinks in millwork on 3rd floor; working on condensate drain lines on small units	
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	2	16	x		Synergy - putting devices on exhaust fans	
Bernhard Mechanical Contractors, L.L.C.	7	56			hooking up sinks in millwork on 3rd floor; working on condensate drain lines on small units	
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	2	16			Synergy - putting devices on exhaust fans	
Bernhard Mechanical Contractors, L.L.C.	7	56			hooking up sinks in millwork on 3rd floor; working on condensate drain lines on small units	
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	1	8			Synergy - putting devices on exhaust fans	
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.	1	7				
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC						
Firestop International LLC	1	8	x		fire/smoke caulking	
Firestop International LLC						
Firestop International LLC	3	3			install smoke & fire caulking on 3rd floor	
Firestop International LLC						
Firestop International LLC						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 04/11/2016	
Weather Delays To Date:		Day: Monday	
Is Today Claimed as Weather Day?	N	Weather Condition: cloudy	Temp: Low High
Critical Path Work Effected?	N		68 75

Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Morris Drywall Systems Inc	7	53				install ceiling tiles in classrooms on 1st & 2nd floors
Morris Drywall Systems Inc	8	64				fix misc patches in sheetrock; install border tiles on 3rd floor; fix door frames
Morris Drywall Systems Inc	8	64	x			fix misc patches in sheetrock; install border tiles on 3rd floor; fix door frames; fire caulk in stairwells
Morris Drywall Systems Inc	9	72				fix misc patches in sheetrock; install border tiles in music room; fire caulk in stairwells
Morris Drywall Systems Inc	8	64				clean up
Morris Drywall Systems Inc						
New Orleans Glass Company, Inc.	2	16				installing misc. glass in doors
New Orleans Glass Company, Inc.	1	1				misc hardware
New Orleans Glass Company, Inc.	3	8				misc hardware
New Orleans Glass Company, Inc.	2	16				caulking and drill out jamb for electronic hardware
New Orleans Glass Company, Inc.	2	3				came and changed out 1 piece of broken glass at back storefront doors and fixed locks to cafeteria
New Orleans Glass Company, Inc.						
Phoenix Constructors LLC	4	32				haul off dirt pile in SE corner of property; backfill at islands
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC	4	8				help dry up site
Phoenix Constructors LLC						
Cordeiro LLC						
Cordeiro LLC	2	4				wreck forms at splash blocks and remove fuel tank from site
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC	2	16	x			install counter top in concession area; install cubbies in E115; install cabinets in maintenance storage; misc cabinets in other rooms
ProTech Fixture & Display LLC	2	16				install millwork
ProTech Fixture & Display LLC	2	13				install millwork
ProTech Fixture & Display LLC	1	5				installed main reception desk; installed shelving in gym storage
Rufino's Painting & Construction Inc.	5	40				misc patching & painting; final coat in gym offices and storage room; sealed 1/2 of maintenance room
Rufino's Painting & Construction Inc.	6	48	x			misc patching & painting
Rufino's Painting & Construction Inc.	6	48	x			misc patching & painting; installed floor sealer in 3 rooms
Rufino's Painting & Construction Inc.	6	48				misc patching & painting
Rufino's Painting & Construction Inc.	5	40				misc patching & painting

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/16/2016	
Weather Delays To Date:				Day:	Saturday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					66	72

Rufino's Painting & Construction Inc.						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection	2	18	x	install heads in 3rd floor classrooms		
River City Fire Protection	2	19		install heads in 1st floor corridor and in classrooms on 3rd floor		
River City Fire Protection	2	18		install heads on 3rd floor and cleaned up their trash		
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC	7	49		install conductor heads and downspouts; work on reinstallation of gutters @ eyebrows		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	2	18		remove plastic from soffit panels		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	2	6		remove plastic from soffit panels		
Roofing Solutions LLC	2	1		Tom and another guy came by to see leaks		
Roofing Solutions LLC						
Roofing Solutions LLC	5	40		install soffit panels @ car drop off		
Roofing Solutions LLC	4	14		one guy came out to check out leaks and then 3 more arrived to make repairs		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	5	40		install soffit panels @ car drop off		
Roofing Solutions LLC	3	9		worked on repairing leaks		
Roofing Solutions LLC						
Roofing Solutions LLC	4	16		finished installing soffit panels at car drop off		
Roofing Solutions LLC	3	12		worked on repairing leaks @ eyebrow @ courtyard		
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Alack Refrigeration Company						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/12/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	cloudy/rain	
Critical Path Work Effected?	N			Temp:	Low	High
					66	78

Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC	2	16		punch work in gym		
Allied Construction, LLC	2	16		punch		
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders	4	26		Install toilet partition in gang restroom on 2nd floor		
Ellison Builders						
Ellison Builders	3	24		installed toilet accessories		
Ellison Builders						
Ellison Builders						
OPA Graphics Inc	2	12		install exterior school signage on top of canopy		
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC	15	120		work on lights in music room & stage; trim out in E3; install wire mold covers on 3rd floor		
Malone All Star JV, LLC						
Malone All Star JV, LLC	6	48		ADS - pull wire; trim out devices		
Malone All Star JV, LLC	2	16		Data - routing and dressing up cables		
Malone All Star JV, LLC	18	144		work on lights in music room & stage; trim out in E3; install wire mold covers on 3rd floor		
Malone All Star JV, LLC						
Malone All Star JV, LLC	6	48	x	ADS - pull wire; trim out devices		
Malone All Star JV, LLC						
Malone All Star JV, LLC	2	16		Data - routing and dressing up cables		
Malone All Star JV, LLC						
Malone All Star JV, LLC	15	120	x	work on lights in music room & stage; trim out in E3; work on floor boxes in media room; finish removing temp lights on 1st floor; began installing lights in stairwell of D; working on lighting @ stage		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/13/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				65	71

Malone All Star JV, LLC	4	32	ADS - pull wire; trim out devices
Malone All Star JV, LLC	3	24	Data - routing and dressing up cables
Malone All Star JV, LLC	17	136	work on lights in music room & stage; trim out in E3; work on floor boxes in media room; finish removing temp lights on 1st floor; began installing lights in stairwell of E; working on lighting @ stage
Malone All Star JV, LLC	3	27	ADS - pull wire; trim out devices
Malone All Star JV, LLC	3	24	Data - routing and dressing up cables
Malone All Star JV, LLC	17	136	work on track lights in music room; trim out in E3; pull wires on stage; install lights in C1 corridor
Malone All Star JV, LLC	4	32	ADS - pull wire; trim out devices
Malone All Star JV, LLC	4	32	Data - routing and dressing up cables
Malone All Star JV, LLC			
Malone All Star JV, LLC	3	20	Data - routing and dressing up cables on 1st floor
Heritage Flooring Inc.	4	32	misc prep in cafeteria; lay vct in music storage
Heritage Flooring Inc.	3	12	lay vct in cafeteria
Heritage Flooring Inc.	4	36	lay vct in cafeteria
Heritage Flooring Inc.	1	1	came and walked job - did not do any work
Heritage Flooring Inc.	6	36	finish vct in cafeteria; prep in rooms adj to media room; 2nd crew arrived about noon and began prepping classrooms on E1 (234.5)
Heritage Flooring Inc.	6	48	prepped and began laying carpet tile in media room; began laying vct in east classrooms of E1
Heritage Flooring Inc.	5	24	layed carpet tile in media room;finished laying vct in east classrooms of E1 (2 guys for 1.5 hrs)
	376	2769	

Remarks:

Notes:

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	04/18/2016	
Weather Delays To Date:			Day:	Monday	
Is Today Claimed as Weather Day?	N		Precipitation Amount:	sunny	
Critical Path Work Effected?	N		Temp:	Low	High
				65	77

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:40 - 5:05) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35 - 5:45) oversee site operations
Marybeth Leonard	
Chad Goubert	came by and did a safety walk this morning
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35 - 5:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35 - 5:30) oversee site operations; went to office for class from 8:00-12:00
Marybeth Leonard	
George Caillouet	went to class @ office
Ellen Heck	(6:30 - 4:00) oversee site operations
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	7	48				SEC Casework - received and hauled up shelving and furniture for media room			
	4	12				GC Specialties - finished installing lockers in kitchen, maintenance and coaches offices			
	2	18	SEC Casework			Academic - installed splashes on cabinets in science labs			
CORE Construction Services, LLC	3	27				Pops & Slim - haul trash; Rafael - install FRP, install rubber in expansion jt in vestibule			
CORE Construction Services, LLC	3	27				Pops & Slim - haul trash/unload marker/tack bds; Rafael - install rubber in expansion jt in vestibule/help unload marker/tack bds			
CORE Construction Services, LLC	3	27				Pops & Slim - haul trash, work on fixing holes for trash receptacles, clean-up; Rafael - install rubber in expansion jt in vestibule, cut wood blocking on pump roof, seal accoustical wall penetrations on 3rd floor			
CORE Construction Services, LLC	3	29				Slim - cut holes for waste receptacles/ installed protection bd in D1 classroom for MEP storage; Rafael - seal accoustical wall penetrations on 3rd floor/ installed blocking for waste receptacles/completed expansion jt on 2nd floor; Pops - clean up			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/22/2016	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				65	79
CORE Construction Services, LLC	3	24		Slim - clean-up/move dumpsters; Rafael - install window sills in cafeteria; Pops - clean up		
Bernhard Mechanical Contractors, L.L.C.	6	48		install labels on pipes; worked on sinks & drains		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	3	24		Synergy -		
Bernhard Mechanical Contractors, L.L.C.	8	64	x	install labels on pipes; worked on sinks & drains; began fixing error in domestic water line loop		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	2	16		Tech Test - checking out exhaust fans		
Bernhard Mechanical Contractors, L.L.C.	3	24	x	Synergy - system checkout		
Bernhard Mechanical Contractors, L.L.C.	8	64		completed fixing error in domestic water line loop; fix misc leaks; work on commissioning items		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	4	28		Tech Test - checking out exhaust fans		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	7	56		fix misc leaks; work on commissioning items; caulk units on roof of E & D		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	2	16	Test Tech	gathering info on units and taking readings for exhaust fans		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	7	56		work on commissioning items; move materials to another room; set drains in showers; misc		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	6	45	Test Tech	gathering info on units and taking readings for exhaust fans		
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC	1	3		came and did some misc caulking		
Firestop International LLC						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Morris Drywall Systems Inc	5	40		install ceiling tiles in D1 & 2 & E1& 2 corridors		

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date: 04/19/2016

Day: Tuesday

Temp: Low High

65

77

Morris Drywall Systems Inc	5	40	x	installing smoke caulk in C2 and stairwells; fix window jambs; misc patch
Morris Drywall Systems Inc	7	48		installed tile in science rooms; fixed door frames; misc.
Morris Drywall Systems Inc	5	50		installed tile in classrooms on 3rd floor
Morris Drywall Systems Inc	5	50		installed tile in classrooms on 3rd floor; fire caulk in C2; clean-up
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC	4	24		hauled off dirt
Phoenix Constructors LLC	4	24		hauled off dirt
Phoenix Constructors LLC	1	4		did some grading
Phoenix Constructors LLC	4	32		did some grading and cut down downspout drains
Phoenix Constructors LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC	1	1		came to site to remove concrete splatter but floor guy had already taken care of it.
Cordeiro LLC	1	1		came to site to remove concrete splatter but floor guy had already taken care of it.
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
Rufino's Painting & Construction Inc.	6	48		cleaning floors; prepped main electrical on 2nd floor; sanded 1st floor rooms where he patched and primed; prepping for final coat in 1st floor admin
Rufino's Painting & Construction Inc.	7	56	x	sealed main electrical on 2nd floor; prepping for final coat in 1st floor admin; prepping for final coat in cafeteria
Rufino's Painting & Construction Inc.	10	80		sealed storage room and mech/electrical rooms (7 total); final coat in offices in D1; touch up media and music area
Rufino's Painting & Construction Inc.	9	72		sealed storage room and mech/electrical rooms (2 total); final coat in offices in D1; touch up media and music area; prep for final coat in classrooms of E1
Rufino's Painting & Construction Inc.	9	72		final coat in clinic area of D1; paint final coat in classrooms of E1
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.	3	29	CSI Construction Sv	install stainless steel midrails at main stairs from 2nd to 3rd floor
Quality Iron Fabricators Inc.	3	24	CSI Construction Sv	install stainless steel midrails at main stairs from 1st to 2nd floor and began welding to stringer

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/18/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				65	77

River City Fire Protection			
River City Fire Protection	2	16	continue installing heads on 3rd floor
River City Fire Protection	2	16	installing heads on 1st floor main corridor by gym & cafeteria
River City Fire Protection	2	16	installing heads throughout
River City Fire Protection	2	16	installing heads under bleachers; misc
Roofing Solutions LLC	5	45	installing conductor heads and downspouts; installing coping
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC	7	34	work on gutters at courtyard, installing downspouts
Roofing Solutions LLC	4	32	repairs on roofing
Roofing Solutions LLC			
Roofing Solutions LLC	7	63	work on gutters, installing conductor heads & downspouts
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC	7	63	work on gutters, installing conductor heads & downspouts
Roofing Solutions LLC	2	8	torch down roof on eyebrows
Roofing Solutions LLC			
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC			
Allied Construction, LLC			
Allied Construction, LLC	2	16	remove and replace block @ header of cafeteria window
Allied Construction, LLC	2	16	remove and replace block at window header in cafeteria
Allied Construction, LLC	2	16	patch/rub block in gym
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
Gulf South Engineering & Testing Inc	1	1	came and picked up calcium chloride tests
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/18/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				65	77

Ellison Builders						
Ellison Builders	3	27				install hardware on entrance doors to media room
Ellison Builders	3	27				install toilet partitions at the 3rd floor gang bathrooms
Ellison Builders	3	27				hung doors and installed hardware
Ellison Builders	3	24				hung doors and installed hardware
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC	12	96				continue working on stage; ; trim out in media room; relocate outlet and data in mant. storage; began underground site for Cox; tie up wires above ceiling on 2nd & 3rd floors; install lights in stairs; punch-out A, B & C
Malone All Star JV, LLC	5	40				ADS - punched out in gym, kitchen & cafeteria
Malone All Star JV, LLC	6	51				Data - installed smurf tube from floor to floor
Malone All Star JV, LLC	16	128	x			install lights in stair E; punch out ceilings on 3rd floor; punch out A, B & C; install underground for pole lights
Malone All Star JV, LLC	5	40				ADS - punched out in gym, kitchen & cafeteria
Malone All Star JV, LLC	2	18				Data - work in telecom closet on 1st floor
Malone All Star JV, LLC	15	120				install lights in stair E and main stairs; install track lights in music room; install lights in C1 & stage; punch out ceilings in E3
Malone All Star JV, LLC	3	24				ADS - trim out
Malone All Star JV, LLC	4	36				Data - work in telecom closet on 2nd & 3rd floors
Malone All Star JV, LLC	13	104				punch out 3rd floor; lights in C1, punch out stage
Malone All Star JV, LLC	5	40	ADS			trim out
Malone All Star JV, LLC	1	8	All Star Tech			work in telecom closet on 2nd & 3rd floors
Malone All Star JV, LLC	14	112				punch out C1,C2, E2 & E3; lights in C1, punch out stage
Malone All Star JV, LLC	2	16	ADS			trim out
Malone All Star JV, LLC	1	8	All Star Tech			work in telecom closet on 2nd floor
Heritage Flooring Inc.	7	24				layed carpet tile & vct in rooms off of media room; prepping/ laying vct in D1
Heritage Flooring Inc.	10	24				prepped and layed VCT on D1, E1 & E2; began prepping floors in admin 1st floor
Heritage Flooring Inc.	8	70				prepped and layed VCT on D1, E1 & E2; began prepping floors in admin 1st floor
Heritage Flooring Inc.	7	63				prepped and layed VCT on E1 & E2; prepped kiln room
Heritage Flooring Inc.	2	16				grouted single RR on 3rd floor across from elevator
Heritage Flooring Inc.	6	48				prepped and layed VCT on E1 & E2; layed kiln room
Heritage Flooring Inc.	2	16				grouted floor in single RR on 3rd floor across from elevator; laid tile in showers
	379	2914				

Remarks: Roofing solutions boom lifts were picked up (1 today and 1 yesterday)

Site is extremely muddy

Communication with Subcontractors: Micke Nicolay came and we discussed change under front canopy at main entrance.

Material Delivered: Heritage brought out 2 pallets of the green VCT.

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	04/25/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			68 80

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30 - 5:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30 - 5:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:30 - 5:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45 - 5:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Ellen Heck	(6:45 - 4:00) oversee site operations
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	19				Academic - installed library furniture			
CORE Construction Services, LLC	3	29				Slim - worked on kiln; Rafael -clean up; Pops - clean up			
CORE Construction Services, LLC	3	27				Slim - fixed curbs under storefront at main lobby; Rafael - install window sills in cafeteria; Pops - clean up			
CORE Construction Services, LLC	3	27				Slim - worked on walk-off mats in vestibule of B by mechanical room; Rafael - install wood blocking for main stair handrail; Pops - clean up			
CORE Construction Services, LLC	3	27				Slim - worked on walk-off mats in vestibule of B by mechanical room & began in gym; Rafael - install wood blocking for main stair handrail, install grab bar in kindergarten RR; Pops - clean up			
CORE Construction Services, LLC	3	27				Slim - worked on walk-off mats in vestibule of B by mechanical room & began in gym; Rafael - install wood blocking for main stair handrail, install grab bar in kindergarten RR; Pops - clean up			
Bernhard Mechanical Contractors, L.L.C.	6	48				work on commissioning items; set fixtures in RR's on 2 & 3 across from elevator			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	3	24	Test Tech			calibrate VAV's and set grilles			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	8	64				work on commissioning items; set fixtures in RR's on 2 & 3 across from elevator; worked on fixing crossed water lines on 2nd floor across from elevator; backfilled at acid dilution tank			
Bernhard Mechanical Contractors, L.L.C.	3	24	Synergy			system checkout			

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date:

04/26/2016

Day:

Tuesday

Temp:

Low High

71

81

Bernhard Mechanical Contractors, L.L.C.	3	24	Test Tech	calibrate VAV's and set grilles
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	6	48		work on commissioning items; set fixtures in RR's on 2 & 3 across from elevator; testing & caulking fixtures
Bernhard Mechanical Contractors, L.L.C.	1	2	Synergy	moved 1 thermostat & 2 CO2 sensors in media room to allow for shelving
Bernhard Mechanical Contractors, L.L.C.	5	40	Test Tech	run boxes via control program; read airflow, calibrate box and set grilles
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	8	64		work on commissioning items; working on kitchen equipment; testing & caulking fixtures
Bernhard Mechanical Contractors, L.L.C.			Synergy	
Bernhard Mechanical Contractors, L.L.C.	4	32	Test Tech	run boxes via control program; read airflow, calibrate box and set grilles
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.	8	64		work on commissioning items; working on kitchen equipment; adjusting floor drains; installing mixing valves at sinks in classrooms
Bernhard Mechanical Contractors, L.L.C.			Synergy	
Bernhard Mechanical Contractors, L.L.C.	4	32	Test Tech	reading and adjusting exhaust fans
Bernhard Mechanical Contractors, L.L.C.	4	24	ISS	repairing insulation
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.	2	8		worked some on grinding metal steps for terrazzo @ main stairs
D&T Tile & Terrazzo Co. Inc.	2	16		worked some on grinding metal steps for terrazzo @ main stairs
D&T Tile & Terrazzo Co. Inc.	3	20		began installing terrazzo steps & risers @ main stairs
D&T Tile & Terrazzo Co. Inc.	3	21		installing terrazzo steps & risers @ main stairs
Firestop International LLC	1	8		installed smoke and fire caulking in C2
Firestop International LLC	1	8		installed smoke and fire caulking in C2
Firestop International LLC				
Firestop International LLC				
Firestop International LLC				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc	1	1		Jeffrey came and got the elevator to work properly this afternoon
Holi Services Inc				
Holi Services Inc				
Holi Services Inc				
Holi Services Inc				
Holi Services Inc				
Morris Drywall Systems Inc	5	50		installed tile in classrooms on 3rd floor; fire caulk in C2; clean-up
Morris Drywall Systems Inc	5	40		installed misc ceiling tile; clean-up; haul off materials
Morris Drywall Systems Inc	5	40		installed misc ceiling tile; clean-up; haul off materials; remove tiles in cafeteria for Test Tec
Morris Drywall Systems Inc	6	48		received and stocked ceiling tile; clean-up; haul off materials; fix door frames
Morris Drywall Systems Inc	6	48		installed ceiling tile in media room and main lobby and corridor on B1 & C1; work on door frames in 2nd floor admin

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/25/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				68	80

New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
Rufino's Painting & Construction Inc.						
Rufino's Painting & Construction Inc.						
Rufino's Painting & Construction Inc.						
Rufino's Painting & Construction Inc.						
Rufino's Painting & Construction Inc.						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/28/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Weather Condition:	cloudy/rain	
Critical Path Work Effected?	N			Precipitation Amount:		
Temp:	Low		High			
	72		82			

River City Fire Protection	4	32	put on preliminary tests on 2nd & 3rd floors; running down leaks on 1st floor; worked on testing line on 1st floor; install trim
River City Fire Protection			
Roofing Solutions LLC	2	8	torch down roof on eyebrows
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC	2	14	install conductor heads and gutters
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC	4	16	came out to work on south eyebrow but got rained out
Roofing Solutions LLC			
Roofing Solutions LLC			
Roofing Solutions LLC	3	24	came out to work on south eyebrow
Roofing Solutions LLC			
Roofing Solutions LLC			
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Multivista Construction Documentation			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC			
Allied Construction, LLC			
Allied Construction, LLC	2	16	punch in gym
Allied Construction, LLC	2	16	punch in gym
Allied Construction, LLC			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc	2	1	decibal testing
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Ellison Builders	2	16	install tack & marker bds in areas A, B & C; misc accessories
Ellison Builders	3	24	install tack & marker bds in areas in E1
Ellison Builders	3	18	install tack & marker bds in areas in E1

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	04/28/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				72	82

Ellison Builders	3	24		install tack & marker bds in areas in E1
Ellison Builders				
OPA Graphics Inc				
OPA Graphics Inc				
OPA Graphics Inc				
OPA Graphics Inc				
Malone All Star JV, LLC	13	104		punch out 1st & 2nd floor; stage lights; install canopy lights
Malone All Star JV, LLC	2	16	ADS	trim out
Malone All Star JV, LLC			All Star Tech	
Malone All Star JV, LLC	12	96		punch out 2nd floor & stage; work on corridor lights in C1; install wall packs
Malone All Star JV, LLC	7	56	ADS	trim out
Malone All Star JV, LLC	1	8	All Star Tech	terminated in 3rd floor closet
Malone All Star JV, LLC	12	96		punch; install wall packs; dig for site lighting; install exit signs
Malone All Star JV, LLC	5	40	ADS	trim out
Malone All Star JV, LLC	1	8	All Star Tech	finished terminating in 3rd floor closet; clean-up
Malone All Star JV, LLC	9	72		punch E1; install wall packs; install exit signs
Malone All Star JV, LLC	3	24	ADS	trim out
Malone All Star JV, LLC			All Star Tech	
Malone All Star JV, LLC	12	96		punch all areas, install exterior wall packs, exit signs all areas, get power to low voltage panels and work on lights in B1 & C1
Malone All Star JV, LLC	3	24	ADS	trim out
Malone All Star JV, LLC	2	16	Bonded	worked on lightning protection on roofs
Sonitrol of New Orleans Inc	2	16		Sonitrol - went through orientation and began layout
Sonitrol of New Orleans Inc				
New Academics LLC	2	19		Academic - installed library furniture
New Academics LLC	2	19		installed library furniture
New Academics LLC				
Heritage Flooring Inc.	6	54		laid carpet in admin on 1st floor; installed VCT and prepped classrooms on E1 & E2
Heritage Flooring Inc.	2	16		grouted floor in single RR on 3rd floor across from elevator; laid tile in showers
Heritage Flooring Inc.	6	54		finished laying carpet in admin in D1; laid VCT on E1 & E2; prepped science lab on E3
Heritage Flooring Inc.	2	16		installed mud bed in showers
Heritage Flooring Inc.	13	97		prepped on 2nd floor; laid VCT on E1 & E2; prepped science lab on E3; install base in admin and in E1 classrooms
Heritage Flooring Inc.	2	16		installed tile in showers
Heritage Flooring Inc.	11	97		prepped on 2nd floor; laid VCT on E1 & E2;laid science lab on E3; install base in areas A, C and a few spots in D & E
Heritage Flooring Inc.	2	16		grouted tile in showers and worked on punch
Heritage Flooring Inc.	11	88		prepped/layed on D2 & E3; layed scienceroom on E3; prepped stage install base in areas A, C and a few spots in D & E
Heritage Flooring Inc.	2	16		punch
	372	2916		

Remarks: Purchased commercial washer & dryer from Home Depot today.

Project:	Sherwood Forest Elementary School		Job:	14-02-002	
Location:	4801 Maid Marion Drive		Report #:	1	
Fair Working Days To Date:			Date:	04/29/2016	
Weather Delays To Date:			Day:	Friday	
Is Today Claimed as Weather Day?	N		Precipitation Amount:	partly cloudy	
Critical Path Work Effectuated?	N		Temp:	Low	High
				71	84

Communication with Subcontractors: John Kent came and talked with me concerning final clean schedule.

I called and spoke with Jonathan Bissbee today with AMCO and told them that we would be ready on Tuesday for them to begin

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	05/02/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			71 81

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45 - 5:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45 - 5:00) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35 - 5:25) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35 -2:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:40 -4:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:50 -3:30) oversee site operations
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	8	WonDoor			began installation of fire partition on the 3rd floor			
	2	8	WonDoor			installation of fire partition on the 3rd floor and began 2nd floor			
	2	8	WonDoor			installation of fire partition on the 3rd floor and began 2nd floor			
CORE Construction Services, LLC	3	27				Slim - worked on walk-off mats in gym; Rafael - install wood at curbs below interior storefrontl, install grab bar in kindergarten RR; Pops - clean up			
CORE Construction Services, LLC	3	27				Slim - worked on walk-off mats in gym; Rafael - install wood at curbs below interior storefrontl, install grab bar in kindergarten RR; Pops - clean up; distribute tack/marker bds; unload trucks			
CORE Construction Services, LLC	3	27				Slim - clean/grade @ south side, worked on walk-off mats in gym, helped moved tack/marker boards; Rafael - install wood at curbs below interior storefrontl,install blocking at trophy case and for fire extinguisher cabinets; Pops - clean up;			
CORE Construction Services, LLC	3	27				Slim - relocate tack/marker bds, work on walk-off mats; Rafael - install wood at fire extinguisher cabinets; Pops - clean up;			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/06/2016	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effectuated?	N				61	80
CORE Construction Services, LLC	3	27		Slim - patch brick @ canopy, work on walk-off mats; Rafael - install wood at fire extinguisher cabinets; Pops - clean up;		
CORE Construction Services, LLC	2	16		Slim - work on walk-off mats; move tack/marker bds; Pops - clean up		
Bernhard Mechanical Contractors, L.L.C.	7	56		work on commissioning items; working on kitchen equipment; adjusting floor drains; installing mixing valves at sinks in classrooms		
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.	3	24	Test Tech	begin testing units		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	6	48		work on commissioning items; working on kitchen equipment; adjusting floor drains; installing mixing valves at sinks in classrooms		
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy	worked on programming		
Bernhard Mechanical Contractors, L.L.C.	3	24	Test Tech	testing static pressure, amps and total air @ A/C units		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	6	48		work on commissioning items; working on boiler and water heater vents through roof; installing mixing valves at sinks in classrooms		
Bernhard Mechanical Contractors, L.L.C.	1	6	Synergy	worked on programming		
Bernhard Mechanical Contractors, L.L.C.	5	40	Test Tech	testing AHU's		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	6	48		work on commissioning items; installing mixing valves at sinks in classrooms		
Bernhard Mechanical Contractors, L.L.C.	1	7	Synergy	programming		
Bernhard Mechanical Contractors, L.L.C.	3	24	Test Tech	testing AHU's		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	6	48		work on commissioning items; clean out office trailer and container; installing mixing valves at sinks in classrooms		
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.	3	24	Test Tech	testing AHU's		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.			Test Tech			
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.	2	16		installing terrazzo steps & risers @ main stairs		
D&T Tile & Terrazzo Co. Inc.	2	16		installing terrazzo steps & risers @ main stairs		
D&T Tile & Terrazzo Co. Inc.	2	16		installing terrazzo steps & risers @ main stairs		
D&T Tile & Terrazzo Co. Inc.	3	24		grouting terrazzo steps & risers @ main stairs		
D&T Tile & Terrazzo Co. Inc.	3	24		grouting terrazzo steps & risers @ main stairs		
D&T Tile & Terrazzo Co. Inc.	3	15		polishing in corridors D1 & D2		
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC	2	16		fire caulk & exterior brick joints		
Firestop International LLC						
Kone Inc						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/03/2016	
Weather Delays To Date:			Weather Condition:	partly cloudy		
Is Today Claimed as Weather Day?		N	Precipitation Amount:	Day:	Tuesday	
Critical Path Work Effected?		N		Temp:	Low	High
					63	77

Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Kone Inc			
Holi Services Inc			
Holi Services Inc			
Holi Services Inc			
Holi Services Inc			
Holi Services Inc			
Holi Services Inc	5	36	move tack/marker bds; clean-up interior & exterior
Morris Drywall Systems Inc	6	34	installed ceiling tile in corridor on B1 & C1
Morris Drywall Systems Inc	3	24	install clips for accoustical panels in gym
Morris Drywall Systems Inc	2	16	install clips for accoustical panels in gym
Morris Drywall Systems Inc	3	20	
Morris Drywall Systems Inc	3	20	patch walls at stage and misc
Morris Drywall Systems Inc			
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.			
New Orleans Glass Company, Inc.	3	2	remove door on 2nd floor that was dragging
New Orleans Glass Company, Inc.			
Phoenix Constructors LLC	3	24	take down chain link on north side of project; take down trees on south side of property
Phoenix Constructors LLC	4	32	move dirt @ SE corner of property to allow for fence; clean road; clean fence line
Phoenix Constructors LLC	5	34	move dirt @ SE corner of property to allow for fence; clean road; clean fence line
Phoenix Constructors LLC	4	32	move dirt; remove fence; clean road; grade at west side of site
Phoenix Constructors LLC	4	32	move dirt; remove fence; clean road; grade at west side of site
Phoenix Constructors LLC			
Cordeiro LLC			
Cordeiro LLC			
Cordeiro LLC			
Cordeiro LLC			
Cordeiro LLC			
Cordeiro LLC			
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC			
ProTech Fixture & Display LLC			
Rufino's Painting & Construction Inc.	11	88	prep/ paint final coat door frames in kitchen & admin; 1 guy working on galvanized handrails for Quality; final coat of paint in science rooms.

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/03/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				63	77
Rufino's Painting & Construction Inc.	11	88		final coat paint in cafeteria; work in gym; final coat in admin		
Rufino's Painting & Construction Inc.	12	96		final coat paint in cafeteria; final coat chair storage and sound closet by gym; final coat frames in D1 & E1; final coat some rooms on E3		
Rufino's Painting & Construction Inc.	9	72		final coat paint in cafeteria & gym		
Rufino's Painting & Construction Inc.	8	64		final coat paint on stage and gym		
Rufino's Painting & Construction Inc.						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.			CSI Alabama			
Quality Iron Fabricators Inc.			CSI Alabama			
Quality Iron Fabricators Inc.			CSI Alabama			
Quality Iron Fabricators Inc.			CSI Alabama			
Quality Iron Fabricators Inc.			CSI Alabama			
Quality Iron Fabricators Inc.	2	16	CSI Alabama	finish installing stainless steel wall rails in main stairs		
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection	2	8		put water on system		
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC	6	48		installing collector heads and downspouts at west side of property		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	9	81		continue installation of collector heads, down spouts, coping & coverplates		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	1	3		removed 2 downspouts and moved material		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/04/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Weather Condition:	sunny skies	
Critical Path Work Effected?	N			Precipitation Amount:		
Temp:	Low		High			
	64		76			

Multivista Construction Documentation					
Multivista Construction Documentation					
Multivista Construction Documentation					
Multivista Construction Documentation					
Alack Refrigeration Company					
Alack Refrigeration Company	2	8		removed protective film from kitchen stainless steel items and reset up kitchen	
Alack Refrigeration Company	1	2	Hobart	started up dishwash machine	
Alack Refrigeration Company	2	6		started up steamers, tilt, burner & oven	
Alack Refrigeration Company					
Alack Refrigeration Company					
Allied Construction, LLC					
Allied Construction, LLC	1	5		rub/punch walls in C1 laundry & gym	
Allied Construction, LLC					
Allied Construction, LLC	2	8		interior & exterior punch	
Allied Construction, LLC	1	3		exterior punch	
Allied Construction, LLC	1	4		exterior punch	
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
CFI Insulation Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Gulf South Engineering & Testing Inc					
Ellison Builders	3	21		install tack & marker boards on 1st floor	
Ellison Builders	3	21		install tack & marker boards on 2ndt floor	
Ellison Builders	3	15		instal clips for tack & marker boards on 2ndt floor	
Ellison Builders	3	15		install tack & marker bds on 2nd floor	
Ellison Builders					
Ellison Builders					
OPA Graphics Inc					
OPA Graphics Inc					
OPA Graphics Inc					
OPA Graphics Inc					
OPA Graphics Inc					
OPA Graphics Inc					
Malone All Star JV, LLC	12	96		punch all areas, install exterior wall packs, lights in C1 corridor; wattstopper	
Malone All Star JV, LLC	3	24	ADS	trim out	
Malone All Star JV, LLC					

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/03/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Weather Condition:	partly cloudy	
Critical Path Work Effected?	N			Precipitation Amount:		
Temp:					Low	High
					63	77

Malone All Star JV, LLC	12	96		punch all areas, install exterior wall packs, lights in C1 corridor; wattstopper
Malone All Star JV, LLC	3	24	ADS	trim out
Malone All Star JV, LLC	2	16	Bonded	work on lightning protection
Malone All Star JV, LLC	10	80		work on pole lights; install pull cord for telephone line into building; punch out; work in IT rooms
Malone All Star JV, LLC	4	36	ADS	trim out
Malone All Star JV, LLC				
Malone All Star JV, LLC	10	80		work on pole lights; pull wire for site lighting; punch out; wattstopper
Malone All Star JV, LLC	4	32	ADS	trim out
Malone All Star JV, LLC				
Malone All Star JV, LLC	10	80		stand pole lights; pull wire for site lighting; punch out; wattstopper
Malone All Star JV, LLC	4	32	ADS	trim out
Malone All Star JV, LLC	3	18		work on lightning protection
Malone All Star JV, LLC				
Malone All Star JV, LLC			ADS	
Malone All Star JV, LLC				
Sonitrol of New Orleans Inc	2	16		began pulling wire in 1st floor corridors
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc	3	24		pull wires
Sonitrol of New Orleans Inc	3	24		pull wire
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Atlas-Edco Inc	2	4		install benches
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
New Academics LLC	2	21	SEC	finish putting together library shelving and reception desk
New Academics LLC	2	8	SEC	unloaded and distributed media room chairs
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
Heritage Flooring Inc.	8	60		prepped/layed on D2 & E3; prepped stage and adjacent rooms; install base in areas A, C and a few spots in D & E
Heritage Flooring Inc.	2	16		punch
Heritage Flooring Inc.	11	88		prepped/layed on D2 & E3; layed stage and adjacent rooms; install base in all areas
Heritage Flooring Inc.	1	8		punch
Heritage Flooring Inc.	11	88		prepped/layed on D2 & E3; began prepping stair E
Heritage Flooring Inc.	3	24		punch
Heritage Flooring Inc.	11	88		began laying corridors on 2nd & 3rd floors; complete installation of treads and risers in stair D; install misc base

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

sunny skies

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

05/05/2016

Day:

Thursday

Temp:

Low

High

60

76

Heritage Flooring Inc.	2	16	punch
Heritage Flooring Inc.	11	88	began laying corridors on 2nd & 3rd floors; complete installation of treads and risers in stair D; install misc base
Heritage Flooring Inc.	2	16	punch
Heritage Flooring Inc.	5	15	prepped corridor on 2nd & a classroom on 3rd; installed cut tiles on east end of corridor on 3
Heritage Flooring Inc.			
	388	2910	

Remarks: Phoenix reported to the police that their skidstir was stolen last night.

2 of Heritage's crews left by 10:30 because they ran out of floor patch. I was unable to contact Mitchel to get more.

Notes:

250

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	05/09/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			71 80

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35 -5:15) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45 -5:15) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	punch out of main admin area
Ellen Heck	(6:50 -5:15) oversee site operations; punched out main admin area
Marybeth Leonard	
Chad Goubert	stopped by this morning and walked
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:42 -5:15) oversee site operations; walked with fire marshal
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:42 -5:15) oversee site operations; worked on making punch list
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:42 -1:00) oversee site operations; clean-up
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	1	2				began coring for rails at gym			
	4	27	KMT			coring for rails			
	3	21	KMT			coring for rails			
	3	3	KMT			coring for rails			
CORE Construction Services, LLC	3	19				Slim - installed portable stage/ moved things out of corridor; Pops - clean up;			
CORE Construction Services, LLC	5	48				Slim - clean up exterior; Pops - clean up; Rafael & Jose - work on trophy case; Raul - cut tubing for canopy light supports			
CORE Construction Services, LLC	5	48				Slim, Jose & Raul - installed exterior & interior wall rails; Pops - installed pour rock at exterior rails; Rafael - installed misc missing blocking for rails, dispersed appliances to where they are needed			
CORE Construction Services, LLC	3	29				Slim & Jose - installed exterior & interior wall rails; Pops - installed pour rock at exterior rails			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/13/2016	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				68	84
CORE Construction Services, LLC	4	32		Slim & Raul - installed exterior & interior wall rails; Pops -pour between column and paving at downspout drains on west side of bldg; Rafael - install corner gaurds in areas A & B		
CORE Construction Services, LLC	3	24		Rafael, Jose & Raul - installed wire cages in maintenance storage		
Bernhard Mechanical Contractors, L.L.C.	5	40		work on commissioning items; installing mixing valves at sinks		
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	6	48		working on running condensates for water heaters; caulking fixtures		
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	6	48		working on mini split systems; caulking fixtures		
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy	work on programing		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	5	40	x	working on mini split systems; caulking fixtures		
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy	work on programing		
Bernhard Mechanical Contractors, L.L.C.	1	6	Tech Test	gather data on vav boxes		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	5	40		punch; clean-up		
Bernhard Mechanical Contractors, L.L.C.	1	3	Synergy	worked on water heater		
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.	3	24		polishing corridor on B1 & C1 and completed the west side of the main stair		
D&T Tile & Terrazzo Co. Inc.	3	24		began working on other half of main stair steps		
D&T Tile & Terrazzo Co. Inc.	3	24		working on east half of main stair steps		
D&T Tile & Terrazzo Co. Inc.	3	24		working on east half of main stair steps		
D&T Tile & Terrazzo Co. Inc.	3	14		working on east half of main stair steps		
D&T Tile & Terrazzo Co. Inc.	5	33		installing base, began sealing		
Firestop International LLC						
Firestop International LLC	2	16		fire caulk		
Firestop International LLC						
Firestop International LLC	2	9		here for fire marshall walk		
Firestop International LLC						
Firestop International LLC						
Kone Inc	1	1		Mike came by about 2:00 and shut down elevator so that we could finish the shaft work.		
Kone Inc						
Kone Inc	1	1		came and turned elevator back on for service		
Kone Inc						

Project: Sherwood Forest Elementary School

Location: 4801 Maid Marion Drive

Job: 14-02-002

Report #: 1

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

Critical Path Work Effected?

N

N

Weather Condition:

partly cloudy

Precipitation Amount:

Date:

05/13/2016

Day:

Friday

Temp:

Low High

68 84

Kone Inc				
Kone Inc				
Holi Services Inc	2	16		helped with portable stage & clean-up
Holi Services Inc	2	10		clean-up
Holi Services Inc	1	10		helped Pops with pour rock, clean-up
Holi Services Inc	1	10		helped Pops with pour rock, clean-up
Holi Services Inc	1	8		helped Pops with pour rock, clean-up
Holi Services Inc	3	16		Carey (7:00), Cornelius (8:15) & Claude (9:30) worked on clean-up of gym, cafeteria & kitchen
Morris Drywall Systems Inc	3	20		reinstall misc ceiling tiles
Morris Drywall Systems Inc	3	20		fire caulk elevator shaft
Morris Drywall Systems Inc	5	25		fire caulk elevator shaft
Morris Drywall Systems Inc	4	32	x	install accoustical panels in gym
Morris Drywall Systems Inc				install accoustical panels in gym
Morris Drywall Systems Inc				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.	2	16	x	install misc hardware; install a couple of pieces of glass
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC				
Phoenix Constructors LLC	5	38		continue to remove old chain link fence; cut and prep Robin Hood St for pourback
Phoenix Constructors LLC	5	38		continue to remove old chain link fence; cut and prep Robin Hood St for pourback
Phoenix Constructors LLC	4	32	x	continue to remove old chain link fence; cut and prep Robin Hood St for pourback
Phoenix Constructors LLC	2	16		redo drain lines on west side of cafeteria so they line up with downspouts
Phoenix Constructors LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
ProTech Fixture & Display LLC	2	16		adjust hardware, clean & caulk classrooms on 3rd floor; finish installation of millwork in maintenance storage; installed shelves
ProTech Fixture & Display LLC	2	14		adjust hardware, clean & caulk classrooms on 2nd floor; installed shelves
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
Rufino's Painting & Construction Inc.	9	81		final coat classrooms on 2nd & 3rd floor
Rufino's Painting & Construction Inc.	13	104		final coat classrooms; began prepping corridors on 2nd & 3rd floors; prep/paint HM frames in music room

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/11/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					70	86
Rufino’s Painting & Construction Inc.	11	88		final coat classrooms; prepping corridors on 2nd & 3rd floors;		
Rufino’s Painting & Construction Inc.	13	104	x	final coat misc rooms; prepping corridors on 2nd & 3rd floors;		
Rufino’s Painting & Construction Inc.	14	112		final coat misc rooms; prepping corridors on 2nd & 3rd floors;		
Rufino’s Painting & Construction Inc.	4	32		final coat frames in gym area; seal mechanical room and C2 corridor		
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.	4	32		unloaded rails and began layout of cores		
Quality Iron Fabricators Inc.	2	4		unloaded wall rails		
Quality Iron Fabricators Inc.	4	32		install exterior handrails		
Quality Iron Fabricators Inc.	4	32	x	install exterior handrails		
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection	3	14		start-up fire pump and check system; trim		
River City Fire Protection	2	6		came to site and ran tests with ADS; install trim plates		
River City Fire Protection	2	8	x	came to site and ran tests with ADS; install trim plates		
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	8	40		work on misc sheetmetal work		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						

Project:		Sherwood Forest Elementary School			Job:		14-02-002	
Location:		4801 Maid Marion Drive			Report #:		1	
Fair Working Days To Date:					Date:		05/14/2016	
Weather Delays To Date:					Day:		Saturday	
Is Today Claimed as Weather Day?		N			Temp:		Low	High
Critical Path Work Effected?		N					68	87

Multivista Construction Documentation						
Alack Refrigeration Company						
Alack Refrigeration Company	1	1		punch-out		
Alack Refrigeration Company						
Alack Refrigeration Company	2	5		here for fire marshall walk		
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc	1	1		came by to pick up materials		
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders	2	16		hooked up door closures; misc hardware		
Ellison Builders	2	9		misc hardware		
Ellison Builders	2	6		misc hardware @ kitchen; install changing stations		
Ellison Builders	2	8		misc hardware @ kitchen; install misc accessories		
Ellison Builders	2	14		misc hardware @ kitchen; install misc accessories		
Ellison Builders						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC	12	96		punch out; underground for pole lights; fix/troubleshoot lights		
Malone All Star JV, LLC	4	32	ADS	trim out fire and access controls		
Malone All Star JV, LLC	2	8	Bonded	work on lightning protection		
Malone All Star JV, LLC	11	88		punch out; underground for pole lights; fix/troubleshoot lights		
Malone All Star JV, LLC	4	24	ADS	trim out fire		
Malone All Star JV, LLC	2	8	Bonded	work on lighting protection		
Malone All Star JV, LLC	11	88		punch out; underground for pole lights; fix/troubleshoot lights		
Malone All Star JV, LLC	7	56	ADS	trim out fire, speakers & sound		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/11/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					70	86

Malone All Star JV, LLC	2	8	Bonded	work on lighting protection
Malone All Star JV, LLC	8	64	x	punch out; underground for pole lights; fix/troubleshoot lights
Malone All Star JV, LLC	7	37	ADS	trim out fire, speakers & sound
Malone All Star JV, LLC			Bonded	
Malone All Star JV, LLC	9	72		punch out; clean-up
Malone All Star JV, LLC	3	24	ADS	trim out fire, speakers & sound
Malone All Star JV, LLC			Bonded	
Malone All Star JV, LLC				
Malone All Star JV, LLC			ADS	
Malone All Star JV, LLC			Bonded	
Sonitrol of New Orleans Inc	3	24		pull wire on 3rd floor
Sonitrol of New Orleans Inc	3	24		pull wire on 3rd floor
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
Amko Fence-Kenner, LLC	2	17		began installation of fence poles for the wood fence on the south side
Amko Fence-Kenner, LLC	2	19		completed installation of fence poles for the wood fence on the south side
Amko Fence-Kenner, LLC	1	9		installed rails on wood fence on south side
Amko Fence-Kenner, LLC	2	20		installed rails on wood fence on south side and began with pickets
Amko Fence-Kenner, LLC				
Amko Fence-Kenner, LLC				
Heritage Flooring Inc.	4	32		finished prepping SW science room; prepped and glued a section of 2nd floor corridor; installed treads & risers in stair D and began prepping landings in stair E
Heritage Flooring Inc.	1	8		punch 2nd & 3rd gang restrooms
Heritage Flooring Inc.	11	80		began laying VCT in last science room; continue laying tile on 2nd floor corridor; prep another section of the2nd & 3rd floor corridors; installed base
Heritage Flooring Inc.	2	16		punch 2nd & 3rd gang restrooms

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

partly cloudy

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

05/11/2016

Day:

Wednesday

Temp:

Low

High

70

86

Heritage Flooring Inc.	9	81	prepping 3rd floor corridor and locker room and lay a section of 3rd floor corridoe; prepping/laying 2nd floor corridor; prepping music room; installation of base throughout; prep office across from elevator on 1st floor and layed carpet tile; prep landings in stair E
Heritage Flooring Inc.	2	16	punch 2nd & 3rd gang restrooms
Heritage Flooring Inc.	8	72	lay 3rd floor corridor and locker room and prep a section of 3rd floor corridoe; prepping/laying 2nd floor music room; installation of base throughout; lay tile landings in stair E
Heritage Flooring Inc.	2	16	punch 2nd & 3rd gang restrooms
Heritage Flooring Inc.	10	80	lay last section of 3rd floor corridor; prepping/laying 2nd floor music room; installation of base throughout; lay tile landings in stair E
Heritage Flooring Inc.	4	32	punch ceramic tile
Heritage Flooring Inc.	10	80	laying 2nd floor music room; installation of base throughout; prep/lay last section of corridor on 2; prep and lay E1 corridor and prepped other half; prep/lay office at back side of music room
Heritage Flooring Inc.	2	16	punch ceramic tile
	405	2992	

Remarks:

Notes:

257

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/15/2016	
Weather Delays To Date:				Day:	Sunday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:		
Critical Path Work Effected?	N			Temp:	Low	High
					69	83

Employee	Work Accomplished
Tanner Broughton	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:42 -6:40) oversee site operations
Marybeth Leonard	
Scott Solari	helped do punch
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:50 -6:15) oversee site operations
Marybeth Leonard	
Scott Solari	helped do punch
George Caillouet	
Ellen Heck	(6:50 -6:00) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:50 - 5:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45 - 4:00) oversee site operations
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
	2	16				began hydromulching. Did the courtyard area.			
	2	6				continue grading, raking and hydromulching			
	3	21				core holes at main entrance and passenger drop off			
CORE Construction Services, LLC	2	16				Slim & Pops - work on walk off matts			
CORE Construction Services, LLC	5	48				Slim & Pops - work on cleaning north fence line, install walk off mat frame and poured it in; Rafael - put in expansion joint, worked on cages & helped moved portable stage; Jose & Raul - cages and moved portable stage			
CORE Construction Services, LLC	5	48				Slim & Pops - clean up for DHH walk; chip for walk off mat frame at main entry; Rafael, Jose & Raul - clean up and then worked on handrails			
CORE Construction Services, LLC	5	46				Slim & Pops -work on walk off mat frames at main entry and exterior gym doors; Rafael- install shot clocks, work on expansion jts.; Jose & Raul - worked on temporarily setting handrails at main entrance and also wall rails			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/19/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Weather Condition:	partly cloudy	
Critical Path Work Effected?	N			Precipitation Amount:		
					Low	High
					73	83
CORE Construction Services, LLC	5	48		Slim & Pops -work on walk off mat frames at main entry; Rafael-help with handrails & downspout boots; Jose & Raul - worked on handrails and installed downspout boots		
CORE Construction Services, LLC	5	48		Slim & Pops -work on walk off mat frames at main entry and gym exterior; Rafael-help with handrails & downspout boots; Jose & Raul - worked on handrails and installed downspout boots		
CORE Construction Services, LLC	4	32		Slim & Pops -poured at walk off mat frames at main entry and worked gym exterior; Jose & Raul - worked on cages in gym storage		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	5	40		punch; clean-up		
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	5	40		punch; worked on getting mini splits completed		
Bernhard Mechanical Contractors, L.L.C.	1	6	Synergy	controls for boilers		
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	4	32		fix leaks, install exterior drinking fountains, punch		
Bernhard Mechanical Contractors, L.L.C.	1	6	Synergy	controls for boilers		
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	4	32		fix leaks, install clean out covers, punch		
Bernhard Mechanical Contractors, L.L.C.	3	21	Synergy	controls		
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	5	40	x	install access covers; clean-up		
Bernhard Mechanical Contractors, L.L.C.	1	8	Synergy	installing thermostat cover guards		
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.	5	40		Sealing and Polishing on 1 and 2.		
D&T Tile & Terrazzo Co. Inc.	4	32		working on east half of main stair steps & seal/polish remainder of corridor in B1		
D&T Tile & Terrazzo Co. Inc.	4	32		install and caulk base		
D&T Tile & Terrazzo Co. Inc.	4	32		polishing east half of main stairs		
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC						
Firestop International LLC						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/17/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	cloudy/rain	
Critical Path Work Effected?	N			Temp:	Low	High
					72	79

Firestop International LLC				
Firestop International LLC				
Firestop International LLC				
Firestop International LLC				
Firestop International LLC				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Holi Services Inc				
Holi Services Inc	1	10		helped Slim & Pops and helped move temp offices across the hall
Holi Services Inc	1	10		clean up
Holi Services Inc	1	10		clean up
Holi Services Inc	1	10		clean up
Holi Services Inc	1	10		clean up
Holi Services Inc	1	8		clean up
Morris Drywall Systems Inc				
Morris Drywall Systems Inc	3	20		clean-up and caulk in stairs
Morris Drywall Systems Inc	2	16		install accoustical wall panels in gym
Morris Drywall Systems Inc	2	16		install accoustical wall panels in gym
Morris Drywall Systems Inc	3	24		install accoustical wall panels in music room
Morris Drywall Systems Inc	3	24	x	install accoustical wall panels in music room
Morris Drywall Systems Inc				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC				
Phoenix Constructors LLC	4	32		help clean north fence line (Core did over half of the work assisting/prompting them to get it done)
Phoenix Constructors LLC	4	12		work on grading at west side until it began raining
Phoenix Constructors LLC	4	12		work on grading at west side until it began raining
Phoenix Constructors LLC	6	48		work on grading at west side
Phoenix Constructors LLC				
Phoenix Constructors LLC				
Cordeiro LLC				
Cordeiro LLC	3	18		rub light standards
Cordeiro LLC				
Cordeiro LLC	4	32		rub light standards;form sidewalks
Cordeiro LLC	4	32		rub light standards;form/pour sidewalks

Project: Sherwood Forest Elementary School		Job: 14-02-002	
Location: 4801 Maid Marion Drive		Report #: 1	
Fair Working Days To Date:		Date: 05/20/2016	
Weather Delays To Date:		Day: Friday	
Is Today Claimed as Weather Day?	N	Precipitation Amount:	Temp: Low High
Critical Path Work Effected?	N		71 80

Cordeiro LLC	4	32	x	
Cordeiro LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC	2	16		punch out millwork; adjust doors and hardware throughout; install hard surface end caps at C1 gang restrooms
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC	2	14		install shelf in art room, install wood trim @ stage, remove tape from drawers
Rufino's Painting & Construction Inc.				
Rufino's Painting & Construction Inc.	9	81		final coat corridor on 3; prepping corridor on 2nd floors
Rufino's Painting & Construction Inc.	9	81		final coat corridor on 3; prepping corridors on 1st & 2nd floors
Rufino's Painting & Construction Inc.	14	112		final coat corridor on 2 & 3; prepping corridors on 1st & 2nd floors
Rufino's Painting & Construction Inc.	14	112		final coat corridor on1 &2
Rufino's Painting & Construction Inc.	14	112		final coat corridor on1 &2
Rufino's Painting & Construction Inc.	6	48		final coat corridor on1
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Peachtree Protective Covers				
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.	6	60		worked on handrails
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.	5	40		unloaded and laid out handrails at front entrance
Quality Iron Fabricators Inc.	4	12	x	finished setting handrails @ car drop off
Quality Iron Fabricators Inc.				
Quality Iron Fabricators Inc.				
River City Fire Protection				
River City Fire Protection				
River City Fire Protection	2	18		install missing sprinkler heads
River City Fire Protection	1	3		fix leaks
River City Fire Protection				
River City Fire Protection	6	48		began running pipe down corridor E1 for standpipe
River City Fire Protection	6	48		working on standpipes
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC				
Roofing Solutions LLC				

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/17/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				72	79

Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	6	24		finish installing downspouts and collector heads		
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation	1	2		came and took progress photos		
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation	1	1		take progress photos		
Multivista Construction Documentation						
Crescent Professional Janitorial LLC	5	53		cleaned gang restrooms; mopped cafeteria; began final cleaning 3rd floor		
Crescent Professional Janitorial LLC	4	44		final cleaning 3rd floor		
Crescent Professional Janitorial LLC	3	29		final cleaning 3rd floor		
Crescent Professional Janitorial LLC	3	24		final cleaning 3rd floor		
Crescent Professional Janitorial LLC	3	24		final cleaning 2nd floor		
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company	2	6		caulk in kitchen		
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC	3	24		install precast benches on 1st & 2nd floors; fix elevation of flashing at eyebrow		
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/18/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	mostly cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					73	85

CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders	2	16		Installed Marker Boards on 3.		F
Ellison Builders	2	16		install hand dryers in gang restrooms; install tack/marker boards		
Ellison Builders	2	18		install hand dryers in gang restrooms; install thresholds at exterior gym doors		
Ellison Builders	2	18		install misc hardware		
Ellison Builders	2	8		install music room doors		
Ellison Builders	2	8		install tack/marker boards		
Ellison Builders	2	8		install tack/marker boards		
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc	2	12		install signage		
OPA Graphics Inc	1	8		install signage		
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC						
Malone All Star JV, LLC			ADS			
Malone All Star JV, LLC			Bonded			
Malone All Star JV, LLC	10	80		punch out; outside canopy lights		
Malone All Star JV, LLC	3	24	ADS	test speakers & sound		
Malone All Star JV, LLC			Bonded			
Malone All Star JV, LLC	10	80		punch out		
Malone All Star JV, LLC	4	32	ADS	test speakers & sound; punch fire alarm		
Malone All Star JV, LLC			Bonded			
Malone All Star JV, LLC	7	56		punch out; work on canopy lights at main entrance		
Malone All Star JV, LLC	2	16	ADS	punch fire alarm		
Malone All Star JV, LLC	1	8	Wattstopper	program lights		
Malone All Star JV, LLC	6	48		punch out; work on canopy lights at main entrance		
Malone All Star JV, LLC	2	16	ADS	punch fire alarm		
Malone All Star JV, LLC	1	6	Wattstopper	program lights		
Malone All Star JV, LLC	7	56	x	punch out; work on canopy lights at bus drop off		
Malone All Star JV, LLC	2	16	ADS	test speaker system		
Malone All Star JV, LLC	1	6	Wattstopper	program lights		
Malone All Star JV, LLC						
Malone All Star JV, LLC						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/21/2016	
Weather Delays To Date:				Day:	Saturday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				71	86

Malone All Star JV, LLC						
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc	3	24		installing devices on 2nd floor		
Sonitrol of New Orleans Inc	3	24		installing devices		
Sonitrol of New Orleans Inc	3	24		installing devices		
Sonitrol of New Orleans Inc						
Atlas-Edco Inc						
Atlas-Edco Inc						
Atlas-Edco Inc						
Atlas-Edco Inc						
Atlas-Edco Inc						
Atlas-Edco Inc						
Atlas-Edco Inc						
New Academics LLC			SEC			
New Academics LLC			SEC			
New Academics LLC			SEC			
New Academics LLC			SEC			
New Academics LLC			SEC			
New Academics LLC			SEC			
New Academics LLC			SEC			
Amko Fence-Kenner, LLC						
Amko Fence-Kenner, LLC	1	9		began setting poles at north fence line		
Amko Fence-Kenner, LLC	1	3		began setting poles at north fence line		
Amko Fence-Kenner, LLC	1	3		setting poles at north fence line		
Amko Fence-Kenner, LLC	1	4		setting poles at north fence line		
Amko Fence-Kenner, LLC	1	4		began setting rails at north fence		
Amko Fence-Kenner, LLC						
Heritage Flooring Inc.	4	32		Prepped and glued 1st floor corridor. Left at Lunch.		F
Heritage Flooring Inc.	2	16				
Heritage Flooring Inc.	7	56		lay last section of 3rd floor corridor; prepping/laying 2nd floor music room; installation of base throughout; lay tile landings in stair E		
Heritage Flooring Inc.	3	24		punch ceramic tile		
Heritage Flooring Inc.	7	56		install base in 3rd floor corridor; prepping/laying 2nd floor music side rooms; installation of base on stage (partial)		
Heritage Flooring Inc.	2	16		punch 2nd floor gang restrooms		
Heritage Flooring Inc.	7	56		install base in 3rd floor corridor; prepping/laying 2nd floor music side rooms; installation of base on stage (partial); lay vct in gym storage		
Heritage Flooring Inc.	4	32		punch in restrooms		
Heritage Flooring Inc.	7	56		install base in misc rooms; prepping/laying in D stairway;began prepping in stair E		
Heritage Flooring Inc.	4	32		punch in restrooms		
Heritage Flooring Inc.	7	56		install base in misc rooms; prepping/laying in D stairway;began prepping in stair E		
Heritage Flooring Inc.	4	32		punch in restrooms		

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effectuated?

N

Weather Condition:

mainly sunny

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

05/21/2016

Day:

Saturday

Temp:

Low

High

71

86

Heritage Flooring Inc.	7	56	install base in misc rooms; prepping/laying in D stairway;began prepping in stair E
Heritage Flooring Inc.	4	32	punch in restrooms
Sun Tropic Landscapes	2	12	hydromulch at islands at north parking lot
	425	3311	

Remarks:

Notes:

265

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/23/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					72	85

Employee	Work Accomplished
George Caillouet	
Ellen Heck	(6:35 - 6:00) oversee site operations
Marybeth Leonard	
Dennis Hoffman	
George Caillouet	
Ellen Heck	(6:35 - 5:45) oversee site operations
Marybeth Leonard	
Dennis Hoffman	
George Caillouet	
Ellen Heck	(6:35 - 5:45) oversee site operations
Marybeth Leonard	
Dennis Hoffman	
George Caillouet	
Ellen Heck	(6:35 - 5:30) oversee site operations
Marybeth Leonard	
Dennis Hoffman	
George Caillouet	
Ellen Heck	(6:35 - 4:00) oversee site operations
Marybeth Leonard	
Dennis Hoffman	
George Caillouet	
Ellen Heck	(6:35 - 4:00) oversee site operations
Marybeth Leonard	
Dennis Hoffman	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	48				Slim & Pops -work on walk off mat frames at gym exterior; Rafael-install corner guards on 3rd & 2nd floors; Jose & Raul - install pour rock at rails, remove kick bds off doors at millwork sinks			
CORE Construction Services, LLC	5	48				Slim -work on walk off mat frames at gym exterior; Rafael-install corner guards on 1st & 2nd floors; Jose & Raul - install pour rock at rails; Pops - clean courtyard and misc.			
CORE Construction Services, LLC	5	36				Slim - install frame for walk off mat @ extrior of gym; Rafael-work on kiln; Jose & Raul - install pour rock at rails,work on walk off mat frame @ gym; Pops - run elevator, clean up			
CORE Construction Services, LLC	5	48				Rafael- install corner guards, worked on kiln; Jose & Raul - install frames @ ext of gym walk off mats, patch block in fire pump room; Pops - run elevator, helped move containers, pour at walk off mats; Slim - move containers, pour self leveling at ext gym doors for walk off mats			
CORE Construction Services, LLC	5	40				Rafael-worked on fixing rubber in expansion jts, worked on kiln; Jose & Raul - sand at walk off mats, help install mats; Pops -pressure wash front; Slim - install walk off mats			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/28/2016	
Weather Delays To Date:				Day:	Saturday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				73	86
CORE Construction Services, LLC	5	40		Slim & Pops - install walk off mats/ clean up		
Bernhard Mechanical Contractors, L.L.C.	4	32		install access covers; clean-up		
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy	installing thermostat cover guards		
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	4	32		install access covers; commissioning items		
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy	installing thermostat cover guards		
Bernhard Mechanical Contractors, L.L.C.			Tech Test			
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	4	32		install access covers; commissioning items		
Bernhard Mechanical Contractors, L.L.C.	2	18	Synergy	commissioning		
Bernhard Mechanical Contractors, L.L.C.	2	16	Tech Test	commissioning		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	3	25		install access covers; commissioning items		
Bernhard Mechanical Contractors, L.L.C.	2	18	Synergy	commissioning		
Bernhard Mechanical Contractors, L.L.C.	1	8	start up guy	commissioning		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.	3	24		install access covers; commissioning items		
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy	commissioning		
Bernhard Mechanical Contractors, L.L.C.	1	8	start up guy	commissioning		
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.			Synergy			
Bernhard Mechanical Contractors, L.L.C.			start up guy			
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
G.C. Specialties Inc.	4	28		install accordion door in music room, install hood at kitchen		
G.C. Specialties Inc.	2	6		came and worked on installing panels for accordion wall but did not finish		
G.C. Specialties Inc.	4	8		finished installation of moveable wall in music room		
G.C. Specialties Inc.						
G.C. Specialties Inc.						
G.C. Specialties Inc.						
Kone Inc						
Kone Inc						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/25/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				72	86

Kone Inc				
Kone Inc				
Kone Inc				
Kone Inc				
Holi Services Inc	1	10	clean up	
Holi Services Inc	1	10	clean up	
Holi Services Inc	1	9	clean up	
Holi Services Inc	1	10	clean up	
Holi Services Inc	1	8	clean up	
Holi Services Inc	1	8	clean up	
Morris Drywall Systems Inc	3	20	punch	
Morris Drywall Systems Inc	3	20	punch	
Morris Drywall Systems Inc	3	20	punch	
Morris Drywall Systems Inc	2	10	punch	
Morris Drywall Systems Inc	1	8	punch	
Morris Drywall Systems Inc				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
Phoenix Constructors LLC	2	16	clean up Robin Hood; haul off dirt	
Phoenix Constructors LLC	2	16	clean up Robin Hood; haul off dirt	
Phoenix Constructors LLC	3	24	clean up Robin Hood; haul off dirt	
Phoenix Constructors LLC	5	40	grade next to north fence; touched up other grading	
Phoenix Constructors LLC	2	16	cut out for base for grassy pavers	
Phoenix Constructors LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
Rufino's Painting & Construction Inc.	7	56	final coat corridor on1; paint rails in stairway of E	
Rufino's Painting & Construction Inc.	7	56	final coat corridor on1; paint rails in stairway of E	
Rufino's Painting & Construction Inc.	7	56	final coat corridor on1; paint rails in stairway of E	
Rufino's Painting & Construction Inc.	5	40	final coat trophy case; misc painting; clean-up	
Rufino's Painting & Construction Inc.	6	48	misc painting; clean-up	

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/28/2016	
Weather Delays To Date:				Day:	Saturday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				73	86

Rufino's Painting & Construction Inc.						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.	5	45	installing gates at transformer; modify rail at chiller platform			
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection	5	45	complete standpipe system with exception of FDC connection outside of building			
River City Fire Protection						
River City Fire Protection	2	8	install missing heads in elec room in E2 and move one in music storage, fix leaks			
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	2	20	working on eyebrows and installing collector heads and downspouts			
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	2	19	finished installing metal panels at bus drop off and began at main entrance			
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	2	19	installing metal panels at bus drop off			
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/23/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				72	85

Crescent Professional Janitorial LLC	3	24	final cleaning 3rd floor
Crescent Professional Janitorial LLC	3	24	final cleaning 3rd floor
Crescent Professional Janitorial LLC	3	24	
Crescent Professional Janitorial LLC	1	8	final cleaning windows
Crescent Professional Janitorial LLC	4	32	final cleaning
Crescent Professional Janitorial LLC	4	32	final cleaning
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Alack Refrigeration Company			
Allied Construction, LLC			
Allied Construction, LLC			
Allied Construction, LLC			
Allied Construction, LLC			
Allied Construction, LLC			
Allied Construction, LLC			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
CFI Insulation Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Gulf South Engineering & Testing Inc			
Ellison Builders	2	8	misc hardware
Ellison Builders			
Ellison Builders	2	8	install hardware on music entrance doors
Ellison Builders	2	8	install closures on fire rated doors; work on single music room entrance door
Ellison Builders	2	8	install closures on fire rated doors; work on single music room entrance door
Ellison Builders	2	8	install closures on fire rated doors; work on single music room entrance door
OPA Graphics Inc			
OPA Graphics Inc			
OPA Graphics Inc	1	8	finished installing interior signage
OPA Graphics Inc	1	8	installing signage on 1st floor
OPA Graphics Inc			
OPA Graphics Inc			
Malone All Star JV, LLC	5	40	install ballasts; work on canopy lights at bus drop off; install conduit for tampers at backflow preventer

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/23/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Weather Condition:	partly cloudy	
Critical Path Work Effected?	N			Precipitation Amount:		
Temp:					Low	High
					72	85

Malone All Star JV, LLC	2	18	data	install equipment in racks
Malone All Star JV, LLC	1	1	Wattstopper	check lights
Malone All Star JV, LLC	5	40		punch out and tamper switches
Malone All Star JV, LLC			data	
Malone All Star JV, LLC	1	5	Wattstopper	check lights
Malone All Star JV, LLC	5	40		punch; canopy lights @ bus drop off
Malone All Star JV, LLC			data	
Malone All Star JV, LLC			Wattstopper	
Malone All Star JV, LLC	4	28		punch; canopy lights @ bus drop off
Malone All Star JV, LLC			data	
Malone All Star JV, LLC			Wattstopper	
Malone All Star JV, LLC	4	32		punch; canopy lights @ bus drop off
Malone All Star JV, LLC			data	
Malone All Star JV, LLC	1	2	Wattstopper	discuss commissioning
Malone All Star JV, LLC		32		
Malone All Star JV, LLC			data	
Malone All Star JV, LLC			Wattstopper	
Sonitrol of New Orleans Inc	4	32		installing devices
Sonitrol of New Orleans Inc	2	16		installing devices
Sonitrol of New Orleans Inc	2	10		installing devices
Sonitrol of New Orleans Inc	2	10		installing devices
Sonitrol of New Orleans Inc	1	8		installing devices
Sonitrol of New Orleans Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc	4	32		brought in lockers for 3rd floor
Atlas-Edco Inc	4	32		brought in lockers for 3rd floor
Atlas-Edco Inc	2	16		install lockers on 3rd floor
Atlas-Edco Inc				
New Academics LLC			SEC	
New Academics LLC	3	27	SEC	put together chairs and tables in science lab and installed stools and also installed chairs in media room
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
Amko Fence-Kenner, LLC	2	16		setting rails at north fence
Amko Fence-Kenner, LLC	1	8		installing pickets @ north fence
Amko Fence-Kenner, LLC	2	16		finished installing pickets on north fence
Amko Fence-Kenner, LLC				
Amko Fence-Kenner, LLC				
Amko Fence-Kenner, LLC				
Heritage Flooring Inc.	5	40		install base on 2nd floor corridors and rooms; finished laying corridor on D1 and last classroom in D1
Heritage Flooring Inc.	2	16		punch in restrooms
Heritage Flooring Inc.	5	40		install base beneath millwork

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

partly cloudy

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

05/24/2016

Day:

Tuesday

Temp:

Low

High

71

85

Heritage Flooring Inc.	2	16	punch in restrooms
Heritage Flooring Inc.	3	24	prep/lay vct in storage room in D2 admin area; install base in 1st floor corridor
Heritage Flooring Inc.	2	16	punch in restrooms
Heritage Flooring Inc.	2	13	install base beneath millwork; install vct in storage room in D2 admin & prepped storage across from elevator on 1st floor
Heritage Flooring Inc.	2	16	punch in restrooms
Heritage Flooring Inc.	3	22	install base on 1st floor corridor; install vct in storage room across from elevator on 1st floor
Heritage Flooring Inc.	2	16	punch in restrooms
Heritage Flooring Inc.	3	22	install base on 1st floor corridor; install vct in storage room across from elevator on 1st floor
Heritage Flooring Inc.	2	16	punch in restrooms
Sun Tropic Landscapes	4	16	received trees and watered them
Sun Tropic Landscapes	5	40	received shrubs and began planting
Sun Tropic Landscapes	5	40	received shrubs and began planting
	288	2230	

Remarks:

Notes:

272

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	05/31/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	sunshine	
Critical Path Work Effected?	N			Temp:	Low	High
					73	90

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:35 - 5:00) oversee site operations
Marybeth Leonard	
Chad Goubert	(10:00 -11:00) site walk
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:50 - 5:00) oversee site operations
Marybeth Leonard	
Dennis Hoffman	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:50 - 4:00) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:45 - 3:30) oversee site operations
Marybeth Leonard	

Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	5	40				Rafael-misc.; Jose & Raul - install walk off mats; Pops - clean up exterior; Slim - bondo HM frames and doors			
CORE Construction Services, LLC	5	40				Rafael-install standards at trophy case & misc.; Jose & Raul - install top of cage in gym storage, install closures on doors B102C & C111A; Pops - clean up exterior; Slim - bondo HM frames and doors			
CORE Construction Services, LLC	5	40				Rafael - misc.; Jose & Raul - reinstall handrails, move stage ramp, remove temp paper from under bleachers; Pops - clean up exterior; Slim - bondo HM frames and doors			
CORE Construction Services, LLC	3	21				Rafael, Pops & Slim - misc., form/pour city sidewalks			
Bernhard Mechanical Contractors, L.L.C.	3	24				install access covers; commissioning items			
Bernhard Mechanical Contractors, L.L.C.	2	16	Synergy			commissioning			
Bernhard Mechanical Contractors, L.L.C.	1	8	start up guy			commissioning			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	2	16				install access covers; commissioning items			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	3	15	synergy			commissoning of lights			
Bernhard Mechanical Contractors, L.L.C.	3	24				install access covers;clean-up			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	3	24				install access covers;clean-up			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/03/2016	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				75	84

Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
Bernhard Mechanical Contractors, L.L.C.				
synergy				
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
3	2	grind hump out of 2nd floor in front of music room dbl doors		
D&T Tile & Terrazzo Co. Inc.				
D&T Tile & Terrazzo Co. Inc.				
Firestop International LLC				
Firestop International LLC				
Firestop International LLC				
Firestop International LLC				
G.C. Specialties Inc.				
G.C. Specialties Inc.				
G.C. Specialties Inc.				
G.C. Specialties Inc.				
Kone Inc				
2	1	check out elevator		
Kone Inc				
Kone Inc				
Kone Inc				
2	8	elevator inspection		
1	8	clean up		
1	8	clean up		
1	8	clean up		
1	7	clean up; help prep/pour city sidewalks		
3	24	punch		
3	20	punch		
3	20	punch		
4	24	punch		
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
New Orleans Glass Company, Inc.				
6	48	cut out for base for grassy pavers		
6	48	cut out for base for grassy pavers		
5	40	finish installing base for grassy pavers		
5	40	remove sidewalk and prep new		
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
Cordeiro LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
ProTech Fixture & Display LLC				
2	10	misc.		
5	40	misc painting; clean-up		
5	40	misc painting; clean-up		

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/02/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				74	86
Rufino`s Painting & Construction Inc.	5	40		misc painting; clean-up		
Rufino`s Painting & Construction Inc.	5	40		misc painting; clean-up		
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.	3	15		reworked wall rails		
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	2	8		installed trim at overhead door to maintenance storage		
Roofing Solutions LLC						
Roofing Solutions LLC	2	4		work on eyebrow		
Roofing Solutions LLC	2	16		install metal fascia at main entrance		
Roofing Solutions LLC						
Roofing Solutions LLC	4	16		work on eyebrow		
Roofing Solutions LLC	2	16		install metal fascia at main entrance		
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Crescent Professional Janitorial LLC	5	23		final cleaning		
Crescent Professional Janitorial LLC	6	23		final cleaning - wax stage, clean windows		
Crescent Professional Janitorial LLC	6	60		final cleaning -		
Crescent Professional Janitorial LLC	1	6		final cleaning -		
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company	2	1		installed missing parts		
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/03/2016	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				75	84

CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc	1	1		check densities for grassy paver base		
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders	2	14		install hardware		
Ellison Builders	2	13		install hardware; install tack & marker boards		
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC	3	24		punch; canopy lights @ bus drop off		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC	1	3	Wattstopper	check out lighting controls		
Malone All Star JV, LLC	3	24		punch; canopy lights @ bus drop off		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC	1	8	Wattstopper	check out lighting controls		
Malone All Star JV, LLC	3	24		rewire lights in media room; canopy lights @ bus drop off		
Malone All Star JV, LLC	1	1	data	hooked up phone lines		
Malone All Star JV, LLC	2	14	ADS	install clocks		
Malone All Star JV, LLC	3	24		rewire lights in media room; canopy lights @ bus drop off		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC	2	10	ADS	install clocks		
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc						
Atlas-Edco Inc	3	24		install lockers on 3rd floor		
Atlas-Edco Inc	3	15		install locks and finish installation of benches		
Atlas-Edco Inc						
Atlas-Edco Inc						
New Academics LLC			SEC			
New Academics LLC			SEC			
New Academics LLC			SEC			
New Academics LLC			SEC			
Amko Fence-Kenner, LLC						
Amko Fence-Kenner, LLC	2	13		began installation of pre-k & k fence		
Amko Fence-Kenner, LLC	5	28		installation of pre-k & k fence; unloaded gates and fencing		
Amko Fence-Kenner, LLC	2	16		installation of pre-k & k fence; unloaded gates and fencing		
Heritage Flooring Inc.	1	8		install base on 1st floor corridor; install vct in storage room across from elevator on 1st floor		
Heritage Flooring Inc.	2	16		punch in restrooms		
Heritage Flooring Inc.	2	10		misc base		
Heritage Flooring Inc.	2	16		punch in restrooms		

Project:

Sherwood Forest Elementary School

Location:

4801 Maid Marion Drive

Fair Working Days To Date:

Weather Delays To Date:

Is Today Claimed as Weather Day?

N

Critical Path Work Effected?

N

Weather Condition:

partly cloudy

Precipitation Amount:

Job:

14-02-002

Report #:

1

Date:

06/02/2016

Day:

Thursday

Temp:

Low

High

74

86

Heritage Flooring Inc.	1	8	misc base
Heritage Flooring Inc.	2	16	punch in restrooms
Heritage Flooring Inc.	1	8	misc base; installed vct in elevator
Heritage Flooring Inc.	2	16	punch in restrooms
Sun Tropic Landscapes			
Sun Tropic Landscapes			
Sun Tropic Landscapes			
Sun Tropic Landscapes	4	16	water plants
	194	1302	

Remarks:

Communication with Subcontractors: Frank with Heritage came to look at carpet tile. He will have a rep out here next week.

Inspections: Mr. Carly came and inspected the elevator.

Material Delivered: Dillon Bros. sent out 5.5 cyds of concrete for city sidewalks.

Visitors: Mr. Carlon Zimmerman with the city of NO.

Notes:

277

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/06/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	mostly sunny	
Critical Path Work Effected?	N			Temp:	Low	High
					75	87

Employee	Work Accomplished
Tanner Broughton	
Ellen Heck	(6:30 - 4:15) oversee site operations
Marybeth Leonard	
Tanner Broughton	
Ellen Heck	(6:50 - 4:30) oversee site operations
Marybeth Leonard	
Tanner Broughton	
Ellen Heck	(6:30 - 4:30) oversee site operations
Marybeth Leonard	
Tanner Broughton	
Ellen Heck	(6:32 - 4:00) oversee site operations
Marybeth Leonard	
Tanner Broughton	
Ellen Heck	(6:32 - 3:30) oversee site operations
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	2	13				Rafael - misc; Slim - bondo			
CORE Construction Services, LLC	3	24				Rafael - misc; Slim - bondo; Pops- clean-up			
CORE Construction Services, LLC	3	24				Rafael - misc; Slim - bondo; Pops- clean-up			
CORE Construction Services, LLC	3	24				Rafael - misc; Slim - bondo; Pops- clean-up			
CORE Construction Services, LLC	3	24				Rafael - misc; Slim - bondo; Pops- clean street			
CORE Construction Services, LLC	2	16				Slim - bondo; Pops- clean street			
Bernhard Mechanical Contractors, L.L.C.	2	16				install lav guards;clean-up			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	2	16				fix hot water leak;clean-up			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	4	24				install access panels			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.	2	12				start-up guys - here to blow out lines			
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	2	16				install access panels; punch			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	2	16				change filters			
Bernhard Mechanical Contractors, L.L.C.									

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/10/2016	
Weather Delays To Date:				Day:	Friday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				77	87

Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
Bernhard Mechanical Contractors, L.L.C.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
D&T Tile & Terrazzo Co. Inc.						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
Firestop International LLC						
G.C. Specialties Inc.						
G.C. Specialties Inc.						
G.C. Specialties Inc.						
G.C. Specialties Inc.						
G.C. Specialties Inc.						
G.C. Specialties Inc.						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Kone Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Holi Services Inc						
Morris Drywall Systems Inc						
Morris Drywall Systems Inc						
Morris Drywall Systems Inc						
Morris Drywall Systems Inc						
Morris Drywall Systems Inc						
Morris Drywall Systems Inc						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/09/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Weather Condition:	partly sunny	
Critical Path Work Effected?	N			Precipitation Amount:		
Temp:					Low	High
					77	89

New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
New Orleans Glass Company, Inc.						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC	5	20		install grates at boot locations		
Phoenix Constructors LLC	3	22		install grates at boot locations		
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Cordeiro LLC						
Cordeiro LLC	3	24		sawcut paving joints		
Cordeiro LLC	3	24		sawcut paving joints		
Cordeiro LLC	3	24		sawcut paving joints		
Cordeiro LLC	3	24		sawcut paving joints		
Cordeiro LLC	3	24				
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
Rufino's Painting & Construction Inc.	4	32		misc painting; clean-up		
Rufino's Painting & Construction Inc.	4	32		misc painting; clean-up		
Rufino's Painting & Construction Inc.	6	38		punch; install VWC and caulk at precast benches		
Rufino's Painting & Construction Inc.	4	32		Punch		
Rufino's Painting & Construction Inc.	4	32		Punch		
Rufino's Painting & Construction Inc.						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection	2	4		installed FDC connections for standpipes and walked with fire marshal		
River City Fire Protection						
River City Fire Protection						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/06/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:		
Critical Path Work Effected?	N			Temp:	Low	High
					75	87

Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC	3	9		finish installing metal panels at main entry		
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Crescent Professional Janitorial LLC	4	28		final cleaning -		
Crescent Professional Janitorial LLC	6	40		final cleaning -		
Crescent Professional Janitorial LLC	6	56		final cleaning - waxed cafeteria and 3rd floor corridors		
Crescent Professional Janitorial LLC	6	56		final cleaning - waxed 2nd floor corridors		
Crescent Professional Janitorial LLC	6	56		final cleaning - waxed 2nd floor corridors & cafeteria		
Crescent Professional Janitorial LLC	6	56		final cleaning - waxed 2nd floor corridors & cafeteria		
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/09/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly sunny	
Critical Path Work Effected?	N			Temp:	Low	High
					77	89

CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders	2	10		misc.		
Ellison Builders						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC	4	32		rewire lights in media room; canopy lights @ bus drop off		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC			ADS			
Malone All Star JV, LLC	1	8		misc		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC			ADS			
Malone All Star JV, LLC	1	8		misc		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC	3	9	ADS	hook-up tamper switch @ backflow preventer; move call buttons		
Malone All Star JV, LLC	1	8		misc		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC	2	4	ADS	here to walk with fire marshal		
Malone All Star JV, LLC	1	8		misc		
Malone All Star JV, LLC			data			
Malone All Star JV, LLC			ADS			
Malone All Star JV, LLC	1	8				
Malone All Star JV, LLC			data			
Malone All Star JV, LLC			ADS			
Sonitrol of New Orleans Inc	2	14		programming		
Sonitrol of New Orleans Inc	1	8		trouble shooting; test system		
Sonitrol of New Orleans Inc	1	2		dbl check all panels		
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/06/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:		
Critical Path Work Effected?	N			Temp:	Low	High
					75	87

Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
Amko Fence-Kenner, LLC	2	16		began installation of east metal fence
Amko Fence-Kenner, LLC	2	16		installation of east metal fence
Amko Fence-Kenner, LLC				
Amko Fence-Kenner, LLC	2	16		continue installing metal fence along Robin Hood
Amko Fence-Kenner, LLC	1	1		rained out
Amko Fence-Kenner, LLC				
Heritage Flooring Inc.	1	8		misc base
Heritage Flooring Inc.	2	16		punch in restrooms
Heritage Flooring Inc.	1	6		misc base
Heritage Flooring Inc.	1	8		punch in restrooms
Heritage Flooring Inc.				
Heritage Flooring Inc.	1	8		punch in restrooms
Heritage Flooring Inc.	1	6		install base
Heritage Flooring Inc.	1	8		punch in restrooms
Heritage Flooring Inc.				
Heritage Flooring Inc.	1	8		punch in restrooms
Heritage Flooring Inc.				
Sun Tropic Landscapes	6	36		install pavers and fringetrees and remaining plants
Sun Tropic Landscapes	2	10		work on pavers; touch up hydroseeding
Sun Tropic Landscapes	5	40		lay sod at pavers
Sun Tropic Landscapes	5	15		finished installing sod and misc touch-up
Sun Tropic Landscapes				
Sun Tropic Landscapes				
	190	1327		

Remarks:

Notes:

Project:	Sherwood Forest Elementary School	Job:	14-02-002
Location:	4801 Maid Marion Drive	Report #:	1
Fair Working Days To Date:		Date:	06/13/2016
Weather Delays To Date:		Day:	Monday
Is Today Claimed as Weather Day?	N	Precipitation Amount:	
Critical Path Work Effected?	N	Temp:	Low High
			77 88

Employee	Work Accomplished
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:32 - 4:30) oversee site operations
Marybeth Leonard	
George Caillouet	
Ellen Heck	(6:30 - 5:00) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:43 - 3:00) oversee site operations; went to main office for kick-off meeting for Franklin Ave Baptist Church
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:43 - 3:35) oversee site operations
Marybeth Leonard	
George Caillouet	
Tanner Broughton	
Ellen Heck	(6:43 - 3:35) oversee site operations
Marybeth Leonard	

Subcontractor	Sub Wrks	Sub Hrs	2nd Tier	2nd Tier Wrks	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	2	16				Slim -clean; Pops- clean			
CORE Construction Services, LLC	3	24				Slim - bondo doors; Pops- clean; Rafael - work on toilet partitions, marker/tack bds, remove base off 1 cabinet, work on installing mirror in kindergarten RR (E105)			
CORE Construction Services, LLC	3	24				Slim - bondo doors; Pops- clean; Rafael - marker/tack bds, remove base off 1 cabinet, work on installing mirror in kindergarten RR (E105)			
CORE Construction Services, LLC	3	24				Slim - bondo doors; Pops- clean; Rafael - marker/tack bds			
CORE Construction Services, LLC	3	24				Slim - bondo doors; Pops- clean; Rafael - installing shoes on toilet partitions			
Bernhard Mechanical Contractors, L.L.C.	2	16				change valve actuators on 3 AHU's; misc			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	2	16				misc			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	2	16				misc., training			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/15/2016	
Weather Delays To Date:				Day:	Wednesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	mostly cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					78	90

Bernhard Mechanical Contractors, L.L.C.			synergy		
Bernhard Mechanical Contractors, L.L.C.	2	16		misc.	
Bernhard Mechanical Contractors, L.L.C.					
Bernhard Mechanical Contractors, L.L.C.			synergy		
Bernhard Mechanical Contractors, L.L.C.	2	16		misc.	
Bernhard Mechanical Contractors, L.L.C.					
Bernhard Mechanical Contractors, L.L.C.					
Bernhard Mechanical Contractors, L.L.C.	1	3	synergy	trained on BAS system	
D&T Tile & Terrazzo Co. Inc.					
D&T Tile & Terrazzo Co. Inc.					
D&T Tile & Terrazzo Co. Inc.					
D&T Tile & Terrazzo Co. Inc.					
D&T Tile & Terrazzo Co. Inc.					
Firestop International LLC					
Firestop International LLC					
Firestop International LLC					
Firestop International LLC					
Firestop International LLC					
G.C. Specialties Inc.					
G.C. Specialties Inc.					
G.C. Specialties Inc.					
G.C. Specialties Inc.					
G.C. Specialties Inc.					
Kone Inc					
Kone Inc	3	12		tried to fix leak at car drop off, worked on FDC connections for standpipe system, demonstration of system to school	
Kone Inc	3	2		came and sealed pipes @ FDC connection for standpipe system	
Kone Inc					
Kone Inc					
Holi Services Inc					
Holi Services Inc					
Holi Services Inc					
Holi Services Inc					
Holi Services Inc					
Morris Drywall Systems Inc					
Morris Drywall Systems Inc					
Morris Drywall Systems Inc					
Morris Drywall Systems Inc					
Morris Drywall Systems Inc					
New Orleans Glass Company, Inc.					
New Orleans Glass Company, Inc.					
New Orleans Glass Company, Inc.	2	16		Install glass @ trophy case, punch	
New Orleans Glass Company, Inc.					
New Orleans Glass Company, Inc.	5	36		install glass at trophy case and install trim at front entry	
Phoenix Constructors LLC					

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/14/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Temp:	Low	High
Critical Path Work Effected?	N				78	89

Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Phoenix Constructors LLC						
Cordeiro LLC	3	11		sawcut paving joints		
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC						
Cordeiro LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
ProTech Fixture & Display LLC						
Rufino`s Painting & Construction Inc.	4	32		Punch		
Rufino`s Painting & Construction Inc.	4	32		Punch		
Rufino`s Painting & Construction Inc.	3	32		Punch		
Rufino`s Painting & Construction Inc.	4	32		Punch; sand exterior galvanized rails (2 guys)		
Rufino`s Painting & Construction Inc.	5	40		Punch; sand exterior galvanized rails (2 guys)		
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/16/2016	
Weather Delays To Date:				Day:	Thursday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly sunny	
Critical Path Work Effected?	N			Temp:	Low	High
					79	95

Roofing Solutions LLC						
Roofing Solutions LLC	4	6		checked roof for leaks		
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Multivista Construction Documentation						
Crescent Professional Janitorial LLC	3	32		final cleaning - waxed stage floor and cleaned windows		
Crescent Professional Janitorial LLC	3	32		final cleaning - cleaned windows and waxed last classroom		
Crescent Professional Janitorial LLC	1	7		final cleaning - cleaned windows		
Crescent Professional Janitorial LLC	1	7		final cleaning - cleaned windows		
Crescent Professional Janitorial LLC	1	7		final cleaning - cleaned windows		
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
Ellison Builders						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC	2	10		rewired bus canopy lights		

Project:	Sherwood Forest Elementary School				Job:	14-02-002	
Location:	4801 Maid Marion Drive				Report #:	1	
Fair Working Days To Date:					Date:	06/13/2016	
Weather Delays To Date:					Day:	Monday	
Is Today Claimed as Weather Day?	N				Weather Condition:	partly cloudy	
Critical Path Work Effected?	N				Precipitation Amount:		
Temp:						Low	High
						77	88

Malone All Star JV, LLC	3	24	data	testing lines
Malone All Star JV, LLC				
Malone All Star JV, LLC				
Malone All Star JV, LLC	1	8		work on main entry door handicap access
Malone All Star JV, LLC	7	49	data	testing lines
Malone All Star JV, LLC	2	6	ADS	training sessions
Malone All Star JV, LLC				
Malone All Star JV, LLC	2	16		work on main entry door handicap access
Malone All Star JV, LLC	2	16	data	testing lines
Malone All Star JV, LLC			ADS	
Malone All Star JV, LLC				
Malone All Star JV, LLC	1	8		worked on freezer; misc punch
Malone All Star JV, LLC	4	32	data	testing lines
Malone All Star JV, LLC	2	16	ADS	install exterior cameras
Malone All Star JV, LLC				
Malone All Star JV, LLC	1	8		misc.
Malone All Star JV, LLC	4	32	data	testing lines
Malone All Star JV, LLC			ADS	
Malone All Star JV, LLC				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Sonitrol of New Orleans Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
Atlas-Edco Inc				
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC			SEC	
New Academics LLC	2	8	SEC	punch
Amko Fence-Kenner, LLC	1	5		began west ornamental metal fence on south end
Amko Fence-Kenner, LLC	1	8		work on west ornamental metal fence on south end
Amko Fence-Kenner, LLC	1	5		work on west ornamental metal fence on north end
Amko Fence-Kenner, LLC	1	8		work on west ornamental metal fence on north end
Amko Fence-Kenner, LLC	2	16		work on west ornamental metal fence on north end
Heritage Flooring Inc.				
Heritage Flooring Inc.				
Heritage Flooring Inc.				
Heritage Flooring Inc.				
Heritage Flooring Inc.				

Job: 14-02-002

Report #: 1

Date: 06/16/2016

Weather Condition: partly sunny

Day: Thursday

Precipitation Amount:

Temp: Low High

79 95

Heritage Flooring Inc.

Heritage Flooring Inc.

Heritage Flooring Inc.

Heritage Flooring Inc.

Sun Tropic Landscapes

Sun Tropic Landscapes

Sun Tropic Landscapes

Sun Tropic Landscapes

Sun Tropic Landscapes

113 805

Remarks: Continued with training.

Ahu on west end of high D roof is leaking. Condensate is entering into the bldg.

Nick with Jacobs stated to me on the phone that we would get their punch list no later than Monday.

Inspections:

Visitors: Darius and various members of the school for training

Notes:

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/20/2016	
Weather Delays To Date:				Day:	Monday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					76	86

Employee							Work Accomplished		
George Caillouet									
Tanner Broughton									
Ellen Heck							(6:43 - 3:35) oversee site operations		
Marybeth Leonard									
George Caillouet									
Tanner Broughton									
Ellen Heck							(6:43 - 3:35) oversee site operations		
Marybeth Leonard									
Subcontractor	Sub Wrkrs	Sub Hrs	2nd Tier	2nd Tier Wrkrs	2nd Tier Hrs	Work Accomplished	S	Q	Sch
CORE Construction Services, LLC	3	24				Slim - bondo doors; Pops- clean; Rafael -			
CORE Construction Services, LLC	3	24				Slim - bondo doors; Pops- clean; Rafael - misc			
Bernhard Mechanical Contractors, L.L.C.	2	16				misc.			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
Bernhard Mechanical Contractors, L.L.C.	1	8				misc.			
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.									
Bernhard Mechanical Contractors, L.L.C.			synergy						
D&T Tile & Terrazzo Co. Inc.									
D&T Tile & Terrazzo Co. Inc.									
Firestop International LLC									
Firestop International LLC									
G.C. Specialties Inc.									
G.C. Specialties Inc.									
Kone Inc									
Kone Inc									
Holi Services Inc									
Holi Services Inc									
Morris Drywall Systems Inc	3	17				recieve material & began framing at standpipes			
Morris Drywall Systems Inc	2	16				recieve material & began framing at standpipes			
New Orleans Glass Company, Inc.	5	36				install glass at trophy case and install trim at front entry			
New Orleans Glass Company, Inc.									
Phoenix Constructors LLC									
Phoenix Constructors LLC									
Cordeiro LLC									
Cordeiro LLC									
ProTech Fixture & Display LLC									
ProTech Fixture & Display LLC									
Rufino's Painting & Construction Inc.	4	32				Punch; sand exterior galvanized rails (2 guys)			
Rufino's Painting & Construction Inc.	3	24				Punch; sand exterior galvanized rails (2 guys)			

Project:	Sherwood Forest Elementary School			Job:	14-02-002	
Location:	4801 Maid Marion Drive			Report #:	1	
Fair Working Days To Date:				Date:	06/21/2016	
Weather Delays To Date:				Day:	Tuesday	
Is Today Claimed as Weather Day?	N			Precipitation Amount:	partly cloudy	
Critical Path Work Effected?	N			Temp:	Low	High
					75	86

Peachtree Protective Covers						
Peachtree Protective Covers						
Quality Iron Fabricators Inc.						
Quality Iron Fabricators Inc.						
River City Fire Protection						
River City Fire Protection						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Roofing Solutions LLC						
Multivista Construction Documentation						
Multivista Construction Documentation						
Crescent Professional Janitorial LLC	1	7		final cleaning -	cleaned windows	
Crescent Professional Janitorial LLC	2	14		final cleaning -	cleaned windows	
Alack Refrigeration Company						
Alack Refrigeration Company						
Allied Construction, LLC						
Allied Construction, LLC						
CFI Insulation Inc						
CFI Insulation Inc						
Gulf South Engineering & Testing Inc						
Gulf South Engineering & Testing Inc						
Ellison Builders						
Ellison Builders						
OPA Graphics Inc						
OPA Graphics Inc						
Malone All Star JV, LLC						
Malone All Star JV, LLC	4	32	data	testing lines		
Malone All Star JV, LLC			ADS			
Malone All Star JV, LLC						
Malone All Star JV, LLC						
Malone All Star JV, LLC	2	16	data	testing lines		
Malone All Star JV, LLC	2	16	ADS	working on access controls		
Malone All Star JV, LLC						
Sonitrol of New Orleans Inc						
Sonitrol of New Orleans Inc	1	1		training		
Atlas-Edco Inc						
Atlas-Edco Inc						
New Academics LLC			SEC			
New Academics LLC			SEC			
Amko Fence-Kenner, LLC	2	16		work on west ornamental metal fence on north end		
Amko Fence-Kenner, LLC	1	8		work on west ornamental metal fence on north end		
Heritage Flooring Inc.						

Job: 14-02-002

Report #: 1

Date: 06/20/2016

Day: Monday

Temp: Low High

76 86

41 307

41 307

41 307

41 307

41 307

Notes: