

DAILY CONSTRUCTION REPORT

PROJECT TITLE: SOUTH TOWER

CONTRACTOR: BUILDING CONTRACTORS, INC REPORT BY: EHAB GNAN

DATE: JAN 28, 2017 DAY: MONDAY REPORT NO: 41321426

WEATHER

TEMPERATURE Low Temperature: 54 High Temperature: 68 NOTES	CONDITIONS A.M <input type="checkbox"/> Partly Cloudy <input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Windy <input type="checkbox"/> Rain <input type="checkbox"/> Snow <input type="checkbox"/> Other _____ P.M <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
-------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

WORKMEN/VISITORS

TOTAL		TOTAL		TOTAL		TOTAL	
Abatement	_____	Field Staff	1_____	Plasterers	<u>1</u>	Others: (list trade)	
Balancing	_____	Finish Carpenters	1_____	Plumbers	_____		
Carpenters	<u>1</u>	Flooring	_____	Roofers	_____	_____	_____
Caulking	_____	Insulator	_____	Sheet metal	_____	_____	_____
Ceiling	_____	Iron Workers	_____	Sheet rockers/Tapers	_____	_____	_____
Concrete Finishers	_____	Laborers	<u>2</u>	Sprinkler	_____	_____	_____
Control	1_____	Landscapers	_____	Tile Setters	_____		
DDC	_____	Masons	_____	Watchmen	<u>1</u>		
Electricians	1_____	Operators	<u>2</u>	Windows	_____		
Elevator	_____	Painters	_____				
				TOTALS: <u>11</u>			

NOTES

TIME 07:23AM RECORDED BY EHAB GNAN JOBSITE WAS WET THIS MORNING FROM AN EARLY MORNING SPRINKLE. WE HAD TO REMOVE THE VISQUEEN SHEETS TO ALLOW ACCESS TO THE FIRST FLOOR WORK AREA. THE BUILDING WAS MOSTLY DRY INSIDE.

TIME 08:17AM RECORDED BY EHAB GNAN THE DRYWALL FOREMEN BOB TOLD BE THAT HE CANNOT START THE DRYWALL BECAUSE ELECTRICIANS ARE NOT FINISHED ROUGHING IN THE CABLING IN THE CONFERENCE ROOM. I REMINDED THE ELECTRICIAN BILL THAT I TOLD HIM YESTERDAY THAT THE DRYWALL HAD TO BE INSTALLED TODAY AND THAT WE WERE GOING TO BACK CHARGE THEM IF THEY DID NOT FINISH THE CA-BLING BY YESTERDAY. CABLING WAS ALREADY 2 DAYS BEHIND SCHEDULE.

TIME 02:17PM RECORDED BY EHAB GNAN THE BUILDING INSPECTOR CAME BY AND SIGNED OFF THE ROUGH PLUMBING IN THE EAST HALL RESTROOMS. HE MENTIONED THAT WE NEED TO PROVIDE THE HANDICAP SIGNAGE ACCORDING TO THE NEW ORDINANCE. I SENT AN RFI TO THE ARCHITECT TO PROVIDE UPDATE DESIGN SPECIFICATIONS.

TIME 04:30PM RECORDED BY EHAB GNAN THE OWNER AND HIS ARCHITECT CAME BY TO SEE THE PROGRESS. WE WALKED THROUGH OUT THE BUILDING AND AROUND THE SITE. JOHN TOLD ME THAT THEY MIGHT HAVE PLANS COMING FOR A NEW TENANT IMPROVEMENT ON THE MAIN FLOOR AND THAT WE SHOULD HOLD OFF COMPLETING THE WORK ON THE NORTH END OF THE FIRST FLOOR UNTIL FURTHER NOTICE.